

# ITEM 4: REVIEW STATUS AND NEXT STEPS OF WEST MAIN STREET PEDESTRIAN BRIDGE

BOARD OF REPRESENTATIVES - OPERATIONS COMMITTEE  
8/24/2021

12/30/2019 - REVIEW ITEM HELD  
1/28/2020 - REPORT MADE & HELD BY COMMITTEE 8-0-0  
7/28/2020 – PROGRESS UPDATE  
5/25/2021 – PROGRESS UPDATE  
6/29/2021 – MAYOR’S UPDATE OF NEXT STEPS



Presented by  
Lou Casolo, City Engineer

# PROGRESS UPDATE OF NEXT STEPS IDENTIFIED IN MAYOR'S 6/29/21 PRESENTATION

- Mayor's Office submitted presentation to Board's Office on 6/29/2021

**Mayor's presentation indicated next steps as follows:**


1. Check bridge integrity (Inspection of existing bridge)
2. Initiate Engineering Design Work
3. Initiate permitting
4. Bid bridge

# 1. CHECK BRIDGE INTEGRITY (INSPECTION OF EXISTING BRIDGE)

- In-depth inspection of existing bridge completed 7/20/2021
- Draft summary of findings, conclusions of repair recommendations submitted 8/20/2021

# SUMMARY OF CONCLUSIONS AND REPAIR RECOMMENDATIONS

- Bridge remains in critical condition due to advanced destruction (2 on a scale of 9.9 meaning excellent condition)
- Both gangways appear to be stable and secure and can remain open for pedestrian use at this time.



# **SUMMARY OF REPAIR RECOMMENDATIONS AND CONTINUED MONITORING**


- 1. Restore the breached areas of protective / guide fencing across the bridge.**
- 2. Remove the tree growing around the west end to prevent further displacement of the structure.**
- 3. Routinely remove the drift and debris accumulations from beneath the bridge. At a minimum, the channel should be visually checked monthly and following all significant storm events for the development of such accumulations.**

# **SUMMARY OF REPAIR RECOMMENDATIONS AND CONTINUED MONITORING (CONT.)**


- 4. Routinely monitor the exposed pier footings for an increase in extent and the development of undermining. At a minimum, all 9 piers should be probed every 3 months and following all significant storm events.**
- 5. Routinely monitor the failed portions of the dry stacked stone West Abutment and stone masonry Pier 5 for an increase in extent. At a minimum, the walls should be visually checked every 3 months and following all significant storm events.**



# 2. INITIATE ENGINEERING DESIGN WORK SCHEDULE





# UPDATE FOR ENGINEERING DESIGN OF PEDESTRIAN BRIDGE PLAN & PROFILE



**PEDESTRIAN BRIDGE SITE PLAN**

SCALE: 1" = 10'



**PEDESTRIAN BRIDGE PROFILE**

HORIZONTAL SCALE: 1" = 10'  
 VERTICAL SCALE: 1" = 1'

SUPV.	J.A.C.	
DESIGN	J.A.W.	
DRAWN	S.A.M.	
CHECKED	J.A.W.	
DATE	08/18/2021	
NO.	DATE	DESCRIPTION
REVISIONS		

--	--	--	--	--	--

**WMC**  
 CONSULTING ENGINEERS  
 WENGELL, McDONNELL & COSTELLO  
 87 HOLMES ROAD  
 NEWINGTON, CT 06111  
 (860) 667-9624

**PREPARED FOR**  
 CITY OF STAMFORD  
 888 WASHINGTON BOULEVARD  
 STAMFORD, CT. 06901

**MAIN STREET PEDESTRIAN BRIDGE OVER RIPPOWAM RIVER**  
 SITE PLAN AND PROFILE **8**

D - MAIN STREET	PE	18068.00	SHEET	1
SIZE	PROJECT	FILE NAME	NUMBER	REV. OF



# 3. INITIATE PERMITTING

- ❖ Held initial meetings with EPB and DEEP to determine permit requirements as follows:
  - Update hydraulic model
  - Identify temporary/permanent impacts
  - Identify construction staging areas
  - Identify water handling methods
- ❖ Submit permit applications at 90% final design (EPB, DEEP and ACOE)
- ❖ Permit review and approval timeframe - Approx. 2-4 months

# 4. BID BRIDGE SCHEDULE

