Memorandum

To: Members of the Board of Finance, Board of Representatives, Planning

Board and Board of Education

James Fountain

From: James Fountain, OPM Director

Date: September 30, 2017

Re: Quarterly Capital Project Status Report

Attached is the Quarterly Capital Project Status Report for the period ending September 30, 2017 for your review. Please note, OPM has amended the report to include a history of bond issues for each project.

Please contact me or Management Analyst Anthony Romano if you have any questions regarding the information included in this report.

CC: Mayor David R. Martin

Michael Handler, Director of Administration

David Yanik, Controller

Anthony Romano, OPM Management Analyst

Capital Project Quarterly Spending and Projections by Agency as of 9/30/17

Agency Name	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
Bartlett Arboretum - Capital	330,663.30	51,222.00	0.00	0.00	0.00	0.00	0.00
Board of Education - Capital	65,334,287.24	4,590,776.06	0.00	549,450.35	55,152,491.26	9,632,345.63	0.00
Childcare Learning Center - Capital	347,472.37	181,506.00	0.00	0.00	50,000.00	197,823.80	0.00
Ferguson Library - Capital	1,298,989.97	0.00	0.00	0.00	0.00	0.00	0.00
Health & Social Services - Director of Health	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Office of Administration - Director of Administration	786,613.21	36,375.00	0.00	0.00	0.00	697,063.00	0.00
Office of Public Safety, Health & Welfare - Director	289,404.69	9,855.74	0.00	0.00	0.00	0.00	0.00
Office of the Mayor - Community Development	1,965,000.45	1,250,000.00	0.00	0.00	1,500,000.00	365,000.45	0.00
Operations: Administration - Maintenance	79,699.44	137,977.15	0.00	4,211.74	73,507.42	0.00	0.00
Operations: Administration - Maintenance Facilities	2,650,247.83	5,000,660.36	0.00	0.68	778,038.88	543,025.89	0.00
Operations: Administration - Maintenance Parks	10,386,394.42	438,784.62	0.00	0.00	975,573.64	9,410,820.78	0.00
Operations: Engineering - Engineering	19,724,965.64	2,550,651.93	0.00	20,000.00	2,477,611.17	963,390.14	0.00
Operations: Engineering - Traffic Engineering	41,432,641.11	15,315,764.48	0.00	1,500,000.00	34,734,705.52	5,197,935.59	0.00
Operations: Land Use - Administration	20,963,388.28	695,847.97	0.00	0.00	0.00	558,384.37	0.00
Operations: Public Services - Fleet Management	50,665.00	4,004.80	0.00	0.00	0.00	0.00	0.00
Operations: Public Services - Solid Waste	2,094,758.52	100,076.31	0.00	0.00	1,513,876.81	580,881.71	0.00
Operations: Public Services - Stormwater Management	780,538.22	270,731.95	0.00	0.00	0.00	0.00	0.00
Operations: Public Services - Traffic & Road Maintenance	4,046,567.59	2,220,790.25	0.00	0.00	0.00	0.00	0.00
Operations: Recreation and Leisure Services	396,997.71	19,765.65	0.00	0.00	196,997.71	200,000.00	0.00
Police - Department Wide	9,699,551.92	39,438,463.62	0.00	278,174.22	5,600,000.00	3,811,488.05	0.00
Police - Emergency Communications Center	1,494,549.84	61,082.58	0.00	0.00	0.00	0.00	0.00
Scofield Manor - Capital	1,355,536.82	31,644.05	0.00	0.00	0.00	0.00	0.00
Short Term Financing - BOE - Capital	1,147,243.54	129,762.94	0.00	0.00	0.00	2,603.85	0.00
Short Term Financing - Capital	5,378,860.50	1,022,445.32	80,000.00	800,000.00	700,000.00	0.00	0.00
Short Term Financing - Ferguson Library - Capital	245,697.47	0.00	0.00	0.00	0.00	0.00	0.00
Smith House - Smith House	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Special Revenue - E.G. Brennan Golf Course	285,656.37	413,710.00	0.00	13,710.00	285,656.37	0.00	0.00
Special Revenue - Parking Fund	1,284,990.40	210,569.64	0.00	0.00	600,821.90	0.00	0.00
Special Revenue - Water Pollution Control	34,234,745.35	7,453,289.20	30,000.00	72,158.00	9,749,011.43	23,943,924.64	0.00
Stamford Center for the Arts - Capital	558,233.30	37,835.92	0.00	0.00	0.00	0.00	0.00
Stamford Fire Department	3,336,401.61	2,793,758.31	0.00	0.00	0.00	0.00	0.00
Stamford Historical Society - Capital	96,938.00	9,133.03	0.00	0.00	96,938.00	0.00	0.00
Stamford Museum - Capital	916,164.27	513,506.43	0.00	0.00	0.00	0.00	0.00
The Big Five Volunteer Fire Depts - Belltown	-8,029.38	900.00	0.00	0.00	0.00	0.00	0.00
The Big Five Volunteer Fire Depts - Glenbrook	133,660.04	0.00	0.00	0.00	0.00	55,000.00	0.00
The Big Five Volunteer Fire Depts - Long Ridge	4,947.71	0.00	0.00	0.00	0.00	0.00	0.00
The Big Five Volunteer Fire Depts - Springdale	163,379.62	0.00	0.00	0.00	0.00	0.00	0.00
The Big Five Volunteer Fire Depts - Turn of River	72,127.03	610.00	0.00	0.00	0.00	0.00	0.00

2	
J	

Agency Name Free Balance Free Balance Free Balance Encumbered Amount Amount 10/1/17 - 12/31/17 1/1/18 - 3/31/18 4/1/18 - 3/31/19 4/1/19 Plus 10/1/17 - 12/31/17 1/1/18 - 3/31/19 1/1/18 - 3/31/19 4/1/19 Plus 10/1/17 - 12/31/17 1/1/18 - 3/31/19 1/1/18 - 3/		222 250 040 40	04 004 504 34	110 000 00	2 227 704 00	114 405 220 14	FC 4F0 C07 00	0.00
	Agency Name	Free Balance	Encumbered	Next Qtr Spending	End of Yr Spending	18 Mnth Spending	Over 18 Mnth Spending	Projected Cash Out

233,359,949.40 84,991,501.31

110,000.00

3,237,704.99 114,485,230.11

56,159,687.90

0.00

Capital Project Quarterly Spending and Projections by Project as of 9/30/17

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
C06352 - OPEN SPACE ACQUISITION/FLOOD CONTROL	867.57	857.50	0.00	0.00	0.00	0.00	0.00
C07352 - Czescik Home Demolition	166,281.14	105,730.23	0.00		,	100,000.00	0.00
C10036 - ENVIRONMENTAL COMPLIANCE/STORMWATER MGM	1,025,277.13	55,371.87	0.00	0.00	1,025,277.13	0.00	0.00
C16011 - SEWERS-SECTION 18-1	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C16012 - CITY WIDE STORM DRAINS	711,251.31	264,312.78	0.00	0.00	0.00	0.00	0.00
C16020 - TOILSOME BROOK	7,300.99	464.06	0.00	0.00	0.00	0.00	0.00
C16026 - HOPE STREET REPAIRS	97,713.07	0.00	0.00	0.00	17,000.00	80,713.07	0.00
C20052 - WEDGEMERE ROAD SEWERS	3,385,632.56	44,698.88	30,000.00	15,000.00	5,000.00	3,335,632.56	0.00
C22045 - CARRIAGE DRIVE SEWERS	1,313,024.82	0.00	0.00	0.00	0.00	1,313,024.82	0.00
C22046 - PERNA LANE AREA SEWERS	5,842,854.07	7,158.00	0.00	7,158.00	5,835,696.07	0.00	0.00
C31072 - DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS	917,385.83	55,628.30	0.00	0.00	917,385.83	0.00	0.00
C36589 - SPRINGDALE EXPANSION/CODE WORK	348,622.66	336,695.03	0.00	48,622.66	300,000.00	0.00	0.00
C36668 - WESTHILL HS INFRASTRUCTURE RENOVATION	75.46	31,237.99	0.00	0.00	0.00	75.46	0.00
C3B444 - STRAWBERRY HILL RENOVATIONS	58,250,498.83	863,326.61	0.00	250,498.83	50,000,000.00	8,000,000.00	0.00
C3B502 - INTERDISTRICT K-8 MAGNET SCHOOL	50,732.76	8,576.41	0.00	0.00	0.00	50,732.76	0.00
C43034 - MULTI-USE BUILDING CONSTRUCTION	653,223.58	128,378.01	0.00	0.00	0.00	0.00	0.00
C43210 - NEW AIR HANDLING UNITS	55,000.00	0.00	0.00	0.00	0.00	55,000.00	0.00
C44444 - STRAWBERRY HILL ACQUISITION	0.00	19,828.47	0.00	0.00	0.00	0.00	0.00
C45247 - NEW POLICE HEADQUARTERS	8,811,488.05	39,261,624.06	0.00	0.00	5,000,000.00	3,811,488.05	0.00
C46038 - FIRE TRAINING CENTER	538,658.41	0.00	0.00	0.00	0.00	0.00	0.00
C46047 - HOUSING DEVELOPMENT FUND	1,865,000.45	1,250,000.00	0.00	0.00	1,500,000.00	365,000.45	0.00
C46053 - STERLING FARMS BARN-THEATER COMPLEX	1,674.10	7.74	0.00	0.00	i i	0.00	i i
C46580 - AFFORDABLE HOUSING/ZONING INITIATIV	558,384.37	396,534.30	0.00	0.00	0.00	558,384.37	0.00
C50053 - REPAIR/REPLACE MAGEE AVE WALL	0.00	14,035.28	0.00	0.00	0.00	0.00	0.00
C51011 - SPRINGDALE GLENBROOK TRAIN STATION ENHANCEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C53428 - LARGO DRIVE @ HOPE STREET - IMPROVEMENTS	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
C54007 - HOLLY POND SEAWALL REPAIRS	409,062.45	0.00	0.00	0.00	0.00	0.00	0.00
C56078 - PARKS MASTER PLAN UPDATE	-4,590.00	2,268.33	0.00	0.00	0.00	0.00	0.00
C56079 - FENCING & GUARD RAILS	52,828.04	0.00	0.00	0.00	52,828.04	0.00	0.00
C56080 - MAIN LIBRARY BUILDING RESTORATION	838,773.69	0.00	0.00	0.00	·	0.00	0.00
C56095 - VENTILATION SYSTEM	0.00	0.00	0.00			0.00	
C56103 - PARKING STRUCTURE RENOVATION	600,821.90	158,450.69	0.00			0.00	
C56119 - CITYWIDE ROADWAY CORRECTION	254,417.44	39,164.50	0.00		·	0.00	
C56123 - CITYWIDE SIDEWALKS RECONSTRUCTION	555,422.12	188,869.03	0.00			0.00	
C56129 - CITYWIDE MANHOLE & BASIN	77,166.12	206,721.13	0.00			0.00	

			10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	10/1/17 - 12/31/17
Project	Free Balance	Encumbered Amount	Next Qtr Spending (0-90 Days)	End of Yr Spending (91-180 Days)	18 Mnth Spending (6 to 18 months)	Over 18 Mnth Spending (+18 Months)	Projected Cash Out (0-90 Days)
C56139 - PLAYGROUND REHABILITATION	291,392.94	98,833.00	0.00	0.00	291,392.94	0.00	0.00
C56143 - FISHING PIER REPLACEMENT			0.00	0.00	0.00	0.00	0.00
C56169 - PAVING & DRAINAGE	474.79	0.00	0.00	0.00	474.79	0.00	0.00
C56172 - STILLWATER ROAD INTERSECTIONS			0.00	0.00	0.00	0.00	0.00
C56174 - CITYWIDE SIGNALS	955,636.55	76,291.98	0.00	0.00	955,636.55	0.00	0.00
C56180 - LONG RIDGE ROAD	154,095.41	0.00	0.00	0.00	154,095.41	0.00	0.00
C56182 - STREET PATCH & RESURFACING	2,799,849.19	1,660,220.57	0.00	0.00	0.00	0.00	0.00
C56189 - BRIDGE RECONDITIONING	137,497.10	4,747.20	0.00	0.00	0.00	0.00	0.00
C56190 - PAVEMENT MARKINGS	8,207.50	0.00	0.00	0.00	8,207.50	0.00	0.00
C56201 - GLENBROOK BUILDING ADDITION-NEW HOPE	78,660.04	0.00	0.00	0.00	0.00	0.00	0.00
C56203 - BUILDINGS & UTILITIES	13,058.84	27,793.04	0.00	0.00	13,058.84	0.00	0.00
C56211 - CONCEPT DESIGN FOR INTERSECTION IMPROVEMENT	59,746.14	120,996.30	0.00	0.00	59,746.14	0.00	0.00
C56212 - FACILITIES IMPROVEMENTS	-10,409.63	9,024.91	0.00	0.00	0.00	0.00	0.00
C56241 - TRAFFIC MANAGEMENT STUDIES	19,093.49	60.00	0.00	0.00	0.00	0.00	0.00
C56251 - ATHLETIC FIELDS WEST BEACH	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56253 - HOLLY POND IMPROV	43,106.35	0.00	0.00	0.00	0.00	0.00	0.00
C56259 - GAME COURTS	102,224.86	0.00	0.00	0.00	0.00	102,224.86	0.00
C56265 - SHORELINE/BEACH STABILIZATION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56269 - SIGNAL COMPUTERIZATION	0.00	3.70	0.00	0.00	0.00	0.00	0.00
C56272 - PARK LIGHTING	468,237.34	1,153.13	0.00	0.00	468,237.34	0.00	0.00
C56280 - UNDERGROUND TANKS	75,437.65	7,304.62	0.00	0.00	0.00	75,437.65	0.00
C56568 - FHWA - STAMFORD URBAN TRANSITWAY PH1	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56569 - STP - STAMFORD UBRAN TRANSITWAY PH1	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56753 - WEST MAIN ST. BRIDGE REPLACEMENT - TCSP	1,062,500.00	0.00	0.00	0.00	0.00	0.00	0.00
C56802 - KOSCIUSZKO PARK	306.18	1,129.00	0.00	0.00	0.00	0.00	0.00
C56803 - KOSCIUSZKO PARK STABILIZATION	16,580.37	1,469.09	0.00	0.00	16,580.37	0.00	0.00
C5B005 - BOYLE STADIUM	865.47	35,231.82	0.00	0.00	865.47	0.00	0.00
C5B217 - TOQUAM INDOOR AIR QUALITY ISSUES	1,124.09	0.00	0.00	0.00	0.00	1,124.09	0.00
C5B608 - DISTRICT-WIDE ATHLETIC FIELDS RENOVATION	1,554,023.06	14,732.77	0.00	0.00	600,000.00	954,023.06	0.00
C5B609 - DISTRICT-WIDE TECHNOLOGY EQUIPMENT	561,450.78	59,294.02	0.00	0.00	0.00	0.00	0.00
C5B613 - DISTRICT-WIDE BOILER & BURNER REPLACEMENT	175,336.56	339,157.49	0.00	50,000.00	125,336.56	0.00	0.00
C5B619 - VO-AG BUILDING EXPANSION	0.00	0.00	0.00	·	0.00	0.00	0.00
C5B622 - STAMFORD HS CODE/RENOVATION/EXPANSION	994,548.66	633,222.81	0.00	0.00	994,548.66	0.00	0.00
C5B623 - DISTRICT-WIDE PAVING & RESURFACING	8,229.77	156,000.23	0.00		0.00	0.00	0.00
C5B627 - DISTRICT-WIDE ASBESTOS ABATEMENT	484,337.61	313,606.97	0.00		400,000.00	0.00	0.00
C5B629 - DOLAN MS RENOVATION	32,535.91	501,533.26	0.00	•	32,535.91	0.00	0.00
C5B637 - RIPPOWAM CENTER RENOVATION	37,000.80	37,202.27	0.00	0.00	0.00	37,000.80	0.00

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
C5B947 - CLOONAN SPRINKLER PROJECT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C60064 - OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & U	-525.00	0.00	0.00	0.00	0.00	0.00	0.00
C63005 - FIRE APPARATUS	1,067,477.00	623,154.00	0.00	0.00	0.00	0.00	0.00
C63410 - FERGUSON LIBRARY TECHNOLOGY/EQUIPMENT	75,943.80	0.00	0.00	0.00	0.00	0.00	0.00
C63808 - GENERATOR REPLACEMENT	855,268.35	61,082.58	0.00	0.00	0.00	0.00	0.00
C65200 - CITYWIDE VEHICLE REPLACEMENT & UPGRADE	1,442,791.19	496,840.73	80,000.00	800,000.00	350,000.00	0.00	0.00
C65201 - CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE	3,029,798.65	292,887.96	0.00	0.00	0.00	0.00	0.00
C65202 - CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE	357,699.59	214,704.63	0.00	0.00	350,000.00	0.00	0.00
C66299 - 800 MHZ TRUNKING	9,980.00	125.00	0.00	0.00	0.00	0.00	0.00
C66322 - CITYWIDE GEOGRAPHIC INFORMATION SYS	76,149.85	12,236.54	0.00	0.00	0.00	0.00	0.00
C71196 - CMOM- SEWER CAPACITY MANAGEMENT, OPERATIO	563,532.32	269,906.12	0.00	50,000.00	219,906.12	293,626.20	0.00
C71201 - UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM	874,765.75	106,906.33	0.00	0.00	874,765.75	0.00	0.00
C71282 - VEHICLE REPLACEMENT AND REPAIR	172,366.11	0.00	0.00	0.00	172,366.11	0.00	0.00
C72044 - RELOCATE FACILITY MGT OFFICES/SHOPS			0.00	0.00	0.00	0.00	0.00
CP0011 - ROADWAY IMPROVEMENTS & RECONSTRUCTION	33,513.37	637,214.07	0.00	0.00	33,513.37	0.00	0.00
CP0017 - SIDEWALKS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0034 - WESTSIDE WALKING CONNECTOR	1,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0040 - LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEME	584.58	16,402.55	0.00	0.00	0.00	584.58	0.00
CP0041 - STM URBAN TRANSITWAY - BUS RELATED ALLOCATIO	0.00	4,851.14	0.00	0.00	0.00	0.00	0.00
CP0042 - MASTER PLANS	292,001.26	19,835.96	0.00	0.00	0.00	0.00	0.00
CP0043 - CITY FACILITY UPGRADES	1,768.78	11,744.05	0.00	0.00	0.00	0.00	0.00
CP0044 - PARK AND FIELD IMPROVEMENTS	-2,475.53	17,145.51	0.00	0.00	0.00	-2,475.53	0.00
CP0045 - POLICE FACILITIES & UPGRADES	28,174.22	173,653.27	0.00	28,174.22	0.00	0.00	0.00
CP0046 - BIG 5 IMPROVEMENTS & UPGRADES	37,920.90	14,650.00	0.00	0.00	0.00	0.00	0.00
CP0047 - SFR IMPROVEMENTS & UPGRADES	151,473.36	92,112.92	0.00	0.00	0.00	0.00	0.00
CP0048 - STAMFORD MUSEUM IMPROVEMENTS	119,669.70	151,101.16	0.00	0.00	0.00	0.00	0.00
CP0050 - MILL RIVER IMPROVEMENTS	605,636.80	79,295.83	0.00	0.00	0.00	0.00	0.00
CP0054 - GOLF COURSE RENOVATIONS AND IMPROVEMENTS			0.00	0.00	0.00	0.00	0.00
CP0055 - SOLID WASTE IMPROVEMENTS	8,278.39	10,044.75	0.00	0.00	0.00	8,278.39	0.00
CP0056 - TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENT	2,762,427.83	179,714.45	0.00	0.00	0.00	2,762,427.83	0.00
CP0058 - ROGERS RENOVATION	8,861.58	15,878.66	0.00	0.00	0.00	8,861.58	0.00
CP0059 - VEHICLE MAINTENANCE IMPROVEMENTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0060 - STIMULUS PROJECT MATCHING FUNDS	514,794.69	140,635.32	0.00	0.00	60,000.00	454,794.69	0.00
CP0061 - STAMFORD URBAN TRANSITWAY - PHASE II - FEDERAL	941,736.43	5,154,956.27	0.00		441,736.43	0.00	
CP0062 - CLC CLASSROOM AND PLAYGROUND REFURBISHING A	129,120.54	506.00	0.00	·	50,000.00	79,120.54	
CP0063 - STAMFORD CENTER FOR THE ARTS FACILITIES IMPRO	0.00	0.00	0.00		0.00	0.00	
CP0066 - SUT-CMAQ-ITS PH1	0.00	9,166.09	0.00	0.00	0.00	0.00	0.00

			10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	10/1/17 - 12/31/17
Project	Free Balance	Encumbered Amount	Next Qtr Spending (0-90 Days)	End of Yr Spending (91-180 Days)	18 Mnth Spending (6 to 18 months)	Over 18 Mnth Spending (+18 Months)	Projected Cash Out (0-90 Days)
CP0067 - SUT-DOT PH2	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0068 - CREBS PHOTOVOLTAIC SYSTEMS	0.00	424,516.00	0.00	0.00	0.00	0.00	0.00
CP0086 - SOUTH END COLLECTOR ROAD	3,726,845.20	79,690.17	0.00	0.00	0.00	0.00	0.00
CP0087 - HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDO	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0088 - UCONN STUDY-SCOFIELD AREA CONTAMINA	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0092 - EECBG-ARRA	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0093 - SCOFIELDTOWN PARK DESIGN AND REMEDIATION	470,953.64	365,216.99	0.00	0.00	470,953.64	0.00	0.00
CP0094 - VINE ROAD SIDEWALKS	0.00	6,500.00	0.00	0.00	0.00	0.00	0.00
CP0095 - STAMFORD URBAN TRANSITWAY - FEDERAL FUNDS W	265,857.01	0.00	0.00	0.00	265,857.01	0.00	0.00
CP0096 - STAMFORD URBAN TRANSITWAY - CMAQ FUNDS WIT	250,000.00	0.00	0.00	0.00	250,000.00	0.00	0.00
CP0097 - SUT PHASE 1 - STP 2009	604,000.00	0.00	0.00	0.00	604,000.00	0.00	0.00
CP0098 - SUT PHASE 1 - STP 2010	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0099 - BARTLETT ARBORETUM PH II SITE INVESTIGATION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0100 - HALLIWELL DRIVE DRAINS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0101 - PUBLIC WATER SUPPLY SCOFIELD	0.00	710.00	0.00	0.00	0.00	0.00	0.00
CP0114 - STREET LIGHTING INFRASTRUCTURE UPGRADE	299,621.82	43,944.89	0.00	0.00	0.00	0.00	0.00
CP0115 - COVE ISLAND PARKING LOT IMPROVEMENT	100,361.00	0.00	0.00	0.00	0.00	100,361.00	0.00
CP0116 - HENRY STREET @ ATLANTIC STREET INTERSECTION IM	1,232,858.26	392,682.74	0.00	0.00	1,232,858.26	0.00	0.00
CP0117 - REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUND			0.00	0.00	0.00	0.00	0.00
CP0118 - STAMFORD URBAN TRANSITWAY-PH2-5307 FUNDS	697,997.79	1,589,111.45	0.00	0.00	697,997.79	0.00	0.00
CP0119 - CHILLER REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0211 - ENVIRONMENTAL COMPLIANCE	360,737.42	270,731.95	0.00	0.00	0.00	0.00	0.00
CP0231 - CITYWIDE DREDGING	3,335,281.08	117,305.02	0.00	0.00	0.00	0.00	0.00
CP0232 - ATHLETIC FIELDS RENOVATION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0233 - GENERATORS	118,397.65	9,217.50	0.00	0.00	118,397.65	0.00	0.00
CP0234 - CITYWIDE ELECTRICAL SYSTEM UPGRADE	67,588.24	3,645.28	0.00	0.00	0.00	67,588.24	0.00
CP0251 - STAMFORD FERRY TERMINAL	9,688.29	0.00	0.00	0.00	0.00	0.00	0.00
CP1065 - PUBLIC HEALTH SNAP SYSTEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1067 - BUS SHELTER - VETERAN'S PARK			0.00	0.00	0.00	0.00	0.00
CP1068 - DESIGN REVIEW FOR ANIMAL SHELTER	49,868.79	4,964.09	0.00	0.00		49,868.79	0.00
CP1070 - NFWF MILL RIVER STORMWATER RETENTION & TREA	12,053,213.72	76,203.18	0.00	0.00	0.00	0.00	0.00
CP1073 - SCALZI PARK PHASE 2	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1074 - PINE HILL DRAINAGE	262,101.45	5,518.80	0.00	0.00	262,101.45	0.00	0.00
CP1075 - SKYMEADOW DRIVE DRAINAGE IMPROVEMENT	23,872.99	86,952.38				23,872.99	0.00
CP1197 - JAIL CELL UPGRADE	0.00	0.00		0.00	0.00	0.00	0.00
CP1198 - PALACE THEATER SOUTH WALL	-60.42	0.00	0.00	0.00		0.00	0.00
CP1199 - MERRIEBROOK BARN RENOVATIONS	119,990.00	12,210.00				119,990.00	0.00

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
CP1202 - ROOF REPLACEMENT	-1,051.40	0.00	0.00	0.00	0.00	0.00	0.00
CP1203 - ENVIRONMENTAL REMEDIATION OF BARTLETT ARBO	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1204 - JACKIE ROBINSON PARK PHASE 2 CONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1273 - WEST MAIN STREET BRIDGE	0.00	330.00	0.00	0.00	0.00	0.00	0.00
CP1281 - ROADWAY DESIGN AND RECONSTRUCTION	328,837.82	182,066.76	0.00	0.00	328,837.82	0.00	0.00
CP1283 - CHESTNUT HILL ROAD RECONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1284 - REPLACE EMERGENCY GENERATOR	0.00	22,826.00	0.00	0.00	0.00	0.00	0.00
CP1285 - MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY	65,216.28	0.00	0.00	0.00	0.00	0.00	0.00
CP1372 - OAKDALE ROAD CULVERT AND CATCH BASINS	461.96	5,082.96	0.00	0.00	0.00	461.96	0.00
CP1373 - RIVERBEND SOUTH - RAILROAD CROSSING GATES	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1374 - FERGUSON LIBRARY PC REPLACEMENT	120,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1671 - SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS	144,343.42	4,518.05	0.00	0.00	0.00	0.00	0.00
CP1683 - WATER LINE CONNECTION	-193.36	0.00	0.00	0.00	0.00	0.00	0.00
CP1693 - DELIVERY VAN REPLACEMENT			0.00	0.00	0.00	0.00	0.00
CP2047 - PROJECT GIS	439,651.28	0.00	0.00	0.00	0.00	0.00	0.00
CP2048 - LABORATORY ANALYTICAL EQUIPMENT	-6,249.59	0.00	0.00	0.00	0.00	-6,249.59	0.00
CP2050 - VEHICLE MAINTENANCE FACILITY EXPANSION			0.00	0.00	0.00	0.00	0.00
CP2055 - STM URBAN TRANSITWAY-PH2-NEW STARTS	5,291,503.17	933,000.57	0.00	500,000.00	4,791,503.17	0.00	0.00
CP2056 - STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETI	1,623,003.00	0.00	0.00	0.00	1,623,003.00	0.00	0.00
CP2057 - EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS	3,950.59	47,936.29	0.00	0.00	3,950.59	0.00	0.00
CP2058 - STM URBAN TRANSITWAY-PHASE 1-STP E	0.00	-133,808.21	0.00	0.00	0.00	0.00	0.00
CP2061 - HISTORICAL SOCIETY BUILDING UPGRADES AND REHA	96,938.00	9,133.03	0.00	0.00	96,938.00	0.00	0.00
CP2062 - STM MUSEUM & NATURE CTR MASTER PLAN	8,121.39	0.00	0.00	0.00	0.00	0.00	0.00
CP2213 - LEASED FACILITIES CAPITAL UPGRADES	190,937.20	6,046.41	0.00	0.00	90,937.20	100,000.00	0.00
CP2214 - PARKING METER REPLACEMENT	640,702.57	0.00	0.00	0.00	0.00	0.00	0.00
CP2220 - MAJOR BRIDGE REPAIRS AND DESIGN	703,554.86	180,247.30	0.00	0.00	0.00	0.00	0.00
CP2222 - SOUTHFIELD AVENUE SEWERS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP2232 - WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS	1,701,953.97	60,786.16	0.00	0.00	1,701,953.97	0.00	0.00
CP2302 - GOVERNMENT CENTER SECURITY	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP2351 - EAST SIDE FIRE STATION	80,477.64	0.00	0.00	0.00	0.00	0.00	0.00
CP3015 - SCALZI PHASE 3	-4,551.88	0.00	0.00	0.00	-4,551.88	0.00	0.00
CP3036 - OAKLAWN AVENUE IMPROVEMENTS	3,941,520.90	74,551.60	0.00	0.00	3,941,520.90	0.00	0.00
CP3038 - GOVERNMENT CENTER RENOVATIONS	405,190.99	276,825.49	0.00	0.00	205,190.99	200,000.00	0.00
CP3083 - DIGITIZATION & PRESERVATION OF LOCAL DOCUMEN	145,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3103 - SOLAR CONVERSION OF HEATING, DOMESTIC HOT W	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3220 - MAJOR BRIDGE REPLACEMENT	3,524,200.79	59,170.00	0.00	0.00	0.00	0.00	0.00
CP3221 - SCHOOL ZONE FLASHERS	61,541.00	4,900.00	0.00	0.00	61,541.00	0.00	0.00

			10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	10/1/17 - 12/31/17
Project	Free Balance	Encumbered Amount	Next Qtr Spending (0-90 Days)	End of Yr Spending (91-180 Days)	18 Mnth Spending (6 to 18 months)	Over 18 Mnth Spending (+18 Months)	Projected Cash Out (0-90 Days)
CP3239 - BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPP	-138.98	6,920.00	0.00	0.00	0.00	0.00	0.00
CP3343 - SITE & INFRASTRUCTURE IMPROVEMENTS	26,889.70	234,027.26	0.00	0.00	0.00	0.00	0.00
CP3347 - HARBOR POINT SHUTTLE BUS	50,665.00	30.00	0.00	0.00	0.00	0.00	0.00
CP3348 - CUMMINGS MARINA RESTORATION	39,072.71	0.00	0.00	0.00	0.00	0.00	0.00
CP3372 - PARKING LOT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3416 - CURTAIN CALL INTERIOR RENOVATIONS	59,630.50	2,127.50	0.00	0.00	0.00	0.00	0.00
CP3680 - MAIN BUILDING RENOVATION	108,453.26	0.00	0.00	0.00	0.00	0.00	0.00
CP3690 - FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUC	19,753.67	0.00	0.00	0.00	0.00	0.00	0.00
CP3695 - TERRY CONNERS RINK UPGRADES	196,997.71	19,765.65	0.00	0.00	196,997.71	0.00	0.00
CP3700 - NEW CUMMINGS PARK PHASE 1	40,974.50	120,760.00	0.00	0.00	40,974.50	0.00	0.00
CP3701 - STORM DRAIN CONVERSION AT CITY & TOWN YARD G	-4,084.52	0.00	0.00	0.00	0.00	0.00	0.00
CP3750 - NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAG	43,407.46	25,672.00	0.00	0.00	0.00	0.00	0.00
CP3775 - DORTHY HEROY COMPLEX PHASE 1	257,852.00	0.00	0.00	0.00	0.00	257,852.00	0.00
CP3800 - ROOF REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3801 - TOWN YARD UPGRADES	-5,543.57	5,599.05	0.00	0.00	-5,543.57	0.00	0.00
CP3802 - WEST SIDE FIRE STATION	30,175.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3803 - CLC FACILITY REHAB PROJECT	100,699.97	181,000.00	0.00	0.00	0.00	0.00	0.00
CP3804 - BARTLETT ARBORETUM SITE AND INFRASTRUCTURE I	330,005.72	44,302.00	0.00	0.00	0.00	0.00	0.00
CP3805 - HEATING SYSTEM REPLACEMENT	208,884.10	0.00	0.00	0.00	208,884.10	0.00	0.00
CP3806 - RESTORE NORTH WALL AND PARAPET	55,063.76	26,849.50	0.00	0.00	0.00	0.00	0.00
CP3807 - DRYWELL CONNECTION			0.00	0.00	0.00	0.00	0.00
CP3809 - CENTRAL FIRE HEADQUARTERS RENOVATION	100,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3810 - VETERANS PARK MASTER PLAN	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP4009 - LOCKWOOD/MAPLE AVENUE K-WING RENOVATION	5,511.27	0.00	0.00	0.00	0.00	5,511.27	0.00
CP4211 - DOWNTOWN SIDEWALK RECONSTRUCTION	264,608.34	98,073.37	0.00	0.00	0.00	0.00	0.00
CP4215 - BARTLETT ARBORETUM HEATING SYSTEM REPLACEM	796.56	0.00	0.00	0.00	0.00	0.00	0.00
CP4241 - SLUDGE PROCESSING SYSTEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP4242 - SANITARY SEWER REHABILITATION	2,335,520.45	1,947.20	0.00	0.00	500,000.00	1,835,520.45	0.00
CP4331 - PARKING EXPANSION	600,000.00	0.00	0.00	0.00	600,000.00	0.00	0.00
CP4999 - CUMMINGS RETAINING WALL	76,349.75	0.00	0.00	0.00	0.00	0.00	0.00
CP5010 - SECURITY CAMERA UPGRADE AT BEDFORD, BELL AND	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5025 - AERATION BLOWERS UPGRADE	7,939,807.00	515,792.49	0.00	0.00	515,792.49	7,424,014.51	0.00
CP5029 - GENERATOR REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5030 - SCOFIELD MANOR HEATING SYSTEM REPLACEMENT	1,153,827.80	4,300.00	0.00	0.00	0.00	0.00	0.00
CP5046 - FERGUSON LIBRARY VEHICLE REPLACEMENT	30,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5051 - SCADA SYSTEM UPGRADE	125,597.08	85,653.97	0.00	0.00	125,597.08	0.00	0.00
CP5059 - PAVEMENT MANAGEMENT	149,648.58	520.45	0.00	0.00	0.00	0.00	0.00

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
CP5100 - BLOCK 9 PARKING GARAGE	464.77	240.00	0.00	0.00	0.00	464.77	0.00
CP5147 - UPGRADE PLANT HEADWORKS	9,495,963.48	620,937.07	0.00	0.00	700,000.00	8,795,963.48	0.00
CP5203 - AFFORDABLE HOUSING LINKAGE PROGRAM	697,063.00	35,000.00	0.00	0.00	0.00	697,063.00	0.00
CP5204 - EAST HUNTING RIDGE ROAD RECONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5205 - NEW SIDEWALKS			0.00	0.00	0.00	0.00	0.00
CP5206 - VEHICLE MAINTENANCE FACILITY UPGRADE			0.00	0.00	0.00	0.00	0.00
CP5208 - ROXBURY ROAD DRAINS	8,360.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5209 - HOPE STREET RECONSTRUCTION	12,072.25	25,000.00	0.00	0.00	12,072.25	0.00	0.00
CP5210 - LIGHT RAIL TRANSIT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5211 - STILLWATER RD AT CLOVER HILL DRIVE	42,997.62	2,650.00	0.00	0.00	42,997.62	0.00	0.00
CP5214 - WASTE PROCESSING & HANDLING IMPROVEMENTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5215 - COVE ISLAND BARN RESTORATION	19,353.35	49,942.49	0.00	0.00	0.00	19,353.35	0.00
CP5216 - LATHON WIDER COMMUNITY CENTER	806,667.37	5,150.00	0.00	0.00	0.00	0.00	0.00
CP5217 - WEST SIDE PARKS	0.00	35.20	0.00	0.00	0.00	0.00	0.00
CP5219 - REPLACE RECORDS RM MICROFILM EQPT	0.00	3,061.29	0.00	0.00	0.00	0.00	0.00
CP5220 - POLICE HEADQUARTERS INFRASTRUCTURE IMPROVE	-90.35	0.00	0.00	0.00	0.00	0.00	0.00
CP5222 - MYRTLE AVENUE RECONSTRUCTION	1,130,002.22	0.00	0.00	500,000.00	630,002.22	0.00	0.00
CP5223 - TRAFFIC CALMING MASTER PLAN	571.42	0.00	0.00	0.00	571.42	0.00	0.00
CP5224 - COVE ISLAND ESTUARY HABITAT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5226 - CUMMINGS SEAWALL AND WALKWAY	41,869.05	0.00	0.00	0.00	0.00	0.00	0.00
CP5231 - SAFE ROUTES TO SCHOOLS	203,534.73	0.00	0.00	0.00	203,534.73	0.00	0.00
CP5232 - SUT PH1 - BUS RELATED ALLOCATION	0.00	142,318.58	0.00	0.00	0.00	0.00	0.00
CP5233 - WEST VIEW LANE AREA SEWERS	100,000.00	0.00	0.00	0.00	100,000.00	0.00	0.00
CP5241 - STORM WATER PUMP STATIONS	12,538.60	11,054.15	0.00	0.00	12,538.60	0.00	0.00
CP5242 - EAST CROSS RD SEWERS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5301 - HOLCOMB AVENUE DRAINAGE IMPROVEMENT	62,761.80	528,741.54	0.00	0.00	0.00	0.00	0.00
CP5340 - BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS	-8,029.38	0.00	0.00	0.00	0.00	0.00	0.00
CP5415 - GEOLYNX GIS SERVER 911	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5416 - CITYWIDE SEAWALL REPLACEMENT	376,743.62	25,422.10	0.00	0.00	0.00	0.00	0.00
CP5440 - ECONONIC DEVELOPMENT - STAMFORD LIGHTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5506 - TRAFFIC SIGNAL COMMUNICATION AND CONTROL HA	4,140,000.00	0.00	0.00	0.00	4,140,000.00	0.00	0.00
CP5600 - SCOFIELD MANOR STORM DRAIN SYSTEM	-119.40	0.00	0.00	0.00	0.00	0.00	0.00
CP5601 - MUSEUM STUDIO BUILDING RENOVATION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5602 - VETERANS PARK	2,755,695.43	168,096.00	0.00	0.00	0.00	2,755,695.43	0.00
CP5901 - EMERGENCY GENERATOR & ELECTRICAL UPGRADES	0.00	900.00	0.00	0.00	0.00	0.00	
CP6402 - SMITH HOUSE IMPROVEMENTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6564 - SCALE UPGRADE	13,876.81	2,169.25	0.00	0.00	13,876.81	0.00	0.00

			10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	10/1/17 - 12/31/17
Project	Free Balance	Encumbered Amount	Next Qtr Spending (0-90 Days)	End of Yr Spending (91-180 Days)	18 Mnth Spending (6 to 18 months)	Over 18 Mnth Spending (+18 Months)	Projected Cash Out (0-90 Days)
CP6565 - SOLID WASTE BUILDING RENOVATION	1,561.67	0.00	0.00	0.00	0.00	1,561.67	0.00
CP6567 - MILL RIVER STORMWATER MANAGEMENT	1.16	0.00	0.00	0.00	0.00	1.16	0.00
CP6570 - LED TRAFFIC LIGHT CONVERSION	0.00	194.69	0.00	0.00	0.00	0.00	0.00
CP6571 - PAVEMENT MARKINGS	53,028.28	62,442.20	0.00	0.00	53,028.28	0.00	0.00
CP6572 - RAILROAD BRIDGE AND UNDERPASS REHAB	34,490.00	0.00	0.00	0.00	34,490.00	0.00	0.00
CP6577 - GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6579 - TOR BUILDING & EXTERNAL IMPROVEMENTS	72,127.03	610.00	0.00	0.00	0.00	0.00	0.00
CP6582 - COMMUNICATION IMPROVEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6583 - MARINA DOCK UPGRADES	4,825,883.90	0.00	0.00	0.00	0.00	4,825,883.90	0.00
CP6584 - INTERVALE AREA (16-4)	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6590 - MILL RIVER CORRIDOR DEVELOPMENT 10474167490;	6,000,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6591 - STAMFORD INTERMODAL ACCESS IMPROVEMENTS			0.00	0.00	0.00	0.00	0.00
CP6592 - PALACE AUDITORIUM ROOF	1,860.13	0.00	0.00	0.00	0.00	0.00	0.00
CP6599 - DYKE LANE PUMP STATION UPGRADE	301,539.64	2,551,746.54	0.00	0.00	75,000.00	226,539.64	0.00
CP6669 - FUEL STATION UPGRADE	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6670 - ANIMAL SHELTER	526,400.00	16,900.00	0.00	0.00	0.00	526,400.00	0.00
CP6671 - A/V EQUIPMENT FOR MAIN LIBRARY	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6751 - GOVERNMENT CENTER MICROGRID PROJECT	100,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6752 - STAMFORD CONSERVATION	75,000.00	0.00	0.00	20,000.00	20,000.00	35,000.00	0.00
CP6754 - STORAGE UNITS FOR SOCIAL SERVICES @ CITY GARAG	-5,660.99	3,249.91	0.00	0.00	0.00	0.00	0.00
CP6755 - SCOFIELD AREA TEMPORARY FIREHOUSE	200,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6756 - MAPLE AVE FLOORING	113,191.99	0.00	0.00	0.00	0.00	113,191.99	0.00
CP6757 - RECONSTRUCTION OF STORMWATER WASTE DEBRIS	419,800.80	0.00	0.00	0.00	0.00	0.00	0.00
CP6758 - 911 COMMUNICATIONS - CAD AND MOBILE DATA UP	39,281.49	0.00	0.00	0.00	0.00	0.00	0.00
CP6759 - TURN OF RIVER STATION #1 IMPROVEMENTS	250,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6760 - TURN OF RIVER STATION #2 IMPROVEMENTS	295,152.98	0.00	0.00	0.00	0.00	0.00	0.00
CP6761 - FACILITIES IMPROVEMENT, PLUMBING	39,050.08	615.00	0.00	0.00	0.00	0.00	0.00
CP6762 - SCOFIELD MANOR KITCHEN IMPROVEMENTS	57,485.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6763 - TRAFFIC SIGNAL COORDINATION	3,398,388.18	543,424.65	0.00	0.00	3,398,388.18	0.00	0.00
CP6784 - MICHAEL F. LIONE MEMORIAL PARK LIGHTING	-10,500.78	7,000.44	0.00	0.00	0.00	0.00	0.00
CP6801 - TRAFFIC SAFETY STUDY	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6804 - STAMFORD STREET SMART INITIATIVES	378,902.27	8,223.65			378,902.27	0.00	0.00
CP6805 - SELF CONTAINED BREATHING APPARATUS (SCBA)	175,000.00	1,725,050.00	0.00	0.00	0.00	0.00	0.00
CP6806 - FIRE MAINTENANCE GARAGE	79,891.23	0.00		0.00	0.00	0.00	0.00
CP6807 - SOUTH END IMPLEMENTATION STUDY	150,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6808 - INTERIOR FINISHES	227,319.75	10,371.42			0.00	0.00	0.00
CP6809 - SCALZI PARK PHASE 4- EXISTING BATHROOM	75,000.00	0.00	0.00	0.00	75,000.00	0.00	0.00

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
CP6810 - IMPLEMENTATION OF PHASE 1 OF MASTER PLAN- CU	1,000,000.00	0.00	0.00	0.00	0.00	1,000,000.00	0.00
CP6811 - COVE ISLAND BEACH RESILIENCY PROJECT	350,001.00	0.00	0.00	0.00	0.00	350,001.00	0.00
CP6812 - STAMFORD EMS UPGRADES	50,000.00	0.00	0.00	0.00	50,000.00	0.00	0.00
CP6813 - SUT II - OFF-STREET PARKING	400,000.00	0.00	0.00	0.00	400,000.00	0.00	0.00
CP6814 - CITYWIDE RADIO REPLACEMENT & UPGRADE	600,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6815 - WEST AVENUE @ WEST MAIN STREET INTERSECTION I	2,955,065.40	6,565.00	0.00	0.00	2,955,065.40	0.00	0.00
CP6816 - CITYWIDE TREE REPLANTING	51,217.91	0.00	0.00	0.00	51,217.91	0.00	0.00
CP6817 - PUBLIC SAFETY SECURITY CAMERAS & EMERGENCY SA	289,404.69	9,855.74	0.00	0.00	0.00	0.00	0.00
CP6818 - 1050 WASHINGTON BLVD. ENVIRONMENTAL REMEDI	362,000.00	17,827.48	0.00	0.00	362,000.00	0.00	0.00
CP6880 - TERRY CONNERS RINK ICE SLAB	200,000.00	0.00	0.00	0.00	0.00	200,000.00	0.00
CP6901 - ASSESS CITY FACILITIES	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6904 - WPCA MAJOR REPLACEMENT	37,349.21	3,158,907.76	0.00	0.00	37,349.21	0.00	0.00
CP6908 - ROOF REPLACEMENT	93,289.72	20,005.00	0.00	0.00	0.00	0.00	0.00
CP6999 - FIBER OPTIC TRUNK CABLE INSTALLATION	448,968.52	4,959,910.00	0.00	0.00	448,968.52	0.00	0.00
CP7013 - BOOKMOBILE REPLACEMENT	250,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7019 - ADA COMPLIANCE- CITY FACILITIES	197,113.67	0.00	0.00	0.00	97,113.67	100,000.00	0.00
CP7043 - BARRETT PARK BUILDING REPLACEMENT	99,810.24	0.00	0.00	0.00	0.00	99,810.24	0.00
CP7099 - School Readiness Exp/Ed Hunt Complx	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7100 - GLENBROOK COMM CTR CONSTRUCTION	10,585.05	0.00	0.00	0.00	0.00	0.00	0.00
CP7108 - MILL ROAD DRAINAGE IMPROVEMENT	350,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7149 - PUBLIC SAFTEY EQUIPMENT REPLACEMENT & UPGRA	549,096.07	18,012.00	0.00	0.00	0.00	0.00	0.00
CP7150 - BRENNAN GOLF COURSE	285,656.37	413,710.00	0.00	13,710.00	285,656.37		0.00
CP7152 - RICH FORUM EXTERIOR ENVELOPE	235,000.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7181 - PERSONAL PROTECTION EQUIPMENT (PPE)	161,500.00	200,000.00	0.00	0.00	0.00	0.00	0.00
CP7209 - EID (Energy Improvement Project)	345,737.55	4,636,909.42	0.00	0.00	0.00	0.00	0.00
CP7306 - HIGH RIDGE ROAD & LONG RIDGE ROAD - IMPLEMEN	2,650,000.00	0.00	0.00	0.00	1,000,000.00	1,650,000.00	0.00
CP7660 - STAMFORD URBAN TRANSITWAY - PHASE II - PARKING	900,000.00	0.00	0.00	0.00	900,000.00	0.00	0.00
CP7668 - ATLANTIC STREET @ MAIN STREET INTERSECTION SAF	2,000,000.00	0.00	0.00	0.00	2,000,000.00	0.00	0.00
CP7669 - LUCAS AUTOMATED CPR UNIT	0.00	70,000.00	0.00	0.00	0.00	0.00	0.00
CP7901 - STRAWBERRY HILL AVENUE @ ROCK SPRING ROAD IN	75,000.00	0.00	0.00	0.00	75,000.00	0.00	0.00
CP7908 - MILL RIVER GREENWAY - PHASE II	740,150.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7912 - SPECIALITY POLICE VEHICLES	250,000.00	0.00	0.00	250,000.00	0.00	0.00	0.00
CP7949 - PERSONAL ESCAPE SYSTEM (PES)	50,000.00	0.00	0.00	•	0.00	0.00	0.00
CP8214 - HIGHWAY FACILITIES CONSTRUCTION	-145.02	0.00	0.00		0.00	0.00	
CP8215 - SAFETY STANDARDS/ADA COMPLIANCE	24,211.74	4,554.00	0.00		20,000.00	0.00	
CP8216 - VEHICLE MAINTENANCE EQUIPMENT	0.00	3,974.80	0.00	,	0.00	0.00	
CP8218 - MASTER PLAN UPDATE	219,705.79	3,100.00	0.00	0.00	0.00	0.00	0.00

Project	Free Balance	Encumbered Amount	(0-90 Days)	1/1/18 - 3/31/18 End of Yr Spending (91-180 Days)	4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
CP8219 - TRAFFIC CALMING IMPLEMENTATION	201,895.23	665.21	0.00	0.00	201,895.23	0.00	0.00
CP8225 - ATLANTIC STREET RECONSTRUCTION	626,830.49	89,313.82	0.00	0.00	626,830.49	0.00	0.00
CP8700-NEW - LIONE PARK CAPITAL UPGRADE			0.00	0.00	0.00	0.00	0.00
CP8701-NEW - JOHN BOCUZZI PARK @ SOUTHFIELD PHASE 1			0.00	0.00	0.00	0.00	0.00
CP8702-NEW - SUMMER STREET CORRIDOR ACCIDENT REDUCT			0.00	0.00	0.00	0.00	0.00
CP8703-NEW - TRAFFIC SAFETY & MOBILITY PROJECTS			0.00	0.00	0.00	0.00	0.00
CP8704-NEW - ADA CURB RAMPS FOR PEDESTRIAN SAFETY			0.00	0.00	0.00	0.00	0.00
CP8705-NEW - BICYCLE AND PEDESTRIAN FACILITIES IMPLEME			0.00	0.00	0.00	0.00	0.00
CP8706-NEW - SIDEWALK EXTENSIONS			0.00	0.00	0.00	0.00	0.00
CP8707-NEW - SOLID WASTE MAINTENANCE GARAGE			0.00	0.00	0.00	0.00	0.00
CP8708-NEW - TRANSFER STATION POWER SUPPLY UPGRADE			0.00	0.00	0.00	0.00	0.00
CP8709-NEW - TRANSFER STATION EXTERIOR LIGHTING			0.00	0.00	0.00	0.00	0.00
CP8710-NEW - RESTORATION OF CULVERTS AND LEAK OFFS			0.00	0.00	0.00	0.00	0.00
CP8711-NEW - TRAFFIC/ROAD PAVING AND DRAINAGE			0.00	0.00	0.00	0.00	0.00
CP9103 - HUMAN RESOURCE/PAYROLL SYSTEM	89,550.21	1,375.00	0.00	0.00	0.00	0.00	0.00
CP9210 - GUARD RAILS	72,266.67	58,388.59	0.00	0.00	0.00	0.00	0.00
CP9213 - STREET SIGN PROGRAM	58.47	26,446.95	0.00	0.00	0.00	0.00	0.00
CP9230 - ENVIRONMENTAL HAZARD ABATEMENT	16,220.61	11,025.00	0.00	0.00	16,220.61	0.00	0.00
CP9232 - FACILITIES ENERGY CONSERVATION	0.68	0.00	0.00	0.68	0.00	0.00	0.00
CP9234 - INFRASTRUCTURE REPLACE CODE	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP9235 - MULTI-USE TRAILS	192,117.90	97,023.51	0.00	0.00	0.00	0.00	0.00
CP9236 - GOVERNMENT CENTER RENOVATION	37,286.81	121,261.41	0.00	0.00	37,286.81	0.00	0.00
CP9238 - YERWOOD CENTER RENOVATIONS	13,272.19	37.05	0.00	0.00	0.00	0.00	0.00
CP9241 - TRANSFER STATION REHABILITATION IMPROVEMENT	2,071,041.65	87,862.31	0.00	0.00	1,500,000.00	571,041.65	0.00
CP9253 - JEFFERSON STREET RECONSTRUCTION PH1	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP9260 - MILL RIVER CORRIDOR DEVELOPMENT	7,862.89	8,397.62	0.00	0.00	0.00	0.00	0.00
CP9270 - SANITARY PUMPING STATION UPGRADE	1,300,851.41	64,545.41	0.00	0.00	575,000.00	725,851.41	0.00
CP9340 - LONG RIDGE BUILDING & EXTERNAL IMPROVEMENTS	4,947.71	0.00	0.00	0.00	0.00	0.00	0.00
CP9351 - HYDRANT REPLACEMENT	167,005.62	74,416.48	0.00	0.00	0.00	0.00	0.00
CP9461 - SPRINGDALE BUILDING & EXTERNAL IMPROVEMENTS	163,379.62	0.00	0.00	0.00	0.00	0.00	0.00
CPB001 - DISTRICT-WIDE CODE COMPLIANCE	1,106.42	48,101.50	0.00	0.00	0.00	1,106.42	0.00
CPB002 - DISTRICT-WIDE FACILITIES EQUIPMENT	2,603.85	3,886.24	0.00	0.00	0.00	2,603.85	
CPB006 - CLOONAN QZAB	0.00	1,770.00	0.00	0.00	0.00	0.00	
CPB007 - DAVENPORT QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB008 - DOLAN QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB009 - HART QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB010 - KT MURPHY QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Project	Free Balance	Encumbered Amount	10/1/17 - 12/31/17 Next Qtr Spending (0-90 Days)		4/1/18 - 3/31/19 18 Mnth Spending (6 to 18 months)	4/1/19 Plus Over 18 Mnth Spending (+18 Months)	10/1/17 - 12/31/17 Projected Cash Out (0-90 Days)
CPB012 - STARK QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB013 - STILLMEADOW QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB014 - TOQUAM QZAB	0.00	1,762.24	0.00	0.00	0.00	0.00	0.00
CPB015 - TURN OF RIVER QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB017 - DAVENPORT CODE COMPLIANCE	4,900.51	25,783.23	0.00	0.00	0.00	4,900.51	0.00
CPB092 - DISTRICT-WIDE ROOFING REPLACEMENTS	210,679.11	430,437.48	0.00	25,000.00	185,679.11	0.00	0.00
CPB093 - DISTRICT-WIDE CARPET & TILES REPLACEMENT	19,401.31	2,977.19	0.00	0.00	19,401.31	0.00	0.00
CPB095 - SCOFIELD MAGNET ROOF REPLACEMENTS	0.00	3,507.89	0.00	0.00	0.00	0.00	0.00
CPB121 - INTERCOM REPLACEMENT	5,304.03	577.50	0.00	0.00	0.00	5,304.03	0.00
CPB211 - DISTRICTWIDE CODE COMPLIANCE	1,043,202.39	27,600.00	0.00	0.00	1,043,202.39	0.00	0.00
CPB216 - ENERGY PERFORMANCE CONTRACT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB301 - DISTRICT WIDE FACILITIES EQUIPMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB401 - ACADEMY OF INFORMATION TECHNOLOGY	195,541.99	28.35	0.00	0.00	0.00	195,541.99	0.00
CPB403 - WESTHILL HS EXPANSION/ADDITION	196,028.78	1,121.06	0.00	0.00	0.00	196,028.78	0.00
CPB404 - ROGERS CODE/RENOVATION	-517.94	0.00	0.00	0.00	0.00	-517.94	0.00
CPB500 - DISTRICT-WIDE INDOOR AIR QUALITY	142,761.48	58,361.11	0.00	82,761.48	60,000.00	0.00	0.00
CPB504 - BOE SAFETY AND SECURITY	458,815.32	397,372.87	0.00	0.00	458,815.32	0.00	0.00
CPB639 - DISTRICT-WIDE ELECTRICAL UPGRADES	179,459.99	14,555.49	0.00	0.00	0.00	179,459.99	0.00
CPB640 - ALTERNATIVES FOR SUCCESS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB690 - NORTHEAST CODE RENOVATIONS	14,720.70	237,806.41	0.00	0.00	14,720.70	0.00	0.00
CPB691 - TURN OF RIVER CODE WORK	7,565.68	12,861.78	0.00	0.00	0.00	7,565.68	0.00
CPB803 - DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE	583,188.91	66,582.68	0.00	0.00	0.00	0.00	0.00
CPB804-NEW - DISTRICT WIDE WPCA& DEEP/EPA COMPLIANCE			0.00	0.00	0.00	0.00	0.00
CPB942 - AUDITORIUM RENOVATIONS-GRANT FUNDED	0.00	0.00	0.00	0.00	0.00	0.00	0.00

233,359,949.40 84,991,501.31 110,000.00 3,237,704.99 114,485,230.11 56,159,687.90 0.00

Project Status Summary by Agency as of 9/30/17

	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
Bartlett Arboretum - Capital		2			1
Board of Education - Capital		18	1	1	23
Childcare Learning Center - Capital		2	1	1	1
Ferguson Library - Capital		1		2	
Health & Social Services - Director of Health					1
Office of Administration - Director of Administration		2			1
Office of the Mayor - Community Development		1			
Operations: Administration - Maintenance	2	5		1	2
Operations: Administration - Maintenance Facilities	2	11		1	
Operations: Administration - Maintenance Parks		8			
Operations: Engineering - Engineering	11	12	3	9	15
Operations: Engineering - Traffic Engineering	1	42		2	5
Operations: Land Use - Administration		7	1	2	1
Operations: Public Services - Fleet Management		2			2
Operations: Public Services - Solid Waste		2			2
Operations: Public Services - Stormwater Management		1			
Operations: Public Services - Traffic & Road Maintenance		8			1
Operations: Recreation and Leisure Services		1	1		
Police - Department Wide	1	3		1	1
Police - Emergency Communications Center	1	1		1	1
Scofield Manor - Capital					5
Short Term Financing - BOE - Capital		3			
Short Term Financing - Capital		4			
Short Term Financing - Ferguson Library - Capital		2	2		
Smith House - Smith House					7
Special Revenue - E.G. Brennan Golf Course	1	1			
Special Revenue - Parking Fund		4			
Special Revenue - Water Pollution Control		14		1	7
Stamford Center for the Arts - Capital	2	3	1	1	
Stamford Fire Department		8			
Stamford Historical Society - Capital		1			
Stamford Museum - Capital	1	3	1		2
The Big Five Volunteer Fire Depts - Belltown	1				1
The Big Five Volunteer Fire Depts - Glenbrook	1		1	1	
The Big Five Volunteer Fire Depts - Long Ridge	1				
The Big Five Volunteer Fire Depts - Springdale			1		
The Big Five Volunteer Fire Depts - Turn of River			1		

Agency:	0695 -	Bartlett	Arboretum -	Capital
---------	--------	-----------------	-------------	---------

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP3239 - BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPPLY		1			
CP3804 - BARTLETT ARBORETUM SITE AND INFRASTRUCTURE IMPROV		1			
CP4215 - BARTLETT ARBORETUM HEATING SYSTEM REPLACEMENT A					1
Total for Agency:		2			1

Agency: 0900	 Board of 	Education -	Capital
--------------	------------------------------	--------------------	---------

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C31072 - DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS				1	
C36589 - SPRINGDALE EXPANSION/CODE WORK		1			
C36668 - WESTHILL HS INFRASTRUCTURE RENOVATION		1			
C3B444 - STRAWBERRY HILL RENOVATIONS		1			
C3B502 - INTERDISTRICT K-8 MAGNET SCHOOL					1
C5B005 - BOYLE STADIUM		1			
C5B217 - TOQUAM INDOOR AIR QUALITY ISSUES					1
C5B608 - DISTRICT-WIDE ATHLETIC FIELDS RENOVATION		1			
C5B613 - DISTRICT-WIDE BOILER & BURNER REPLACEMENT		1			
C5B619 - VO-AG BUILDING EXPANSION					1
C5B622 - STAMFORD HS CODE/RENOVATION/EXPANSION		1			
C5B623 - DISTRICT-WIDE PAVING & RESURFACING		1			
C5B627 - DISTRICT-WIDE ASBESTOS ABATEMENT		1			
C5B629 - DOLAN MS RENOVATION			1		
C5B637 - RIPPOWAM CENTER RENOVATION					1
C5B947 - CLOONAN SPRINKLER PROJECT					1
CPB001 - DISTRICT-WIDE CODE COMPLIANCE		1			
CPB006 - CLOONAN QZAB					1
CPB007 - DAVENPORT QZAB					1
CPB008 - DOLAN QZAB					1
CPB009 - HART QZAB					1
CPB010 - KT MURPHY QZAB					1
CPB012 - STARK QZAB					1
CPB013 - STILLMEADOW QZAB					1
CPB014 - TOQUAM QZAB					1
CPB015 - TURN OF RIVER QZAB					1
CPB017 - DAVENPORT CODE COMPLIANCE					1
CPB092 - DISTRICT-WIDE ROOFING REPLACEMENTS		1			
CPB093 - DISTRICT-WIDE CARPET & TILES REPLACEMENT		1			
CPB095 - SCOFIELD MAGNET ROOF REPLACEMENTS					1
CPB121 - INTERCOM REPLACEMENT					1
CPB211 - DISTRICTWIDE CODE COMPLIANCE		1			

CPB301 - DISTRICT WIDE FACILITIES EQUIPMENT				1
				_
CPB401 - ACADEMY OF INFORMATION TECHNOLOGY				1
CPB403 - WESTHILL HS EXPANSION/ADDITION				1
CPB404 - ROGERS CODE/RENOVATION				1
CPB500 - DISTRICT-WIDE INDOOR AIR QUALITY	1			
CPB504 - BOE SAFETY AND SECURITY	1			
CPB639 - DISTRICT-WIDE ELECTRICAL UPGRADES	1			
CPB640 - ALTERNATIVES FOR SUCCESS				1
CPB690 - NORTHEAST CODE RENOVATIONS	1			
CPB691 - TURN OF RIVER CODE WORK	1			
CPB942 - AUDITORIUM RENOVATIONS-GRANT FUNDED				1
Total for Agency:	18	1	1	23

Agency: CLC - Childcare Learning Center - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0062 - CLC CLASSROOM AND PLAYGROUND REFURBISHING AND RE		1			
CP1202 - ROOF REPLACEMENT				1	
CP3803 - CLC FACILITY REHAB PROJECT		1			
CP4009 - LOCKWOOD/MAPLE AVENUE K-WING RENOVATION					1
CP6756 - MAPLE AVE FLOORING			1		
Total for Agency:		2	1	1	1

Agency: 0690 - Ferguson Library - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56080 - MAIN LIBRARY BUILDING RESTORATION		1			
CP1285 - MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY				1	
CP3083 - DIGITIZATION & PRESERVATION OF LOCAL DOCUMENTS				1	
Total for Agency:		1		2	

Agency: 0381 - Health & Social Services - Director of Health

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1065 - PUBLIC HEALTH SNAP SYSTEM					1
Total for Agency:					1

Agency: 0101 - Office of Administration - Director of Administration								
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
CP5203 - AFFORDABLE HOUSING LINKAGE PROGRAM		1						
CP5440 - ECONONIC DEVELOPMENT - STAMFORD LIGHTS					1			
CP9103 - HUMAN RESOURCE/PAYROLL SYSTEM		1						
Total fo	or Agency:	2			1			
Agency: 0501 - Office of the Mayor - Community	Development							
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
C46047 - HOUSING DEVELOPMENT FUND		1						
Total fo	or Agency:	1						
Agency: 0260 - Operations: Administration - Mair	itenance							
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
C46053 - STERLING FARMS BARN-THEATER COMPLEX	1							
C56143 - FISHING PIER REPLACEMENT	1							
C56265 - SHORELINE/BEACH STABILIZATION					1			
C56802 - KOSCIUSZKO PARK				1				
C72044 - RELOCATE FACILITY MGT OFFICES/SHOPS					1			
CP1204 - JACKIE ROBINSON PARK PHASE 2 CONSTRUCTION		1						
CP8215 - SAFETY STANDARDS/ADA COMPLIANCE		1						
CP9230 - ENVIRONMENTAL HAZARD ABATEMENT		1						
CP9234 - INFRASTRUCTURE REPLACE CODE		1						
CP9236 - GOVERNMENT CENTER RENOVATION		1						
Total fo	or Agency: 2	5		1	2			

Agency: 0261 - Operations: Administration - Maintenance Facilities

Project		Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56203 - BUILDINGS & UTILITIES			1			
C56280 - UNDERGROUND TANKS			1			
CP0233 - GENERATORS			1			
CP0234 - CITYWIDE ELECTRICAL SYSTEM UPGRADE			1			
CP2213 - LEASED FACILITIES CAPITAL UPGRADES			1			
CP2302 - GOVERNMENT CENTER SECURITY			1			
CP3416 - CURTAIN CALL INTERIOR RENOVATIONS			1			
CP5216 - LATHON WIDER COMMUNITY CENTER					1	
CP6901 - ASSESS CITY FACILITIES			1			
CP6908 - ROOF REPLACEMENT			1			
CP7100 - GLENBROOK COMM CTR CONSTRUCTION		1				
CP7209 - EID (Energy Improvement Project)			1			
CP9232 - FACILITIES ENERGY CONSERVATION			1			
CP9238 - YERWOOD CENTER RENOVATIONS		1				
	Total for Agency:	2	11		1	

Agency: 0262 - Operations: Administration - Maintenance Parks

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56079 - FENCING & GUARD RAILS		1			
C56139 - PLAYGROUND REHABILITATION		1			
C56169 - PAVING & DRAINAGE		1			
C56259 - GAME COURTS		1			
C56272 - PARK LIGHTING		1			
CP0232 - ATHLETIC FIELDS RENOVATION		1			
CP5215 - COVE ISLAND BARN RESTORATION		1			
CP6583 - MARINA DOCK UPGRADES		1			
Total for Agency:		8			

Agency: 0220 - Operations: Engineering - Engineering

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
C10036 - ENVIRONMENTAL COMPLIANCE/STORMWATER MGMT		1			
C16012 - CITY WIDE STORM DRAINS		1			
C16020 - TOILSOME BROOK					1
C44444 - STRAWBERRY HILL ACQUISITION					1
C54007 - HOLLY POND SEAWALL REPAIRS				1	
C56119 - CITYWIDE ROADWAY CORRECTION		1			
C56251 - ATHLETIC FIELDS WEST BEACH					1
C56568 - FHWA - STAMFORD URBAN TRANSITWAY PH1	1				
C56569 - STP - STAMFORD UBRAN TRANSITWAY PH1		1			
C56753 - WEST MAIN ST. BRIDGE REPLACEMENT - TCSP				1	
CP0017 - SIDEWALKS					1
CP0034 - WESTSIDE WALKING CONNECTOR				1	
CP0040 - LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEMENTS					1
CP0043 - CITY FACILITY UPGRADES		1			
CP0044 - PARK AND FIELD IMPROVEMENTS					1
CP0046 - BIG 5 IMPROVEMENTS & UPGRADES	1				
CP0058 - ROGERS RENOVATION					1
CP0067 - SUT-DOT PH2	1				
CP0068 - CREBS PHOTOVOLTAIC SYSTEMS	1				
CP0086 - SOUTH END COLLECTOR ROAD	1				
CP0088 - UCONN STUDY-SCOFIELD AREA CONTAMINA				1	
CP0092 - EECBG-ARRA					1
CP0093 - SCOFIELDTOWN PARK DESIGN AND REMEDIATION		1			
CP0094 - VINE ROAD SIDEWALKS					1
CP0099 - BARTLETT ARBORETUM PH II SITE INVESTIGATION					1
CP0100 - HALLIWELL DRIVE DRAINS					1
CP0101 - PUBLIC WATER SUPPLY SCOFIELD				1	
CP0114 - STREET LIGHTING INFRASTRUCTURE UPGRADE		1			
CP0115 - COVE ISLAND PARKING LOT IMPROVEMENT				1	
CP0231 - CITYWIDE DREDGING		1			
CP1068 - DESIGN REVIEW FOR ANIMAL SHELTER				1	
CP1074 - PINE HILL DRAINAGE		1			

CP1075 - SKYMEADOW DRIVE DRAINAGE IMPROVEMENT					1
CP1199 - MERRIEBROOK BARN RENOVATIONS			1		
CP1203 - ENVIRONMENTAL REMEDIATION OF BARTLETT ARBORETUM					1
CP1273 - WEST MAIN STREET BRIDGE				1	
CP1283 - CHESTNUT HILL ROAD RECONSTRUCTION	1				
CP1372 - OAKDALE ROAD CULVERT AND CATCH BASINS	1				
CP2220 - MAJOR BRIDGE REPAIRS AND DESIGN		1			
CP3220 - MAJOR BRIDGE REPLACEMENT		1			
CP3348 - CUMMINGS MARINA RESTORATION	1				
CP4999 - CUMMINGS RETAINING WALL	1				
CP5204 - EAST HUNTING RIDGE ROAD RECONSTRUCTION					1
CP5208 - ROXBURY ROAD DRAINS		1			
CP5226 - CUMMINGS SEAWALL AND WALKWAY	1				
CP5416 - CITYWIDE SEAWALL REPLACEMENT			1		
CP6670 - ANIMAL SHELTER				1	
CP6752 - STAMFORD CONSERVATION			1		
CP6784 - MICHAEL F. LIONE MEMORIAL PARK LIGHTING	1				
CPB216 - ENERGY PERFORMANCE CONTRACT					1
Total for Agency:	11	12	3	9	15

Agency: 0221 - Operations: Engineering - Traffic Engineering

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C16026 - HOPE STREET REPAIRS		1			
C51011 - SPRINGDALE GLENBROOK TRAIN STATION ENHANCEMENTS		1			
C53428 - LARGO DRIVE @ HOPE STREET - IMPROVEMENTS		1			
C56172 - STILLWATER ROAD INTERSECTIONS		1			
C56174 - CITYWIDE SIGNALS		1			
C56180 - LONG RIDGE ROAD				1	
C56190 - PAVEMENT MARKINGS		1			
C56211 - CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS		1			
CP0011 - ROADWAY IMPROVEMENTS & RECONSTRUCTION		1			
CP0041 - STM URBAN TRANSITWAY - BUS RELATED ALLOCATION PH1		1			
CP0056 - TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENTS		1			
CP0060 - STIMULUS PROJECT MATCHING FUNDS		1			
CP0061 - STAMFORD URBAN TRANSITWAY - PHASE II - FEDERAL FUND		1			
CP0066 - SUT-CMAQ-ITS PH1		1			
CP0087 - HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDOR STU		1			
CP0095 - STAMFORD URBAN TRANSITWAY - FEDERAL FUNDS WITH LO		1			
CP0096 - STAMFORD URBAN TRANSITWAY - CMAQ FUNDS WITH LOCA		1			
CP0097 - SUT PHASE 1 - STP 2009					
CP0098 - SUT PHASE 1 - STP 2010		1			
CP0116 - HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVE		1			
CP0117 - REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUNDS					1
CP0118 - STAMFORD URBAN TRANSITWAY-PH2-5307 FUNDS		1			
CP1067 - BUS SHELTER - VETERAN'S PARK					1
CP1281 - ROADWAY DESIGN AND RECONSTRUCTION		1			
CP1373 - RIVERBEND SOUTH - RAILROAD CROSSING GATES					1
CP2055 - STM URBAN TRANSITWAY-PH2-NEW STARTS		1			
CP2056 - STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETIONARY				1	
CP2057 - EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS		1			
CP2058 - STM URBAN TRANSITWAY-PHASE 1-STP E		1			
CP2232 - WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS		1			
CP3036 - OAKLAWN AVENUE IMPROVEMENTS		1			
CP3221 - SCHOOL ZONE FLASHERS		1			

Total for Agency	: 1	42	2	5
CP9253 - JEFFERSON STREET RECONSTRUCTION PH1		1		
CP8225 - ATLANTIC STREET RECONSTRUCTION		1		
CP8219 - TRAFFIC CALMING IMPLEMENTATION		1		
CP6999 - FIBER OPTIC TRUNK CABLE INSTALLATION		1		
CP6815 - WEST AVENUE @ WEST MAIN STREET INTERSECTION IMPRO		1		
CP6813 - SUT II - OFF-STREET PARKING		1		
CP6804 - STAMFORD STREET SMART INITIATIVES		1		
CP6801 - TRAFFIC SAFETY STUDY		1		
CP6763 - TRAFFIC SIGNAL COORDINATION		1		
CP6591 - STAMFORD INTERMODAL ACCESS IMPROVEMENTS				1
CP6572 - RAILROAD BRIDGE AND UNDERPASS REHAB		1		
CP6571 - PAVEMENT MARKINGS		1		
CP5506 - TRAFFIC SIGNAL COMMUNICATION AND CONTROL HARDWA		1		
CP5232 - SUT PH1 - BUS RELATED ALLOCATION		1		
CP5231 - SAFE ROUTES TO SCHOOLS		1		
CP5223 - TRAFFIC CALMING MASTER PLAN		1		
CP5222 - MYRTLE AVENUE RECONSTRUCTION		1		
CP5211 - STILLWATER RD AT CLOVER HILL DRIVE				1
CP5209 - HOPE STREET RECONSTRUCTION	1			

Agency: 0230 - Operations: Land Use - Administration

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C46580 - AFFORDABLE HOUSING/ZONING INITIATIV		1			
C56078 - PARKS MASTER PLAN UPDATE		1			
C56253 - HOLLY POND IMPROV				1	
C66322 - CITYWIDE GEOGRAPHIC INFORMATION SYS		1			
CP0042 - MASTER PLANS		1			
CP0050 - MILL RIVER IMPROVEMENTS		1			
CP0251 - STAMFORD FERRY TERMINAL				1	
CP2222 - SOUTHFIELD AVENUE SEWERS					1
CP3810 - VETERANS PARK MASTER PLAN		1			
CP6590 - MILL RIVER CORRIDOR DEVELOPMENT 10474167490; CP005			1		
CP9235 - MULTI-USE TRAILS		1			
Total for Agency:		7	1	2	1

Agency: 0212 - Operations: Public Services - Fleet Management								
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
CP0059 - VEHICLE MAINTENANCE IMPROVEMENTS					1			
CP3347 - HARBOR POINT SHUTTLE BUS		1						
CP6669 - FUEL STATION UPGRADE		1						
CP8216 - VEHICLE MAINTENANCE EQUIPMENT					1			
Total for Age	ncy:	2			2			
Agency: 0214 - Operations: Public Services - Solid Was	te							
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
CP0055 - SOLID WASTE IMPROVEMENTS					1			
CP6564 - SCALE UPGRADE		1						
CP6565 - SOLID WASTE BUILDING RENOVATION					1			
CP9241 - TRANSFER STATION REHABILITATION IMPROVEMENTS		1						
Total for Age	ncy:	2			2			
Agency: 0211a - Operations: Public Services - Stormwa	nt							
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
CP0211 - ENVIRONMENTAL COMPLIANCE		1						
Total for Age	ncy:	1						
Agency: 0211 - Operations: Public Services - Traffic & R	Road Maintena	nce						
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out			
C56123 - CITYWIDE SIDEWALKS RECONSTRUCTION		1						
C56129 - CITYWIDE MANHOLE & BASIN		1						
C56182 - STREET PATCH & RESURFACING		1						
C56189 - BRIDGE RECONDITIONING		1						
CP3701 - STORM DRAIN CONVERSION AT CITY & TOWN YARD GARA	GE	1						
CP4211 - DOWNTOWN SIDEWALK RECONSTRUCTION		1						
CP5059 - PAVEMENT MANAGEMENT		1						
CP8214 - HIGHWAY FACILITIES CONSTRUCTION					1			
CP9210 - GUARD RAILS		1						
Total for Age	ncy:	8			1			

Agency: 0263 - Operations: Recreation and Leisure	Services				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP3695 - TERRY CONNERS RINK UPGRADES		1			•
CP6880 - TERRY CONNERS RINK ICE SLAB			1		
Total for	Agency:	1	1		
Agency: 0330 - Police - Department Wide					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C45247 - NEW POLICE HEADQUARTERS		1			
C66299 - 800 MHZ TRUNKING				1	
CP0045 - POLICE FACILITIES & UPGRADES		1			
CP1197 - JAIL CELL UPGRADE		1			
CP4331 - PARKING EXPANSION	1				
CP5219 - REPLACE RECORDS RM MICROFILM EQPT					1
Total for	Agency: 1	3		1	1
Agency: 0335 - Police - Emergency Communication	s Center				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C63808 - GENERATOR REPLACEMENT		1			
CP5415 - GEOLYNX GIS SERVER 911					1
CP6758 - 911 COMMUNICATIONS - CAD AND MOBILE DATA UP	GRADE 1				
CP6814 - CITYWIDE RADIO REPLACEMENT & UPGRADE				1	
Total for	Agency: 1	1		1	1
Agency: 0670 - Scofield Manor - Capital					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1284 - REPLACE EMERGENCY GENERATOR					1
CP1671 - SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS					1
CP5030 - SCOFIELD MANOR HEATING SYSTEM REPLACEMENT					1
CP5600 - SCOFIELD MANOR STORM DRAIN SYSTEM					1
CP6762 - SCOFIELD MANOR KITCHEN IMPROVEMENTS					1
Total for	Agency:				5

Agency: STFBOE - Short Term Financing - BOE - Capital					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C5B609 - DISTRICT-WIDE TECHNOLOGY EQUIPMENT		1			
CPB002 - DISTRICT-WIDE FACILITIES EQUIPMENT		1			
CPB803 - DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE		1			
Total for Agency	:	3			
Agency: STF - Short Term Financing - Capital					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C60064 - OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & UPGRAD		1			
C65200 - CITYWIDE VEHICLE REPLACEMENT & UPGRADE		1			
C65201 - CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE		1			
C65202 - CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE		1			
Total for Agency	:	4			
Agency: STFLIB - Short Term Financing - Ferguson Library	- Capital				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1374 - FERGUSON LIBRARY PC REPLACEMENT		1			
CP3690 - FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUCTURE			1		
CP5046 - FERGUSON LIBRARY VEHICLE REPLACEMENT			1		
CP6671 - A/V EQUIPMENT FOR MAIN LIBRARY		1			
Total for Agency	:	2	2		
Agency: 0370 - Smith House - Smith House					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0119 - CHILLER REPLACEMENT					1
CP3103 - SOLAR CONVERSION OF HEATING, DOMESTIC HOT WATER A					1
CP3372 - PARKING LOT					1
CP3800 - ROOF REPLACEMENT					1
CP5029 - GENERATOR REPLACEMENT					1
CP6402 - SMITH HOUSE IMPROVEMENTS					1
CP6582 - COMMUNICATION IMPROVEMENT					1
Total for Agency	:				7

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0054 - GOLF COURSE RENOVATIONS AND IMPROVEMENTS	1				
CP7150 - BRENNAN GOLF COURSE		1			
Total for Agency:	1	1			

Agency: 0029 - Special Revenue - Parking Fund

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56103 - PARKING STRUCTURE RENOVATION		1			
CP2214 - PARKING METER REPLACEMENT		1			
CP3750 - NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAGE ELEV		1			
CP9213 - STREET SIGN PROGRAM		1			
Total for Agency:		4			

Agency: 0033 - Special Revenue - Water Pollution Control

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C16011 - SEWERS-SECTION 18-1					1
C20052 - WEDGEMERE ROAD SEWERS		1			
C22045 - CARRIAGE DRIVE SEWERS					1
C22046 - PERNA LANE AREA SEWERS		1			
C50053 - REPAIR/REPLACE MAGEE AVE WALL					1
C71196 - CMOM- SEWER CAPACITY MANAGEMENT, OPERATION & MA		1			
C71201 - UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM		1			
C71282 - VEHICLE REPLACEMENT AND REPAIR		1			
CP2047 - PROJECT GIS		1			
CP2048 - LABORATORY ANALYTICAL EQUIPMENT					1
CP4242 - SANITARY SEWER REHABILITATION		1			
CP5025 - AERATION BLOWERS UPGRADE		1			
CP5051 - SCADA SYSTEM UPGRADE		1			
CP5147 - UPGRADE PLANT HEADWORKS		1			
CP5233 - WEST VIEW LANE AREA SEWERS				1	
CP5241 - STORM WATER PUMP STATIONS		1			
CP5242 - EAST CROSS RD SEWERS					1
CP6567 - MILL RIVER STORMWATER MANAGEMENT					1
CP6584 - INTERVALE AREA (16-4)					1
CP6599 - DYKE LANE PUMP STATION UPGRADE		1			
CP6904 - WPCA MAJOR REPLACEMENT		1			
CP9270 - SANITARY PUMPING STATION UPGRADE		1			
Total for Agency:		14		1	7

Agency: SCA - Stamford	Center for	r the Arts -	Capital
------------------------	------------	--------------	---------

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0063 - STAMFORD CENTER FOR THE ARTS FACILITIES IMPROVEMEN		1			
CP1198 - PALACE THEATER SOUTH WALL	1				
CP3806 - RESTORE NORTH WALL AND PARAPET				1	
CP3807 - DRYWELL CONNECTION					
CP6592 - PALACE AUDITORIUM ROOF	1				
CP6761 - FACILITIES IMPROVEMENT, PLUMBING		1			
CP6808 - INTERIOR FINISHES		1			
CP7152 - RICH FORUM EXTERIOR ENVELOPE			1		
Total for Agency	: 2	3	1	1	

Agency: 0351 - Stamford Fire Department

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C46038 - FIRE TRAINING CENTER		1			
C56212 - FACILITIES IMPROVEMENTS		1			
C63005 - FIRE APPARATUS		1			
CP0047 - SFR IMPROVEMENTS & UPGRADES		1			
CP2351 - EAST SIDE FIRE STATION		1			
CP3802 - WEST SIDE FIRE STATION		1			
CP3809 - CENTRAL FIRE HEADQUARTERS RENOVATION		1			
CP9351 - HYDRANT REPLACEMENT		1			
Total for Agency:		8			

Agency: 0660 - Stamford Historical Society - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP2061 - HISTORICAL SOCIETY BUILDING UPGRADES AND REHABILITAT		1			
Total for Agency:		1			

Agency: 0680 - Stamford Museum - Capital					
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C43034 - MULTI-USE BUILDING CONSTRUCTION		1			
CP0048 - STAMFORD MUSEUM IMPROVEMENTS		1			
CP1683 - WATER LINE CONNECTION					1
CP2062 - STM MUSEUM & NATURE CTR MASTER PLAN	1				
CP3343 - SITE & INFRASTRUCTURE IMPROVEMENTS		1			
CP3680 - MAIN BUILDING RENOVATION			1		
CP5601 - MUSEUM STUDIO BUILDING RENOVATION					1
Total for Agency:	1	3	1		2
Agency: 0342 - The Big Five Volunteer Fire Depts - Belltow	/n				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP5340 - BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS	1				
CP5901 - EMERGENCY GENERATOR & ELECTRICAL UPGRADES					1
Total for Agency:	1				1
Agency: 0343 - The Big Five Volunteer Fire Depts - Glenbro	ook				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C43210 - NEW AIR HANDLING UNITS			1		
C56201 - GLENBROOK BUILDING ADDITION-NEW HOPE				1	
CP6577 - GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS	1				
Total for Agency:	1		1	1	
Agency: 0344 - The Big Five Volunteer Fire Depts - Long Ri	dge				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP9340 - LONG RIDGE BUILDING & EXTERNAL IMPROVEMENTS	1	_	_		
Total for Agency:	1				
Agency: 0345 - The Big Five Volunteer Fire Depts - Springd	lale				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP9461 - SPRINGDALE BUILDING & EXTERNAL IMPROVEMENTS	-	-	1		
Total for Agency:			1		

Agency: 0346 - The Big Five Volunteer Fire Depts - Turn of River									
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out				
CP6579 - TOR BUILDING & EXTERNAL IMPROVEMENTS			1						
Total for Agency:			1						
Report Total:	25	172	14	24	79				

Operations: Land Use - Administration

C06352 OPEN SPACE ACQUISITION/FLOOD CONTROL

To acquire priority parcels and easements for Mill River Greenbelt and other priority park/open space areas and conduct flood control activities related to the Mill River Restoration project. This includes appraisals, environmental assessment, purchase, demolition and site stabilization costs.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Ralph Blessing

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	S Summary by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,321,000.00	\$1,321,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$597,500.00	\$500,000	\$0	\$97,500	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$2,058,777.00	\$1,100,000	\$0	\$958,777	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,650,000.00	\$1,650,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$1,294,300.00	\$300,000	\$0	\$0	\$994,300	\$0	\$0
FY 2004/2005	\$0.00	\$1,344,700.00	\$1,344,700	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$10,466,277.00	\$8,415,700	\$0	\$1,056,277	\$994,300	\$0	\$0

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$6,429,422.82							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,986,277.18							
		\$8,415,700.00							

0220	Operations: Engineering - Engineering							
C07352	Czescik Home Demolition							
Start Date:		% Complete:						
End Date:		Status Code		Project N		nager: Domenick Tramontozzi		
Current Qu	arter Con	nments:						
Demolition	work is in	progress and will b	oe complete Fall 20)17				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$0.00	\$66,281.14	\$100,000.00	\$166,281.14	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$45,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$295,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$340,000.00					

0220 Operations: Engineering - Engineering
C10036 ENVIRONMENTAL COMPLIANCE/STORMWATER MGMT

Environmental compliance/stormwater management capital projects.

For construction and inspection of stabilization of channel wall along Springdale Brook Mead Street.

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

FY 16/17

16/17 \$45m Bond

Mead Streat Project is in process of obtaining permits. Construction to start Spring 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,025,277.13	\$0.00	\$1,025,277.13	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$1,667,581.04	\$1,650,000	\$0	\$0	\$17,581	\$0	\$0
FY 2009/2010	\$0.00	\$1,810,648.00	\$1,800,000	\$0	\$0	\$10,648	\$0	\$0
FY 2010/2011	\$0.00	\$570,000.00	\$570,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$4,798,229.04	\$4,770,000	\$0	\$0	\$28,229	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,438,159.11						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$6,136.63						
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$611,031.81	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$569,815.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$44 857 45	BOF 7/10/14 Renurnosed on 5/11/17					

\$4,420,000.00

\$750,000.00 BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$309,000.00	\$309,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$2,045,000.00	\$2,045,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$8,902.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$1,074.15)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$9,977.05)	\$3,254,000.00	\$3,254,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$3,244,022.95					
		\$3,244,022.95					

\$0.00

\$6,682,000

\$0.00

\$0.00

\$6,682,000.00

Projected Spending

Total:

0220 C16012	•	ons: Engineering DE STORM DRAIN	•							
Installation	stallation and replacement of storm drains, catch basins, and curbs.									
Start Date:	:	% Complete:	0							
End Date:		Status Code	In Progress	ı	Project Manager:	Frank Vonella				
Current Qu	uarter Com	ments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of			

\$0.00

\$0.00

9/30/2017

\$0.00

\$0

\$0

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$1,532,000.00	\$1,532,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$580,000.00	\$580,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$1,430,000.00	\$1,430,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$2,987,872.24								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$446,184.05								
FY 05/06	05/06 Bond Issue (\$59M)	\$257,893.19								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$264,633.09								
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$45,417.00	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$206,398.71	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$1,211,816.92	BOF 6/12/14 Repurposed on 5/11/17							
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$611,784.80	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$500,000.00	BOF 06/08/2017							
		\$7,182,000.00								

\$0

0220 C16020	•	rations: Engineering - Engineering SOME BROOK								
Construct 1	1240 l.f. of	gabion channel fro	om Oaklawn Avenu	ie culvert to a po	int located (170) fe	et east of West Land	e culvert.			
Start Date:		% Complete:	0							
End Date:		Status Code	Dept Recommend Cl	lose Out F	Project Manager:	Lou Casolo				
Current Qu	arter Con	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of			
Projected Spending \$0.00		\$0.00	\$0.00	0 \$0.00	\$0.00	9/30/2017				

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth				Other	
FY 1996/1997	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$600,000.00	\$600,000 \$0 \$0 \$0					\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$600,000.00					
		\$600,000,00					

0221 **Operations: Engineering - Traffic Engineering**

C16026 **HOPE STREET REPAIRS**

Work includes sidewalks, curbs and small drainage.

4/1/2013 % Complete: **Start Date: End Date:**

12/1/2019 Status Code In Progress

Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$17,000.00	\$80,713.07	\$97,713.07	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$52,000.00	\$52,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$187,000.00	\$187,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$239,000.00	\$239,000	\$239,000 \$0 \$0 \$0				

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$156,103.93						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$6,172.00						
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$76,724.07	BOF 07/09/2015 Repurposed on 5/11/17					
		\$239,000.00						

0033 Special Revenue - Water Pollution Control

C20052 WEDGEMERE ROAD SEWERS

Install about 4300 linear feet of sewers to serve 38 properties along Wedgemere, White Oak Lane and part of Eden Road.

Start Date: 5/1/2011 % Complete: 80% Froject Manager: Prakash Chakravarti

Current Quarter Comments:

FINAL DESIGN IS IN REVIEW; EPB APPLICATION WILL BE SUBMITTED IN OCTOBER 2017; ANTICIPATE GOING INTO CONSTRUCTION IN SPRING OF 2019.

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Р	rojected Spending	\$30,000.00	\$15,000.00	\$5,000.00	\$3,335,632.56	\$3,385,632.56	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Fed		Federal Grant	State Loan	Other		
FY 2008/2009	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$685,234.00	\$0	\$685,234	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$200,000.00)	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$64,625.00	\$0	\$64,625	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
Total:	(\$200,000.00)	\$3,849,859.00	\$0	\$3,849,859	\$0	\$0	\$0	\$0	

Bonds Issue	History	
Fiscal Year	Fund Name	Amount

riscai reai	ruila ivaille	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$49,858.94	
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$3,500,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$3,549,858.94	

0033 Special Revenue - Water Pollution Control
C22045 CARRIAGE DRIVE SEWERS

Replacement of failing septic systems with sanitary sewers. Approximately 6200 linear feet of gravity sewers, 1500 linear feet of force main and 1 lift pump station will be installed.

Start Date: % Complete: 100%
End Date: Dept Recommend Close Out Project Manager: Prakash Chakravarti

Current Quarter Comments: PROJECT COMPLETED IN 2014.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,313,024.82	\$1,313,024.82	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$75,000.00	\$0	\$75,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$220,000.00	\$0	\$220,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$220,000.00	\$0	\$220,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$1,069,380.27	\$1,069,380	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$4,784,380.27	\$1,069,380	\$3,715,000	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$1,348,699.25					
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,069,380.27	BOF 8/4/14				
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$1,946,051.52	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
		\$4,364,131.04					

0033 Special Revenue - Water Pollution Control

C22046 PERNA LANE AREA SEWERS

PROPERTIES IN THE NEIGHBORHOOD OF PERNA LANE HAVE FAILING SEPTIC SYSTEMS. THE SEWER PROJECT WILL SERVE ABOUT 200 PROPERTIES ON THE EAST AND WEST SIDE OF HIGH RIDGE ROAD BETWEEN SCOFIELDTOWN ROAD AND MERRITT PARKWAY AND THE SIDE STREETS.

Start Date: 7/1/2008 **% Complete:** 90%

End Date: 12/31/2020 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

EPB APPLICATION IS UNDER REVIEW; ANTICIPATE START OF CONSTRUCTION IN SPRING 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$7,158.00	\$5,835,696.07	\$0.00	\$5,842,854.07	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$265,213.00	\$0	\$265,213	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$6,165,213.00	\$0	\$6,165,213	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$61,727.04						
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$248,923.89	BOF 08/13/2015 - REPURPOSE - Submitted as Memo					
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$3,000,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss					
•		\$3,310,650,93						

0900 Board of Education - Capital

C31072 DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS

There are numerous projects identified within the facilities needs report that include the replacement of original electrical and lighting systems that will generate more efficiencies. The needs report will be used in conjunction with the Energy Star ratings to target projects. Current requests include upgrade / install new District Wide Energy Management System - BMS (1MM) - Rippowam (750K) - Toquam equipment (150K) - Roxbury equipment (300K) are schools identified in needs report - Rippowam Auditorium lighting (500K) - WHS (550K) New Control wiring - SHS (550K) New Control wiring

Start Date:	% Complete:		٦	
End Date:	Status Code	On Hold	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Rippowam auditorium lighting and sound replacement to be done in Spring 2018.

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
P	rojected Spending	\$0.00	\$0.00	\$917,385.83	\$0.00	\$917,385.83	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	City Bonds WPCA Bonds State Grants Fed			State Loan	Other
FY 2012/2013	\$0.00	\$2,000,000.00	\$1,750,000	\$0	\$250,000	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$400,000.00	\$300,000	\$0	\$0	\$0	\$0	\$100,000
FY 2015/2016	(\$250,000.00)	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$350,000.00)	\$2,800,000.00	\$2,450,000	\$0	\$250,000	\$0	\$0	\$100,000

Bonds Issu	Sonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$1,674,712.42	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$255,281.10	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$320,006.48	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$600,000.00	BOF 06/08/2017					
		\$2,850,000.00						

0900 036589		of Education - Capital GDALE EXPANSION/CODE WORK						
The EMG facility needs report indicates significant work at this school - Window / Door replacement - Bathroom code update - Classroom millwork - The EMG Building needs assessment total for Springdale from 2009-2015 was \$9,382,520								
Start Date:		% Complete:	99%					
nd Date:		Status Code	In Progress	P	Project Manager:	Domenick Tramontozzi		
Current Qu	arter Com	nments:						
exterior do	or replace	ment in progress. (Crawlspace work Fa	all 2017. Bathroo	m renovations Wir	nter Spring 2018		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$48,622.66	\$300,000.00	\$0.00	\$348,622.66	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2012/2013	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,350,000.00	\$2,975,000	\$0	\$375,000	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 12/13	12/13 \$50m Bond	\$1,625,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$1,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$2,975,000.00							

0900 Board of Education - Capital
C36668 WESTHILL HS INFRASTRUCTURE RENOVATION

HVAC upgrades in Penthouse A & B (1.8MM) - HVAC upgrade in Interior classrooms (500K) - Partial new Boiler Plant Phase 1 upgrade(2 Boilers and controls only)(950K) - HVAC upgrade remainder of Gym Penthouse(1.2MM) - HVAC upgrade Auditorium Penthouse 1&2 (200K) - HVAC Auditorium upgrade Penthouse 1 (2MM) - New Voag Control System Software Upgrade (with freshman building integration)(200K) - HVAC upgrade Auditorium Penthouse 2 (2MM) - Partial new boiler plant Phase 2 upgrade (remaining 2 boilers only)(750K)

Start Date:	% Complete:	70%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi
	 -			·

Current Quarter Comments:

Needs additional funding, no work.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$75.46	\$75.46	9/30/2017

Appropriat	ions Summary b	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$3,000,000.00	\$2,250,000	\$0	\$750,000	\$0	\$0	\$0	
FY 2013/2014	(\$500,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$250,000.00)	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$750,000.00)	\$3,025,000.00	\$2,275,000	\$0	\$750,000	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$1,975,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$275,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017				
		\$2,275,000.00					

0900 C3B444		f Education - Capital BERRY HILL RENOVATIONS								
		ion of 200 Strawb erry Hill Avenue.	erry Hill; Planning,	design, enginee	ring, acquisition, fu	rnishing and equippi	ng of public			
Start Date:		% Complete:	15%							
End Date:		Status Code	In Progress		Project Manager: Domenick Tramontozzi					
Current Qu	arter Com	ments:								
Project beir	ng re- bid o	out in Nov 2017. W	ork should start w	inter 2018						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of			
Projected S	pending	\$0.00	\$250,498.83	\$50,000,000.0	\$8,000,000.0	\$58,250,498.83	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year			Funding	Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Lo					Other		
FY 2013/2014	\$0.00	\$55,000,000.00	\$55,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$12,400,000.00	\$0	\$0	\$12,400,000	\$0	\$0	\$0		
Total:	\$0.00	\$67,400,000.00	\$55,000,000	\$0	\$12,400,000	\$0	\$0	\$0		

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$2,500,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$300,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$2,200,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$5,000,000.00						

0900 Board of Education - Capital
C3B502 INTERDISTRICT K-8 MAGNET SCHOOL

New School to be located on 13 acres (old Clairol site) and to be approximately 153,000 square feet. The money for the project must be requested and put in place up front. Construction bids exceeded budget so FF&E monies need to required from the State.

Start Date:		% Complete:	0		
End Date:		Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi
	_				

Current Quarter Comments:

Project audit scheduled to be done by state in Fall 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$50,732.76	\$50,732.76	9/30/2017

Appropriat	ions Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$55,100,000.00	\$0	\$0	\$55,100,000	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$2,834,963.00	\$141,748	\$0	\$2,693,215	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$750,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$48,349.12)	\$318,607.00	\$0	\$0	\$0	\$0	\$0	\$318,607
Total:	(\$798,349.12)	\$61,553,570.00	\$3,441,748	\$0	\$57,793,215	\$0	\$0	\$318,607

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$2,900,000.00						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$41,875.00						
FY 05/06	05/06 Bond Issue (\$59M)	\$99,873.00						
FY 12/13	12/13 \$50m Bond	\$340,690.83	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$59,309.17	BOF 07/09/2015 Repurposed on 5/11/17					
		\$3,441,748.00						

0680 Stamford Museum - Capital
C43034 MULTI-USE BUILDING CONSTRUCTION

This continues capital support for SM&NC Environmental Education Farmhouse construction. Recommendation from 2010 Master Plan includes infrastructure improvements and development of a multi-use farmhouse building on Heckscher Farm. Adjustment to North parking lot, perimeter safety, site entry, security improvements, and relocation of Maple Sugar/Cidering House, will bring greater mission-driven capacity, community service, and safety.

Start Date: % Complete: 50%
End Date: Status Code In Progress Project Manager: Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$950,000.00	\$950,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$750,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$300,000.00	BOF 06/08/2017				
		\$1,050,000.00					

0343 The Big Five Volunteer Fire Depts - Glenbrook

C43210 NEW AIR HANDLING UNITS

The Glenbrook Fire Department respectfully requests new air handling units. These units will replace existing ones that are over 20 years old and are non-operational. They are all on the original 1954 section of the firehouse. They cool the following spaces:

- GFD member bunk room
- Stamford EMS personnel quarters
- 2nd floor kitchen
- All 2nd floor bathrooms
- GFD chief's office
- GFD conference room

Start Date:	% Complete:	100%			
End Date:	Status Code	Not Yet Be	gun	Project Manager:	Domenick Tramontozzi
C	 				

Current Quarter Comments:

No bonding, no work.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$55,000.00	\$55,000.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2013/2014	\$0.00	\$55,000.00	\$55,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$55,000.00	\$55,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$55,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$55,000.00					

0220	Operations: Engineering - Engineering							
C44444	STRAWE	STRAWBERRY HILL ACQUISITION						
Acquisition	of 200 Str	awberry Hill						
Start Date:		% Complete:	90%					
End Date:		Status Code	Dept Recommend Close Out Project Manager:		Project Manager:	Domenick Tramontoz	zi	
Current Qu	arter Con	nments:						
		(, , , , , , , , , , , , , , , , , , ,	(24, 422, 2					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$10,000,000.00	\$10,000,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$159,089.87)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$159,089.87)	\$10,000,000.00	\$10,000,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$9,840,910.13	BOF 7/10/14 Repurposed on 5/11/17				
		\$9,840,910.13					

0330	Police -	Department Wid	е				
C45247	NEW PO	LICE HEADQUAR	TERS				
New Police	HQ to rep	lace current HQ at	805 Bedford St.				
Start Date:	tart Date: % Complete:						
End Date:		Status Code In Progress			Project Manager:	Jeff Pardo	
Current Qu	arter Con	nments:			·		
		(4.00.0)	(04.400.5)	(6. 40.4)	\ \ \ (.40.54 \ .1 \ \	7	
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$5,000,000.00	\$3,811,488.05	\$8,811,488.05	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$45,000,000.00	\$45,000,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$14,500,000.00	\$14,500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$60,000,000.00	\$60,000,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$2,006,614.24	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$500,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$35,393,385.76	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$22,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$60,000,000,00					

0351 Stamford Fire Department C46038 FIRE TRAINING CENTER

Modify fire training center. Stamford Fire and Rescue must have a training facility to maintain and perfect fire fighting and rescue skills. Upgrade existing simulators.

Start Date: 11/16/2012 **% Complete:** 25%

End Date: 11/16/2012 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year			Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,402,700.00	\$838,700	\$0	\$564,000	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,787,700.00	\$2,223,700	\$0	\$564,000	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$1,016,998.10							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$4,663.85							
FY 05/06	05/06 Bond Issue (\$59M)	\$67,944.00							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$427,967.96							
FY 11/12	11/12 \$45m Bond	\$1,225.10	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$167,000.00	BOF 07/09/2015 Repurposed on 5/11/17						

\$1,685,799.01

0501 Office of the Mayor - Community Development

C46047 HOUSING DEVELOPMENT FUND

Capital funding is used to subsidize the acquisition and development of affordable housing. The 2017-18 Capital request is for Charter Oak Communities Lawnhill Terrace 3 (LT3) project which is anticipated to start construction in Q4 2017 or Q1 2018. The total cost for Phase III is projected to be \$18.5M. LT3 will rehabilitate 52 units (13 - up to 25% AMI, 21 - 25% to 50% AMI, 18 - 50% to 60% AMI). Work to include items such as kitchen, bathroom, heating system rehabilitation, exterior upgrades and site improvements. 5 units will be made fully handicapped accessible. Capital funds leverage other development funding by a more than a 12:1 ratio.

Start Date: End Date:	7/1/1982 % (7/1/1982 Sta	-			F 11 .
end Date.	7/1/1902 3ld	itus Code	iii Fiogless	Project Manager:	Erik Larson

Current Quarter Comments:

An agreement for COC's Lawnhill Terrace II for \$1,500,000 will be executed next quarter; funds will be encumbered in H T E; COC will look access funds in early 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,500,000.00	\$365,000.45	\$1,865,000.45	9/30/2017

Appropriat	tions Summary l	y Fiscal Year			Funding	ing Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$2,500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$2,000,000	
FY 2008/2009	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	(\$2,000,000.00)	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$950,934.00	\$880,000	\$0	\$0	\$0	\$0	\$70,934	
FY 2012/2013	\$0.00	\$1,250,000.00	\$1,250,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$2,000,000.00)	\$17,400,934.00	\$15,330,000	\$0	\$0	\$0	\$0	\$2,070,934	

Bonds Issue History Fiscal Year **Fund Name Amount** Notes FY 00/00 \$3,891,158.55 Past Bond Issues FY 03/04 03/04 Bond Issue (\$39.2M) \$1,975,000.00 FY 05/06 05/06 Bond Issue (\$59M) \$240,000.00 FY 06/07 06/07 Bond Issue (\$88M) Includes \$47M BAN \$1,943,841.45 09/10 \$8.975m Tax Exempt Bonds FY 09/10 \$336,320.41 BOF 8/4/14 FY 11/12 11/12 \$45m Bond \$718,297.55 BOF 6/12/14 Repurposed on 5/11/17 FY 14/15 14/15 \$50m Bond \$544,000.00 BOF 7/10/14 Repurposed on 5/11/17 FY 15/16 15/16 \$65m Bond \$2,911,702.45 BOF 07/09/2015 Repurposed on 5/11/17

FY 16/17	16/17 \$45m Bond	\$950,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,502,648.22	BOF 06/08/2017
		\$15,012,968.63	

O260 Operations: Administration - Maintenance
C46053 STERLING FARMS BARN-THEATER COMPLEX

Renovations and addition to Dressing Room Theatre, replacement of 30 yr old boiler. Replace non-compliant aluminum feed to copper. HVAC upgrades and Upgrade to ADA compliant restrooms.

 Start Date:
 % Complete:
 95%

 End Date:
 Status Code
 Completed
 Project Manager:
 Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	ling Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,020,000.00	\$1,020,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$183,881.50							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$19,238.44							
FY 05/06	05/06 Bond Issue (\$59M)	\$1,600.00							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$590,227.56							
FY 11/12	11/12 \$45m Bond	\$87,330.76	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$100,052.50	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$37,669.24	BOF 07/09/2015 Repurposed on 5/11/17						

\$1,020,000.00

O230 Operations: Land Use - Administration
C46580 AFFORDABLE HOUSING/ZONING INITIATIV

Funding for site acquisition and development for construction or rehabilitation of affordable housing for low and moderate income persons. Provides required local match for HUD's federal grant.

Start Date: 7/1/2006 % Complete: 80%
End Date: 7/1/2006 Status Code In Progress Project Manager: Erik Larson

Current Quarter Comments:

Stamford Metro Green III, LLC executed a loan agreement (11/2015) for \$6,330,686. The project is complete.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$558,384.37	\$558,384.37	9/30/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2005/2006	\$0.00	\$1,600,000.00	\$0	\$0	\$0	\$0	\$0	\$1,600,000		
FY 2009/2010	\$0.00	\$94,746.00	\$0	\$0	\$0	\$0	\$0	\$94,746		
FY 2010/2011	\$0.00	\$70,934.00	\$0	\$0	\$0	\$0	\$0	\$70,934		
FY 2013/2014	\$0.00	\$116,963.00	\$0	\$0	\$0	\$0	\$0	\$116,963		
FY 2014/2015	\$0.00	\$126,977.00	\$0	\$0	\$0	\$0	\$0	\$126,977		
FY 2015/2016	\$0.00	\$6,472,379.50	\$0	\$0	\$0	\$0	\$0	\$6,472,380		
FY 2016/2017	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000		
Total:	\$0.00	\$8,581,999.50	\$0	\$0	\$0	\$0	\$0	\$8,582,000		

0033 Special Revenue - Water Pollution ControlC50053 REPAIR/REPLACE MAGEE AVE WALL

The brick wall along Magee Ave was built in 1975. There are severe structural cracks in the wall and sections may fail. This project will repair/replace areas that have structural problems.

Start Date: 5/2/2015 **% Complete:** 100%

End Date: 5/2/2015 Status Code Dept Recommend Close Out Project Manager: Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth					Other
FY 2008/2009	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$13,000.00							
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$237,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo						
		\$250,000.00							

\$60,100.00

(\$10,116.00)

0221	Operations: Engineering - Traffic Engineering									
C51011	SPRINGE	ALE GLENBROO	K TRAIN STATIO	N ENHANCEME	NTS					
Site facility	enhancem	nents.								
Start Date:	:	% Complete:	90%							
End Date:		Status Code	In Progress	F	Project Manager: James Travers					
Current Qu	arter Com	ments:		_						
		44.00.	(24, 422, 2, 3)							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)) (+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of			

Projected Spe	nding	\$0.00	\$0.00	\$0.0	0	\$0.00	\$0.00	9/30/2017
Appropriations Summary by Fiscal Year Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$60,100.00	\$0	\$0	\$0	\$60,100	\$0	\$0
FY 2015/2016	(\$10,116,00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0

\$60,100

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$250,000.00	\$250,000.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$0.00						

0220 **Operations: Engineering - Engineering** C54007 **HOLLY POND SEAWALL REPAIRS**

Holly Pond (Weed Avenue) Seawall Repairs

3/30/2015 % Complete: **Start Date:** End Date: 3/30/2015 Status Code On Hold

50%

Project Manager: Zvonko Barisic

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$415,000.00	\$415,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$65,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$250,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
		\$415,000,00						

O230 Operations: Land Use - Administration
C56078 PARKS MASTER PLAN UPDATE

Parks Master Plan Update - for Cummings Park - \$250,000

Description - Master Plan for Cummings Park (79 acres) including West Beach (26 acres) and the Marina to include,

- -Aerial survey;
- -User survey to create utilization analysis;
- -Marina evaluation;
- -Infrastructure evaluation;
- -Project phasing analysis;
- -Cost estimates for each phase; and
- -Evaluation of staffing and maintenance requirements for completed project.

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	S	Project Manager:	Ralph Blessing

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$230,000.00	\$230,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$735,000.00	\$735,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$219,188.99					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$88,819.03					
FY 05/06	05/06 Bond Issue (\$59M)	\$65,584.02					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$62,745.05					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$475.00					
FY 11/12	11/12 \$45m Bond	\$48,187.91	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$735,000.00					

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected	Spending	\$0.00	\$0.00	\$52,828.04	\$0.00	\$52,828.04	9/30/2017

Appropriat	ions Summary b	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$50,000.00)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$50,000.00)	\$1,015,000.00	\$1,015,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$482,012.18						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$103,845.00						
FY 05/06	05/06 Bond Issue (\$59M)	\$92,444.14						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$36,698.68						
FY 12/13	12/13 \$50m Bond	\$28,216.74	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$70,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$51,783.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$50,000.26	BOF 06/08/2017					
		\$965,000.00						

0690 Ferguson Library - Capital
C56080 MAIN LIBRARY BUILDING RESTORATION

In 2017-2018 and 2018-2019, funds will largely address the exterior condition of the building, arising from the Building Envelope Study completed in August 2012. In 2018-2019, energy efficient lighting and hvac improvements will be addressed. Grants,

particularly targeting historic preservation, may be used to leverage city funds.

Start Date: 7/1/2012 **% Complete:** 85%

End Date: 7/1/2012 Status Code In Progress Project Manager: Nicholas Bochicchio

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$2,050,000.00	\$2,050,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$990,000.00	\$990,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$675,000.00	\$475,000	\$0	\$200,000	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$11,465,000.00	\$11,265,000	\$0	\$200,000	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,830,816.45						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,123,797.77						
FY 05/06	05/06 Bond Issue (\$59M)	\$478,952.98						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$5,691,432.80						
FY 11/12	11/12 \$45m Bond	\$375,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$982,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$260,000.00	BOF 06/08/2017					
		4						

\$10,742,000.00

0214 C56095	•	ons: Public Services - Solid Waste ATION SYSTEM							
Improve ve	Improve ventilation system at the Transfer Station including installing new fans & duct work								
Start Date:		% Complete:	2: 0						
End Date:		Status Code	,	Project Manager: Domenick Tramontozzi					
Current Qu	arter Con	nments:			L				
		(4.00.0)	(04 400 D.)	(6: 40.55 ::)	(.40.14)	7			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 1996/1997	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$51,202.00					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$4,500.00					
FY 09/10	09/10 \$21.6m Taxable BAB	\$24,298.00	BOF 8/4/14				
		\$80,000,00					

0029	Special Re	venue - Parkin	g Fund						
C56103	PARKING	ARKING STRUCTURE RENOVATION							
This projec	t is intended	I to upgrade the	electrical system a	nd add a back up	generator to the E	ell Street Garage.			
Start Date:		% Complete:	50%						
End Date:		Status Code	In Progress	P	Project Manager:	Domenick Tramontozzi			
Current Qu	arter Comn	nents:							
Electrical u	pgrade and	generator replac	ement at Bell Stree	et Garage under o	design. Constructio	n Spring 2018.			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)) (+18 Months)				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$600,821.90	\$0.00	\$600,821.90	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$2,580,000.00	\$0	\$0	\$0	\$0	\$0	\$2,580,000
FY 1999/2000	\$0.00	\$450,000.00	\$0	\$0	\$0	\$0	\$0	\$450,000
FY 2000/2001	\$0.00	\$300,000.00	\$0	\$0	\$0	\$0	\$0	\$300,000
FY 2001/2002	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000
FY 2002/2003	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
FY 2003/2004	\$0.00	\$75,000.00	\$0	\$0	\$0	\$0	\$0	\$75,000
FY 2004/2005	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2005/2006	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000
FY 2006/2007	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
FY 2007/2008	\$0.00	\$350,000.00	\$0	\$0	\$0	\$0	\$0	\$350,000
FY 2008/2009	\$0.00	\$350,000.00	\$0	\$0	\$0	\$0	\$0	\$350,000
FY 2009/2010	\$0.00	\$450,000.00	\$0	\$0	\$0	\$0	\$0	\$450,000
FY 2010/2011	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2012/2013	\$0.00	\$540,000.00	\$0	\$0	\$0	\$0	\$0	\$540,000
Total:	\$0.00	\$6,395,000.00	\$0	\$0	\$0	\$0	\$0	\$6,395,000

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$3,549,119.93						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$187,591.71						
FY 05/06	05/06 Bond Issue (\$59M)	\$233,865.64						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$284,422.72						
FY 15/16	15/16 \$65m Bond	\$540,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017					
	·	\$4.945.000.00						

0220 C56119	•	rations: Engineering - Engineering WIDE ROADWAY CORRECTION								
Funds are f	Funds are for design work and construction activities.									
Start Date:	: % Complete: 40%									
End Date:		Status Code	In Progress	P	Project Manager: Domenick Tramontozzi					
Current Qu	arter Con	nments:			·					
Projects do	ne as requ	uired.								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$254,417.44	\$0.00	\$254,417.44	9/30/2017			

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,148,000.00	\$1,148,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$147,749.14)	\$230,000.00	\$230,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$400,000.00	\$200,000	\$0	\$0	\$0	\$0	\$200,000
Total:	(\$147,749.14)	\$3,003,000.00	\$2,803,000	\$0	\$0	\$0	\$0	\$200,000

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$1,600,881.99								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$117,014.90								
FY 05/06	05/06 Bond Issue (\$59M)	\$97,016.99								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$94,264.73								
FY 11/12	11/12 \$45m Bond	\$13,821.39	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$120,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$262,250.86	BOF 06/08/2017							
		\$2,755,250.86								

Operations: Public Services - Traffic & Road Maintenance
C56123 CITYWIDE SIDEWALKS RECONSTRUCTION

Reconstruction of major sections of sidewalks (i.e. entire street length, block length) and critical reconstruction of existing walkways. Outside of the Downtown area.

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$3,870,000.00	\$3,870,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$700,000.00	\$500,000	\$0	\$200,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$800,000.00	\$606,000	\$0	\$194,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$3,100,000.00	\$2,239,953	\$0	\$860,047	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$325,000.00	\$325,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$20,645,000.00	\$19,390,953	\$0	\$1,254,047	\$0	\$0	\$0

R٥	nds	Iccup	Histor	v
Dυ	ilus	issue	пізіоі	V

	- · · · · · · · · · · · · · · · · · · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$9,137,116.33	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,674,039.92	
FY 05/06	05/06 Bond Issue (\$59M)	\$614,843.75	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$10,448.57	BOF 8/4/14
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$37,044.15	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$2,460,268.63	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,316,513.69	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$2,016,331.16	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,049,346.80	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$600,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$575,000.00	BOF 06/08/2017
		440 000 050 00	

\$19,890,953.00

0211 Operations: Public Services - Traffic & Road Maintenance

C56129 CITYWIDE MANHOLE & BASIN

The City's road network contains more than 12,000 manholes and basins. These structures require periodic reconstruction and adjustment at an average cost between \$3,000 and \$6,000 per basin. This work is critical to protect the safety of the public and to maintain the City's investment in the infrastructure.

Start Date:	% Complete:	0			
End Date:	Status Code	In Progress	S	Project Manager:	Thomas Turk

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding	Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$291,500.00	\$291,500	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,446,500.00	\$2,446,500	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$527,887.01	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$107,412.58	
FY 05/06	05/06 Bond Issue (\$59M)	\$6,081.41	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$155,119.00	
FY 11/12	11/12 \$45m Bond	\$350,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$500,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$300,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017

\$2,596,500.00

Operations: Administration - Maintenance Parks
C56139 PLAYGROUND REHABILITATION

To upgrade citywide playgrounds to meet CPSC/ASTM guidelines and provide shelter at all summer playground program sites. Additional funds will be used to upgrade existing playgrounds to meet current standards. To include Fall Safety Tile surface and pour in place safety surface

Current Quarter Comments:

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$291,392.94	\$0.00	\$291,392.94	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$508,000.00	\$508,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$45,000.00	\$45,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,628,000.00	\$2,628,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,658,313.01						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$334,069.09						
FY 05/06	05/06 Bond Issue (\$59M)	\$17,178.42						
FY 12/13	12/13 \$50m Bond	\$14,015.70	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$304,423.78	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017					
		\$2,628,000.00						

0260 C56143	•	perations: Administration - Maintenance ISHING PIER REPLACEMENT								
•	Replace approximately 440 linear feet of pier superstructure and repair pile bents. The repair of pile bents consists of eplacement of inadequate, damaged or missing bracing elements.									
Start Date:		% Complete:	100%							
End Date:		Status Code	Completed		Project Manager:	Zvonko Barisic				
Current Qu	arter Con	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of			
Projected 9	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	-			

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 1996/1997	\$0.00	\$114,886.00	\$114,886	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$114,886.00	\$114,886	\$114,886 \$0 \$0 \$0 \$0 \$					

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$114,886.00				
		\$114,886.00				

\$0.00

\$0.00

Projected Spending

	perations: Administrat AVING & DRAINAGE	ons: Administration - Maintenance Parks & DRAINAGE						
Upgrade rend	ovations of paved surfaces	and drainage syste	ms in city parks a	nd parking areas.				
Start Date:	% Complete:	50%						
End Date:	Status Code	In Progress	Pi	roject Manager:				
Current Quar	rter Comments:							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Sp	ending \$0.00	\$0.00	\$474.79	\$0.00	\$474.79	9/30/2017		

\$474.79

\$0.00

\$474.79

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,505,000.00	\$1,505,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$778,215.06					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$120,215.30					
FY 05/06	05/06 Bond Issue (\$59M)	\$174,348.08					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$187,519.91					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$14,580.19					
FY 11/12	11/12 \$45m Bond	\$80,121.46	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$150,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$1,505,000.00					

Operations: Engineering - Traffic Engineering

C56172 STILLWATER ROAD INTERSECTIONS

Intersection improvements of Stillwater at Cold Spring Road and Stillwater at Bridge St.

Start Date: 6/1/2012 **% Complete:** 15%

End Date: 6/1/2012 Status Code In Progress Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$20,588.00	\$0	\$0	\$0	\$20,588	\$0	\$0
Total:	\$0.00	\$20,588.00	\$0	\$0	\$0	\$20,588	\$0	\$0

0221 Operations: Engineering - Traffic Engineering

C56174 CITYWIDE SIGNALS

This request is to address City's traffic signal needs which include (1) enhancements to City's Advance Traffic Management System (ATMS) with the addition of 10 new system sensor locations to increase system efficiency (\$300,000), (2) upgrade of 10 signal detection systems to minimize failure and delays (\$300,000), (3) rehabilitation and/or replacement of traffic signal components at 10 intersections to minimize malfunctions (\$250,000), (4) rewiring of signal over-head infrastructure at 8 intersections to minimize malfunctions (\$100,000); and (5) replacement of LED signal and pedestrian display at 10 intersections (\$50,000).

Start Date:		% Complete:	75%			
End Date:	12/1/2025	Status Code	In Progress	S	Project Manager:	James Travers
		_				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$955,636.55	\$0.00	\$955,636.55	9/30/2017

Appropriat	ions Summary k	by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,353,000.00	\$1,353,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$130,000.00	\$125,000	\$0	\$0	\$0	\$0	\$5,000
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,373,000.00	\$3,218,000	\$0	\$0	\$0	\$0	\$155,000

Boı	nds	Issue	His	tory
-----	-----	-------	-----	------

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,740,643.71	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$221,213.74	
FY 05/06	05/06 Bond Issue (\$59M)	\$155,189.63	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$386,226.72	
FY 09/10	09/10 \$21.6m Taxable BAB	\$54,365.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$15,361.20	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		ć2 122 000 00	

\$3,123,000.00

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$154,095.41	\$0.00	\$154,095.41	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$375,000.00	\$375,000	\$375,000 \$0 \$0 \$0					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$12,644.23					
FY 05/06	05/06 Bond Issue (\$59M)	\$183,745.30					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$24,515.06					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$70,443.98	BOF 07/09/2015 Repurposed on 5/11/17				
		\$291,348.57					

0211 **Operations: Public Services - Traffic & Road Maintenance**

C56182 **STREET PATCH & RESURFACING**

Patch and resurface Stamford's roadway infrastructure using accepted engineering standards. This includes milling, overlay, reconstruction, associated fixes to public streets and associated subsurface replacements.

Start Date:	% Complete:	99%		
End Date:	Status Code	In Progress	Project Manager:	Paul Montanaro

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$2,725,000.00	\$2,725,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$950,000.00	\$950,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$560,000.00	\$560,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$2,000,000.00	\$1,401,568	\$0	\$598,432	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$2,000,000.00	\$1,400,000	\$0	\$600,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$3,300,000.00	\$3,300,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$2,879,490.65	\$2,085,437	\$0	\$794,054	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,918,089.80	\$1,900,000	\$0	\$0	\$0	\$0	\$18,090
FY 2010/2011	\$0.00	\$3,054,187.00	\$3,054,187	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$5,400,000.00	\$4,539,952	\$0	\$860,048	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$3,000,000.00	\$2,157,423	\$0	\$842,577	\$0	\$0	\$0
Total:	\$0.00	\$46,586,767.45	\$42,873,567	\$0	\$3,695,111	\$0	\$0	\$18,090

Bonds	Issue	Histo	ory
Eiscal Vo	or	Eund	Nam

bolids issue thistory										
Fund Name	Amount	Notes								
Past Bond Issues	\$9,457,342.51									
03/04 Bond Issue (\$39.2M)	\$1,324,796.39									
05/06 Bond Issue (\$59M)	\$3,917,766.98									
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,443,643.98									
08/09 Bond Issue (\$40M City BAB)	\$78,454.79									
09/10 \$21.6m Taxable BAB	\$1,054,187.00	BOF 8/4/14								
11/12 \$45m Bond	\$5,772,338.12	BOF 6/12/14 Repurposed on 5/11/17								
12/13 \$50m Bond	\$5,010,696.73	BOF 6/12/14 Repurposed on 5/11/17								
14/15 \$50m Bond	\$3,756,617.15	BOF 7/10/14 Repurposed on 5/11/17								
15/16 \$65m Bond	\$1,400,000.00	BOF 07/09/2015 Repurposed on 5/11/17								
16/17 \$45m Bond	\$2,157,723.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17								
17/18 \$25m Bond	\$2,500,000.00	BOF 06/08/2017								
	Fund Name Past Bond Issues 03/04 Bond Issue (\$39.2M) 05/06 Bond Issue (\$59M) 06/07 Bond Issue (\$88M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 09/10 \$21.6m Taxable BAB 11/12 \$45m Bond 12/13 \$50m Bond 14/15 \$50m Bond 15/16 \$65m Bond 16/17 \$45m Bond	Fund Name Amount Past Bond Issues \$9,457,342.51 03/04 Bond Issue (\$39.2M) \$1,324,796.39 05/06 Bond Issue (\$59M) \$3,917,766.98 06/07 Bond Issue (\$88M) Includes \$47M BAN \$7,443,643.98 08/09 Bond Issue (\$40M City BAB) \$78,454.79 09/10 \$21.6m Taxable BAB \$1,054,187.00 11/12 \$45m Bond \$5,772,338.12 12/13 \$50m Bond \$5,010,696.73 14/15 \$50m Bond \$3,756,617.15 15/16 \$65m Bond \$1,400,000.00 16/17 \$45m Bond \$2,157,723.00								

\$43,873,566.65

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$319,150.00	\$319,150	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$100,000.00)	\$1,149,150.00	\$1,149,150	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$393,981.21						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$19,131.39						
FY 05/06	05/06 Bond Issue (\$59M)	\$36,280.90						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$26,636.88						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$50,000.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$210,441.42	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$87,755.70	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$112,244.30	BOF 07/09/2015 Repurposed on 5/11/17					
		\$966,471.80						

0221 Operations: Engineering - Traffic Engineering

C56190 PAVEMENT MARKINGS

Replace pavement markings on roads that have been overlaid and/or reconstructed with epoxy paints in conformance with regulatory requirements, new technologies, and the public's expectation for well-marked roadways as part of an on-going planned roadway repaving program.

 Start Date:
 % Complete:
 85%

 End Date:
 12/1/2020
 Status Code
 In Progress
 Project Manager:
 James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$8,207.50	\$0.00	\$8,207.50	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$525,000.00	\$525,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$256,851.56						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$61,641.07						
FY 05/06	05/06 Bond Issue (\$59M)	\$97,646.12						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$10,653.75						
FY 09/10	09/10 \$21.6m Taxable BAB	\$81,792.50	BOF 8/4/14					
FY 15/16	15/16 \$65m Bond	\$16,415.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$525,000.00						

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$35,000.00	\$35,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$665,000.00	\$665,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$469,046.41							
FY 05/06	05/06 Bond Issue (\$59M)	\$30.24							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$103,469.08							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,868.72							
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$6,707.44	BOF 07/09/2015 Repurposed on 5/11/17						
		\$587,121.89							

0261 C56203	•	Operations: Administration - Maintenance Facilities SUILDINGS & UTILITIES							
Renovation	of deteri	orated facilities in	various parks and	other City-owned	l properties.				
Start Date:	:	% Complete:	60%						
End Date:		Status Code	In Progress	ı	Project Manager: Kevin Murray				
Current Qu	arter Com	nments:							
		(4.00 P)	(04.400.0)	/C + - 40 P4 + h -	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		

9/30/2017

Projected Spe	ending	\$0.00 \$0.00 \$13,058.84 \$0.00 \$13,058.84			9	9/30/2017			
Appropriat	tions Summary l	by Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Appropriation Out		City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan		Other
FY 1996/1997	\$0.00	\$660,000.00	\$660,000	\$0	\$0	\$0		\$0	\$0
FY 1997/1998	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0		\$0	\$0
FY 1998/1999	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0		\$0	\$0
FY 1999/2000	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0		\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0		\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0		\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0		\$0	\$0
FY 2004/2005	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0		\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0		\$0	\$0
FY 2006/2007	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0		\$0	\$0

FY 2007/2008

FY 2015/2016

Total:

\$100,000.00

\$100,000.00

\$2,115,000.00

\$100,000

\$100,000

\$2,115,000

\$0.00

\$0.00

\$0.00

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$1,508,825.50					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$222,726.33					
FY 05/06	05/06 Bond Issue (\$59M)	\$224,437.43					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$20,627.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$24,235.67	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$3,689.53	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$110,458.54	BOF 07/09/2015 Repurposed on 5/11/17				
	·	\$2,115,000.00					

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

0221 Operations: Engineering - Traffic Engineering

C56211 CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS

To develop project concept designs to improve roadway and intersection geometry for traffic safety and operations, and these could be used to obtain federal and state funding thru Local Transportation Capital Improvements Program (LOTCIP) and/or Surface Transportation Program (STP), and other federal- and state-funded programs.

Start Date: 4/1/2013 **% Complete:** 15%

End Date: 12/1/2020 Status Code In Progress Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$59,746.14	\$0.00	\$59,746.14	9/30/2017

Appropriat	tions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$575,000.00	\$575,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,615,000.00	\$1,615,000	\$0	\$0	\$0	\$0	\$0

Bon	ds	Issue	History	,

Donas issue	Donas issue instally							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$819,274.00						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$299,637.06						
FY 05/06	05/06 Bond Issue (\$59M)	\$28,501.40						
FY 09/10	09/10 \$21.6m Taxable BAB	\$175,710.49	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$291,877.05	BOF 7/10/14 Repurposed on 5/11/17					
·								

\$1,615,000.00

O351 Stamford Fire Department C56212 FACILITIES IMPROVEMENTS

Central and other Fire Station capital improvements per engineering study. This multi-year project is currently in progress. The existing carpeting @ three (3) Fire Stations should be removed and replaced with a hard cleanable floor covering. The carpeting has been routinely cleaned, but is worn out, become an eyesore, health and tripping hazard. The existing carpeted areas needs to be removed, underlying floor cleaned, prepared, remediated (if needed and replaced with a clean / non-slip surface). Several other fire stations have had the requested floor coverings installed and we are pleased with the results. These areas are able to be maintained in a routine and hygienic manner, at minimal ongoing expense.

Start Date: 11/30/2012 % Complete: 35%

End Date: 11/30/2012 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$76,000.00	\$76,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$120,000.00	\$120,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$287,500.00	\$287,500	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,808,500.00	\$1,808,500	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$577,573.45	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$45,914.83	
FY 05/06	05/06 Bond Issue (\$59M)	\$207,423.86	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$242,982.74	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$158,626.36	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$73,472.73	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$35,874.06	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$104,544.45	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$362,087.52	BOF 07/09/2015 Repurposed on 5/11/17
		44 000 500 00	

\$1,808,500.00

0230	Operations: Land Use - Administration								
C56241	TRAFFIC	TRAFFIC MANAGEMENT STUDIES							
Develop comprehensive traffic management plans and related land use studies to identify and implement cost-effective measures to improve traffic flow.									
Start Date:		% Complete:	0						
End Date:		Status Code		Pr	oject Manager:	Ralph Blessing			
Current Qu	arter Con	nments:							
			.			\neg			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$275,000.00	\$275,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$85,000.00	\$75,000	\$0	\$0	\$0	\$0	\$10,000
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$50,000	\$0	\$0	\$0	\$0	\$100,000
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
Total:	\$0.00	\$985,000.00	\$825,000	\$0	\$0	\$0	\$0	\$160,000

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$381,872.99						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$17,795.88						
FY 05/06	05/06 Bond Issue (\$59M)	\$300,127.78						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$64,153.86						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$61,049.49						
		\$825,000.00						

0220	Operations: Engineering - Engineering								
C56251	ATHLETIC FIE	ATHLETIC FIELDS WEST BEACH							
				•			ditional funds will be used to ity and begin to accumulate funds.		
Start Date	: 9	% Complete:	100%						
End Date:	9	Status Code	Dept Recommend C	lose Out	Project N	lanager:	Jeff Brown		
Current Qu	Current Quarter Comments:								
	(:	1-90 Days)	(91-180 Days)	(6 to 18 Mont	ns) (+18	Months)			

10/1/17 - 12/31/17 1/1/18 - 3/31/18 4/1/18 - 3/31/19 4/1/19 Plus Total Free Balance as of 9/30/2017 Projected Spending \$0.00		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
Projected Spending \$0.00 \$0.00 \$0.00 \$0.00 \$0.00		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	
	Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$5,565.31)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$5,565.31)	\$3,070,000.00	\$3,070,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,854,188.68						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$28,599.89						
FY 05/06	05/06 Bond Issue (\$59M)	\$887,211.43						
		\$2,770,000.00						

0230 C56253	•	ons: Land Use - A	dministration				
Dredging of	f Holly Por	nd to enhance use.					
Start Date:		% Complete:	0				
End Date:		Status Code	On Hold	Pro	oject Manager:	Cevin Murray	
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)]	
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 1996/1997	\$0.00	\$147,000.00	\$147,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$147,000.00	\$147,000 \$0 \$0 \$0 \$0					\$0

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$103,231.04								
FY 05/06	05/06 Bond Issue (\$59M)	\$13.67								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$648.94								
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17							
		\$103.893.65								

0262	Operati	Operations: Administration - Maintenance Parks						
C56259	GAME (COURTS						
Build or im	prove exis	sting game courts p	er the Parks Maste	er Plan citywide.				
Start Date	:	% Complete:	0					
End Date:		Status Code	In Progress		Project Manager:	Kevin Murray		
Current Qu	arter Cor	nments:						
		(1.00 Paus)	(01 100 Davis)	/C to 10 Manth	. (. 10 B4 a math a)			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of	

9/30/2017

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$100,000

\$100,000

\$0

\$0

\$0

\$0

\$0

Projected Spe	ending	\$0.00	\$0.00	\$0.00	\$102,224.86 \$102,224.86		9/30/2017			
Appropriat	ions Summary l	y Fiscal Year		Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Lo	an	Other	
FY 1996/1997	\$0.00	\$261,500.00	\$261,500	\$0	\$0	\$0		\$0	\$0	
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0		\$0	\$0	
FY 1998/1999	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0		\$0	\$0	
FY 1999/2000	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0		\$0	\$0	
FY 2000/2001	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0		\$0	\$0	
FY 2001/2002	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0		\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0		\$0	\$0	
FY 2003/2004	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0		\$0	\$0	
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0		\$0	\$0	

\$0

\$0

\$0

\$0

FY 2005/2006

FY 2006/2007

FY 2007/2008

FY 2013/2014

Total:

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$130,000.00

\$150,000.00

\$90,000.00

\$100,000.00

\$1,291,500.00

\$130,000

\$50,000

\$90,000

\$100,000

\$1,191,500

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$690,613.32								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$25,996.21								
FY 05/06	05/06 Bond Issue (\$59M)	\$266,651.34								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$208,239.13								
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$81,425.80	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$15,899.14	BOF 6/12/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$1,699.86	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$525.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$100,450.20	BOF 06/08/2017							
		\$1,391,500.00								

Projected Spending

0260 C56265	Operations: Administration - Maintenance SHORELINE/BEACH STABILIZATION								
Refurbish beaches with new and/or recovered sand. The sea walls surrounding the Cove Marina must also be rebuilt. The construction schedule will depend upon the final design and review by the state DEP.									
Start Date:		% Complete:	0						
End Date:		Status Code	Dept Recommend Cl	ose Out	Project Manager:	Lou Casolo			
Current Quarter Comments:									
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total	Free Balance as of		
Projected Spending \$0.00 \$0.00 \$0.00 \$0.00		9/30/2017							

Appropriat	ions Summary b	y Fiscal Year			Funding	ing Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$519,735.00	\$519,735	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$26,110.14)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$26,110.14)	\$1,194,735.00	\$1,194,735	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$851,496.12						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$315,002.13						
FY 11/12	11/12 \$45m Bond	\$1,502.51	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$624.10	BOF 6/12/14 Repurposed on 5/11/17					
		\$1,168,624.86						

0221 Operations: Engineering - Traffic Engineering

C56269 SIGNAL COMPUTERIZATION

To upgrade and rewire the traffic signal control software to reflect current conditions, along with integration of the existing computerized signal system.

Start Date: 11/2/2012 % Complete: 99%
End Date: 11/2/2012 Status Code Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$3,595,000.00	\$3,595,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$92.26)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$92.26)	\$4,270,000.00	\$4,270,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$4,158,040.19								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$44,867.55								
FY 11/12	11/12 \$45m Bond	\$67,000.00	BOF 6/12/14 Repurposed on 5/11/17							
	·	\$4,269,907.74								

O262 Operations: Administration - Maintenance Parks
C56272 PARK LIGHTING

As demand for field use increases, lights are recommended at City ball fields to extend playing hours and thus accommodate more users. Additionally, old lighting structures which have reached the end of their useful life span and also need to be upgraded.

Start Date: % Complete: 15%
End Date: Status Code In Progress Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$468,237.34	\$0.00	\$468,237.34	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$120,000.00	\$120,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$180,000.00	\$180,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,915,000.00	\$1,915,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$834,256.52	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$109,326.01	
FY 05/06	05/06 Bond Issue (\$59M)	\$136,923.04	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$158,545.45	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$16,372.35	
FY 11/12	11/12 \$45m Bond	\$31,512.59	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$128,064.04	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$375,000.00	BOF 06/08/2017
		\$1,815,000.00	

0261 C56280	•	perations: Administration - Maintenance Facilities NDERGROUND TANKS							
Citywide re	emediation and repl	acement	of underground t	anks.					
Start Date:	: % Co	omplete:	70%						
End Date:	Stat	us Code	In Progress		Project Manager:	Kevin Murray			
Current Qu	uarter Comments:								
	4,00	- ·	(04 400 5)	/C: 40.24 ·I	\				
	(1-90	Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)				

	10/1/17	7 - 12/31/17	1/1/18 - 3/	31/18	4/1/18 - 3/31/1	9 4/1/19 P	lus T	otal	Free Balance as of
Projected Spen	ding	\$0.00		\$0.00	\$0.0	0 \$75,4	37.65 \$	75,437.65	9/30/2017
Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year S	Sunset/ Close	Appropria	tion City	Bonds	WPCA Bonds	State Grants	Federal Grant	State Lo	oan Other
	Out								

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$128,675.00							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,275.00							
FY 11/12	11/12 \$45m Bond	\$52,307.73	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$7,742.27	BOF 07/09/2015 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017						
		\$265,000,00							

Operations: Engineering - Engineering
C56568 FHWA - STAMFORD URBAN TRANSITWAY PH1

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. There is no required local match for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Federal Highway Administration

Start Date: 9/6/2007 % Complete: 100% Project Manager: Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$7,982,400.00	\$0	\$0	\$0	\$7,982,400	\$0	\$0
Total:	\$0.00	\$7,982,400.00	\$0	\$0	\$0	\$7,982,400	\$0	\$0

O220 Operations: Engineering - Engineering
C56569 STP - STAMFORD UBRAN TRANSITWAY PH1

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. There is a 20% local match requirement for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Surface Transportation Program.

Start Date: 9/6/2007 % Complete: 95%
End Date: 9/6/2007 Status Code In Progress Project Manager: Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$2,000,000	\$0	\$0	
FY 2006/2007	\$0.00	\$4,125,000.00	\$0	\$0	\$0	\$4,125,000	\$0	\$0	
FY 2008/2009	(\$825,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,325,000.00	\$1,325,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$825,000.00)	\$7,450,000.00	\$1,325,000	\$0	\$0	\$6,125,000	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,325,000.00						
		\$1,325,000.00						

	•	•	ns: Engineering - Engineering IN ST. BRIDGE REPLACEMENT - TCSP							
Restore the	West Mai	in St. bridge as a p	edestrian bridge ca	apable of providi	ng emergency vehi	cle access.				
Start Date:		% Complete:								
End Date:		Status Code	On Hold	1	Project Manager:	Zvonko Barisic				
Current Qua	arter Com	ments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	;) (+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of			
Projected Sp	pending	\$0.00	\$0.00	\$0.0	0 \$0.0	0 \$0.00	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$1,062,500.00	\$212,500	\$0	\$0	\$850,000	\$0	\$0
Total:	\$0.00	\$1,062,500.00	\$212,500	\$0	\$0	\$850,000	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$212,500.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$212,500,00							

(\$26,723.68) \$1,418,100.00

0260 C56802	•	ns: Administrati ZKO PARK	on - Maintenand	ce			
KOSCIUSZK	O PARK						
Start Date:		% Complete:	99%				
End Date:		Status Code	On Hold	1	Project Manager:	Erin McKenna	
Current Qu	arter Com	ments:					<u>'</u>
				T			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		
		10/1/17 12/21/17	1/1/10 2/21/10	A/1/10 2/21/10	0 4/1/10 Plus	Total	Eros Palanco as of

Projected Spe	ending	\$0.00	\$0.00	\$0.0	0	\$0.00	\$0.00	9/30/2017
Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loa	n Other
	Out							
FY 2005/2006	\$0.00	\$1,418,100.00	\$0	\$0	\$0	\$0	9	\$1,418,100
FY 2013/2014	(\$26,723,68)	\$0.00	\$0	\$0	\$0	\$0	9	\$0 \$0

\$1,418,100

0220	Operation	ons: Engi	neering -	- Engineering					
C56803	KOSCIUS	SZKO PAI	RK STABI	LIZATION					
Kosciuszko	Park Reve	tment Sta	abilization						
Start Date:		% Co	mplete:						
End Date:		Stati	us Code		Project Manager: Jeff Pardo				
Current Qu	arter Con	nments:							
		(1-90	Days)	(91-180 Days)	١ .	(6 to 18 Months)	(+18 Months)		
		-	12/31/17			4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	pending	, -, 2,	\$0.00	\$0.0		\$16,580.37	\$0.00		9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$249,900.00	\$141,953	\$0	\$107,948	\$0	\$0	\$0	
Total:	\$0.00	\$249,900.00	\$141,953	\$0	\$107,948	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 11/12	11/12 \$45m Bond	\$141,952.50	BOF 6/12/14 Repurposed on 5/11/17						
		\$141,952,50							

0900 Board of Education - Capital

C5B005 BOYLE STADIUM

Restoring home side bleacher stone work (phase 1A) and handicapped accessibility and energy efficiency (phase 2) - (phase 1 & phase 2 = \$960K) - Design of maintenance and coaching facility (Phase 4 = \$40K)

Start Date:4/23/2013% Complete:99%End Date:6/29/2018Status CodeIn ProgressProject Manager:Jeff Brown

Current Quarter Comments:

Phase 1 & 2 PCB caulking removal and new material replacement Project completed in September 2017. Phase 4 Design will start when Funding becomes available.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$865.47	\$0.00	\$865.47	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$0	\$200,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,648,537.50	\$1,448,538	\$0	\$200,000	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,000,000.00	\$800,000	\$0	\$200,000	\$0	\$0	\$0
FY 2013/2014	(\$200,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$53,247.58)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$253,247.58)	\$3,198,537.50	\$2,598,538	\$0	\$600,000	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$83,968.72					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$122,208.23					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,575,957.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$16,403.55	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$739,902.71	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$60,097.29	BOF 07/09/2015 Repurposed on 5/11/17				
		\$2,598,537.50					

\$0.00

\$2,964,050

\$0.00

(\$2,388,171.38) \$3,589,050.00

Projected Spending

Total:

0900 **Board of Education - Capital TOQUAM INDOOR AIR QUALITY ISSUES** C5B217 The EMG Building needs assessment for Toquam from 2009-2015 was \$9,180,457 **Start Date:** % Complete: 100% Dept Recommend Close Out **End Date: Status Code Project Manager:** Domenick Tramontozzi **Current Quarter Comments:** No work planned (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 10/1/17 - 12/31/17 1/1/18 - 3/31/18 4/1/18 - 3/31/19 4/1/19 Plus Total Free Balance as of 9/30/2017

Appropriations Summary by Fiscal Year Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2012/2013	\$0.00	\$2,964,050.00	\$2,339,050	\$0	\$625,000	\$0	\$0	\$0
FY 2014/2015	(\$260,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$1,500,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$628,171.38)	\$625,000.00	\$625,000	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0

\$625,000

\$1,124.09

\$1,124.09

\$0

\$0

\$0

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 12/13	12/13 \$50m Bond	\$514,050.00	BOF 6/12/14 Repurposed on 5/11/17		
FY 14/15	14/15 \$50m Bond	\$65,000.00	BOF 7/10/14 Repurposed on 5/11/17		
FY 17/18	17/18 \$25m Bond	\$621,828.62	BOF 06/08/2017		
		\$1,200,878.62			

0900 Board of Education - Capital
C5B608 DISTRICT-WIDE ATHLETIC FIELDS RENOVATION

A newly issued field condition report identifies major turf renovation needed at SHS Soccer field and Rippowam football field - The facilities needs report identifies repairs and replacement of existing equipment and surfaces - Westover field renovations(550K) - Turf renovations at Rippowam and SHS - New athletic fields within the district of Rippowam, Westover, and TOR which are in need of repair and/or rehabilitation - Repair Tennis Courts at WHS(300K) and SHS(300K)

Start Date:	5/30/2017	% Complete:	5%			
End Date:	6/30/2018	Status Code	In Progress	S	Project Manager:	Jeff Brown

Current Quarter Comments:

Consultant hired to develop Bid Documents for Five Courts at SHS & Six Courts at WHHS. Bids from Contractors due on Sept. 14 '17 Tennis Construction to begin in October 2017. No action on turf renovation Projects until pricing of Tennis Courts is known.

	(1-90 Days) (91-180 Days)		(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$600,000.00	\$954,023.06	\$1,554,023.06	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,201,255.00	\$1,201,255	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$295,000.00	\$295,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,325,000.00	\$1,325,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$266,000.00	\$266,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$9,648.05)	(\$9,648)	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$424,795.00	\$424,795	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,852,401.95	\$6,852,402	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$4,732,839.94	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$862,830.50	
FY 05/06	05/06 Bond Issue (\$59M)	\$649,932.49	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$100,053.54	
FY 11/12	11/12 \$45m Bond	\$6,745.19	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$491,244.46	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$8,755.83	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,560,000.00	BOF 06/08/2017
		\$8,412,401.95	

STFBO Short Term Financing - BOE - Capital C5B609 **DISTRICT-WIDE TECHNOLOGY EQUIPMENT**

Upgrade and provide equity with respect to computer equipment in school classrooms and expand technology resources for computer labs, science programs and unified arts curriculum.

7/1/2012 % Complete: **Start Date:**

7/1/2012 **Status Code** In Progress **End Date:** Mike Pensiero **Project Manager:**

Current Quarter Comments:

	(1-90 Days) (91-180 Days)		(6 to 18 Months) (+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,422,500.00	\$1,422,500	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,829,000.00	\$1,829,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$2,250,000.00	\$2,250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$500,000.00	\$380,000	\$0	\$120,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$500,000.00	\$400,000	\$0	\$100,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$766,036.00	\$574,527	\$0	\$191,509	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,200,000.00	\$900,000	\$0	\$300,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,050,000.00	\$787,500	\$0	\$262,500	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$825,000.00	\$825,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,200,000.00	\$1,775,000	\$0	\$425,000	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,333,333.00	\$0	\$0	\$333,333	\$0	\$0	\$1,000,000
FY 2015/2016	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
Total:	\$0.00	\$20,675,869.00	\$16,818,527	\$0	\$1,857,342	\$0	\$0	\$2,000,000

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$10,647,005.63						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$795,685.46						
FY 05/06	05/06 Bond Issue (\$59M)	\$1,172,913.55						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$927,524.37						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$675,397.99						
FY 11/12	11/12 \$45m Bond	\$825,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$1,661,761.20	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$113,238.80	BOF 07/09/2015 Repurposed on 5/11/17					

\$16,818,527.00

0900 Board of Education - Capital

C5B613 DISTRICT-WIDE BOILER & BURNER REPLACEMENT

Replace Boilers at Toquam (300K) - Replace underground Tanks at Roxbury (300K) and Newfield (300K) - Install Return Temperature Stabilizers to all Boilers District Wide (300K) - Boiler Section replacement district wide (250K) - Springdale Boiler Plant Upgrade (850K) - SHS Partial Boiler Plant upgrade (2 Boilers only with controls)(1.0MM) - SHS Partial Boiler Plant Upgrade (remaining 2 Boilers) (750K) - Westover Boiler Plant Upgrade (700K) - Newfield selected Boiler Plant Upgrade Phase 2 (1 boiler with accessories)(650K) - Rippowam Boiler Upgrade Phase 1 (2 Boilers only and Controls)(1.0MM) - Rippowam Boiler Plant Upgrade Phase 2 (remaining 2 Boilers only)(850K)

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	S	Project Manager:	Domenick Tramontozzi
	 _				

Current Quarter Comments:

Toquam School boiler project in pogress. Need additional funding for additional work.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$50,000.00	\$125,336.56	\$0.00	\$175,336.56	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1996/1997	\$0.00	\$273,950.00	\$273,950	\$0	\$0	\$0	\$0	\$0		
FY 1998/1999	\$0.00	\$293,000.00	\$293,000	\$0	\$0	\$0	\$0	\$0		
FY 2000/2001	\$0.00	\$285,000.00	\$285,000	\$0	\$0	\$0	\$0	\$0		
FY 2002/2003	\$0.00	\$1,600,000.00	\$1,600,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0		
FY 2009/2010	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0		
FY 2010/2011	\$0.00	\$700,000.00	\$525,000	\$0	\$175,000	\$0	\$0	\$0		
FY 2012/2013	\$0.00	\$958,939.00	\$894,204	\$0	\$64,735	\$0	\$0	\$0		
FY 2013/2014	(\$64,735.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	(\$250,000.00)	\$600,000.00	\$450,000	\$0	\$0	\$0	\$0	\$150,000		
FY 2015/2016	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	(\$150,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$464,735.00)	\$6,610,889.00	\$6,221,154	\$0	\$239,735	\$0	\$0	\$150,000		

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,451,095.60	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,219,344.78	
FY 05/06	05/06 Bond Issue (\$59M)	\$97,463.14	
FY 05/06	05/06 QZAB (\$1.337M)	\$245,000.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$264,046.48	
FY 12/13	12/13 \$50m Bond	\$794,204.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$400,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$350,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$5,971,154.00	

0900	Board of	Board of Education - Capital									
C5B619	VO-AG E	BUILDING EXPAN	SION								
Expansion t and is 100%		•	nter/regional magr	net program for	r Fairfield County.	Funds to con	nplete th	e new facility			
Start Date:	% Complete:										
End Date:		Status Code	Dept Recommend Cl	ose Out	Project Manager:	Domenick T	ramontoz	zi			
Current Qu	arter Con	nments:									
		(1.00 Paus)	(01 100 David)	/C to 10 Manth	(10 Mantha	\					
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	ns) (+18 Months	,					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/	19 4/1/19 Plus	То	tal	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.	00 \$0.	00	\$0.00	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1996/1997	\$0.00	\$396,650.00	\$396,650	\$0	\$0	\$0	\$0	\$0		
FY 1998/1999	\$0.00	\$28,000.00	\$28,000	\$0	\$0	\$0	\$0	\$0		
FY 1999/2000	\$0.00	\$340,000.00	\$340,000	\$0	\$0	\$0	\$0	\$0		
FY 2000/2001	\$0.00	\$5,100,000.00	\$5,100,000	\$0	\$0	\$0	\$0	\$0		
FY 2001/2002	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2002/2003	\$0.00	\$1,000,000.00	\$0	\$0	\$1,000,000	\$0	\$0	\$0		
FY 2003/2004	\$0.00	\$950,000.00	\$950,000	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	(\$6,082.88)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$6,082.88)	\$10,814,650.00	\$9,814,650	\$0	\$1,000,000	\$0	\$0	\$0		

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$3,000,000.00						
		\$3,000,000,00						

0900 Board of Education - Capital
C5B622 STAMFORD HS CODE/RENOVATION/EXPANSION

Window replacement in the 1927 and 1972 building - The EMG Building Needs Assessment total for SHS from 2009-2015 was \$10,946,759 and has been adjusted to 15M to include Window Replacement for the 1927 and 1972 buildings - Repair Service Elevator (350K)

Start Date:		% Complete:	50%			
End Date:		Status Code	In Progress	S	Project Manager:	Domenick Tramontozzi
	_					

Current Quarter Comments:

Brick restoration project on 1925 building almost complete. Next project to be bid out will be the courtyard renovation to be started in Spring 2018.

	(1-90 Days)	(91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$994,548.66	\$0.00	\$994,548.66	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1996/1997	\$0.00	\$2,655,150.00	\$2,655,150	\$0	\$0	\$0	\$0	\$0		
FY 1999/2000	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0		
FY 2000/2001	\$0.00	\$3,432,000.00	\$3,432,000	\$0	\$0	\$0	\$0	\$0		
FY 2001/2002	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2002/2003	\$0.00	\$3,500,000.00	\$3,500,000	\$0	\$0	\$0	\$0	\$0		
FY 2003/2004	\$0.00	\$10,500,000.00	\$10,500,000	\$0	\$0	\$0	\$0	\$0		
FY 2004/2005	\$0.00	\$34,213,000.00	\$34,213,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	(\$92,424.00)	(\$92,424)	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$12,580,000.00	\$10,064,000	\$0	\$2,516,000	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$350,000.00	\$262,500	\$0	\$87,500	\$0	\$0	\$0		
FY 2009/2010	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0		
FY 2010/2011	\$0.00	\$300,000.00	\$213,000	\$0	\$87,000	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$77,737,726.00	\$75,047,226	\$0	\$2,690,500	\$0	\$0	\$0		

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$54,331,627.31							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$13,829,826.92							
FY 05/06	05/06 Bond Issue (\$59M)	\$12,233,651.77							
FY 12/13	12/13 \$50m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$2,000,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$1,000,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$1,150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$85,545,106.00							

0900	Board o	f Education - Cap	ital				
C5B623	DISTRIC	T-WIDE PAVING 8	& RESURFACING				
Priority par	rking lots:	Roxbury (200K), Do	lan (225K), Spring	dale (200K) - WH	IS (300K)		
Start Date:		% Complete:	90%				
End Date:		Status Code	In Progress		Project Manager:	Domenick Tramonto	ozzi
Current Qu							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Ralance as of

Projected Spe	pjected Spending \$0.00		\$8,229.77		\$0.0	0	\$0.00	\$8,229.77		9/30/2017	
Appropriat	tions Summar	by Fiscal Yea	ar			Funding	Sources				
Fiscal Year	Sunset/ Close Out	Appropria	tion	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Lo	oan	Other	
FY 1996/1997	\$0.00	\$170,748	3.00	\$170,748	\$0	\$0	\$0		\$0	\$0	
FY 1998/1999	\$0.00	\$166,000	0.00	\$166,000	\$0	\$0	\$0		\$0	\$0	
FY 1999/2000	\$0.00	\$150,000	0.00	\$150,000	\$0	\$0	\$0		\$0	\$0	
FY 2000/2001	\$0.00	\$100,000	0.00	\$100,000	\$0	\$0	\$0		\$0	\$0	
FY 2001/2002	\$0.00	\$406,000	0.00	\$406,000	\$0	\$0	\$0		\$0	\$0	
FY 2002/2003	\$0.00	\$100,000	0.00	\$100,000	\$0	\$0	\$0		\$0	\$0	
FY 2003/2004	\$0.00	\$200,000	0.00	\$200,000	\$0	\$0	\$0		\$0	\$0	
FY 2005/2006	\$0.00	\$150,000	0.00	\$150,000	\$0	\$0	\$0		\$0	\$0	
FY 2007/2008	\$0.00	\$150,000	0.00	\$150,000	\$0	\$0	\$0		\$0	\$0	
FY 2009/2010	\$0.00	\$200,000	0.00	\$200,000	\$0	\$0	\$0		\$0	\$0	
FY 2010/2011	\$0.00	\$100,000	0.00	\$100,000	\$0	\$0	\$0		\$0	\$0	
FY 2011/2012	\$0.00	\$250,000	0.00	\$250,000	\$0	\$0	\$0		\$0	\$0	
FY 2012/2013	\$0.00	\$168,830	0.00	\$168,830	\$0	\$0	\$0		\$0	\$0	
FY 2014/2015	\$0.00	\$510,000	0.00	\$510,000	\$0	\$0	\$0		\$0	\$0	
FY 2015/2016	\$0.00	\$200,000	0.00	\$200,000	\$0	\$0	\$0		\$0	\$0	

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,186,678.44						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$188,297.92						
FY 05/06	05/06 Bond Issue (\$59M)	\$483,122.09						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$89,100.15						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$96,026.65						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$98,202.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$361,320.75	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$318,830.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$200,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$450,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$435,000.00	BOF 06/08/2017					
		\$3.906.578.00						

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

FY 2016/2017

Total:

\$450,000.00

\$3,471,578.00

\$0.00

\$0.00

\$450,000

\$3,471,578

0900 Board of Education - Capital
C5B627 DISTRICT-WIDE ASBESTOS ABATEMENT

Each school has an "AHERA" management plan which identifies where and in what condition asbestos is for each building. Includes hazardous materials such as PCB's, mold, underground tanks, lead paint, etc. - Dolan all classrooms - Floor Tile, District Wide - Pipe Elbows District Wide - Flooring - WHS HVAC Auditorium Penthouse 1 and 2

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work scheduled and done as required

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$84,337.61	\$400,000.00	\$0.00	\$484,337.61	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$75,000	\$0	\$25,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$75,000.00	\$56,250	\$0	\$18,750	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$56,250.00	\$56,250	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$5,981,250.00	\$5,937,500	\$0	\$43,750	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$3,353,087.98						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$388,462.01						
FY 05/06	05/06 Bond Issue (\$59M)	\$209,822.23						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$29,877.78						
FY 11/12	11/12 \$45m Bond	\$56,250.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$400,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$600,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$525,000.00	BOF 06/08/2017					
		\$6.462 E00.00						

\$6,462,500.00

0900 Board of Education - Capital C5B629 DOLAN MS RENOVATION

Code updates - IAQ issues - Elevator Installation - Air Conditioning - Floor replacement - The EMG Building needs assessment total for Dolan from 2009-2015 was \$11,795,431 - ADA Upgrades

Start Date: 12/10/2012 % **Complete:** 0

End Date: 12/10/2012 Status Code Not Yet Begun Project Manager: Jeff Pardo

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$32,535.91	\$0.00	\$32,535.91	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,148,200.00	\$1,148,200	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$447,610.00	\$447,610	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	(\$50,000.00)	(\$50,000)	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$3,500,000.00	\$3,062,500	\$0	\$437,500	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,845,810.00	\$6,408,310	\$0	\$437,500	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$1,545,810.00					
FY 12/13	12/13 \$50m Bond	\$3,662,500.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$200,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$6,408,310.00					

	oard of Education - Capital IPPOWAM CENTER RENOVATION							
The EMG Building I	Needs Assessment to	tal for Rippowam f	rom 2009-2015	was \$12,652,032				
Start Date:	% Complete:	99%						
End Date:	Status Code	Dept Recommend C	lose Out	Project Manager:	Domenick Tramontozzi			
Current Quarter Co								
	(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total	Free Balance as of		
Projected Spending	\$0.00	\$0.00	\$0.0	00 \$37,000,8	0 \$37,000,80	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,217,700.00	\$1,217,700	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$6,700,000.00	\$6,700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	(\$748,443.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,721,656.00	\$1,291,242	\$0	\$430,414	\$0	\$0	\$0
FY 2013/2014	(\$180,414.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$928,857.00)	\$19,214,356.00	\$18,658,942	\$0	\$555,414	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$16,052,821.56					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$95,175.86					
FY 05/06	05/06 Bond Issue (\$59M)	\$354,801.09					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$94,988.62					
FY 11/12	11/12 \$45m Bond	\$1,450.81	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$1,237,057.99	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$74,203.07	BOF 07/09/2015 Repurposed on 5/11/17				
		\$17,910,499.00					

0900	Board of	f Education - Cap	ital				
C5B947	CLOONA	N SPRINKLER PR	OJECT				
CLOONAN	SPRINKLEF	R PROJECT					
Start Date:		% Complete:	100%				
End Date:		Status Code	Dept Recommend Cl	lose Out	Project Manager:	Jeff Brown	
Current Qu	arter Con	nments:					
						\neg	
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$175,000.00	\$122,500	\$0	\$52,500	\$0	\$0	\$0
FY 2014/2015	(\$10,194.98)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$10,194.98)	\$175,000.00	\$122,500	\$0	\$52,500	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 05/06	05/06 QZAB (\$1.337M)	\$122,500.00				
		\$122,500.00				

	Short Term Financing - Capital							
C60064	OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & UPGRADE							
To replace and upgrade miscellaneous equipment and other items with a useful life in excess of 5 years and which are non-recurring.								
Start Date:		% Complete:	0					
End Date:		Status Code	In Progress		Project Manager:	Nicholas Bochicchio	cholas Bochicchio	
Current Qu	rrent Quarter Comments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of	
Projected Spending		\$0.00	\$0.00	\$0.0	0 \$0.00	\$0.00	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,961.50				
FY 11/12	11/12 \$45m Bond	\$155,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$90,000.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$11,038.50	BOF 07/09/2015 Repurposed on 5/11/17			
		\$260,000.00				

0351 Stamford Fire Department C63005 FIRE APPARATUS

	Desc-	QTY-	Price-	Extended-	Term
Stamford Fire Dept	Tanker Truck-	1-	\$300,000-	\$300,000	20 yrs.
Stamford Fire Dept	Engine	3-	\$570,000	\$1,710,000	10 yrs.
Stamford Fire Dept	Rescue	1-	\$700,000	\$700,000	10 yrs.

We are utilizing an apparatus replacement schedule where front line vehicles are in service for approximately ten years. Once an apparatus is removed from front line service it is utilized as reserve apparatus for additional years. A Tanker Vehicle is required to ensure water supply to those areas in the City without hydrant water supply. This is a critical piece of apparatus for response to the Northern part of Stamford. Engines are the basic fire department response vehicle, otherwise known as a pumper truck. Currently the city owns 13 front line Engines and 3 reserves. Replacement Engines are needed for Shippan Area and South-end area both 2004 vintage apparatus and 2 needed to replace an aging volunteer fleet.

Start Date: 7/1/2014 **% Complete:** 50%

End Date: 7/1/2014 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$1,250,000.00	\$1,250,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,625,000.00	\$1,625,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$870,000.00	\$870,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$4,645,000.00	\$4,645,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$394,177.60	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,744,306.28	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$487,166.90	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$260,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$700,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$5m 10 Year Bond	\$800,000.00	BOF 06/08/2017					
FY 17/18	17/18 \$25m Bond	\$0.00	BOF 06/08/2017					

\$4,385,650.78

STFLIB	Short Term Financing - Ferguson Library - Capital								
C63410	C63410 FERGUSON LIBRARY TECHNOLOGY/EQUIPMENT								
For new and replacement equipment on public and staff computer network.									
Start Date:		% Complete:							
End Date:	Status Code Project Mana				roject Manager:	Nicholas Bochicchio			
Current Qu	arter Con	nments:			į				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$265,000.00	\$265,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$265,000.00	\$265,000					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$42,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$223,000.00	BOF 06/08/2017				
		\$265,000,00					

\$0.00

\$0.00

Projected Spending

0335 **Police - Emergency Communications Center** C63808 **GENERATOR REPLACEMENT** Replace existing 100 kW generator which supplies redundant power for the Emergency Communications Center. The request for the FY 17/18 represents the additional funds to meet the new standards for critical infrastructure. 10/3/2016 % Complete: **Start Date:** 10/3/2016 Status Code In Progress **End Date: Project Manager:** Michael Indelicato **Current Quarter Comments:** (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 4/1/18 - 3/31/19 4/1/19 Plus Total Free Balance as of

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2013/2014	\$0.00	\$375,000.00	\$93,750	\$0	\$0	\$281,250	\$0	\$0
FY 2015/2016	(\$169,455.00)	\$281,250.00	\$281,250	\$0	\$0	\$0	\$0	\$0
Total:	(\$169,455.00)	\$656,250.00	\$375,000	\$375,000 \$0 \$0 \$281,250 \$0 \$0				

\$0.00

\$0.00

9/30/2017

\$0.00

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 17/18	17/18 \$25m Bond	\$500,000.00	BOF 06/08/2017				
		\$500,000.00					

STF Short Term Financing - Capital
C65200 CITYWIDE VEHICLE REPLACEMENT & UPGRADE

To replace vehicles including but not limited to: Garbage/recycling trucks, Vac trucks and related equipment for operations and Public Safety.

Current Quarter Comments:

On order: 2) Quarter 3-lowboys, 10 Police Vhicles 3) Quarter Grapple Truck 2- F550 HGW 1- Signs and Lines F550

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$80,000.00	\$800,000.00	\$350,000.00	\$0.00	\$1,230,000.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$2,500,000.00	\$2,500,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$3,516,036.00	\$3,516,036	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$4,984,400.00	\$4,900,000	\$0	\$84,400	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$4,700,000.00	\$4,700,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$2,500,000.00	\$2,500,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$969,625.00	\$969,625	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$3,369,500.00	\$1,967,194	\$0	\$0	\$0	\$0	\$1,402,306
FY 2015/2016	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$0	\$0	\$2,000,000
FY 2016/2017	\$0.00	\$2,500,000.00	\$0	\$0	\$0	\$0	\$0	\$2,500,000
Total:	\$0.00	\$36,739,561.00	\$30,752,855	\$0	\$84,400	\$0	\$0	\$5,902,306

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$2,800,000.00							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$453,858.75							
FY 05/06	05/06 Bond Issue (\$59M)	\$6,283,567.95							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,817,391.86							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$4,613,989.45							
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,500,000.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$2,316,852.99	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$1,977,089.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$2,990,105.00	BOF 7/10/14 Repurposed on 5/11/17						
		\$30,752,855.00							

STF Short Term Financing - Capital

C65201 CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE

- 1-Exchange upgrade-\$150,000
- 2-Expand Active Directory, Server and Application Management and Auditing infrastructure-\$10,000
- 3-Expand VM Farm for disaster Recovery by putting an Admin VM rack at AITE-\$75,000
- 4-Increased Storage for VM-\$60,000
- 5-SQL Enterprise License for additional VM Host-\$100,000
- 6-Data Center Server/Storage Annuall-\$70,500
- 7-GC 6th Data Center Code: Fire Compliance Work-\$400,000
- 9-GC Data Center: New Backup Cooling System-\$205,000
- 10-Expand health dept website public portal-\$10,000
- 11-Rework Citizen's Service web interface and mobile application-\$8,000
- 12-Residential Parking permits online-\$5,000
- 13-Boards and Commissions application on websit-\$5,000
- 14-Health dept data management enterprise resource system-\$75,000
- 15-WAN City Additional Fiber Sites-\$39,500
- 16-LAN Network Switch Expansion/Upgrade-\$86,000
- 17-Stamford Connect Expansion- RDS-\$17,400
- 18-Blue Light Poles Current Location-\$180,000
- 19-Blue Light Poles 6 New Locations-\$180,000
- 20-Traffic Cameras on Website-\$10,000
- 21-Elevator Floor/s Platform Directory-\$32,000
- 22-GC Café Update (Day / Night) Dual Use-\$18,000
- 23-Avaya Call Center GC Tax Dept-\$87,000
- 24-City Wide IP Phone Update-\$310,000

Start Date:		% Complete:	0		
End Date:		Status Code	In Progress	Project Manager:	Mike Pensiero
	_				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$1,555,000.00	\$1,555,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$1,345,000.00	\$1,345,000	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$1,150,000.00	\$0	\$0	\$0	\$0	\$0	\$1,150,000	
FY 2015/2016	\$0.00	\$718,600.00	\$0	\$0	\$0	\$0	\$0	\$718,600	
Total:	\$0.00	\$13,118,600.00	\$11,250,000	\$0	\$0	\$0	\$0	\$1,868,600	

Bonds	Issue I	History
-------	---------	---------

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$124,708.32	
FY 05/06	05/06 Bond Issue (\$59M)	\$2,139,306.69	

FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,658,513.92	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,104,987.97	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,250,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,117,739.52	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,075,880.30	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$578,863.28	BOF 07/09/2015 Repurposed on 5/11/17
		\$10,050,000.00	

STF Short Term Financing - Capital
C65202 CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE

To replace and upgrade miscellaneous equipment and other items with a useful life in excess of 5 years and which are non-recurring.

Start Date: 10/17/2016 **% Complete:** 85%

End Date: 10/17/2016 Status Code In Progress Project Manager: Mike Scacco

Current Quarter Comments: Recon 2 950 H Cat Loaders

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$350,000.00	\$0.00	\$350,000.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2004/2005	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$1,044,300.00	\$1,044,300	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0		
FY 2008/2009	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0		
FY 2009/2010	\$0.00	\$1,600,000.00	\$1,600,000	\$0	\$0	\$0	\$0	\$0		
FY 2010/2011	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	\$0.00	\$633,756.00	\$633,756	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000		
FY 2016/2017	\$0.00	\$1,000,000.00	\$0	\$0	\$0	\$0	\$0	\$1,000,000		
Total:	\$0.00	\$13,228,056.00	\$11,828,056	\$0	\$0	\$0	\$0	\$1,400,000		

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$56,917.06	
EV 0E /0C	OF /OC David Janua /CFONA)	¢1 052 705 00	

FY 05/06	
FY 06/07	
FY 08/09 08/09 Bond Issue (\$40M City BAB) \$1,616,410.16	
FY 09/10 09/10 \$8.975m Tax Exempt Bonds \$1,000,000.00 BOF 8/4/14	
FY 11/12	
FY 12/13 12/13 \$50m Bond \$775,000.00 BOF 6/12/14 Repurposed on 5/11/17	
FY 14/15	

\$11,828,056.00

\$0.00

Projected Spending

\$0.00

0330	Police - I	Police - Department Wide								
C66299	800 MH	00 MHZ TRUNKING								
Replaceme	nt of obso	lete and inadequat	te radio systems in	all City of Stamf	ord Depart	ments.				
Start Date:	:	% Complete:	95%							
End Date:		Status Code	On Hold		Project Ma	nager:	Mike Pensiero			
Current Qu	arter Con	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 f	Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/	19 Plus	Total	Free Balance as of		

\$0.00

\$0.00

9/30/2017

\$0.00

Appropriat	ions Summary l	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1996/1997	\$0.00	\$3,075,000.00	\$3,075,000	\$0	\$0	\$0	\$0	\$0		
FY 1997/1998	\$0.00	\$605,000.00	\$605,000	\$0	\$0	\$0	\$0	\$0		
FY 1998/1999	\$0.00	\$480,000.00	\$480,000	\$0	\$0	\$0	\$0	\$0		
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
FY 2000/2001	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0		
FY 2001/2002	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$12,800,000.00	\$12,800,000	\$0	\$0	\$0	\$0	\$0		
FY 2009/2010	\$0.00	\$2,300,000.00	\$0	\$0	\$0	\$0	\$0	\$2,300,000		
Total:	\$0.00	\$21,780,000.00	\$19,480,000	\$0	\$0	\$0	\$0	\$2,300,000		

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$4,879,780.24				
FY 03/04	03/04 Bond Issue (\$39.2M)	\$156,046.42				
FY 05/06	05/06 Bond Issue (\$59M)	\$2,576,356.23				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,571,148.82				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$296,668.29				
		\$19,480,000.00				

0230 C66322	Operations: Land Use - Administration CITYWIDE GEOGRAPHIC INFORMATION SYS							
Geographic Information System implementation. Technical support for GIS procurement, design of database & translation of JUIS data								
Start Date:	% Complete:	90%						
End Date:	Status Code	Status Code In Progress Project Manager: Cindy Barber						
Current Qu	uarter Comments:							

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$365,000.00	\$365,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$187,000.00	\$187,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$265,000.00	\$265,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,267,000.00	\$1,267,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$948,136.06						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$77,203.21						
FY 05/06	05/06 Bond Issue (\$59M)	\$127,709.58						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$39,171.18						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$38,027.84						
FY 11/12	11/12 \$45m Bond	\$4,835.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$1,235,082.87						

0033 Special Revenue - Water Pollution Control

C71196 CMOM- SEWER CAPACITY MANAGEMENT, OPERATION & MAINTENANCE

PROGRAM TO ASSESS THE SEWER INFRASTRUCTURE FOR CONVEYANCE CAPACITY AND STRUCTURAL INTEGRITY. ELEMINATION/ABATEMENT OF EXTRANIOUS FLOW INTO SEWER SYSTEM DUE INFLOW AND INFILTRATION DURING INTENSE STORMS WILL BE EVALUATED FOR CORRECTIVE MEASURES TO BE IMPLEMENTED.

Start Date: 4/29/2013 **% Complete:** 80%

End Date: 12/31/2018 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

SECOND PHASE OF THE I&I EVALUATION IS IN PROGRESS. SEWER SYSTEM HYDRAULIC MODELING IS BEING DONE.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$50,000.00	\$219,906.12	\$293,626.20	\$563,532.32	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,500,000.00	\$0	\$1,500,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$225,000	\$275,000	\$0	\$0	\$0
Total:	\$0.00	\$2,550,000.00	\$0	\$2,275,000	\$275,000	\$0	\$0	\$0

Bonds Issue History	В	on	ds	Issu	e H	isto	rv
---------------------	---	----	----	------	-----	------	----

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$1,550,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$230,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
_		\$1,780,000.00	

0033 Special Revenue - Water Pollution Control

C71201 UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM

ULTRA-VIOLET DISINFECTING IS USED TO DISINFECT TREATED WASTEWATER PRIOR TO DISCHARGING TO LONG ISLAND SOUND. THE EXISTING SYSTEM HAS NO BUILT IN REDUNDENCY AS REQUIRED BY CONN. DEPT. OF ENERGY AND ENVIRONMENT PROTECTION REGULATIONS.

Start Date: 8/1/2016 **% Complete:** 15%

End Date: 12/31/2020 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

PRELIMINARY DRAFT BASIS OF DESIGN REPORT HAS BEEN COMPLETED;

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$874,765.75	\$0.00	\$874,765.75	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,000,000.00	\$0	\$1,000,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,050,000.00	\$0	\$1,050,000	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$50,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
		\$50,000.00					

Special Revenue - Water Pollution Control

VEHICLE REPLACEMENT AND REPAIR

Purchase utility Vehicles used in cleaning of sewers, lifting heavy pumps, inspecting sewer lines etc.

Start Date:

M Complete:

Status Code

In Progress

Project Manager:

Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$172,366.11	\$0.00	\$172,366.11	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$900,000.00	\$0	\$900,000	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$650,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo							
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$100,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss							
		\$750,000.00								

0260 C72044	•	ons: Administrati TE FACILITY MGT					
Relocate th	e Facility I		es and Shops from	185 Magee Ave	e to allow addition	al space for WPCA act	- ivities including
Start Date:		% Complete:	0				
End Date:		Status Code	Dept Recommend Cl	ose Out	Project Manager: Prakash Chakravarti		
Current Qu	arter Com	iments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	ns) (+18 Months	i)	
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/2	19 4/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$0.0	.00 \$0	.00 \$0.00	1

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$400,000.00	\$0	\$400,000	\$0	\$0	\$0	\$0
FY 2013/2014	(\$400,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$400,000.00)	\$400,000.00	\$0	\$400,000	\$0	\$0	\$0	\$0

Operations: Engineering - Traffic Engineering
CP0011 ROADWAY IMPROVEMENTS & RECONSTRUCTION

Roadway improvements and reconstruction capital projects.

- A. HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVEMENTS
- **B. CITYWIDE ROADWAY CORRECTION**
- C. HOPE STREET RECONSTRUCTION
- D. CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS
- E. ROADWAY DESIGN AND RECONSTRUCTION
- F. OAKLAWN AVENUE IMPROVEMENTS
- G. WESTOVER ROAD @ MERRIBROOK LANE
- H. LARGO DRIVE @ HOPE STREET IMPROVEMENTS
- I. COLD SPRING ROAD @ WASHINGTON BOULEVARD
- J. EAST HUNTING RIDGE ROAD RECONSTRUCTION
- K. ROXBURY ROAD RECONSTRUCTION
- L. TOMS ROAD REALIGNMENT
- M. MYANO LANE RECONSTRUCTION
- N. TRAFFIC CALMING IMPLEMENTATION
- O. SPRING STREET IMPROVEMENTS
- P. STILLWATER ROAD @ ROXBURY ROAD AND LONG RIDGE ROAD
- Q. STILLWATER ROAD INTERSECTIONS
- R. CHESTNUT HILL ROAD RECONSTRUCTION
- S. MILL ROAD RECONSTRUCTION

Start Date:		% Complete:	75%			
End Date:	12/1/2020	Status Code	In Progress	S	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$33,513.37	\$0.00	\$33,513.37	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$3,300,000.00	\$3,300,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$277,410.35	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$413,166.70	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$179,493.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,089,825.72	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$605,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$519,381.28	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$175,722.95	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$10,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
	· · · · · · · · · · · · · · · · · · ·	4	

\$3,270,000.00

0220 Operations: Engineering - EngineeringCP0017 SIDEWALKS

Sidewalks capital projects.

- A. CITYWIDE SIDEWALKS
- **B. DOWNTOWN SIDEWALK RECONSTRUCTION**
- C. NEW SIDEWALKS
- D. OAKLAWN AVE SIDEWALK CONSTRUCTION
- E. CONNECTICUT AVE SIDEWALKS
- F. EAST SIDE SIDEWALK RECONSTRUCTION

Start Date:	% Complete:	100%			
End Date:	Status Code	Dept Recommend Close Out		Project Manager:	Paul Montanaro

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,782,000.00	\$1,782,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	(\$23.21)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$23.21)	\$5,232,000.00	\$5,232,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History										
Fiscal Year	Fund Name	Amount	Notes								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,647,270.30									
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,158,419.17									
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$287,832.00	BOF 8/4/14								
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,136,351.00	BOF 8/4/14								
FY 11/12	11/12 \$45m Bond	\$2,106.32	BOF 6/12/14 Repurposed on 5/11/17								
		\$5,231,978.79									

0220 Operations: Engineering - Engineering CP0034 WESTSIDE WALKING CONNECTOR

To provide streetscape enhancements, walking/bicycle paths and a pedestrian bridge over the Mill River, to connect local residents in economically distresses neighborhoods to the Stamford Transportation Center. This pathway will provide new access for lower-and-middle-income residents to the heart of Stamford's Downtown, the Mill River revitalization area, the Stamford Transportation Center, and the University of Connecticut campus.

Start Date:	% Complete:	0		
End Date:	Status Code	On Hold	Project Manager:	Zvonko Barisic
C	 			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,500,000.00	\$0	\$0	\$0	\$1,500,000	\$0	\$0	
Total:	\$0.00	\$1,500,000.00	\$0	\$0	\$0	\$1,500,000	\$0	\$0	

0220 Operations: Engineering - Engineering

CP0040 LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEMENTS

Lease facilities and outside agencies improvements capital projects.

- BARTLETT ARBORETUM GREENHOUSE PROJECT
- BARTLETT ARBORETUM VISITOR CENTER'S RENOVATION
- CLC CLASSROOM REFURBISHING
- CLC PLAYGROUND RENOVATIONS
- GLENBROOK COMM CTR CONSTRUCTION (CP7100)
- LATHON WIDER COMMUNITY CENTER (CP5216)
- LEASED FACILITIES CAPITAL REPAIRS (CP2213)
- SCOFIELD MANOR BUILDING IMPROVEMENT & EXTERIOR REPAIRS (CP1671)
- SCOFIELD MANOR DINING AREA EXPANSION
- STAMFORD HISTORICAL SOCIETY BUILDING UPGRADES (CP2061)
- STERLING FARMS BARN (C46053)
- YERWOOD CENTER RENOVATIONS (CP9238)

Start Date:	% Complete:	100%	_		
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

No work planned.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$584.58	\$584.58	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,607,963.00	\$1,607,963	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	(\$145,100.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	(\$6,805.91)	(\$6,806)	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$274.37)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$145,374.37)	\$1,601,157.09	\$1,601,157	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History Fiscal Year **Fund Name** Notes **Amount** FY 06/07 06/07 Bond Issue (\$88M) Includes \$47M BAN \$599,007.97 FY 08/09 08/09 Bond Issue (\$40M City BAB) \$576,848.11 FY 09/10 09/10 \$8.975m Tax Exempt Bonds \$100,000.00 BOF 8/4/14 11/12 \$45m Bond \$13,059.67 BOF 6/12/14 Repurposed on 5/11/17 FY 11/12 FY 12/13 12/13 \$50m Bond \$149,879.84 BOF 6/12/14 Repurposed on 5/11/17 FY 14/15 14/15 \$50m Bond \$1,524.46 BOF 7/10/14 Repurposed on 5/11/17 FY 15/16 15/16 \$65m Bond \$15,462.67 BOF 07/09/2015 Repurposed on 5/11/17 \$1,455,782.72

0221 Operations: Engineering - Traffic Engineering

CP0041 STM URBAN TRANSITWAY - BUS RELATED ALLOCATION PH1

Construction of Stamford Urban Transitway either Phase 1 (between Station Place and Elm Street) or Phase 2 (between Elm Street and East Main Street).

Start Date: 9/6/2007 **% Complete:** 70%

9/6/2007 Status Code In Progress Project Manager: Ann Brown

Current Quarter Comments:

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$3,712,500.00	\$742,500	\$0	\$0	\$2,970,000	\$0	\$0	
Total:	\$0.00	\$3,712,500.00	\$742,500	\$0	\$0	\$2,970,000	\$0	\$0	

Bonds Issue History										
Fiscal Year	Fund Name	Amount	Notes							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$12,654.33								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$729,845.67								
		\$742,500.00								

0230 Operations: Land Use - Administration

CP0042 MASTER PLANS

Master Plan and Land Use Studies.

- A. Master Plan Implementation Studies, including updates to the Zoning Regulations.
- B. Master Plan Summary booklet
- C. Land Use, Transportation and Pedestrian Studies

Start Date: End Date:	% Complete: Status Code		Project Manager:	Palph Plassing
Liid Bate.	Status couc		Project Manager.	Naiph blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,050,000.00	\$1,050,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$165,000.00	\$115,000	\$0	\$0	\$0	\$0	\$50,000	
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,515,000.00	\$1,465,000	\$0	\$0	\$0	\$0	\$50,000	

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$22,523.12								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$272,208.22								
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$492,815.00	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$125,191.75	BOF 6/12/14 Repurposed on 5/11/17							
FY 14/15	14/15 \$50m Bond	\$16,553.00	BOF 7/10/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$224,409.22	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
		\$1,203,700.31								

O220 Operations: Engineering - Engineering CP0043 CITY FACILITY UPGRADES

City facility upgrades capital projects.

- A. GOVERNMENT CENTER RENOVATION
- B. ROOF REPLACEMENT/REPAIR
- C. FACILITIES ENERGY CONSERVATION
- D. CITYWIDE ELECTRICAL SYSTEM UPGRADE
- E. GOVERNMENT CENTER SECURITY
- F. ASSESS CITY FACILITIES
- G. SOLID WASTE BUILDING RENOVATION
- H. ANIMAL SHELTER
- I. HIGHWAY FACILITIES CONSTRUCTION

Start Date:		% Complete:	35%			
End Date:		Status Code	In Progres	S	Project Manager:	Nancy Ormsby
	_					

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$1,050,000.00	\$1,000,000	\$0	\$50,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$748,015.24	\$748,015	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,798,015.24	\$2,748,015	\$0	\$50,000	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$166,045.17						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$381,693.32						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$222,341.00	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$877,659.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$337,069.25	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$491,915.46	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$271,292.04	BOF 7/10/14 Repurposed on 5/11/17					
		\$2.749.01E.24						

\$2,748,015.24

O220 Operations: Engineering - Engineering CP0044 PARK AND FIELD IMPROVEMENTS

Park and field improvements capital projects.

- A. FISHING PIER REPLACEMENT
- **B. RECREATION STRATEGIC PLAN**
- C. PAVING & DRAINAGE
- D. COVE ISLAND BARN RESTORATION
- E. BUILDINGS & UTILITIES
- F. ATHLETIC FIELDS RENOVATION
- G. PARK LIGHTING
- H. GAME COURTS
- I. INFRASTRUCTURE REPLACE CODE
- J. ENVIRONMENTAL HAZARD ABATEMENT
- K. PLAYGROUND REHABILITATION
- L. FENCING & GUARD RAILS
- M. MULTI-USE TRAILS
- N. SHORELINE/BEACH STABILIZATION
- O. TERRY CONNERS RINK UPGRADES
- P. ROSA HARTMAN PARK RENOVATION

Start Date:	% Complete:	100%			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Domenick Tramontozzi
	 _				

Current Quarter Comments:

No work planned.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$2,475.53)	(\$2,475.53)	9/30/2017

Appropriat	tions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$5,379,054.00	\$5,344,054	\$0	\$35,000	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$2,850,000.00	\$2,850,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,478,900.70	\$1,478,901	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$149,628.00	\$37,407	\$0	\$0	\$112,221	\$0	\$0	
FY 2013/2014	\$0.00	\$24,000.00	\$24,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$9,881,582.70	\$9,734,362	\$0	\$35,000	\$112,221	\$0	\$0	

Bonds Issue History Fiscal Year **Fund Name Amount** Notes FY 06/07 06/07 Bond Issue (\$88M) Includes \$47M BAN \$3,494,820.87 FY 08/09 08/09 Bond Issue (\$40M City BAB) \$1,158,322.68 FY 09/10 09/10 \$8.975m Tax Exempt Bonds \$887,750.00 BOF 8/4/14 FY 09/10 09/10 \$21.6m Taxable BAB \$2,000,000.00 BOF 8/4/14 \$1,794,393.67 BOF 6/12/14 Repurposed on 5/11/17 FY 11/12 11/12 \$45m Bond FY 12/13 12/13 \$50m Bond \$375,074.48 BOF 6/12/14 Repurposed on 5/11/17 \$24,000.00 BOF 7/10/14 Repurposed on 5/11/17 FY 14/15 14/15 \$50m Bond

\$9,734,361.70

0330 Police - Department Wide
CP0045 POLICE FACILITIES & UPGRADES

Stamford Police Department facilities and upgrades capital projects.

- A. POLICE HEADQUARTERS RENOVATION
- **B. NEW POLICE ACADEMY**
- C. POLICE HEADQUARTERS INFRASTRUCTURE IMPROVEMENTS
- D. STORAGE FOR OVERSIZE VEHICLES
- E. DRIVEWAY REPAVING
- F. POLICE GARAGE RENOVATIONS
- G. TEMPORARY SWING SPACE
- H. SOUTHFIELD BEACH JOINT PUBLIC SAFETY MARINE FACILITY

Start Date:	1/7/2013	% Complete:	0		
End Date:	1/7/2013	Status Code	In Progress	Project Manager:	Scott Duckworth

Current Quarter Comments:

Comments - Comments - Awaiting settlement between city and HVAC vendors

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$28,174.22	\$0.00	\$0.00	\$28,174.22	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	City Bonds WPCA Bonds State Grants Federal Grant State Loan					
FY 2008/2009	\$0.00	\$525,000.00	\$525,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,725,000.00	\$1,725,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$174.84					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$157,146.06					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$109,043.00	BOF 8/4/14				
FY 09/10	09/10 \$21.6m Taxable BAB	\$75,957.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$1,304,514.22	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$78,164.88	BOF 07/09/2015 Repurposed on 5/11/17				
·	·	\$1,725,000.00					

O220 Operations: Engineering - Engineering CP0046 BIG 5 IMPROVEMENTS & UPGRADES

Big 5 volunteer fire departments improvements and upgrades capital projects.

- A. BUILDING & EXTERNAL IMPROVEMENTS BELLTOWN
- B. BUILDING & EXTERNAL IMPROVEMENTS GLENBROOK
- C. BUILDING & EXTERNAL IMPROVEMENTS LONG RIDGE
- D. BUILDING & EXTERNAL IMPROVEMENTS SPRINGDALE
- E. BUILDING & EXTERNAL IMPROVEMENTS TURN OF RIVER

Start Date:	% Complete:	95%			
End Date:	Status Code	Completed	d	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,075,000.00	\$1,075,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$25,214.52						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$75,891.00	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$299,109.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$382,611.99	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$225,793.44	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$66,380.05	BOF 07/09/2015 Repurposed on 5/11/17					
		4						

\$1,075,000.00

0351 Stamford Fire Department

CP0047 SFR IMPROVEMENTS & UPGRADES

Stamford Fire and Rescue improvements and upgrades, capital projects.

A. FACILITIES IMPROVEMENTS - this capital project was previously "bundled" as: A. - facilities improvements, B - East Side Fire Station, C - Fire Training Center, D - Hydrant Replacement, E - Fire Safety House Trailer, F - Fire Apparatus Garage.

Categories "B through F" will be handled separately in requesting any additional funding.

Ongoing projects will continue forward under this existing capital project.

No additional funded is being requested to add to these existing projects.

Start Date: 11/15/2012 **% Complete:** 15%

End Date: 11/15/2012 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$249,353.73	\$249,354	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$949,353.73	\$949,354	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$29,989.41					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$171,674.21					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$49,140.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$549,164.98	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$799,968.60					

0680 Stamford Museum - Capital

CP0048 STAMFORD MUSEUM IMPROVEMENTS

Stamford Museum and Nature Center capital projects.

- A. MAIN BUILDING RENOVATION
- **B. SITE & INFRASTRUCTURE IMPROVEMENTS**
- C. OBSERVATORY RENOVATION
- D. MULTI-USE BUILDING CONSTRUCTION
- E. WATER LINE CONNECTION

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	S	Project Manager:	Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	oy Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0					\$0	
Total:	\$0.00	\$1,250,000.00	\$1,250,000						

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$46,055.38					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$509,431.21					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$41,413.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$368,040.57	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$14,288.98	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$270,770.86	BOF 07/09/2015 Repurposed on 5/11/17				
		\$1,250,000.00					

0230 Operations: Land Use - Administration

CP0050 MILL RIVER IMPROVEMENTS

Mill River improvements capital projects.

A. OPEN SPACE ACQUISITION/FLOOD CONTROL

B. MILL RIVER CORRIDOR DEVELOPMENT

Start Date: 9/1/2011 **% Complete:** 9

End Date: 9/1/2011 Status Code In Progress

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Project Manager: Ralph Blessing

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$4,123,000.00	\$500,000	\$0	\$0	\$0	\$0	\$3,623,000	
FY 2009/2010	\$0.00	\$6,056,000.00	\$600,000	\$0	\$0	\$145,000	\$0	\$5,311,000	
FY 2010/2011	\$0.00	\$6,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$5,000,000	
FY 2014/2015	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$16,979,000.00	\$2,900,000	\$0	\$0	\$145,000	\$0	\$13,934,000	

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$40,697.79							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,059,302.21							
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$500,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
-, -	-, -,		, , , ,						

\$2,900,000.00

FY 2010/2011

Total:

\$0.00

\$0.00

\$500,000.00

\$550,000.00

0043	Special Revenue - E.O	Special Revenue - E.G. Brennan Golf Course								
CP0054	GOLF COURSE RENO	VATIONS AND IN	1PROVEMENTS							
Renovation	ns, reconstruction and im	nprovements to up	grade the facilities, util	lities, and the cou	ırse in general.					
Start Date	: % Compl	ete: 100%								
End Date:	Status Co	de Completed	Pr	oject Manager:	Mike Sullivan					
Current Qu	uarter Comments:									
	(1-90 Days) (91-180 Day	s) (6 to 18 Months)	(+18 Months)						
	10/1/17 - 12/3	1/17 1/1/18 - 3/31	/18 4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of				

Projected Spe	nding	\$0.00	\$0.00	\$0.0	0	\$0.00	\$0.00	
Appropriat	ions Summary l	ns Summary by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
	Out							
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000

\$0

\$0

\$0

\$0

\$0

\$500,000

\$550,000

0214 Operations: Public Services - Solid Waste

CP0055 SOLID WASTE IMPROVEMENTS

Solid waste improvements capital projects.

- A. TRANSFER STATION REHABILITATION IMPROVEMENTS
- **B. WASTE PROCESSING & HANDLING IMPROVEMENTS**
- C. SCALE HOUSE BUILDING REPLACEMENT
- D. SCALE UPGRADE

Start Date:		% Complete:	100%		
End Date:		Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi
	_				, L

Current Quarter Comments:

No work is planned.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$8,278.39	\$8,278.39	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$2,621.03)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,621.03)	\$1,900,000.00	\$1,900,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$569,377.40							
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$204,968.00	BOF 8/4/14						
FY 09/10	09/10 \$21.6m Taxable BAB	\$809,027.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$308,740.85	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$7,886.75	BOF 07/09/2015 Repurposed on 5/11/17						
		\$1,900,000.00							

0221 Operations: Engineering - Traffic Engineering

CP0056 TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENTS

Traffic signals, lighting and safety improvements capital projects.

- A. SAFE ROUTES TO SCHOOLS
- B. STREET LIGHT HALF NIGHT PHOTOCELL INSTALLATION
- C. HIGH RIDGE ROAD AND LONG RIDGE ROAD CORRIDOR STUDY
- D. STREET LIGHTING INFRASTRUCTURE UPGRADE
- E. TRAFFIC SIGNAL UPGRADE PHASE G1
- F. PARKING GUIDANCE SYSTEM
- G. CITYWIDE SIGNALS
- H. SCHOOL ZONE FLASHERS
- I. PAVEMENT MARKINGS
- J. EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS
- K. LED TRAFFIC LIGHT CONVERSION
- L. OPTICAL FIRE PRE-EMPTION

Start Date: End Date:	% Complete: Status Code			Durait at Manager	Isaasa Tasasa
Liiu Date.	Status Code	iii i logica	,	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,762,427.83	\$2,762,427.83	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,292,200.00	\$900,000	\$0	\$0	\$370,000	\$0	\$22,200
FY 2010/2011	\$0.00	\$4,500,000.00	\$1,000,000	\$0	\$0	\$3,500,000	\$0	\$0
Total:	\$0.00	\$6,542,200.00	\$2,650,000	\$0	\$0	\$3,870,000	\$0	\$22,200

Bonds Issue History Fiscal Year **Fund Name** Notes Amount 06/07 Bond Issue (\$88M) Includes \$47M BAN FY 06/07 \$172,866.42 FY 08/09 08/09 Bond Issue (\$40M City BAB) \$577,661.89 FY 09/10 09/10 \$4.425m Taxable RZEDB \$167,150.00 BOF 8/4/14 FY 09/10 09/10 \$21.6m Taxable BAB \$421,408.06 BOF 8/4/14 11/12 \$45m Bond \$258,510.66 BOF 6/12/14 Repurposed on 5/11/17 FY 11/12 FY 12/13 12/13 \$50m Bond \$190,260.41 BOF 6/12/14 Repurposed on 5/11/17 \$123,065.12 BOF 07/09/2015 Repurposed on 5/11/17 FY 15/16 15/16 \$65m Bond

\$1,910,922.56

0220 **Operations: Engineering - Engineering**

CP0058 **ROGERS RENOVATION**

Prior years request funded construction for modular classroom relocation to this facility.

Immediate facility needs include repairs to boiler and roof parapet wall deterioration.

Start Date: % Complete: 100%

Status Code Dept Recommend Close Out Project Manager: Domenick Tramontozzi **End Date:**

Current Quarter Comments:

No work planned.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$8,861.58	\$8,861.58	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,097,000.00	\$597,000	\$0	\$0	\$0	\$0	\$500,000	
FY 2009/2010	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$493,625.00	\$493,625	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,890,625.00	\$2,390,625	\$0	\$0	\$0	\$0	\$500,000	

		4 - 1		11:-	
D	one	us	Issue	ПIS	LOTV

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$185,341.26	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,935,840.22	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$46,870.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$184,460.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$29,251.94	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$8,861.58	BOF 07/09/2015 Repurposed on 5/11/17
,		\$2,390,625,00	

O212 Operations: Public Services - Fleet Management
CP0059 VEHICLE MAINTENANCE IMPROVEMENTS

Improvement projects for Vehicle Maintenance

A. VEHICLE MAINTENANCE FACILITY UPGRADE

B. FUEL SYSTEM REPLACEMENT @ 100 MAGEE AVE

C. VEHICLE MAINTENANCE EQUIPMENT

D. VEHICLE MAINTENANCE FACILITY EXPANSION

Start Date:	% Complete:	99%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$3,781.78)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,781.78)	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$255,951.75					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$165,239.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$908,072.79	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$66,562.46	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$4,174.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$1,400,000.00					

Operations: Engineering - Traffic Engineering
CP0060 STIMULUS PROJECT MATCHING FUNDS

Local funds required for projects under the American Recovery and Reinvestment Act, including funds for local share or completion of ineligible project scope items.

Start Date: 4/1/2013 **% Complete:** 70%

End Date: 12/1/2020 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$60,000.00	\$454,794.69	\$514,794.69	9/30/2017

Appropriat	tions Summary l	y Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	(\$2,250,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,250,000.00)	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$1,500,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$647,405.31	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017				
		\$2,297,405.31					

Operations: Engineering - Traffic Engineering

CP0061 STAMFORD URBAN TRANSITWAY - PHASE II - FEDERAL FUNDS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:8/1/2008% Complete:70%End Date:6/1/2018Status CodeIn ProgressProject Manager:Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$500,000.00	\$441,736.43	\$0.00	\$941,736.43	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2009/2010	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$17,000,000.00	\$1,000,000	\$0	\$0	\$16,000,000	\$0	\$0	
Total:	\$0.00	\$20,000,000.00	\$4,000,000	\$4,000,000 \$0 \$0 \$16,000,000 \$0					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$606,141.00	BOF 8/4/14				
FY 09/10	09/10 \$21.6m Taxable BAB	\$2,393,859.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17				
		\$4,000,000.00					

\$580,469

\$0.00

Total:

\$580,469.30

CLC	Childcar	hildcare Learning Center - Capital						
CP0062	CLC CLA	CLC CLASSROOM AND PLAYGROUND REFURBISHING AND RENOVATION						
Code upgrades to kitchen plumbing. Classroom refurbishing. Playground replacements and upgrades.								
Start Date:		% Complete:	50%					
End Date:		Status Code	In Progress	Pi	Project Manager: Domenick Tramontozzi			
-	Current Quarter Comments: work done as requested and needed by CLC.							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	

Projected Spe	ending	\$0.00	\$0.00	\$50,000.00	\$79,1	20.54 \$12	9,120.54	3/30/2017	
Appropriat	ions Summary l	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2009/2010	\$0.00	\$79,000.00	\$79,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$212,500.00	\$212,500	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$212,500.00	\$212,500	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$76,469.30	\$76,469	\$0	\$0	\$0	\$0	\$0	

\$0

\$0

\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$29,802.80					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$65,000.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$362,500.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$46,697.20	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$40,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$544,000.00					

SCA Stamford Center for the Arts - Capital

CP0063 STAMFORD CENTER FOR THE ARTS FACILITIES IMPROVEMENTS

Health and Safety Improvements: Palace Theatre Fire Protection Upgrade, and Security Camera System.

Mechanical Improvements: Energy Management System, Sump Pump Installation, and HVAC Repairs at the Palace Theatre. Routine/Preventative Maintenance: Orchestra Pit Seating, Replace Rear Exit Door and Hardware, Replace Carpeting, and Repair and Paint Deteriorating Plaster.

Improvements: Auditorium, Pit and Balcony Seating, Replace Lighting Dimmer Packs, Replace the Stage Masonite Flooring, Install Orchestra Pit Lift, Replace All Theatrical Stage Lighting, Modify Administrative Space, South Wall Survey, and Stanchion System around the Handicapped Seating.

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	5	Project Manager:	Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	oy Fiscal Year	Fundi			anding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other		
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$100,000.00	\$100,000	\$100,000 \$0 \$0 \$0 \$0					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$99,514.59	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$485.41	BOF 07/09/2015 Repurposed on 5/11/17				
		\$100,000.00					

0221 Operations: Engineering - Traffic Engineering

CP0066 SUT-CMAQ-ITS PH1

The integration of an Intelligent Transportation System (ITS) into the Urban Transitway. Kiosks will be put at bus stops and the Transportation Center. They will have information including parking availability in real time.

Start Date: 9/6/2007 **% Complete:** 99%

End Date: 9/6/2007 Status Code In Progress Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Fundir			g Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2009/2010	\$0.00	\$2,100,000.00	\$420,000	\$0	\$0	\$1,680,000	\$0	\$0	
Total:	\$0.00	\$2,100,000.00	\$420,000	\$420,000 \$0 \$0 \$1,680,000 \$0					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$115,364.67					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$61,678.00	BOF 8/4/14				
FY 09/10	09/10 \$21.6m Taxable BAB	\$242,957.00	BOF 8/4/14				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$0.33	BOF 07/09/2015 Repurposed on 5/11/17				
		\$420,000.00					

0220 Operations: Engineering - Engineering

CP0067 SUT-DOT PH2

Additional funding for construction of the Urban Transitway from the American Recovery and Reinvestment Act.

Start Date: 6/1/2009 **% Complete:** 100%

End Date: 6/1/2009 Status Code Completed Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other Company of the Compa					Other
FY 2009/2010	\$0.00	\$2,800,000.00	\$0	\$0	\$0	\$2,800,000	\$0	\$0
Total:	\$0.00	\$2,800,000.00	\$0	\$0	\$0	\$2,800,000	\$0	\$0

\$0.00

Projected Spending

\$0.00

0220	Operation	ns: Engineering	- Engineering				
CP0068	CREBS PH	OTOVOLTAIC S	YSTEMS				
Purchase a	nd install Sc	lar electric panel	s at Rippowam Sch	ool and Magee A	ve Highway Buildi	ng.	
Start Date:		% Complete:	100%				
End Date:		Status Code	Completed	P	Project Manager:	Nancy Pipicelli	
Current Qu	uarter Comn	nents:					
		(1.00 Days)	(01 100 Davis)	(C to 10 Mantha)	(+10.84+b-)		
	_	. , ,	` ,,	,	<u> </u>		
Current Qu		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	<u> </u>	Total	Free Ralance as o

Appropriat	ions Summary l	oy Fiscal Year			Sources	S		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C					Other
FY 2009/2010	\$0.00	\$937,262.00	\$0	\$0	\$937,262	\$0	\$0	\$0
Total:	\$0.00	\$937,262.00	\$0	\$0	\$937,262	\$0	\$0	\$0

\$0.00

9/30/2017

\$0.00

\$0.00

O220 Operations: Engineering - Engineering CP0086 SOUTH END COLLECTOR ROAD

The State of Connecticut has authorized \$4.9 million in bond funds forImprovements to Pacific and Canal Streets. Harbor Point Infrastructure District has agreed to contribute \$2,000,000 toward the cost of this project. The City of Stamford will act as fiduciary agent for the grant agreement and the Engineering Bureau will oversee the construction process.

Start Date: 99%
End Date: Status Code Completed Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other	
FY 2011/2012	\$0.00	\$6,900,000.00	\$0	\$0	\$4,900,000	\$0	\$0	\$2,000,000	
Total:	\$0.00	\$6,900,000.00	\$0						

Operations: Engineering - Traffic Engineering

CP0087 HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDOR STUDY

High Ridge Road Corridor between Cold Spring Road and State border, and Long Ridge Road Corridor between Cold Spring Road and State border will evaluate traffic safety and operation, driveway access management etc.

Start Date: 9/1/2011 % Complete: 65%
End Date: 9/1/2011 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O					Other	
FY 2009/2010	\$0.00	\$500,000.00	\$0	\$0	\$0	\$500,000	\$0	\$0	
Total:	\$0.00	\$500,000.00	\$0						

\$0.00

\$0.00

Projected Spending

0220	Operation	ons: Engineering	- Engineering				
CP0088	UCONN	STUDY-SCOFIELD	AREA CONTAM	INA			
Start Date:		% Complete:	0%				
End Date:			On Hold	P	roject Manager:	Jeff Brown	
Current Qu	arter Con	nments:	L		,		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of

Appropriat	ions Summary l	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C					Other	
FY 2009/2010	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$217,342.06)	\$0.00	\$0 \$0 \$0 \$0 \$0						
Total:	(\$217,342.06)	\$250,000.00	\$250,000						

\$0.00

\$0.00

9/30/2017

\$0.00

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$9,960.00						
FY 11/12	11/12 \$45m Bond	\$22,697.94	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$32,657.94						

O220 Operations: Engineering - Engineering CP0092 EECBG-ARRA

"Green" street lighting; Municipal Energy Efficiency; Vehicle charging/Solar array; Government Center Fuel Cell. Stamford was allocated \$1,186,300 through the Energy Conservation Block Grant. Funds will be used to retro-fit existing City owned street lights to high efficiency lighting; to install charging stations for electric vehicles; for lighting retro-fits in schools; for installing energy management systems in the Vehicle Maintenance garage and the Central Fire House; and installation of a fuel cell and engine hybrid power plant at the Government Center.

Start Date:		% Complete:	100%		
End Date:		Status Code	Dept Recommend Close Out	Project Manager:	Nancy Pipicelli
C	6				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2009/2010	\$0.00	\$1,186,300.00	\$0	\$0	\$0	\$1,186,300	\$0	\$0
Total:	\$0.00	\$1,186,300.00	\$0	\$0	\$0	\$1,186,300	\$0	\$0

O220 Operations: Engineering - Engineering
CP0093 SCOFIELDTOWN PARK DESIGN AND REMEDIATION

Scofieldtown Park Remediation per DEEP consent order, and implementation of End-Use plan.

Start Date: 12/15/2011 % Complete: 90% Find Date: 6/30/2019 Status Code In Progress Project Manager: Jeff Brown

Current Quarter Comments:

Consultant TRC to perform CT DEEP mandated quarterly environmental monitoring thru 2019. Tennis Courts have been designed & ready to accept Contractor Bids on 9-14-17. Continued Park improvement Projects will be implemented from our PLAN as funding allows

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected	Spending	\$0.00	\$0.00	\$470,953.64	\$0.00	\$470,953.64	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant			Federal Grant	State Loan	Other	
	Out								
FY 2010/2011	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$500,000.00	\$236,000	\$0	\$0	\$0	\$0	\$264,000	
Total:	\$0.00	\$8,820,000.00	\$8,556,000	\$0	\$0	\$0	\$0	\$264,000	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$250,000.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$370,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$700,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$7,000,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017					
		\$8,520,000.00						

\$0.00

\$1,000,000

Projected Spending

Total:

(\$155,071.87)

\$0.00

\$1,000,000.00

0220	Operations	s: Engineering	- Engineering				
CP0094	VINE ROAL	SIDEWALKS					
Vine Road	sidewalks and	d curb.					
Start Date	•	% Complete:	100%				
End Date:		Status Code	Dept Recommend C	lose Out	Project Manager:	Lou Casolo	
Current Qu	uarter Comm	ents:		_			
			T -				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
	10	/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of

Appropriations Summary by Fiscal Year Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth					Other
FY 2010/2011	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$155,071.87)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0.00

9/30/2017

\$0

\$0.00

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$167,499.03						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$14,104.00	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$656,825.00	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$6,500.10	BOF 7/10/14 Repurposed on 5/11/17					
		\$844,928.13						

0221 Operations: Engineering - Traffic Engineering

CP0095 STAMFORD URBAN TRANSITWAY - FEDERAL FUNDS WITH LOCAL MATCH

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date: 5/1/2008 % Complete: 70% Find Date: 6/1/2018 Status Code In Progress Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$265,857.01	\$0.00	\$265,857.01	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$4,562,500.00	\$912,500	\$0	\$0	\$3,650,000	\$0	\$0
FY 2011/2012	\$0.00	\$3,750,000.00	\$750,000	\$0	\$0	\$3,000,000	\$0	\$0
FY 2015/2016	(\$1,036,500.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,036,500.00)	\$8,312,500.00	\$1,662,500	\$0	\$0	\$6,650,000	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$67,184.50	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$750,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$845,315.50	BOF 7/10/14 Repurposed on 5/11/17					
		\$1,662,500.00						

Operations: Engineering - Traffic Engineering

CP0096 STAMFORD URBAN TRANSITWAY - CMAQ FUNDS WITH LOCAL MATCH

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$250,000.00	\$0.00	\$250,000.00	9/30/2017

Appropriat	Appropriations Summary by Fiscal Year				Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$1,250,000.00	\$250,000	\$0	\$0	\$1,000,000	\$0	\$0
FY 2015/2016	(\$1,000,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,000,000.00)	\$1,250,000.00	\$250,000	\$0	\$0	\$1,000,000	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$250,000.00				

•	tions: Engineering HASE 1 - STP 2009	- Traffic Enginee	ring					
Urban Transitway	construction.							
Start Date:	% Complete:	0						
End Date:	Status Code	Inactive on H.T.E	Pro	Project Manager: Ann Brown				
Current Quarter Co	omments:							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Drainstad Coordin	~ ¢n.nn	\$0.00	\$604,000,00	¢n nn	\$604,000,00	9/30/2017		

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2010/2011	\$0.00	\$3,019,000.00	\$604,000	\$0	\$0	\$2,415,000	\$0	\$0	
FY 2015/2016	(\$2,415,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$2,415,000.00)	\$3,019,000.00	\$604,000						

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$33,750.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$33,750.00				

Operations: Engineering - Traffic Engineering

CP0098 SUT PHASE 1 - STP 2010

Urban Transitway construction.

Start Date: 9/6/2007 **% Complete:** 55%

End Date: 9/6/2007 Status Code In Progress Project Manager: Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2010/2011	\$0.00	\$1,815,000.00	\$363,000	\$0	\$0	\$1,452,000	\$0	\$0	
Total:	\$0.00	\$1,815,000.00	\$363,000						

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$73,467.00	BOF 8/4/14			
FY 09/10	09/10 \$21.6m Taxable BAB	\$289,533.00	BOF 8/4/14			
		6262.000.00				

\$363,000.00

•	Operations: Engineering - Engineering BARTLETT ARBORETUM PH II SITE INVESTIGATION								
Performing phase	II site investigation at	Bartlett Arboretur	m.						
Start Date:	% Complete:	0							
End Date:	Status Code	Dept Recommend C	lose Out P	Project Manager:	Domenick Tramontoz	zi			
Current Quarter C	omments:								
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of			
Projected Spendir	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$12,018.93)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$12,018.93)	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$72,981.07	BOF 8/4/14			
		¢72 091 07				

\$72,981.07

0220 CP0100	•	perations: Engineering - Engineering ALLIWELL DRIVE DRAINS							
Replace col	Replace collapsed drain line that resulted in loss of portion of roadway within the intersection of Halliwell & Sycamore Terrace.								
Start Date:		% Complete:	0						
End Date:		Status Code	Dept Recommend Cl	Dept Recommend Close Out Project Manager: Domenick Tramontozzi					
Current Qu	arter Con	iments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)				
		(1-30 Days)	(31-100 Days)	(6 to 18 Months) (+10 MIDITUIS)		1		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of		
Projected S	pending	\$0.00	\$0.00	\$0.00	0 \$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C					Other
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$51,711.20)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$51,711.20)	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$148,288.80	BOF 6/12/14 Repurposed on 5/11/17					
		\$148,288.80						

O220 Operations: Engineering - Engineering CP0101 PUBLIC WATER SUPPLY SCOFIELD

Phase 1: Scofieldtown Area - To extend approximately 6,000 ft. of 8" Aquarion water main & approximately 7,500 ft. of 1.5" individual services to the residential dwellings on Hannah's Road, Larkspur Road, Cousins Road & Very Merry Road. Well water has been found to contain contaminants (Dieldrin & Chlordane) at some locations in the affected area. Project includes service laterals & meter boxes.

Phase 2: Alma Rock Road & Mary Joy Lane Water Main Extension - To extend approximately 1,850 ft. of 8" Aquarion water main & approximately 3,200 ft. of 1.5" individual services to the residential dwellings on Alma Rock Road, Mary Joy Lane, Skymeadow Drive & High Ridge Road. Well water has been found to contain contaminants (Dieldrin, Chlordane & metals) at some locations adjacent to this affected area. Project includes service laterals and meter boxes.

Water Main Extension: Alma Rock Road, Mary Joy Lane, a portion of Haviland Road, Skymeadow Drive (for which there is an existing water main) & a portion of High Ridge Road - The total project request of \$1.4m includes the extension of approximately 1,215 ft. of 12" & 1,757 ft. of 8" Aquarion water main & approximately 5,021 ft. of 1" individual services to 36 resiential dwellings on Alma Rock Road, Mary Joy Lane, a portion of Haviland Road, Skymeadow Drive (for which there is an existing water main) & a portion of High Ridge Road. Well water has been found to contain contamintants (Dieldrin, Chlordane & metals) at some locations adjacent to this affected area. Project includes service laterals, meter boxes & hydrants.

Start Date:	% Complete:	99%			
End Date:	Status Code	On Hold	Projec	ct Manager:	Jeff Brown
				'	

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other
FY 2009/2010	\$0.00	\$3,400,000.00	\$3,400,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$42,336.09)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$42,336.09)	\$3,400,000.00	\$3,400,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History Fiscal Year Fund Name Notes **Amount** FY 08/09 08/09 Bond Issue (\$40M City BAB) \$2,747,061.29 FY 09/10 09/10 \$4.425m Taxable RZEDB \$90,260.85 BOF 8/4/14 FY 09/10 09/10 \$21.6m Taxable BAB \$502,215.00 BOF 8/4/14 FY 11/12 11/12 \$45m Bond \$18,126.77 BOF 6/12/14 Repurposed on 5/11/17 \$3,357,663.91

0220 Operations: Engineering - Engineering

CP0114 STREET LIGHTING INFRASTRUCTURE UPGRADE

Conversion of the remaining roadway lighting fixtures (over 5,000 fixtures) within the city to LED street lights. The lower wattage 50 and 70watt high pressure sodium fixtures have not been upgraded to LED light fixtures due to the continuous efficiency improvement of new LED products. Manufacturers have just released products which are now as low as 15-25 watts to replace these lights. In addition to saving energy, with the longer life of LED products, maintenance cost will also be decreased.

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,170,000.00	\$1,170,000	\$0	\$0	\$0	\$0	\$0	

 Fiscal Year
 Fund Name
 Amount
 Notes

 FY 11/12
 11/12 \$45m Bond
 \$500,000.00
 BOF 6/12/14 Repurposed on 5/11/17

 FY 12/13
 12/13 \$50m Bond
 \$326,433.29
 BOF 6/12/14 Repurposed on 5/11/17

 FY 15/16
 15/16 \$65m Bond
 \$343,566.71
 BOF 07/09/2015 Repurposed on 5/11/17

 \$1,170,000.00
 \$1,170,000.00

0220 CP0115	•	ons: Engineering LAND PARKING L	- Engineering OT IMPROVEME	NT						
storing 1 in	eplace crest of boat basin stone lining, sidewalk, grass buffer, and fencing with underground detention system capable of boring 1 inch of runoff (first flush); and raised crest of boat basin as combination levee and dam. art Date: 90% 90%									
Start Date:		% Complete:	90%	90%						
End Date:		Status Code	On Hold		Project Manager:	Domenick Tramontoz	zi			
Current Qu No activity.		nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$100,361.0	\$100,361.00	9/30/2017			

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other
FY 2011/2012	\$0.00	\$830,000.00	\$830,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$712,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$712,000.00)	\$830,000.00	\$830,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$17,639.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$17,639.00						

Operations: Engineering - Traffic Engineering

CP0116 HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVEMENTS

Realign Henry Street approaches to Atlantic Street and add left-turn lanes on both approaches of Henry Street at this intersection to improve traffic operation and safety.

Start Date: 9/3/2012 **% Complete:** 90%

End Date: 9/1/2018 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,232,858.26	\$0.00	\$1,232,858.26	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$1,133,970.00	\$0	\$0	\$1,133,970	\$0	\$0	\$0	
Total:	\$0.00	\$2,633,970.00	\$1,500,000	\$0	\$1,133,970	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$962,037.63	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$537,962.37	BOF 07/09/2015 Repurposed on 5/11/17				
		\$1,500,000.00					

0221 Operations: Engineering - Traffic Engineering

CP0117 REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUNDS

Next Bus Arrival (Real Time bus arrival) information will be installed in Bus shelters and a relatime bus schedule display sreens will be installed to display bus departure times at Veterans park Bus Shelter area and at old Town hall Bus Shelter Area.

Start Date: 4/1/2013 **% Complete:** 30%

End Date: 4/1/2013 Status Code Dept Recommend Close Out Project Manager: James Travers

	(1-90 Days)	(91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2011/2012	\$0.00	\$150,000.00	\$30,000	\$0	\$0	\$120,000	\$0	\$0
FY 2015/2016	(\$120,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$30,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$150,000.00)	\$150,000.00	\$30,000	\$0	\$0	\$120,000	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 11/12	11/12 \$45m Bond	\$30,000.00	BOF 6/12/14 Repurposed on 5/11/17			
		\$30,000,00				

0221 Operations: Engineering - Traffic Engineering

CP0118 STAMFORD URBAN TRANSITWAY-PH2-5307 FUNDS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date: 8/1/2008 % Complete: 70% Find Date: 6/1/2018 Status Code In Progress Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$697,997.79	\$0.00	\$697,997.79	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2011/2012	\$0.00	\$2,000,000.00	\$400,000	\$0	\$0	\$1,600,000	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$400,000	\$0	\$0	\$1,600,000	\$0	\$0
FY 2015/2016	(\$1,600,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,600,000.00)	\$4,000,000.00	\$800,000	\$0	\$0	\$3,200,000	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17			
		\$0.00				

0370	Smith House - Sr	mith Hou	ise				
CP0119	CHILLER REPLAC	EMENT					
The west w	ring roof mounted υ	unit will n	eed replacement as	s well as the unit	t for the Recreation	room.	
Start Date:	% Co	omplete:	100%				
End Date:	State	us Code	Dept Recommend Cl	ose Out	Project Manager:	Unknown]
Current Qu	arter Comments:						j
	(1-90	Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		

	(1-90 Days) (91-180 Days) (6 to 18 Months		(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$9,300.49)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$9,300.49)	\$470,000.00	\$470,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 11/12	11/12 \$45m Bond	\$250,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 12/13	12/13 \$50m Bond	\$220,000.00	BOF 6/12/14 Repurposed on 5/11/17			
		\$470,000.00				

0211a Operations: Public Services - Stormwater Management

CP0211 ENVIRONMENTAL COMPLIANCE

This program is required to investigate and assess and correct as necessary of drainage systems discharging into water body, rivers, ponds, etc. and to evaluate Public Services facilities and modify practices in compliance with state and federal regulations. Based upon the requirements set forth in the draft MS-4 permit, significant action is mandated by the CT DEEP.

Start Date:	% Complete:	0	_		
End Date:	Status Code	In Progress	5	Project Manager:	Thomas Turk

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2002/2003	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0		
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
FY 2004/2005	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0		
FY 2011/2012	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	(\$298,456.00)	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
Total:	(\$298,456.00)	\$3,700,000.00	\$3,700,000	\$0	\$0	\$0	\$0	\$0		

Bonds Issue	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$888,227.98	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$89,533.75	
FY 05/06	05/06 Bond Issue (\$59M)	\$500,995.37	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$666,156.43	
FY 11/12	11/12 \$45m Bond	\$104,996.47	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$551,544.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$149,910.00	BOF 06/08/2017
FY 15/16 FY 16/17	15/16 \$65m Bond 16/17 \$45m Bond	\$150,000.00 \$200,000.00	BOF 07/09/2015 Repurposed on 5/11/17 BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/1

\$3,501,364.00

\$0

\$1,370,000

\$1,500,000.00

\$4,220,000.00

FY 2016/2017

Total:

\$0.00

\$0.00

0220 CP0231	•	ns: Engineering EDREDGING	- Engineering					
To dredge	3 City's mari	inas to allow for b	oat traffic to navig	gate along City s	horelines.			
Start Date:		% Complete:	0%					
End Date:		Status Code	In Progress		Project Manager:	Kevin Murray		
Current Qu	arter Comn	nents:						
		4						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)			
	1	0/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of	

9/30/2017

Projected Spending \$0.00		\$0.00	\$0.00	0	\$0.00	\$0.00	\$0.00 9/30/2017			
Appropriat	ions Summary l	by Fiscal Year		Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loa	ın	Other	
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0		\$0	\$0	
FY 2001/2002	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0		\$0	\$0	
FY 2002/2003	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	,	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0		\$0	\$0	
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0		\$0	\$0	
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0		\$0	\$0	
FY 2006/2007	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0		\$0	\$200,000	
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0		\$0	\$200,000	
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0		\$0	\$50,000	
FY 2009/2010	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0		\$0	\$50,000	
FY 2015/2016	\$0.00	\$850,000.00	\$0	\$0	\$0	\$0		\$0	\$850,000	

Bonds Issue	Sonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$1,021,829.08								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$39,820.00								
FY 11/12	11/12 \$45m Bond	\$15,400.16	BOF 6/12/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$292,950.76	BOF 07/09/2015 Repurposed on 5/11/17							
		\$1,370,000.00								

\$0

\$0

\$0

\$0

\$1,500,000

\$2,850,000

O262 Operations: Administration - Maintenance Parks
CP0232 ATHLETIC FIELDS RENOVATION

Renovation and construction of various athletic fields identified in the Parks Master Plan. Additional funds will be used to field and address needs of athletic fields throughout the City.

 Start Date:
 % Complete:
 90%

 End Date:
 Status Code
 In Progress

 Project Manager:
 Kevin Murray

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1999/2000	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0		
FY 2006/2007	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0		
FY 2010/2011	\$0.00	(\$7,775.11)	(\$7,775)	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	(\$894.46)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$894.46)	\$2,242,224.89	\$2,242,225	\$0	\$0	\$0	\$0	\$0		

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$550,000.00								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$111,361.24								
FY 05/06	05/06 Bond Issue (\$59M)	\$497,324.89								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,053,532.28								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$27,054.77								
FY 11/12	11/12 \$45m Bond	\$2,591.71	BOF 6/12/14 Repurposed on 5/11/17							
		\$2,241,864.89								

0261	Operations: Administrat	ion - Maintenan	ce Facilities			
CP0233	GENERATORS					
Replace ou	ıtdated generator at various	fire stations & pub	olic works facilities a	and city owned p	operties	
Start Date	: % Complete:	50%				
End Date:	Status Code	In Progress	Pr	oject Manager:	Kevin Murray	
Current Qu	uarter Comments:					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 iviontns)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$118,397.65	\$0.00	\$118,397.65	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$84,593.12							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$22,723.11							
FY 05/06	05/06 Bond Issue (\$59M)	\$31,194.69							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$18,235.40							
FY 11/12	11/12 \$45m Bond	\$5,400.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$37,853.68	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17						
		\$300,000.00							

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$67,588.24	\$67,588.24	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$136,516.00	\$0	\$0	\$136,516	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$686,516.00	\$550,000	\$0	\$136,516	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$144,623.03							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$89,464.90							
FY 05/06	05/06 Bond Issue (\$59M)	\$137,129.90							
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$21,000.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$1,287.93	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$56,494.24	BOF 07/09/2015 Repurposed on 5/11/17						
	· · · · · · · · · · · · · · · · · · ·								

\$500,000.00

0230 Operations: Land Use - Administration

CP0251 STAMFORD FERRY TERMINAL

Proposed ferry terminal will be an element of the inter-modal transportation system. The terminal will be used for high-speed ferry service between New York City & Stamford with future expansion to Bridgeport, New Haven, Long Island, etc.

Start Date: 5/1/2011 **% Complete:** 60%

End Date: 5/1/2011 Status Code On Hold Project Manager: Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	(\$100,000.00)	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	(\$50,000.00)	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$620,938.00	\$620,938	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$191,022.34)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$341,022.34)	\$770,938.00	\$770,938	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$124,188.00	
		\$124,188.00	

0381 CP1065		ealth & Social Services - Director of Health UBLIC HEALTH SNAP SYSTEM							
Public Heal	ublic Health SNAP System								
Start Date:		% Complete:	95%						
End Date:		Status Code	Dept Recommend Cl	ose Out Pr	oject Manager:				
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	, ,	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2010/2011	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$2,114.45)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,114.45)	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$21.6m Taxable BAB	\$62,825.55	BOF 8/4/14				
		\$62 92E EE					

\$62,825.55

0221 Operations: Engineering - Traffic Engineering

CP1067 BUS SHELTER - VETERAN'S PARK

BUS SHELTER - VETERAN'S PARK

Start Date: 4/1/2013 **% Complete:** 20%

End Date: 4/1/2013 Status Code Dept Recommend Close Out Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$80,000.00	\$0	\$0	\$80.000	\$0	\$0	\$0
FY 2015/2016	(\$80,000.00)	. ,	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$80,000.00)	\$80,000.00	\$0	\$0	\$80,000	\$0	\$0	\$0

0220	Operation	ons: Engineering	- Engineering					
CP1068	DESIGN	REVIEW FOR AN	IMAL SHELTER					
DESIGN RE	VIEW FOR	ANIMAL SHELTER						
Start Date:		% Complete:						
End Date:	Status Code On Hold			Pr	oject Manager:	Domenick Tramontozzi		
Current Qu	arter Con	nments:			L			
No activity.								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$0.00	\$0.00	\$49,868.79	\$49,868.79	9/30/2017	

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2010/2011	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$75,000.00	\$75,000	\$75,000 \$0 \$0 \$0 \$0					

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$21.6m Taxable BAB	\$13,535.91	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$61,464.09	BOF 7/10/14 Repurposed on 5/11/17					
		\$75,000,00						

\$75,000.00

•	Operations: Land Use - Administration NFWF MILL RIVER STORMWATER RETENTION & TREATMENT							
Capital improveme	ent it Mill River Park							
Start Date:	% Complete:							
End Date:	Status Code		Pro	oject Manager:	Ralph Blessing			
Current Quarter C	omments:							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Drainstad Coordin	c \$0.00	\$0.00	\$0.00	¢n nn	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2010/2011	\$0.00	\$2,306,230.00	\$0	\$0	\$0	\$500,000	\$0	\$1,806,230	
FY 2012/2013	\$0.00	\$6,500,000.00	\$0	\$0	\$0	\$0	\$0	\$6,500,000	
FY 2014/2015	\$0.00	\$12,000,000.00	\$0	\$0	\$0	\$0	\$0	\$12,000,000	
Total:	\$0.00	\$20,806,230.00	\$0	\$0	\$0	\$500,000	\$0	\$20,306,230	

0260 CP1073	•	Operations: Administration - Maintenance SCALZI PARK PHASE 2							
Phase 2 at	Scalzi Park	(Project							
Start Date:	: Date: % Complete:		0						
End Date:	Status Code			Project Manager: Susan Kisken					
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected 9	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$1,800,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		ć2 000 000 00						

\$2,000,000.00

•	erations: Engineering - Engineering E HILL DRAINAGE							
Upgrade existing	g storm drainage and re	construct roadway	from Hope Stree	t westerly to the d	ead end.			
Start Date:	% Complete:	0						
End Date:	Status Code	In Progress	P	roject Manager:	Domenick Tramontozzi			
Current Quarter								
Survey and drain	nage investigations have	e been completed.	Design is underwa	ay and construction	n is planned for Spr	ing 2018.		
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Drojected Spane	ding \$0.00	\$0.00	\$262 101 45	\$0.00	\$262 101 45	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$300,000.00						

0220 Operations: Engineering - Engineering

CP1075 SKYMEADOW DRIVE DRAINAGE IMPROVEMENT

Excessive roadway shoulder erosions due to lack of drainage structures. Drainage improvements of Skymeadow Drive from Skyline Lane to High Ridge Rd. (Phase 1) and road paving and drainage improvements from Scofieldtown Road to High Ridge Road (Phase 2).

Start Date:	% Complete:	100%			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Project is completed. Final payment to contractor is in process.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$23,872.99	\$23,872.99	9/30/2017

Appropriat	ions Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 12/13	12/13 \$50m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 16/17	16/17 \$45m Bond	\$1,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17			
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017			
		\$1,950,000.00				

0330 Police - Department Wide CP1197 JAIL CELL UPGRADE

These additional funds are required to replace not only the jail cells, but to incorporate electrical upgrades to operate the jail cells remotely, provide adequate heating and cooling into each cell, install vandal proof security cameras in each cell and the associated equipment and replace all defective plumbing fixtures and associated piping.

Start Date: 7/1/2013 % Complete: 0
End Date: 7/1/2013 Status Code In Progress

n Progress Project Manager: Scott Duckworth

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$326,800.00	\$326,800	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$576,800.00	\$576,800	\$0	\$0	\$0	\$0	\$0

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17		
FY 15/16	15/16 \$65m Bond	\$40,885.82	BOF 07/09/2015 Repurposed on 5/11/17		
		\$40,885.82			

SCA Stamford Center for the Arts - Capital CP1198 PALACE THEATER SOUTH WALL

SCA has begun the process to address the issues with water damage to the South wall. We have hired a construction firm to open samples areas and an engineering firm to assess the situation. The scope of repair is expected to include repointing the brick wall, removing and replacing the wall end cap and resurfacing the wall. We have been advised by our engineer that this should be addressed before or in conjunction with the roof repair.

Start Date: % Complete: 100%
End Date: Status Code Completed Project Manager: Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$101,310.00	\$101,310	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$101,310.00	\$101,310	\$0	\$0	\$0	\$0	\$0

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 12/13	12/13 \$50m Bond	\$101,310.00	BOF 6/12/14 Repurposed on 5/11/17		
		\$101,310.00			

O220 Operations: Engineering - Engineering CP1199 MERRIEBROOK BARN RENOVATIONS

Environmental remediation of barn for lead paint and asbestos. Reconstruction of septic system.

Start Date: 1/7/2013 % Complete: 0%

End Date: 1/7/2013 Status Code Not Yet Begun Project Manager: Jeff Pardo

Current Quarter Comments:

	(1-90 Days)	(1-90 Days) (91-180 Days) (6 to 18 N		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$119,990.00	\$119,990.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C			Other		
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$150,000	V 11/11/1				

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$30,010.00	BOF 07/09/2015 Repurposed on 5/11/17					
		620.040.00						

\$30,010.00

CLC Childcare Learning Center - Capital CP1202 ROOF REPLACEMENT

CLC was granted \$303,000 this Fiscal Year 12/13 to replace our roof at the William Pitt Child Development Center - former Stamford Public Schools Administration Building. Section 9 of our lease with the City for the use of this facility states that: the City shall be responsible for all structural and extraordinary repairs and repairs to the roof The city original estimate was \$303,000. However the bids came in higher and we need an additional \$275,000

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
ı	Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State			State Loan	Other	
FY 2012/2013	\$0.00	\$303,000.00	\$303,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$275,000.00	\$275,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$3,419.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,419.73)	\$578,000.00	\$578,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$303,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$275,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$578,000.00					

0220 O	Operations: Engineering - Engineering								
CP1203 EI	NVIRONMENTAL REME	DIATION OF BAR	TLETT ARBORET	UM PROPERTY					
Remediation	of areas identified in Phas	e II Environmental	Report.						
Start Date:	% Complete:	0							
End Date:	Status Code	Dept Recommend C	lose Out Pro	oject Manager:	Domenick Tramontoz	zi			
Current Quar	ter Comments:								
		1	I	T	٦				
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected Spe	nding \$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$16,463.85)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$3,433.51)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$19,897.36)	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$58,536.15	BOF 6/12/14 Repurposed on 5/11/17				
		\$58,536.15					

0260 CP1204	Operations: Administrat	ion - Maintenance PHASE 2 CONSTRUCTION							
	ackie Robinson Park-Scope of work: replace remaining sidewalks with the bluestone paths, installation of benches, tree planting and landscape improvements, monument upgrades.								
Start Date:	% Complete:	90%							
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray					
Current Qu	uarter Comments:								

	(1-90 Days) (91-180 Days) (6 to 18 Months)		(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$2,723.68	\$2,724	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$52,723.68	\$52,724	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$2,723.67	BOF 07/09/2015 Repurposed on 5/11/17				
		\$52,723.67					

0220 CP1273	•	Operations: Engineering - Engineering WEST MAIN STREET BRIDGE								
Replaceme	nt of Wes	t Main Street Bridg	e							
Start Date:		% Complete:	0							
End Date:		Status Code	On Hold	Pro	oject Manager:	Zvonko Barisic				
Current Qu	arter Con	nments:			!					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000 \$0 \$0 \$0 \$0					

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$144,432.54							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$42,983.67							
FY 05/06	05/06 Bond Issue (\$59M)	\$3,511.04							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,307.26							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$9,950.00							
FY 11/12	11/12 \$45m Bond	\$22,609.94	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$24,875.55	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$330.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$250,000.00							

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$328,837.82	\$0.00	\$328,837.82	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$500,000.00	\$300,000	\$0	\$0	\$0	\$0	\$200,000
FY 2015/2016	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
Total:	\$0.00	\$2,350,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$400,000

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$419,383.71							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$176,935.36							
FY 05/06	05/06 Bond Issue (\$59M)	\$267,456.58							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$209,789.33							
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$203,325.06	BOF 8/4/14						
FY 12/13	12/13 \$50m Bond	\$101,000.02	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$376,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$96,109.94	BOF 07/09/2015 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017						
		\$1,950,000.00							

0220	Operations: Engineering - Engineering
CP1283	CHESTNUT HILL ROAD RECONSTRUCTION

Chestnut Hill Road is narrow and has limited drainage. Culvert has collapsed and has outlived its useful life cycle where traditional paving methods are not appropriate for roads in this condition. FY13/14 request to provide the full depth reconstruction, realignment and other construction related activities, including drainage, ROW acquisition, and EPB permit.

Start Date:	% Complete:	0	_		
End Date:	Status Code	Completed	J	Project Manager:	Domenick Tramontozzi

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$400,000.00					

	ofield Manor - Capital PLACE EMERGENCY GENERATOR									
Replacing main en	nergency generator w	hich is 30 years old	i.							
Start Date:	% Complete:	0								
End Date:	Status Code	Dept Recommend C	lose Out	Project Manager:	Nancy Ormsby					
Current Quarter C	omments:									
	(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)						
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of				
Projected Spandir	\$0.00	\$0.00	\$0.00	0 \$0.00	\$0.00	9/30/2017				

Appropriat	ions Summary l	by Fiscal Year	ar Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$86,385.00	\$86,385	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$161,385.00	\$161,385	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$75,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$86,385.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$161,385.00						

0690 Ferguson Library - Capital
CP1285 MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY

Acquire equipment (integrated R.F.I.D. materials system) at Main Library that provides for item security, speeds up materials check-out/return, enables users to check out their own materials and provides for better collection management.

Start Date: 7/1/2012 % Complete: 60%
End Date: 7/1/2012 Status Code On Hold Project Manager: Nicholas Bochicchio

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2012/2013	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$220,000.00	\$220,000						

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 12/13	12/13 \$50m Bond	\$77,116.18	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$5,216.28	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$12,500.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$154,832.46							

0220 CP1372	•		ns: Engineering - Engineering ROAD CULVERT AND CATCH BASINS							
Replace deteriorated culverts (3-24 inches corrugated metal pipes), and roadway restoration.										
Start Date:		% Complete:	100%							
End Date:		Status Code	Completed	1	Project Manager:	Domenick Tramontoz	zi			
Current Qu No activity.		nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$461.96	\$461.96	9/30/2017			

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$315,000.00	\$315,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$465,000.00	\$465,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$315,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$465,000.00					

0221	Operations: Engineering - Traffic Engineering								
CP1373	RIVERBEND SOUTH - RAILROAD CROSSING GATES								
•	iting flashing li or vehicle acci	•	s and flashing ligh	ts at the railroa	d crossing on New Ca	naan branch line, to eliminate			
Start Date:		% Complete:	100%						
End Date:		Status Code	Dept Recommend	Close Out	Project Manager:	James Travers			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$900,000.00	\$250,000	\$0	\$400,000	\$0	\$0	\$250,000
FY 2014/2015	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,250,000.00	\$600,000	\$0	\$400,000	\$0	\$0	\$250,000

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$44,150.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$44,150.00						

		t Term Financing - Ferguson Library - Capital SUSON LIBRARY PC REPLACEMENT								
PC replaceme	ent.									
Start Date:		% Complete:	0							
End Date:	Status Code In Progress				Project Manager: Nicholas Bochicchio					
Current Quar	rter Comm	ents:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10	/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected Sp	ending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$95,000.00	\$95,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$60,000.00	\$0	\$0	\$0	\$0	\$0	\$60,000
Total:	\$0.00	\$155,000.00	\$95,000	\$0	\$0	\$0	\$0	\$60,000

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$35,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$60,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$95,000.00						

0670 Scofield Manor - Capital
CP1671 SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS

Replace original Yankee gutters. Renovate windows, doors, deck, ramp and railings, to be in compliance with building codes and ADA.

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2000/2001	\$0.00	\$87,000.00	\$87,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$98,000.00	\$98,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$172,000.00	\$172,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$115,255.86	\$115,256	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$792,255.86	\$792,256	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$66,515.10	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$111,771.61	
FY 05/06	05/06 Bond Issue (\$59M)	\$59,883.92	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$128,212.59	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$45,118.84	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$17,185.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$115,138.76	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$210,469.20	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$37,960.84	BOF 07/09/2015 Repurposed on 5/11/17
		\$702 255 96	

\$792,255.86

0680 Stamford Museum - Capital CP1683 WATER LINE CONNECTION

The waterline tie-in capital will be needed as part of the Environmental Farmhouse construction scope of work, which is shovel-ready for 2017. We need a water tie-in from Scofieldtown Road on north end to serve the upper most buildings with a gravity feed system. We currently have a poorly engineered water pump system in the flood plain at the front entrance of our property.

Start Date: % Complete: 5% Dept Recommend Close Out Project Manager: Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$10,000.00	\$10,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$138,000.00	\$138,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$2,532.92)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,532.92)	\$148,000.00	\$148,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$23,814.52						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$60,935.26						
FY 05/06	05/06 Bond Issue (\$59M)	\$60,717.30						
		\$145,467.08						

STFLIB Short Term Financing - Ferguson Library - Capital
CP1693 DELIVERY VAN REPLACEMENT

To replace vehicle used to transport staff and materials between branches. Current 1996 Dodge Caravan is in serious disrepair.

Start Date: 4/1/2015 % Complete: 0
End Date: 4/1/2015 Status Code Project Manager: Nicholas Bochicchio

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	(\$3,697.45)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,697.45)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 05/06	05/06 Bond Issue (\$59M)	\$56,302.55				
		\$56 302 55				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$135,000.00	\$0	\$135,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$200,000.00	\$100,000	\$100,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$935,000.00	\$100,000	\$835,000	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$435,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$535,000,00					

(\$6,576.90)

Total:

\$70,000.00

0033	Special Revenue - Water Pollution Control								
CP2048	LABORA	TORY ANALYTIC	AL EQUIPMENT						
Purchase instrumentation for determining metals in water, wastewater and residuals.									
Start Date:	•	% Complete:	99%						
End Date:		Status Code	Dept Recommend C	lose Out	Project Manager:	Prakash Chakravarti			
Current Qu	uarter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of		

Projected Spen	ding	\$0.00	\$0.00	\$0.0	0 (\$6,2	49.59) (\$	66,249.59)	9/30/2017
Appropriations Summary by Fiscal Year Funding Sources								
Fiscal Year S	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$70,000.00	\$0	\$70,000	\$0	\$0	\$0	\$0
FY 2013/2014	(\$6,576.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0

\$70,000

9/30/2017

\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$24,403.10					
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$6,249.59	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
		\$30,652.69					

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$27,000.00	\$27,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	(\$177,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$177,000.00)	\$177,000.00	\$177,000	\$0	\$0	\$0	\$0	\$0	

Operations: Engineering - Traffic Engineering
CP2055 STM URBAN TRANSITWAY-PH2-NEW STARTS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:8/1/2008% Complete:70%End Date:6/1/2018Status CodeIn ProgressProject Manager:Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$500,000.00	\$4,791,503.17	\$0.00	\$5,291,503.17	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	ear Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$4,920,894.00	\$984,179	\$0	\$0	\$3,936,715	\$0	\$0
FY 2007/2008	\$0.00	\$3,720,000.00	\$744,000	\$0	\$0	\$2,976,000	\$0	\$0
FY 2008/2009	\$0.00	\$12,251,250.00	\$2,450,250	\$0	\$0	\$9,801,000	\$0	\$0
Total:	\$0.00	\$20,892,144.00	\$4,178,429	\$0	\$0	\$16,713,715	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$432,312.60					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,746,116.40					
		\$4,178,429.00					

0221 Operations: Engineering - Traffic Engineering

CP2056 STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETIONARY FUNDS

To design and build the Stamford Ferry Facility, in Stamford Harbor. The high-speed ferry service will operate between Stamford, LaGuardia Airport, and the New York City Financial Center in Lower Manhattan. It is anticipated that the ferry services will be extended and expanded to Norwalk, Bridgeport, New Haven, and inter state locations such as Long Island, NY.

Start Date: 5/1/2011 % Complete: 5%
End Date: 5/1/2011 Status Code On Hold Project Manager:

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,623,003.00	\$0.00	\$1,623,003.00	9/30/2017

Ann Brown

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$2,084,754.00	\$416,951	\$0	\$0	\$1,667,803	\$0	\$0
FY 2013/2014	(\$416,951.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$416,951.00)	\$2,084,754.00	\$416,951	\$0	\$0	\$1,667,803	\$0	\$0

0221 Operations: Engineering - Traffic Engineering

CP2057 EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS

To install emergency battery back up power source for traffic signals to prevent blackout conditions.

Start Date: 11/2/2012 **% Complete:** 75%

End Date: 11/2/2018 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$3,950.59	\$0.00	\$3,950.59	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$175,000.00							
FY 12/13	12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$50,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$375,000.00							

O221 Operations: Engineering - Traffic Engineering CP2058 STM URBAN TRANSITWAY-PHASE 1-STP E

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. These funds are for sidewalks, bikeways portion of the Urban Transitway Project. There is a 20% local match requirement for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Surface Transportation Program.

 Start Date:
 9/6/2007
 % Complete:
 95%

 End Date:
 9/6/2007
 Status Code
 In Progress
 Project Manager:
 Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$2,100,000.00	\$0	\$0	\$0	\$2,100,000	\$0	\$0
FY 2008/2009	(\$420,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$420,000.00	\$420,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$420,000.00)	\$2,520,000.00	\$420,000	\$0	\$0	\$2,100,000	\$0	\$0

 Bonds Issue History

 Fiscal Year
 Fund Name
 Amount
 Notes

 FY 06/07
 06/07 Bond Issue (\$88M) Includes \$47M BAN
 \$394,800.79

 FY 08/09
 08/09 Bond Issue (\$40M City BAB)
 \$25,199.21

 \$420,000.00
 \$420,000.00

\$0.00

\$0.00

Projected Spending

0660 **Stamford Historical Society - Capital** CP2061 HISTORICAL SOCIETY BUILDING UPGRADES AND REHABILITATION CONTINUING BUILDING REHABILITATION- Repave and regrade parking lot to alleviate drainage/flooding issues. 75% **Start Date:** % Complete: **End Date:** Status Code In Progress **Project Manager:** Domenick Tramontozzi **Current Quarter Comments:** No work scheduled. (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 10/1/17 - 12/31/17 4/1/19 Plus 1/1/18 - 3/31/18 4/1/18 - 3/31/19 Total Free Balance as of 9/30/2017

\$96,938.00

\$0.00

\$96,938.00

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$925,000.00	\$925,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1 525 000 00	\$1 525 000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$13,291.50						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$328,038.74						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$6,600.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$1,030,155.53	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$41,560.57	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$105,353.66	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017					
		\$1,600,000.00						

0680 St	Stamford Museum - Capital								
CP2062 ST	M MUSEUM & NATURE CTR MASTER PLAN								
Start Date:	% Complete:	99%							
End Date:	Status Code	Completed		oject Manager:	Nancy Ormsby				
Current Quart	er Comments:								
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10/1/17 - 12/31/17	+	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected Spe		\$0.00	\$0.00			9/30/2017			
Projected Spe	iluliig \$0.00	٥٥.٥٥	\$0.00	٥٠.٥٠	, ŞU.UU				

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$399.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$399.90)	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$58,052.89							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,644.89							
FY 11/12	11/12 \$45m Bond	\$8,902.32	BOF 6/12/14 Repurposed on 5/11/17						
		\$74,600.10							

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$90,937.20	\$100,000.00	\$190,937.20	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$20,000.00	\$20,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$695,000.00	\$695,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$28,084.01							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$64,593.26							
FY 05/06	05/06 Bond Issue (\$59M)	\$87,711.89							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$54,098.98							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$25,675.51							
FY 11/12	11/12 \$45m Bond	\$40,468.50	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$73,823.55	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$70,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$100,544.30	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$645,000.00							

0029 Special Revenue - Parking Fund
CP2214 PARKING METER REPLACEMENT

Upgrade and replace parking meter equipment. Replace hardware in the 57 Digital meters used at the parking lots and parking garages.

Start Date: 2/4/2015 **% Complete:** 99%

End Date: 2/4/2015 Status Code In Progress Project Manager: Thomas Turk

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2001/2002	\$0.00	\$193,275.00	\$193,275	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$105,000.00	\$105,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000	
FY 2008/2009	\$0.00	\$130,000.00	\$0	\$0	\$0	\$0	\$0	\$130,000	
FY 2009/2010	\$0.00	\$130,000.00	\$0	\$0	\$0	\$0	\$0	\$130,000	
FY 2010/2011	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000	
FY 2014/2015	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000	
FY 2015/2016	\$0.00	\$600,000.00	\$0	\$0	\$0	\$0	\$0	\$600,000	
Total:	\$0.00	\$1,478,275.00	\$368,275	\$0	\$0	\$0	\$0	\$1,110,000	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$235,766.64					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$110,960.71					
FY 05/06	05/06 Bond Issue (\$59M)	\$21,547.65					
		\$368,275.00					

0220	Operations: E	ingineering	- Engineering		
CP2220	MAJOR BRID	GE REPAIRS	AND DESIGN		
	_	-	eduled for replacemen re in various stages of	t, and the design, construction a deterioration.	and inspection of major bridge
Start Date:	9	% Complete:			
End Date:	S	tatus Code	In Progress	Project Manager:	Zvonko Barisic
Current Qu	uarter Comment	ts:			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2001/2002	\$0.00	\$572,000.00	\$572,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$270,000.00	\$270,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$750,000.00	\$506,000	\$0	\$244,000	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$450,000.00	\$277,800	\$0	\$172,200	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$925,000.00	\$656,750	\$0	\$268,250	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$2,300,000.00	\$1,633,000	\$0	\$667,000	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$2,000,000.00	\$1,420,000	\$0	\$580,000	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$600,000.00	\$426,000	\$0	\$174,000	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$1,400,000.00	\$994,000	\$0	\$406,000	\$0	\$0	\$0	
FY 2013/2014	(\$243,914.18)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$243,914.18)	\$10,467,000.00	\$7,955,550	\$0	\$2,511,450	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$1,262,482.39								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$402,506.63								
FY 05/06	05/06 Bond Issue (\$59M)	\$164,330.15								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$198,572.14								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,912,062.42								
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$281,972.59	BOF 8/4/14							
FY 09/10	09/10 \$21.6m Taxable BAB	\$839,486.67	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$9,286.27	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$531,004.15	BOF 6/12/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$709,932.41	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
		\$7,711,635.82								

0230	Operations: Land Use - Administration								
CP2222	SOUTHF	IELD AVENUE SE	WERS						
Replaceme	Replacement of the 18" sewer constructed in 1986 under the Greenwich Ave. Pump Station project.								
Start Date:	art Date: % Complete: 0								
End Date:		Status Code	Dept Recommend Close Out		Project Manager:	Prakash Chakravarti			
Current Qu	arter Con	nments:							
		(4.00 D)	(04, 400 Days)	/C + - 40 84+h	-) (.40.8445)				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2001/2002	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0

Operations: Engineering - Traffic Engineering

CP2232 WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS

Greenwich Avenue corridor improvements to complete the concept presented & accepted by the Waterside Neighborhood in 2004/2005.

Start Date: 8/15/2012 **% Complete:** 60%

End Date: 8/15/2018 Status Code In Progress Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,701,953.97	\$0.00	\$1,701,953.97	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2001/2002	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0			
FY 2003/2004	\$0.00	\$247,827.00	\$0	\$0	\$0	\$247,827	\$0	\$0			
FY 2005/2006	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0			
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0			
FY 2007/2008	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0			
FY 2008/2009	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0			
FY 2009/2010	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0			
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0			
FY 2015/2016	(\$79,619.66)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0			
Total:	(\$79,619.66)	\$2,802,827.00	\$2,555,000	\$0	\$0	\$247,827	\$0	\$0			

Bonas Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$164,386,16	

FY 03/04	03/04 Bond Issue (\$39.2M)	\$164,386.16	
FY 05/06	05/06 Bond Issue (\$59M)	\$4,745.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$231.24	
FY 09/10	09/10 \$21.6m Taxable BAB	\$63,748.43	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$216,979.51	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$625,006.49	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,479,902.35	BOF 06/08/2017

\$2,555,000.00

(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)

| 10/1/17 - 12/31/17 | 1/1/18 - 3/31/18 | 4/1/18 - 3/31/19 | 4/1/19 Plus | Total | Free Balance as of 9/30/2017 | Projected Spending | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 |

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$97,000.00	\$97,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$10,235.66)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$10,235.66)	\$147,000.00	\$147,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$98,306.24						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$11,543.00						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,651.25						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$19,263.85						
		\$136,764.34						

0351 Stamford Fire Department CP2351 EAST SIDE FIRE STATION

This request is for renovating the East Side Fire (#4) Station only. This station was built in the 1950's. There is structural damage to the dormitory wall area. The bathroom facilities should be completely upgraded and replaced. The dormitory area should also be upgraded and remodeled; flooring, lockers, etc. The kitchen and dayroom are in need of remodeling. Removal of existing flooring material, installation of clean / non-slip epoxy flooring surface.

Start Date: 10/29/2012 % Complete: 5%
End Date: 10/29/2012 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	nding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2001/2002	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0			

Bonds Issue	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$155,874.16	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$12,546.65	
FY 05/06	05/06 Bond Issue (\$59M)	\$12,639.22	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$842.96	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$98,502.70	
FY 11/12	11/12 \$45m Bond	\$27,423.97	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$12,776.03	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$370,605.69	

0262 CP3015	Operations: Administration - Maintenance Parks SCALZI PHASE 3								
Description- Request will be 750 k to complete project of Park which includes Park Buildings, added bathrooms and concession stand building at Cubeta Stadium.									
Start Date:	% Complete:								
End Date:		Status Code	,	Pro	oject Manager: K	evin Murray			
Current Qu	arter Com	ments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	(\$4,551.88)	\$0.00	(\$4,551.88)	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$750,000.00	\$750,000	\$750,000 \$0 \$0 \$0 \$					

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$21.6m Taxable BAB	\$187,154.22	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$562,845.78	BOF 7/10/14 Repurposed on 5/11/17					
		\$750,000.00						

Operations: Engineering - Traffic Engineering
CP3036 OAKLAWN AVENUE IMPROVEMENTS

State & Federal grant toward construction of roadway improvements on Oaklawn Avenue to correct the roadway geometry @ Cantwell Avenue to improve traffic safety and operation which includes sidewalks on both sides of the street.

 Start Date:
 % Complete:
 90%

 End Date:
 12/1/2018

 Status Code
 In Progress

 Project Manager:
 James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$3,941,520.90	\$0.00	\$3,941,520.90	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$575,000.00	\$170,000	\$0	\$0	\$405,000	\$0	\$0	
FY 2014/2015	\$0.00	\$1,250,000.00	\$125,000	\$0	\$125,000	\$1,000,000	\$0	\$0	
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$2,250,000.00	\$0	\$0	\$250,000	\$2,000,000	\$0	\$0	
Total:	\$0.00	\$4,325,000.00	\$545,000	\$0	\$375,000	\$3,405,000	\$0	\$0	

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$295,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$545,000.00	

\$0.00

\$0.00

Projected Spending

	perations: Administration - Maintenance Facilities OVERNMENT CENTER RENOVATIONS							
Government (Center Improvements/Ren	ovations						
Start Date:	% Complete:							
End Date:	Status Code	,	Pro	oject Manager:	Kevin Murray			
Current Quart	ter Comments:			ļ				
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spe	nding \$0.00	\$0.00	\$205 190 99	\$200,000,00	\$405 190 99	9/30/2017		

Appropriat	ions Summary l	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C				Other		
FY 2013/2014	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,375,000.00	\$1,375,000	\$0	\$0	\$0	\$0	\$0	

\$205,190.99

\$200,000.00

\$405,190.99

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 09/10	09/10 \$21.6m Taxable BAB	\$19,064.60	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$300,000.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 14/15	14/15 \$50m Bond	\$280,935.40	BOF 7/10/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$375,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017							
		\$1.275.000.00								

\$0.00

\$640,000

Projected Spending

Total:

(\$33,750.00)

\$0.00

\$673,750.00

0690	Ferguso	Ferguson Library - Capital						
CP3083	DIGITIZA	ATION & PRESERY	VATION OF LOCA	AL DOCUMENT	ΓS			
Begin digit	izing docui	ments from local hi	istoric sources.					
Start Date	:	% Complete:	30%					
End Date:		Status Code	On Hold		Proje	ct Manager:	Nicholas Bochicchio	
Current Qu	uarter Con	nments:						
		(4.00.0)	(04.400.5)	(6. 40.4		/:40.04 · II · I		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	is)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19	4/1/19 Plus	Total	Free Balance as of

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2012/2013	\$0.00	\$353,750.00	\$320,000	\$0	\$0	\$33,750	\$0	\$0
FY 2015/2016	(\$33,750.00)	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0

\$0

\$33,750

\$0.00

Free Balance as of 9/30/2017

\$0

\$0.00

\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$175,000.00	BOF 8/4/14					
FY 15/16	15/16 \$65m Bond	\$320,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017					
		\$570,000.00						

0370 Smith House - Smith House

CP3103 SOLAR CONVERSION OF HEATING, DOMESTIC HOT WATER AND ENERGY SUPPLY

Project Description:Installation of a Solarus Evacuated Tube solar hot water panel system on the roofs of Smith House Health Care Center to replace the current fossil fuel hot water generating system. Installation of a holding tank that will then distribute the hot water throughout the building. The system will reduce the annual hot water needs of the facility by approximately 65%. It will also be funded upwards of 70% by a grant from the Connecticut Clean Energy Fund and 25% from a Federal Grant.

Start Date:	% Complete:	0%			
End Date:	Status Code	Dept Recommend C	lose Out	Project Manager:	Unknown
C	 				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$550,000.00	\$50,000	\$0	\$400,000	\$100,000	\$0	\$0
Total:	\$0.00	\$550,000.00	\$50,000	\$0	\$400,000	\$100,000	\$0	\$0

O220 Operations: Engineering - Engineering CP3220 MAJOR BRIDGE REPLACEMENT

This account is for the construction, and inspection of bridges in need of replacement throughout the City. FY17/18 request is for the construction and inspection of Hunting Ridge Road Bridge and Riverbank Road Bridge (ConnDOT Br. No. 135011) replacements.

The outyear request will be used to fund the construction and inspection of Riverbank Road Bridge (ConnDOT Br. No. 04071), Cedar Height Road over the Rippowam River Bridge, and Main Street Bridge over the Rippowam River replacements.

Start Date:	% Complete:	0			
End Date:	Status Code	In Progress	S	Project Manager:	Zvonko Barisic
	 _				

Current Quarter Comments:

FY 17/18

17/18 \$25m Bond

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2002/2003	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$450,000.00	\$90,000	\$0	\$0	\$360,000	\$0	\$0	
FY 2013/2014	\$0.00	\$520,000.00	\$520,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$1,700,030.00	\$1,700,030	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$5,470,030.00	\$5,110,030	\$0	\$0	\$360,000	\$0	\$0	

Bonds Issue History Fiscal Year **Fund Name** Notes Amount FY 05/06 05/06 Bond Issue (\$59M) \$12,000.00 06/07 Bond Issue (\$88M) Includes \$47M BAN FY 06/07 \$2,274,879.59 FY 08/09 08/09 Bond Issue (\$40M City BAB) \$416,374.61 FY 09/10 09/10 \$21.6m Taxable BAB \$1,080.05 BOF 8/4/14 FY 11/12 11/12 \$45m Bond \$15,299.80 BOF 6/12/14 Repurposed on 5/11/17 FY 14/15 14/15 \$50m Bond \$56,615.95 BOF 7/10/14 Repurposed on 5/11/17 \$1,490,511.00 BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17 FY 16/17 16/17 \$45m Bond

\$4,437,030.00

\$170,269.00 BOF 06/08/2017

0221 Operations: Engineering - Traffic Engineering

CP3221 SCHOOL ZONE FLASHERS

Install flashers at all approaches in each school zone. These flashers have radars that will display the speed at which motorists are traveling on a particular approach. There is one set of school zone flashers at 25 out of the 34 elementary and middle schools in Stamford. The department intends to install school zone flashers at all schools that have students who walk to school, and install additional sets of school zone flashers at schools that have more than one main route to school, such as KT Murphy, Stark, Dolan, Cloonan, Rogers, Springdale, Waterside, Rippowam Middle, and Trailblazers Academy.

'					
End Date:	12/1/2028	Status Code	In Progress	Project Manager:	Emily Provonsha
Start Date:		% Complete:	50%		

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$61,541.00	\$0.00	\$61,541.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$560,000.00	\$560,000	\$0	\$0	\$0	\$0	\$0

Bonds	Issue	Hist	ory
-------	-------	------	-----

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$34,941.42	
FY 05/06	05/06 Bond Issue (\$59M)	\$220,359.33	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$4,264.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$65,590.94	
FY 09/10	09/10 \$21.6m Taxable BAB	\$79,786.00	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$105,058.31	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$560,000.00	

0695 Bartlett Arboretum - Capital
CP3239 BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPPLY

This is the preferred long-term solution to providing consistent, safe and adequate water supply to the facilities and grounds at the arboretum. With the increased usage inspired by the new Silver Educational Center and the demand for enhanced public display/teaching gardens on the site, it is currently impossible to provide simultaneous supplies for the facilities and necessary irrigation to protect our botanical assets.

End Date:	Status Code	In Progress	5	Project Manager:	Nancy Ormsby
Start Date:	% Complete:	15%			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

	Appropriations Summary by Fiscal Year			Funding Sources					
	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
Ī	FY 2013/2014	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Ī	Total:	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$6,034.67	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$340,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$3,965.33	BOF 07/09/2015 Repurposed on 5/11/17				
		\$350,000.00					

0680 CP3343		•	Museum - Capital FRASTRUCTURE IMPROVEMENTS										
		m 2010 Master Pla DA compliance), an	•	. •	-	•	s, renovated public	bathrooms (for					
Start Date:		% Complete:	25%										
End Date:		Status Code	In Progress		Project Manager:		Nancy Ormsby						
Current Qu	arter Com	iments:											
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+	-18 Months)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4	1/1/19 Plus	Total	Free Balance as of					
Projected S	Spending	\$0.00	\$0.00	\$0.0	00	\$0.00	\$0.00	9/30/2017					

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other Company of the Compa					Other
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
·		6200 000 00							

\$300,000.00

0212 Operations: Public Services - Fleet Management

CP3347 HARBOR POINT SHUTTLE BUS

The City of Stamford has agreed to act as an applicant for a \$487,000 from Federal Transit Administration to purchase three new 25 to 30 foot specialty transit vehicles to provide shuttle service between Harbor Point Development and Stamford Downtown. The service will connect with CT transit and rail service that support South End Transit Oriented Deployment (TOD)

Start Date: 1/2/2014 **% Complete:** 80%

End Date: 1/2/2014 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	tions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$608,750.00	\$0	\$0	\$0	\$487,000	\$0	\$121,750
Total:	\$0.00	\$608,750.00	\$0	\$0	\$0	\$487,000	\$0	\$121,750

0220 CP3348	•	erations: Engineering - Engineering MMINGS MARINA RESTORATION										
To Perform cummings Marina Replacement per scope defined in Bid No S-6236												
Start Date:		% Complete:	100%									
End Date:	: Status Code Completed Project			roject Manager:	Zvonko Barisic							
Current Qu	arter Con	nments:			L							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)							
		10/1/17 - 12/31/17	, ,,	4/1/18 - 3/31/19		Total	Free Balance as of					
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017					

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2012/2013	\$0.00	\$200,000.00	\$62,359	\$0	\$0	\$137,641	\$0	\$0
Total:	\$0.00	\$200,000.00	\$62,359	\$0	\$0	\$137,641	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$45,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$45,000,00						

FY 06/07

06/07 Bond Issue (\$88M) Includes \$47M BAN

0370	Smith H	ouse - Smith Hou	ise									
CP3372	PARKIN	G LOT										
Repave fro	Repave front parking lot to eliminate pot holes, improve appearance, re-paint lines, improve signage.											
Start Date:	:	% Complete:	100%									
End Date:		Status Code	Dept Recommend C	lose Out P	Project Manager:	Unknown						
Current Qu	arter Con	nments:										
				T								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of					

Projecte	d Spen	ding	\$0.00	\$0.00	\$0.0	0	\$0.00	\$0.00	9/30/2017		
Appro	opriatio	ons Summary b	y Fiscal Year		Funding Sources						
Fiscal Y	Year S	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2002/	/2003	\$0.00	\$129,000.00	\$129,000	\$0	\$0	\$0	\$0	\$0		

FY 2011/2012	(\$2,743.65)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0					
Total:	(\$2,743.65)	\$129,000.00	\$129,000	\$0	\$0	\$0	\$0	\$0					
Bonds Issue History													
Fiscal Year	Fund Name			Amou	int Notes								
FY 00/00 Past Bond Issues					\$32.00								
FY 03/04	03/04 Bond Issue	e (\$39.2M)		\$1.	758.92								

\$124,465.43 \$126,256.35

Operations: Administration - Maintenance Facilities

CP3416 CURTAIN CALL INTERIOR RENOVATIONS

Curtain Call Complex- Building upgrades

Start Date: 95%
End Date: Status Code In Progress Project Manager: Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$75,001.00	\$75,001	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$835,001.00	\$835,001	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$30,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$480,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$275,001.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
		\$835,001.00						

0680 Stamford Museum - Capital
CP3680 MAIN BUILDING RENOVATION

Recommendations from 2010 Master Plan have identified equipment that is past it's useful life. With recent interim repairs to two major Leibert climate control units (one for galleries and one for collection storage) installed in the early 1980s, replacement with more energy efficient units is highly recommended as a pro-active step.

 Start Date:
 % Complete:
 5%

 End Date:
 Status Code
 Not Yet Begun
 Project Manager:
 Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2002/2003	\$0.00	\$172,000.00	\$172,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$14,500.00	\$14,500	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$210,000.00	\$210,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$621,500.00	\$621,500	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$109,882.16					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$146,204.28					
FY 05/06	05/06 Bond Issue (\$59M)	\$155,413.56					
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$101,411.05	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$108,588.95	BOF 06/08/2017				
•	•	\$621,500.00					

STFLIB CP3690	Short Term Financing - Ferguson Library - Capital FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUCTURE								
For major new technology enhancements and upgrades to the library integrated information system and technology nfrastructure.									
Start Date:		% Complete:	0						
End Date:		Status Code	Not Yet Begun		Project Manager: Nicholas Bochicchio				
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017		

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Lo					Other	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$69,155.74					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$30,844.26					
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$200,000.00					

Operations: Recreation and Leisure Services

CP3695 TERRY CONNERS RINK UPGRADES

Terry Conner's Rink upgrades include heating system upgrade, and compressor Infrastructure, upgrade/Bathroom/shower to bring facility up to ADA Compliance standards

Current Quarter Comments:

0263

Replace equipment in compressor room that is circa 1970's. Will include pressure gauges, control panels, sump tank, filters and controls. Work planned for Spring and Summer 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$196,997.71	\$0.00	\$196,997.71	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$970,000.00	\$970,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$3,517.55	BOF 8/4/14				
FY 12/13	12/13 \$50m Bond	\$100,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$56,482.45	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$600,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$210,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$70,000.00	BOF 06/08/2017				
		\$1,040,000.00					

	•	ns: Administration - Maintenance Parks MMINGS PARK PHASE 1								
Description- Request will be 2 million dollars for Design and construction of new pavilion at Cummings Beach. Phase 1 will include construction of designs of study plan.										
Start Date:		% Complete:								
End Date:		Status Code		Pro	oject Manager: Ke	evin Murray				
Current Qu	arter Com	ments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	pending	\$0.00	\$0.00	\$40,974.50	\$0.00	\$40,974.50	9/30/2017			

Appropriations Summary by Fiscal Year					Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan								
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$200,000.00	\$200,000	\$200,000 \$0 \$0 \$0 \$0							

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$200,000.00					

Operations: Public Services - Traffic & Road Maintenance

CP3701 STORM DRAIN CONVERSION AT CITY & TOWN YARD GARAGES

Description - Reroute existing catch basins to tie into oil/water separators that run to sanitary lines so that vehicles can be washed outside without violating DEEP regulations. Current wash bays at both locations are not sufficient enough to handle the fleet during busy seasons.

Start Date: 2/4/2015 **% Complete:** 5%

End Date: 2/4/2015 Status Code In Progress Project Manager: Thomas Turk

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth								
FY 2013/2014	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$165,000.00	\$165,000	\$165,000 \$0 \$0 \$0 \$0							

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$14,147.48	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$150,852.52	BOF 07/09/2015 Repurposed on 5/11/17				
		\$165,000.00					

0029 **Special Revenue - Parking Fund**

CP3750 NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAGE ELEVATORS

Description: Remove and replace existing hydraulic cylinders on the (3) elevators at the Bell Street Garage.

2/4/2015 % Complete: **Start Date: End Date:** 2/4/2015 **Status Code** In Progress

99%

Project Manager:

Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other							
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$150,000.00	\$150,000							

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$55,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$15,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$20,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$60,000.00	BOF 06/08/2017				
		\$150,000.00					

0262	Operations: Administration - Maintenance Parks									
CP3775	DORTHY	DRTHY HEROY COMPLEX PHASE 1								
Dorothy Heroy Complex Upgrade to address pool, building and landscape of Park.										
Start Date:		% Complete:								
End Date:		Status Code		Pr	oject Manager: K	evin Murray				
Current Qua	arter Com	ments:			_					
						l				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	:	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	pending	\$0.00	\$0.00	\$0.00	\$257,852.00	\$257,852.00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	onds WPCA Bonds State Grants Federal Grant State Loan					
FY 2013/2014	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$42,148.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$42,148.00					

Projected Spending

		th House - Smith House DF REPLACEMENT								
•	enovations	•	•	•			past 4 years but pat mage newly renovat			
		<u> </u>		_						
End Date:		Status Code	Dept Recommend Cl	lose Out	Project Manager:		Unknown			
Current Qu	arter Con	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Mont	ns)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/	19	4/1/19 Plus	Total	Free Balance as of		
Projected Spending		\$0.00	\$0.00	\$0	.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	by Fiscal Year			Funding	Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$105,000.00	\$105,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$220,000.00	\$220,000	\$220,000 \$0 \$0 \$0					

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 11/12	11/12 \$45m Bond	\$6,744.29	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$1,250.66	BOF 07/09/2015 Repurposed on 5/11/17			
		\$7,994.95				

0261 CP3801	•	Operations: Administration - Maintenance Facilities TOWN YARD UPGRADES						
Town Yard and City Garage upgrades. Upgrades needed in building 1 and 4 at Town yard. City garage manual/automatic wash bays needs upgrades.								
Start Date:		% Complete:						
End Date:		Status Code	,	Pro	oject Manager: K	evin Murray		
Current Qu	arter Com	iments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$0.00	(\$5,543.57)	\$0.00	(\$5,543.57)	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	(\$30,000.00)	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$30,000.00)	\$100,000.00	\$100,000	\$100,000 \$0 \$0 \$0 \$				

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$13,000.00	BOF 8/4/14			
FY 11/12	11/12 \$45m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$7,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
		\$70,000.00				

0351 Stamford Fire Department CP3802 WEST SIDE FIRE STATION

Facility improvements and upgrades.

The existing dormitory area for SEMS / medics needs to have HVAC deficiencies corrected (\$5,000.00).

Facilities Management has recommended that a new boiler, controls, and pumps be requested (\$80,000.00).

The carpeting has been routinely cleaned, but is worn out, become an eyesore, health and tripping hazard. The existing carpeted areas needs to be removed, underlying floor cleaned, prepared, remediated (if needed) and replaced with a clean / non-slip surface.

Start Date: 1/1/2014 % Complete: 20%

End Date: 1/1/2014 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$86,450.00	\$86,450	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$86,450.00	\$86,450	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$60,000.00				

CLC	Childcare Learning Center - Capital							
CP3803	CLC FACILITY REHAB PROJECT							
Replacement of rotted fascia at upper and lower roofs. New and improved drainage and paving at main parking lot.								
Start Date:	: % Complete:	75%						
End Date:	Status Code	In Progress	Pr	oject Manager:	Nancy Ormsby			
Current Qu	uarter Comments:							
					_			
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$293,000.00	\$253,000	\$0	\$0	\$0	\$0	\$40,000
FY 2015/2016	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$40,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$40,000.00)	\$528,000.00	\$488,000	\$0	\$0	\$0	\$0	\$40,000

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$338,000.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
		\$488,000.00				

0695 Bartlett Arboretum - Capital

CP3804 BARTLETT ARBORETUM SITE AND INFRASTRUCTURE IMPROVEMENTS

This request includes Safety, Health and Air Quality improvements to our grounds and buildings on infrastructure elements dating back decades: safe drinking water, building handicapped access, emergency generator for Silver Educational Center, and others. These improvements would bring these facilities into legal compliance and would also allow for year-round use for revenue-generation purposes.

Start Date:	% Complete:				[
End Date:	Status Code	iii Progres	5	Project Manager:	Nancy Ormsby
	 _				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$185,000.00	\$185,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 11/12	11/12 \$45m Bond	\$5,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$800.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$79,200.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$55,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$45,000.00	BOF 06/08/2017						
		\$185,000.00							

0261 Ope	Operations: Administration - Maintenance Facilities								
CP3805 HEA	ATING SYSTEM REPLACEMENT								
Three of the roo	of top units have bad he	at exchangers that	have exceeded the	ir life expectancy.	The units need to	be upgraded.			
Start Date:	% Complete:								
End Date:	Status Code		Pro	ject Manager:	Cevin Murray				
Current Quarte	P3805 HEATING SYSTEM REPLACEMENT There of the roof top units have bad heat exchangers that have exceeded their life expectancy. The units need to be upgraded. There of the roof top units have bad heat exchangers that have exceeded their life expectancy. The units need to be upgraded. There of the roof top units have bad heat exchangers that have exceeded their life expectancy. The units need to be upgraded. There of the roof top units have bad heat exchangers that have exceeded their life expectancy. The units need to be upgraded. There of the roof top units have bad heat exchangers that have exceeded their life expectancy. The units need to be upgraded. The project Manager: The units need to be upgraded. The project Manager: The units need to be upgraded. The project Manager: The units need to be upgraded. The project Manager: The units need to be upgraded. The project Manager: The project Manag								
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected Span	00.00 saib	\$0.00	\$208 884 10	\$0.00	\$208 884 10	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2013/2014	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$16,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$59,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$75,000.00							

SCA CP3806		Imford Center for the Arts - Capital STORE NORTH WALL AND PARAPET							
Replaceme	nt of EIFS	(exterior insulatior	n finish system) joir	nts and installation	n of appropriate ca	p to parapet.			
Start Date:	Date:								
End Date:		Status Code	On Hold	P	Project Manager: Nancy Ormsby				
Current Qu	arter Con	nments:		_	·				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		(1-90 Days)	(31-100 Days)	(0 to 10 Months)	(+10 MOULTIS)		T		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$134,400.00	\$134,400	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$134,400.00	\$134,400	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$1,364.60	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$16,656.56	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$116,378.84	BOF 7/10/14 Repurposed on 5/11/17						
		\$134,400,00							

SCA		tamford Center for the Arts - Capital RYWELL CONNECTION								
CP3807	DRYWEL	L CONNECTION								
Connect dr	ywell to Su	ımmer Street storı	n system.							
Start Date:		% Complete:	0%							
End Date:	d Date: Status Code		Inactive on H.T.E		oject Manager:	Nancy Ormsby				
Current Qu	arter Com	ments:			L					
						<u>_</u>				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00				

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	(\$60,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$60,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

0351 Stamford Fire Department

CP3809 CENTRAL FIRE HEADQUARTERS RENOVATION

Central Fire Headquarters @ 629 Main St. Facilities Management has recommended that we replace the perimeter PTAC HVAC units. More than half of the existing units do not work, these type of units are difficult to work on, parts are expensive, replacement units will NOT be any more reliable than the existing systems. A recommendation will be to switch to a split HVAC system to take care of problem areas throughout the building. These new systems should be tied into the recently installed Energy Management System. Facilities recommendation @ \$150,000. Removal of existing flooring material, installation of clean / non-slip epoxy flooring surface.

Start Date: 7/1/2014 % Complete: 20%

End Date: 7/1/2014 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$20,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$80,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$100,000.00					

0230 Operations: Land Use - Administration

CP3810 VETERANS PARK MASTER PLAN

A Master Plan for Veterans Park that will include survey work, public design workshops, infrastructure upgrade analysis, phasing plan and preliminary costs estimates. Veteran's Park is in need of modernization to make the parks safer and more functional for the Downtown Neighborhood and surrounding businesses.

Start Date: 1/8/2015 **% Complete:** 10%

End Date: 1/8/2015 Status Code In Progress Project Manager: Ralph Blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$50,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$50,000.00					

CLC **Childcare Learning Center - Capital**

CP4009 LOCKWOOD/MAPLE AVENUE K-WING RENOVATION

The State Bond Commission has granted CLC \$1.4M to renovate the ground floor of the K-Wing at the Maple Avenue campus (Old Rogers School Campus) to expand our operations at the Maple Avenue CDC by 4-5 classrooms and serve an additional 60-80 children. The \$1.4M estimate was provided by the City Engineering Department. The City has asked us to request an additional \$427,500 to supplement the \$1.4M to pay for additional work that may be required to the systems and upper floor of the K-

Start Date:		% Complete:	100%			
End Date:		Status Code	Dept Reco	mmend Close Out	Project Manager:	Domenick Tramontozzi
Current Ou	arter Comme	ntc.				

No activity.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$5,511.27	\$5,511.27	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$1,630,000.00	\$0	\$0	\$1,430,000	\$0	\$0	\$200,000
FY 2014/2015	\$0.00	\$427,389.00	\$427,389	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$73,049.57)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$73,049.57)	\$2,057,389.00	\$427,389	\$0	\$1,430,000	\$0	\$0	\$200,000

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$427,389.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$427,389.00					

Operations: Public Services - Traffic & Road Maintenance

CP4211 DOWNTOWN SIDEWALK RECONSTRUCTION

Revitalization of the "old" brick sidewalks and concrete/bituminous sidewalks in the downtown area to correct deficiencies and to meet the standards as set forth in the master plan. These "Streetscape" sidewalks include granite curbs, brick pavers and more prominently scored concrete slabs for better aesthetics.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$103,400.00					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$135,330.00					
FY 05/06	05/06 Bond Issue (\$59M)	\$138,329.03					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$272,940.97					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$68,735.00	BOF 8/4/14				
FY 09/10	09/10 \$21.6m Taxable BAB	\$69,265.00	BOF 8/4/14				
FY 12/13	12/13 \$50m Bond	\$335,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$377,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$175,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$225,000.00	BOF 06/08/2017				
		\$1,900,000,00					

0695 Bartlett Arboretum - Capital

CP4215 BARTLETT ARBORETUM HEATING SYSTEM REPLACEMENT AND RELATED REPAIR

City experts recommended total replacement and upgrade of heating system and related repairs several years ago siting the inefficiencies to the building and in fuel usage. Since the City took over the property in 2003 there has been no capital funding for upgrades to the Visitor Center structure and infrastructure...some elements now dating back over 70 years. Although not a registered historic property, this house was the original homestead of Dr. Francis Bartlett and has historical significance to the property and the community. Before the issue becomes a true emergency...which is getting closer each year it is ignored, we are requesting the City fund its own recommendation: a replacement and upgrade of the heating system, steam pipes, radiators, water pipes. In addition, to complement the new system, the building needs to have repairs to the buckled floors, damaged ceilings and sheet rock, as well as installation of new energy efficient combination windows and doors in keeping with the look of the historical structure. With the cut in the City operating budget in recent years, the Bartlett is being double penalized by being forced to use operating funds that could be dedicated to teaching the area's children and adults and programming instead of wasting them on excessive oil usage and repetitive band-aid repairs to the system that the City should be providing as the landlord--adequate heat, hot water, and safe plumbing.

Start Date:		% Complete:	99%			
End Date:		Status Code	Dept Reco	mmend Close Out	Project Manager:	Nancy Ormsby
Current Ou	artar Camma	ntc				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$689,781.81	\$689,782	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$247,211.50	(\$2,789)	\$0	\$0	\$0	\$0	\$250,000
Total:	\$0.00	\$2,936,993.31	\$686,993	\$0	\$2,000,000	\$0	\$0	\$250,000

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$165,406.61	
FY 05/06	05/06 Bond Issue (\$59M)	\$524,375.20	
		\$689,781.81	

\$0.00

\$0.00

Projected Spending

0033	Special Revenue - Water Pollution Control							
CP4241	SLUDGE	PROCESSING SYS	TEM					
	•	ne design and const The sludge will be d	_		•	esiduals from the was	stewater	
Start Date:		% Complete:	0					
End Date:		Status Code	1		Project Manager:	Prakash Chakravarti		
Current Qu	arter Con	nments:						
		(1.00 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)			
		(1-90 Days)	(91-180 Days)	(e to 19 Mourus	s) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of	
Drainstad C	nonding	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2003/2004	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$15,000,000.00	\$0	\$0	\$0	\$0	\$0	\$15,000,000	
FY 2006/2007	\$0.00	\$2,213,810.00	\$2,213,810	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$486,900.00	\$0	\$0	\$0	\$486,900	\$0	\$0	
FY 2011/2012	(\$585,148.80)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$585,148.80)	\$17,950,710.00	\$2,463,810	\$0	\$0	\$486,900	\$0	\$15,000,000	

\$0.00

\$0.00

\$0.00

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$16,878,661.20					
		\$16,878,661.20					

0033 Special Revenue - Water Pollution Control
CP4242 SANITARY SEWER REHABILITATION

Rehabilitate sanitary sewers and manholes to extend their useful life. Replace sewer sections that are beyond repair.

Start Date:	% Complete:	10%		
End Date:	Status Code	In Progress	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

BASED ON THE SEWER FLOW ASSESSMENT SOME SECTIONS OF THE SEWER PIPES IN THE WILLOBROOK BROOK ROAD AREA IS SCHEDULED TO BE RELINED TO REDUCE INFILTRATION.

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Ī	Projected Spending	\$0.00	\$0.00	\$500,000.00	\$1,835,520.45	\$2,335,520.45	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$756,463.26	\$0	\$756,463	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$0	\$2,000,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$3,500,000.00	\$0	\$1,500,000	\$2,000,000	\$0	\$0	\$0
Total:	\$0.00	\$7,206,463.26	\$0	\$5,206,463	\$2,000,000	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$300,000.00					
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$890,661.67					
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$3,265,801.59	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$700,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss				
		\$5,156,463.26					

0330 CP4331		Department Wid	•						
Acquisition Start Date:		rking spaces at the	proposed garage of	on Hoyt St., shar	ed cost with the St	ate of Connecticut.			
End Date:		-	Completed		Project Manager: Scott Duckworth				
Current Qu Awaiting re		nments: vith the State							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of		
Duningtod	Cmamalina	¢0.00	¢0.00	\$600,000,0	0 \$0.0	\$600,000,00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other	
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$600,000.00	\$600,000	\$600,000 \$0 \$0 \$0 \$					

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$0.00					

O220 Operations: Engineering - Engineering CP4999 CUMMINGS RETAINING WALL

Cummings Retaining Wall Construction

Start Date: 6/2/2014 **% Complete:** 100%

End Date: 6/2/2014 Status Code Completed Project Manager: Zvonko Barisic

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2013/2014	\$0.00	\$156,000.00	\$41,594	\$0	\$114,407	\$0	\$0	\$0
Total:	\$0.00	\$156,000.00	\$41,594	\$0	\$114,407	\$0	\$0	\$0

O029 Special Revenue - Parking Fund
 CP5010 SECURITY CAMERA UPGRADE AT BEDFORD, BELL AND SUMMER GARAGES

The replacement of computer hardware(servers and workstations), the renewal of software, renewal of software licenses for the cameras and the upgrade of key entrance cameras to ensure the proper operation of the security camera system at the Bedford Street, Bell Street and Summer Street garages. The current system is 6 years old and is not operating efficiently.

Start Date:	% Complete:	99%			
End Date:	Status Code	·	Project Mana	ager:	Thomas Turk

	(1-90 Days)	90 Days) (91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2014/2015	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
Total:	\$0.00	\$100,000.00	\$0					\$100,000

0033 Special Revenue - Water Pollution ControlCP5025 AERATION BLOWERS UPGRADE

Upgrade existing aeration blowers to high efficiency blowers.

Start Date: 12/1/2015 **% Complete:** 10%

End Date: 12/31/2021 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

PRELIMINARY DESIGN REPORT HAS BEEN DEVELOPED; THE EXISTING INEFFICIENT BLOWERS WILL BE REPLACED WITH HIGH EFFICIENCY BLOWERS WITH SPEED CONTROL. PRE-ANOXIC ZONE WILL BE INCREASED TO IMPROVE DE-NITRIFICATION.

	(1-90 Days)	(91-180 Days) (6 to 18 Months) (+		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$515,792.49	\$7,424,014.51	\$7,939,807.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$1,400,000.00	\$0	\$1,400,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$800,000.00	\$0	\$800,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$6,400,000.00	\$0	\$5,600,000	\$0	\$0	\$0	\$800,000
Total:	\$0.00	\$8,600,000.00	\$0	\$7,800,000	\$0	\$0	\$0	\$800,000

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$2,200,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss					
		\$2,200,000,00						

0370 Smith House - Smith House CP5029 GENERATOR REPLACEMENT

Replace existing outdoor and interior generator with one 400 kw diesel generator and upgrade transfer switches and electrical rooms for this 50 year old physical plant. Move the location of one generator from current exterior location on ground floor underneath eight resident rooms and offices and the second generator within an interior basement generator room. Replacement of propane fuel generator with all diesel powereed system. As noted below 5% of the Center has no back up emergency supply of electricity including all roof top air conditioning units.

Start Date:		% Complete:	0%					
End Date:		Status Code	Dept Reco	mmend Close Out	Project Manager:	Unknown		
Command Occasion Communication								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$392,000.00	\$200,000	\$0	\$0	\$192,000	\$0	\$0
Total:	\$0.00	\$392,000.00	\$200,000	\$0	\$0	\$192,000	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$0.00				

0670 Scofield Manor - Capital
CP5030 SCOFIELD MANOR HEATING SYSTEM REPLACEMENT

There are two boilers that are over 30 years old and have reached the end of their useful life. This work would entail the replacement of the two heating boilers and all associated pumps, expansion tanks, etc. Additionally, the two air handlers that are part of the heating system are to be replaced as these are also over 30 years old and have reached the end of their useful life.

Start Date: % Complete: 10% Dept Recommend Close Out Project Manager: Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$218,000.00	\$218,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,218,000.00	\$1,218,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$218,000.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 16/17	16/17 \$45m Bond	\$225,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17			
		\$443,000.00				

		•	Financing - Ferguson Library - Capital LIBRARY VEHICLE REPLACEMENT									
Replace 199	Replace 1996 BUS used to transport school classes to Library = \$100,000 Replace 1996 delivery/passenger VAN used to transport staff and materials = \$30,000 Start Date: Complete:											
Start Date:		% Complete:										
End Date:		Status Code	Not Yet Begun	Pi	Project Manager: Nicholas Bochicchio							
Current Qua	arter Com	ments:										
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of					
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017					

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17						
		620,000,00							

\$30,000.00

0033 Special Revenue - Water Pollution Control

CP5051 SCADA SYSTEM UPGRADE

Upgrade the current Supervisory Control And Data Acquisition (SCADA) system.

Start Date: 10/30/2015 **% Complete:** 95%

End Date: 12/31/2017 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

THE NEW SCADA SYSTEM HAS BEEN UP AND RUNNING. SOME PUNCH LIST ISSUES REMAIN.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$125,597.08	\$0.00	\$125,597.08	9/30/2017	

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2014/2015	\$0.00	\$750,000.00	\$0	\$750,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$320,000.00	\$0	\$320,000	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$250,000.00	\$150,000	\$100,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,320,000.00	\$150,000	\$1,170,000	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$1,070,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss							
-		\$1.070.000.00								

\$0.00

Projected Spending

\$0.00

0211 CP5059	•	ons: Public Servic		ad Maintenan	ce			
	•	al on City roads to onal cracking and p	•	nd their life bef	ore havi	ng to repav	e by preventing wa	iter infiltration
Start Date	:	% Complete:	75%					
End Date:		Status Code	In Progress		Project	Manager:	Paul Montanaro	
Current Q	uarter Con	nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+	18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4	/1/19 Plus	Total	Free Balance as of

Appropriat	ions Summary l	y Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
Total:	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017						
		\$100,000,00							

\$100,000.00

\$0.00

9/30/2017

\$0.00

0220 Operations: Engineering - Engineering

CP5100 BLOCK 9 PARKING GARAGE

The area bounded by the Majestic Movie Theatre, the Target Store, 1055 Washington Blvd., and the future site of Park Square West is being developed into a public parking garage. The design and construction of this project will be managed by the Stamford Urban Redevelopment Commission in accordance with development plans and various legal commitments for downtown development. Planning design and site development has already begun. Upon completion, the City will assume operation and management of the facility. All revenue produced by the garage will be income for the City.

End Date:	Status Code		Project Manager:	Jeff Pardo
Start Date:	% Complete:	0		

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$464.77	\$464.77	9/30/2017

Appropriat	tions Summary l	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$17,017,100.00	\$17,017,100	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	(\$90,693.10)	(\$90,693)	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	(\$1,300,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$1,300,000.00)	\$16,926,406.90	\$16,926,407	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$15,626,406.90						
		\$15,626,406.90						

0033 Special Revenue - Water Pollution Control

CP5147 UPGRADE PLANT HEADWORKS

Ugrade of the Raw Sewage Pump Station at the WPCF including screenings removal, raw sewage pumping and septage receiving

 Start Date:
 3/1/2017
 % Complete:
 10%

 End Date:
 12/31/2020
 Status Code
 In Progress

Project Manager: Praka

Prakash Chakravarti

Current Quarter Comments:

ENGINEERS HAVE COMPLETED THE PRELIMINARY BASIS OF DESIGN.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$700,000.00	\$8,795,963.48	\$9,495,963.48	9/30/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2014/2015	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$9,600,000.00	\$0	\$9,600,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$10,200,000.00	\$0	\$10,200,000	\$0	\$0	\$0	\$0	

Office of Administration - Director of Administration
CP5203 AFFORDABLE HOUSING LINKAGE PROGRAM

Commercial Linkage for Affordable Housing was created to assist in the generation of financial incentives and resources to assist the creation of affordable housing for persons and families of low and moderate income levels. On an annual basis, a Linkage Share, determined to be 5% of building permit fees for rehabilitation and construction of commercial buildings is set aside for affordable housing purposes, such as site acquisition, construction and rehabilitation of housing for low and moderate income households. \$350,000 of the balance is allocated to MHA Trinity Park and \$209,298 is allocated to Park 215.

	_					
End Date:	1/1/2006	Status Code	In Progress	S	Project Manager:	Erik Larson
Start Date:	1/1/2006	% Complete:	50%			

Current Quarter Comments:

Charter Oak Communities loan of \$209,298 for Park 215 was approved by the Mayor and reviewed by the BOR HCD/SS Committee. An agreement for the loan was executed on 10/14/2016, funds have been released.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$697,063.00	\$697,063.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$111,728.00	\$0	\$0	\$0	\$0	\$0	\$111,728	
FY 2008/2009	\$0.00	\$451,490.00	\$0	\$0	\$0	\$0	\$0	\$451,490	
FY 2009/2010	\$0.00	\$121,340.00	\$0	\$0	\$0	\$0	\$0	\$121,340	
FY 2010/2011	\$0.00	\$181,840.00	\$0	\$0	\$0	\$0	\$0	\$181,840	
FY 2011/2012	\$0.00	\$130,124.00	\$0	\$0	\$0	\$0	\$0	\$130,124	
FY 2012/2013	\$0.00	\$125,312.00	\$0	\$0	\$0	\$0	\$0	\$125,312	
FY 2015/2016	\$0.00	\$333,076.00	\$0	\$0	\$0	\$0	\$0	\$333,076	
FY 2016/2017	\$0.00	\$106,810.00	\$0	\$0	\$0	\$0	\$0	\$106,810	
Total:	\$0.00	\$1,561,720.00	\$0	\$0	\$0	\$0	\$0	\$1,561,720	

O220 Operations: Engineering - Engineering
CP5204 EAST HUNTING RIDGE ROAD RECONSTRUCTION

Funding request shall be used to address issues with roadway alignment, restrictions (3) and drainage. This may require ROW acquisition, drainage additions and installation, road widening (in spots) and full depth reconstruction of this road.

Start Date: % Complete: 100%
End Date: Dept Recommend Close Out Project Manager: Domenick Tramontozzi

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$25,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$25,000.00)	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0

	Operation	ns: Engineering EWALKS	- Engineering				
			am only addresses they do not exist.		n of EXISTING side	walks, this account	serves to
Start Date:		% Complete:	0				
End Date:		Status Code		Pr	oject Manager:	Domenick Tramontoz	zi
Current Qu	arter Com	ments:			L		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	-

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$100,000.00						
		\$100,000.00						

0212 CP5206	•	ons: Public Servic MAINTENANCE	_				
•		p units. These are t is very prone to le	•	lding and are ver	ry problematic and	very inefficient. Rep	place existing 20
Start Date:	:	% Complete:	0				
End Date:		Status Code	,		Project Manager:	Domenick Tramontoz	zi
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.00	\$0.00	

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$139,000.00	\$139,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$189,000.00	\$189,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,352.38					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$70,905.75					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$106,741.00	BOF 8/4/14				
FY 12/13	12/13 \$50m Bond	\$0.87	BOF 6/12/14 Repurposed on 5/11/17				
		\$189,000,00					

O220 Operations: Engineering - Engineering CP5208 ROXBURY ROAD DRAINS

Funding will be used to reconstruct and re-align roadway from Westhill Road East to Westover Road. Adding drainage and adjust road width as needed. New drainage, sidewalks, and reconstructed roadway for a total of 5,500 linear feet to eliminate dangerous swales and correct roadway elevations.

Start Date: % Complete: 0
End Date: Status Code In Progress Project Manager: Frank Vonella

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$30,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$30,000.00)	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,000.00						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$640.00						
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$8,360.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$20,000.00						

Operations: Engineering - Traffic Engineering

CP5209 HOPE STREET RECONSTRUCTION

Neighborhood residents requested enhanced sidewalks, landscaping for the entire length of project on Hope Street between Weed Hill Avenue and Northill Street.

Start Date: 4/1/2013 % Complete: 90% Find Date: 4/1/2018 Status Code Completed Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$12,072.25	\$0.00	\$12,072.25	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$725,000.00	\$725,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$825,000.00	\$825,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$6,000.00						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$94,000.00						
FY 12/13	12/13 \$50m Bond	\$687,927.75	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$37,072.25	BOF 07/09/2015 Repurposed on 5/11/17					
		\$825,000,00						

0221 CP5210	•	ons: Engineering AIL TRANSIT	- Traffic Enginee	ring			
To develop south-end		olan for light rail op	eration in the City	of Stamford on	major corridors so	uth of Merritt Parkw	ay and the
Start Date:	:	% Complete:	0				
End Date:		Status Code	,		Project Manager:	James Travers	
Current Qu	arter Con	nments:					
		(1.00 Days)	(01 190 Days)	/C to 10 Month	c) /:10 Months)		
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	90.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$403.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$403.73)	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$68,161.12				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$56,435.15				
		\$124,596,27				

0221 **Operations: Engineering - Traffic Engineering** CP5211 STILLWATER RD AT CLOVER HILL DRIVE Correct roadway geometry at intersection to improve safety with increased sight distances. 100% **Start Date:** % Complete: **End Date:** 12/1/2020 **Status Code** Dept Recommend Close Out **Project Manager:** James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$42,997.62	\$0.00	\$42,997.62	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$19,590.48						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$41,425.00						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$12,992.90	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$230,344.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$45,492.10	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$155.52	BOF 07/09/2015 Repurposed on 5/11/17					
		\$350,000.00						

0214 Operations: Public Services - Solid Waste

CP5214 WASTE PROCESSING & HANDLING IMPROVEMENTS

- 1. 3 Phase Power for Compactors
- 2. Recycle and Reuse Areas for Magee and Scofield Centers
- 3. Project to Track, Analyze and Improve the Collection of MSW and Recycling
- 4. New Toters for Collections
- 5. Purchase Site for Handling of Leaves and Yard Waste Management

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Domenick Tramontozzi
				•

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	(\$0.19)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$0.19)	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 05/06	05/06 Bond Issue (\$59M)	\$2,994.48								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$76,384.06								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$72,318.83								
FY 09/10	09/10 \$21.6m Taxable BAB	\$46,783.00	BOF 8/4/14							
FY 12/13	12/13 \$50m Bond	\$1,519.44	BOF 6/12/14 Repurposed on 5/11/17							
		\$199,999.81								

0262	Operations: Administration - Maintenance Parks							
CP5215	COVE ISLAND	BARN REST	TORATION					
	n of barn at Cove enovations, foun			nvelope renovations, windows, d	oors, siding. Interior to include			
Start Date:	%	Complete:	20%					
End Date:	St	atus Code	In Progress	Project Manager:	Kevin Murray			
Current Qu	arter Comments	:						

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$19,353.35	\$19,353.35	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$100,000.00)	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$61,293.30	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$19,353.35	BOF 07/09/2015 Repurposed on 5/11/17					
		\$80,646.65						

Operations: Administration - Maintenance Facilities
CP5216 LATHON WIDER COMMUNITY CENTER

Heating plant upgrade and A/C unit. Brick repointing & parapet leaks. Upgrade roof in out years. Mill, pave, stripe back parking lot and add drainage. Repave and stripe basketball courts and indoor gymnasium

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,120,000.00	\$1,120,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$74,924.87					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$8,500.00					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$230,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$313,424.87					

\$0.00

\$0.00

Projected Spending

0230 CP5217	•	ons: Land Use - A IDE PARKS	dministration						
For design ,construction, and equipment acquisition to upgrade the West Side Parks. Both Hatch Filed and Carwin Parks are in need of modernization to make the parks safer and more functional for the neighbor hood. Current equipment is outdated and at the end of its useful life cycle.									
Start Date	:	% Complete:	0						
End Date:		Status Code			Project Manager:	Ralph Blessing			
Current Q	uarter Coi	mments:							
		1 4		1					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of		

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$291,000.00	\$291,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$10,000.00	\$0	\$0	\$0	\$0	\$0	\$10,000
Total:	\$0.00	\$301,000.00	\$291,000	\$0	\$0	\$0	\$0	\$10,000

\$0.00

\$0.00

9/30/2017

\$0.00

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$284,047.76				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$6,952.24				
		\$291,000.00				

0330	Police - Department Wid	le						
CP5219	REPLACE RECORDS RM N	REPLACE RECORDS RM MICROFILM EQPT						
Purchase a	microimager, a digital reade	r/printer, digital ar	chive writer and	a high speed film s	canner.			
Start Date:	% Complete:	100%						
End Date:	Status Code	Dept Recommend Cl	ose Out	Project Manager:	Scott Duckworth			
Current Qu	uarter Comments:							
		1	I					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other	
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$291.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$291.43)	\$175,000.00	\$175,000						

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$57,985.07					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$43,723.50					
FY 09/10	09/10 \$21.6m Taxable BAB	\$69,938.71	BOF 8/4/14				
FY 14/15	14/15 \$50m Bond	\$3,061.29	BOF 7/10/14 Repurposed on 5/11/17				
		\$174,708.57					

0330 CP5220		Police - Department Wide POLICE HEADQUARTERS INFRASTRUCTURE IMPROVEMENTS							
nfrastructure repairs and upgrades to Police HQ and garage including asbestos removal, replacement of contaminated water pipes, maintenance of aging structures (windows, roof, etc. Replacement of underground fuel tanks, etc.									
Start Date:		% Complete:	0						
End Date:		Status Code			Project Manager:	Scott Duckworth			
Current Qu	arter Com	iments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of		
Projected 9	nending	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017		

Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$207,700.00	\$207,700	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$9,556.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$9,556.90)	\$207,700.00	\$207,700	\$207,700 \$0 \$0 \$0 \$0					

Bonds Issu	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$139,663.82					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$47,076.28					
FY 11/12	11/12 \$45m Bond	\$11,403.00	BOF 6/12/14 Repurposed on 5/11/17				
		\$198,143.10					

0221 Operations: Engineering - Traffic Engineering

CP5222 MYRTLE AVENUE RECONSTRUCTION

Full-depth reconstruction of Myrtle Avenue between Elm Street and East Main Street. Improvements will be made to drainage, roadway, sidewalks etc.

Start Date: 8/1/2008 % Complete: 70%

End Date: 6/1/2018 Status Code In Progress Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$500,000.00	\$630,002.22	\$0.00	\$1,130,002.22	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Sources	ources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,150,000.00	\$1,150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$198,813.44	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$331,348.93	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,115.94	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$402.00	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$609,915.00	BOF 7/10/14 Repurposed on 5/11/17
		\$1,147,595.31	

0221 Operations: Engineering - Traffic Engineering

CP5223 TRAFFIC CALMING MASTER PLAN

To implement a Citywide schedule and financial plan for traffic calming measures developed with the consensus of neighborhood residents. A defined plan will enable the City to secure and utilize various sources of the funds for implementing the Traffic Calming measures.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$571.42	\$0.00	\$571.42	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$100,000.00							
FY 05/06	05/06 Bond Issue (\$59M)	\$564.29							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$299,435.71							
		\$400,000.00							

0230	Operation	perations: Land Use - Administration							
CP5224	COVE IS	LAND ESTUARY H	ABITAT						
Holly Pond	Dredging								
Start Date:		% Complete:	0						
End Date:		Status Code		Pro	oject Manager:	Ralph Blessing			
Current Qu	arter Con	nments:			L				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	` ,,	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$500,000.00	\$0	\$0	\$500,000	\$0	\$0	\$0
Total:	\$0.00	\$500,000.00	\$0	\$0	\$500,000	\$0	\$0	\$0

\$0.00

\$0.00

Projected Spending

0220 Oper	perations: Engineering - Engineering								
CP5226 CUM	UMMINGS SEAWALL AND WALKWAY								
Cummings Seawa	l and Walkway								
Start Date:	% Complete:	100%							
End Date:	Status Code	Completed	Pro	oject Manager:	Zvonko Barisic				
Current Quarter (Comments:			Ĺ					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Draigated Spandi	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$490,400.00	\$0	\$0	\$490,400	\$0	\$0	\$0
Total:	\$0.00	\$490,400.00	\$0	\$0	\$490,400	\$0	\$0	\$0

\$0.00

\$0.00

\$0.00

0221 **Operations: Engineering - Traffic Engineering**

CP5231 **SAFE ROUTES TO SCHOOLS**

To implement safety measures identified in CTDOT's Safe Routes to School Walking Assessment for Rippowam Middle School, including connecting sidewalk gaps, sidewalk accessibility, intersection sightline issues, hazardous traffic conditions or pedestrian hazards, unsafe pickup/dropoff areas, proper school zone signage, pavement markings and crosswalks projects. The City also completed walking assessments for Springdale School, DOMUS Trailblazers Academy, and Stark School from requests of Board of Rep members, Board of Education members, Neighborhood Association members and School Administration. City staff completed walking audits with individuals from these groups. For Springdale School, several short-term safety measures are identified including installing new ADA curb ramps, new crosswalks, signage and pavement markings. For Trailblazers, new stop signs, crosswalks, sidewalk extensions, intersection sightline issues and installing bike parking were identified. For Stark, new signage, ADA curb ramps, crosswalks, sidewalk extensions and bike parking were prioritized.

Rippowam Middle School:

ADA Curb Ramps and Sidewalk Extensions: \$30,000

Pavement Markings: \$3,000

Signage: \$500 Bike Rack: \$2,000

Springdale School

ADA Curb Ramps and Sidewalk Extensions: \$30,000

Pavement Markings: \$3,000

Signage: \$500 Bike Rack: \$2,000

DOMUS Trailblazers Academy:

Signage: \$500

Pavement Markings: \$3,000 ADA Curb Ramps: \$20,000 Sidewalk Extensions: \$60,000

Bike Rack: \$2,000

Stark School Signage: \$500

Pavement Markings: \$3,000 ADA Curb Ramps: \$20,000 Sidewalk Extensions: \$18,000

Bike Rack: \$2,000

4/1/2013 % Complete: **Start Date:**

End Date: Status Code 95%

In Progress

Project Manager:

James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$203,534.73	\$0.00	\$203,534.73	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$75,000.00								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$650.20								
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$145,815.07	BOF 8/4/14							
FY 14/15	14/15 \$50m Bond	\$3,534.73	BOF 7/10/14 Repurposed on 5/11/17							
		\$225,000.00								

0221 Operations: Engineering - Traffic Engineering

CP5232 SUT PH1 - BUS RELATED ALLOCATION

Construction of Stamford Urban Transitway between Atlantic Street to Elm Street thru Jefferson Street and Elm Street to East Main Street Thru Myrtle Avenue.

Start Date: 9/6/2007 **% Complete:** 95%

End Date: 9/6/2007 Status Code In Progress Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$7,288,336.00	\$1,457,667	\$0	\$0	\$5,830,669	\$0	\$0	
Total:	\$0.00	\$7,288,336.00	\$1,457,667	\$1,457,667 \$0 \$0 \$5,830,669 \$0					

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$85,264.98				
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,372,402.02				
		\$1,457,667.00				

0033	Special I	Revenue - Water	Pollution Contro	ol				
CP5233	WEST VI	VIEW LANE AREA SEWERS						
Install sanit	tary sewer	s in West View Lan	e, Section of West	Hill Road and Se	ection Westover Roa	nd to replace failing	septic systems	
Start Date:		% Complete:						
End Date:		Status Code	On Hold	ı	Project Manager: Prakash Chakravarti			
Current Qu	arter Con	nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$100,000.00	0 \$0.00	\$100,000.00	9/30/2017	

Appropriat	ions Summary l	mary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2014/2015	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$100,000.00	\$0	\$0 \$100,000 \$0 \$0 \$0					

Special Revenue - Water Pollution Control
STORM WATER PUMP STATIONS

WPCA MAINTAINS THE STAMFORD HURRICANE BARRIER AND THE THREE ASSOCIATED PUMP STATIONS.
Upgrade and perform major repairs to Cummings Pump Station and Wampanaw pump station

Start Date:

M Complete:

Status Code
In Progress
Project Manager:
Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$12,538.60	\$0.00	\$12,538.60	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$650,000.00	\$0	\$650,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,184,000.00	\$384,000	\$0	\$0	\$800,000	\$0	\$0
FY 2014/2015	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$2,355,883.62)	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,355,883.62)	\$3,984,000.00	\$1,234,000	\$1,950,000	\$0	\$800,000	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$150,000.00					
FY 14/15	14/15 \$50m Bond	\$140,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$440,000.00					

O033 Special Revenue - Water Pollution Control
CP5242 EAST CROSS RD SEWERS

To construct approximately 1,800 linear feet of sewer on East Cross Road.

Start Date: 99%
End Date: Status Code Dept Recommend Close Out Project Manager: Prakash Chakravarti

Current Quarter Comments:

(1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months)

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$45,000.00	\$0	\$45,000	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$585,000.00	\$0	\$585,000	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$673,750.00	\$0	\$673,750	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$336,929.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$152,314.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$50.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$489,293.86)	\$1,453,750.00	\$0	\$1,453,750	\$0	\$0	\$0	\$0	

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$890,024.94				
		\$890,024.94				

0220	Operations: Engineering - Engineering								
CP5301	HOLCOMB AVENUE DRAINAGE IMPROVEMENT								
existing cul	vert at Cowan Avenue Mill a	ormwater drainage system piping nd pave Holcomb Avenue and add om Strawberry Hill Ave to Hilland	d concrete curbing.						
Start Date:	% Complete:								
End Date:	Status Code	Project Manager: Susan Kisken							
Current Qu	Current Quarter Comments:								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other						
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$800,000.00					

0342 The Big Five Volunteer Fire Depts - Belltown

CP5340 BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS

FY 13/14 projects are the following:

Building upgrade to convert the attic area into a bunk room for separate male/female bunk and toilet/shower areas.

Re-pave asphalt.

Replace truck bay doors, sensors and openers.

Relocate kitchen from hallway to upstairs.

Start Date:		% Complete:	95%			
End Date:		Status Code	Completed	t	Project Manager:	Nancy Ormsby
	_					

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$77,952.00	\$77,952	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$53,000.00	\$53,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$475,952.00	\$475,952	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$77,952.00						
FY 05/06	05/06 Bond Issue (\$59M)	\$13,037.65						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$86,962.35						
FY 11/12	11/12 \$45m Bond	\$236,150.20	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$8,849.80	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$53,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$475,952.00						

O335 Police - Emergency Communications Center
CP5415 GEOLYNX GIS SERVER 911

Computer assisted system and GeoLynx mobile software conversion for upgrading the mapping on the mobile data terminals

Start Date: 1/1/2014 **% Complete:** 0%

End Date: 1/1/2014 Status Code Dept Recommend Close Out Project Manager: Gregory D. Tomlin

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2013/2014	\$0.00	\$140,000.00	\$140,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$140,000.00	\$140,000						

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$140,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$140,000.00					

0220	Operation	ons: Engineering	- Engineering				
CP5416	CITYWIE	DE SEAWALL REP	LACEMENT				
Survey, des	ign, repai	r/replace Citywide	deteriorated seaw	alls and riprap re	evetments in areas	were failures have o	ccurred.
Start Date:		% Complete:					
End Date:		Status Code	Not Yet Begun	1	Project Manager:	Zvonko Barisic	
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$0.0	0 \$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other		
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$500,000.00	\$500,000							

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$500,000,00					

0101 Office of Administration - Director of Administration **CP5440 ECONONIC DEVELOPMENT - STAMFORD LIGHTS** To create a place to display and showcase works of art 100% **Start Date:** % Complete: **End Date:** Status Code Dept Recommend Close Out **Project Manager:** Thomas Madden **Current Quarter Comments:** (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months)

	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	
Appropriations Su	mmary by Fiscal Ye	ar	Funding Sources				

Appropriat	ions Summary l	by Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2011/2012	\$0.00	\$155,000.00	\$0	\$0	\$137,696	\$17,304	\$0	\$0
Total:	\$0.00	\$155,000.00	\$0	\$0	\$137,696	\$17,304	\$0	\$0

Operations: Engineering - Traffic Engineering

CP5506 TRAFFIC SIGNAL COMMUNICATION AND CONTROL HARDWARE UPGRADE

Traffic Control Upgrade to convert existing copper wire based control to Fiber Optic cable based operation. The resulting Fiber Optic connectivity to signal controllers through the fiber optic Cable Network will provide an enhanced communications between the traffic control center to all 205 Traffic Signal intersections.

Start Date:	% Complete:	40%			
End Date:	Status Code	In Progress	S	Project Manager:	James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$4,140,000.00	\$0.00	\$4,140,000.00	9/30/2017

	Appropriat	appropriations Summary by Fiscal Year			Appropriations Summary by Fiscal Year Funding Sources					
	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
F	Y 2014/2015	\$0.00	\$4,140,000.00	\$840,000	\$0	\$0	\$3,300,000	\$0	\$0	
	Total:	\$0.00	\$4,140,000.00	\$840,000	\$0	\$0	\$3,300,000	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$0.00					

0670 Scofield Manor - Capital
CP5600 SCOFIELD MANOR STORM DRAIN SYSTEM

To repair, extend and upgrade the facility's exterior storm drain system. In addition, a curtain drain will be installed in front of the building, and the support system for the deck will be shored up.

Start Date: % Complete: 100%
End Date: Dept Recommend Close Out Project Manager: Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$34,118.86)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$34,118.86)	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$32,981.14						
FY 11/12	11/12 \$45m Bond	\$2,900.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$35,881,14						

0680	Stamford Museum - Capital								
CP5601	MUSEUM STUDIO BUILDING RENOVATION								
	kimately 875 square feet of c Upgrade fire and ventilation	•	oor exits to meet pre-s	school code. Add lavoratories to					
Start Date:	% Complete:	100%							
End Date:	e: Status Code Dept Recommend Close Out Project Manager: Nancy Ormsby								
Current Qu	uarter Comments:								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other	
FY 2004/2005	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$305,375.00	\$305,375	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$54,100.00	\$54,100 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$559,475.00	\$559,475	\$559,475 \$0 \$0 \$0 \$0					

Bonds Issu	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$200,000.00					
FY 05/06	05/06 Bond Issue (\$59M)	\$267,148.59					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$92,326.41					
		\$559,475.00					

0262	•	ns: Administration - Maintenance Parks						
CP5602	VETERAN	IS PARK						
Veterans Pa	ark Capital	Renovation w par	tnerships w DSSD a	and adjacent prop	erty owners			
Start Date:		% Complete:						
End Date:		Status Code		Pı	roject Manager:	Kevin Murray		
Current Qu	arter Com	ments:						
			/			7		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	:	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$2,755,695.43	\$2,755,695.43	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$1,100,000.00	\$1,100,000	\$1,100,000 \$0 \$0 \$0 \$					

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17		
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17		
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17		
FY 17/18	17/18 \$25m Bond	\$2,150,000.00	BOF 06/08/2017		
		\$3,000,000.00			

0342 The Big Five Volunteer Fire Depts - Belltown
CP5901 EMERGENCY GENERATOR & ELECTRICAL UPGRADES

Replace emergency generator.

Upgrade lighting to energy efficient fixtures.

Replace main electrical panel.

Update alarm, intercom, and electrical wiring.

 Start Date:
 % Complete:

 End Date:
 Status Code

 Dept Recommend Close Out
 Project Manager:
 Domenick Tramontozzi

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	(\$53,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$2,500.00)	\$0.00	\$0 \$0 \$0 \$0 \$0 \$0					
Total:	(\$55,500.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 14/15	14/15 \$50m Bond	\$7,000.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$7,000.00				

0370	Smith House - Smith House
CP6402	SMITH HOUSE IMPROVEMENTS

Smith House capital projects. Please see comments below.

- A. RENOVATION AND UPGRADE
- B. Roof replacement
- C. Chiller Replacement
- D.Parking Lot replacement
- E. WINDOWS AND DOORS REPLACEMENT

Start Date:	% Complete:	50%			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Unknown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$65,500.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$65,500.73)	\$810,000.00	\$810,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,474.00					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$65,148.26					
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$55,287.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$446,531.61	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$136,900.45	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$38,157.95	BOF 07/09/2015 Repurposed on 5/11/17				
	·	\$744,499.27					

	perations: Public Services - Solid Waste ALE UPGRADE							
Remote scale	and software.							
Start Date:	% Complete:	0						
End Date:	Status Code	In Progress	n Progress Project Manager: Jeff					
Current Quart	ter Comments:							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spe	ending \$0.00	\$0.00	\$13.876.81	\$0.00	\$13.876.81	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$320,000.00	\$320,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$420,000.00	\$420,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$71,057.29						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$15,009.24						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$13,933.47						
FY 11/12	11/12 \$45m Bond	\$70,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$233,953.94	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$16,046.06	BOF 07/09/2015 Repurposed on 5/11/17					
		\$420,000,00						

O214 Operations: Public Services - Solid Waste
CP6565 SOLID WASTE BUILDING RENOVATION

Renovation of old 1941 incinerator building for consolidation of Solid Waste Department. Waterproofing of the old brick building required for the staff offices.

Start Date: % Complete: 100%
End Date: Dept Recommend Close Out Project Manager: Domenick Tramontozzi

Current Quarter Comments:

No activity.

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected	d Spending	\$0.00	\$0.00	\$0.00	\$1,561.67	\$1,561.67	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$15,954.19)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$15,954.19)	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$17,454.32					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,307.22					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$27,449.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$27,056.12	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$303,639.20	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$23,094.14	BOF 7/10/14 Repurposed on 5/11/17				
		\$400,000.00					

0033 Special Revenue - Water Pollution ControlCP6567 MILL RIVER STORMWATER MANAGEMENT

Phase I - To determine quality and quantity flowing through the river. Phase II - Design & construct improvements required for Mill River to make it useful for recreational purposes.

Start Date: 3/16/2009 **% Complete:** 100%

End Date: 3/16/2009 Status Code Dept Recommend Close Out Project Manager: Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1.16	\$1.16	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$1,234,100.00	\$552,000	\$0	\$0	\$682,100	\$0	\$0
FY 2007/2008	\$0.00	\$1,737,455.00	\$781,855	\$0	\$0	\$955,600	\$0	\$0
FY 2009/2010	\$0.00	\$867,273.00	\$390,273	\$0	\$0	\$477,000	\$0	\$0
FY 2016/2017	(\$547,870.27)	(\$440,880.86)	(\$440,881)	\$0	\$0	\$0	\$0	\$0
Total:	(\$547,870.27)	\$3,397,947.14	\$1,283,247	\$0	\$0	\$2,114,700	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$335,691.77							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$550,748.75							
FY 16/17	16/17 \$45m Bond	\$250,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						

 FY 16/17
 16/17 \$45m Bond
 \$250,000.00
 BOF 07/14/2016

 FY 17/18
 17/18 \$25m Bond
 \$146,806.62
 BOF 06/08/2017

\$1,283,247.14

0221 CP6570	•	Operations: Engineering - Traffic Engineering LED TRAFFIC LIGHT CONVERSION						
Traffic Ligh average inc		_	significantly redu	ce wattage usag	ge and extend the	life six to ten times th	at of the	
Start Date:	:	% Complete:	0					
End Date:		Status Code	,		Project Manager:	James Travers		
Current Qu	uarter Con	nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$173,000.00	\$173,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$173,000.00	\$173,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$606.93)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$606.93)	\$496,000.00	\$496,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$181,047.73						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$135,345.34						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$169,790.71						
FY 09/10	09/10 \$21.6m Taxable BAB	\$8,819.91	BOF 8/4/14					
FY 15/16	15/16 \$65m Bond	\$996.09	BOF 07/09/2015 Repurposed on 5/11/17					
		\$495,999.78						

0221 Operations: Engineering - Traffic Engineering

CP6571 PAVEMENT MARKINGS

Install durable pavement markings such as centerline, lane line markings, pedestrian crossings, & parking spaces etc. Replace pavement markings on roads that have been overlaid and/or reconstructed with epoxy paints in conformance with regulatory requirements, new technologies, and the public's expectation for well-marked roadways as part of an on-going planned program for safe traffic operations. It is intended to use more durable type of material such as Epoxy and Thermoplastic rather than paint. This will extend the service life of the markings to multiple years vs. current practice of using paint which only lasts for one season.

Start Date: 4/1/2013 % Complete: 80%
End Date: 4/1/2018 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$53,028.28	\$0.00	\$53,028.28	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$21,500.00						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$48,992.32						
FY 11/12	11/12 \$45m Bond	\$29,507.68	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017					
		\$225,000.00						

Operations: Engineering - Traffic Engineering
CP6572 RAILROAD BRIDGE AND UNDERPASS REHAB

Widen and increase the vertical clearance of railroad bridges and underpasses across the City to accommodate current and future traffic needs and land-use development issues. Locations include, but are not limited to: East Main Street, Atlantic Street, Elm Street, Canal Street, and Greenwich Avenue.

Start Date: % Complete: 70%
End Date: 12/1/2020 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$34,490.00	\$0.00	\$34,490.00	9/30/2017

	Appropriations Summary by Fiscal Year			Funding Sources					
	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
F	Y 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
	Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$21.6m Taxable BAB	\$25,000.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$75,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$70,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$200,000,00					

0343 The Big Five Volunteer Fire Depts - GlenbrookCP6577 GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS

Interior renovations to restrooms, kitchens, bunk and day room.

Redo chipping/falling finish of brick and parapet.

Generator replacement \$95,000

Start Date: 95%
End Date: Status Code Completed Project Manager: Nancy Ormsby

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$1,407.76)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,407.76)	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$13,112.38						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$49,555.26						
FY 11/12	11/12 \$45m Bond	\$924.60	BOF 6/12/14 Repurposed on 5/11/17					
		\$63,592.24						

The Big Five Volunteer Fire Depts - Turn of River CP6579 TOR BUILDING & EXTERNAL IMPROVEMENTS

Station 1 -

ROOF REPLACEMENT (STATION 2)

WINDOWS AND DOORS REPLACEMENT (STATION 2)

COMPRESSOR/AIR LINE REPLACEMENT (STATION 1)

APPARATUS FLOOR HEATERS (STATION 1)

BOILER REPLACEMENT (STATION 2)

SEWER INJECTOR PUMPS (STATION 1)

ELEVATOR (STATION 1)

Start Date:	% Complete:	5%			
End Date:	Status Code	Not Yet Be	egun	Project Manager:	Nancy Ormsby
	 _				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$155,000.00	\$155,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$315,000.00	\$315,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 05/06	05/06 Bond Issue (\$59M)	\$14,276.46								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$145,706.99								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$59,756.28								
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 15/16	15/16 \$65m Bond	\$23,903.24	BOF 07/09/2015 Repurposed on 5/11/17							
		\$243,642,97								

0370	Smith Hous	e - Smith Hou	ise			
CP6582	COMMUNIC	CATION IMPR	OVEMENT			
•	•	•	Supervisors and nurs or outside or in stairw		door alarms for inter	ior doors (boxes / contacts) to
Start Date:		% Complete:	75%			
End Date:		Status Code	Dept Recommend Clos	se Out	Project Manager:	Unknown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$253,000.00	\$0	\$0	\$0	\$0	\$0	\$253,000	
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$99.93)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$99.93)	\$553,000.00	\$300,000	\$0	\$0	\$0	\$0	\$253,000	

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$250,000.00							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$167,666.64							
FY 11/12	11/12 \$45m Bond	\$28,401.49	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$106,831.94	BOF 6/12/14 Repurposed on 5/11/17						
		\$552,900.07							

Operations: Administration - Maintenance Parks

upgrade. The docks need to be replaced to meet current standards and needs.

CP6583 MARINA DOCK UPGRADES

The docks at Cove and czesick are antiquated. They have no electricity or water and the bubbler system is in constant need of

Current Quarter Comments:

0262

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$4,825,883.90	\$4,825,883.90	9/30/2017	

Appropriat	tions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$0	\$0	\$2,000,000	
FY 2007/2008	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000	
FY 2008/2009	\$0.00	\$600,000.00	\$0	\$0	\$0	\$0	\$0	\$600,000	
FY 2009/2010	\$0.00	\$1,750,000.00	\$0	\$0	\$0	\$0	\$0	\$1,750,000	
FY 2015/2016	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000	
Total:	\$0.00	\$4,850,000.00	\$50,000	\$0	\$0	\$0	\$0	\$4,800,000	

0033 Special Revenue - Water Pollution Control

CP6584 INTERVALE AREA (16-4)

To construct approximately 10,000 linear feet of sanitary sewer in the Intervale area.

Start Date: 6/10/2013 **% Complete:** 99%

End Date: 6/10/2013 Status Code Dept Recommend Close Out Project Manager: Prakash Chakravarti

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$240,000.00	\$0	\$240,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$6,000,000.00	\$0	\$6,000,000	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$1,088,894.09)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$96,943.22)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$49,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$1,234,837.31)	\$6,240,000.00	\$0	\$6,240,000	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$240,000.00					
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$4,550,534.61					
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$125,545.86	BOF 08/13/2015 - REPURPOSE - Submitted as Memo				
		\$4,916,080.47					

0230 Operations: Land Use - Administration

CP6590 MILL RIVER CORRIDOR DEVELOPMENT 10474167490; CP0050

Acquisition of easements along the east side of the river from Main Street to Division Street. Remediation of contamination on the 1050 Washington Boulevard Site. Completion of construction of Phase 1 of the park from Broad Street to Main Street.

Start Date: 3/31/2014 % Complete: 0%
End Date: 3/31/2014 Status Code Not Yet Begun Project Manager: Ralph Blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2012/2013	\$0.00	\$6,000,000.00	\$0	\$0	\$0	\$0	\$0	\$6,000,000
Total:	\$0.00	\$6,000,000.00	\$0					

0221 Operations: Engineering - Traffic Engineering

CP6591 STAMFORD INTERMODAL ACCESS IMPROVEMENTS

Improvements to access to Stamford Transportation Intermodal Center

Start Date: 1/1/2013 **% Complete:** 60%

End Date: 1/1/2013 Status Code Dept Recommend Close Out Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$10,500,000.00	\$0	\$0	\$0	\$10,500,000	\$0	\$0
FY 2015/2016	##############	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	#######################################	\$10,500,000.00	\$0	\$0	\$0	\$10,500,000	\$0	\$0

SCA	Stamford Center for the Arts - Capital PALACE AUDITORIUM ROOF								
CP6592									
•	as previously allocated fun additional \$90,000 to con		ing was not sufficient to comple ent project.	te the project. At this time we					
Start Date:	: % Complet	e: 100%							
End Date:	Status Cod	e Completed	Project Manager:	Nancy Ormsby					
Current Qu	uarter Comments:								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$85,270.00	\$85,270	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$90,000.00	\$90,000 \$0 \$0 \$0					\$0
Total:	\$0.00	\$175,270.00	\$175,270	\$175,270 \$0 \$0 \$0 \$0				

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 12/13	12/13 \$50m Bond	\$85,270.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$90,000.00	BOF 7/10/14 Repurposed on 5/11/17			
		\$175,270.00				

O033 Special Revenue - Water Pollution Control
CP6599 DYKE LANE PUMP STATION UPGRADE

THE ELECTRICAL CONTROLS AND THE BUILDING IS BEING UPGRADED TO COMPLY WITH THE FIRE CODES. A STANDBY GENERATOR WILL BE INSTALLED TO POWER THE STATION DURING POWER OUTAGES.

Start Date: 7/1/2012 **% Complete:** 35%

7/31/2018 Status Code In Progress Project Manager: Prakash Chakravarti

Current Quarter Comments:

End Date:

Construction is in progress for upgrading the pump station.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$75,000.00	\$226,539.64	\$301,539.64	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$2,800,000.00	\$2,000,000	\$0	\$0	\$800,000	\$0	\$0
FY 2016/2017	\$0.00	\$300,000.00	\$300,000 \$0 \$0 \$0					\$0
Total:	\$0.00	\$3,100,000.00	\$2,300,000	\$2,300,000 \$0 \$0 \$800,000 \$0 \$6				

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 16/17	16/17 \$45m Bond	\$1,830,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$470,000.00	BOF 06/08/2017				
		\$2,300,000.00					

\$0.00

\$0.00

Projected Spending

0212 CP6669	•	ons: Public Servic ATION UPGRADE	•	gement				
Construction				pumps and cand	ppy. Implement ne	ew system to track u	sage.	
Start Date:	:	% Complete:	10%					
End Date:		Status Code	In Progress		Project Manager:	Domenick Tramontozzi		
Current Qu	arter Con	nments:		<u>.</u>				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of	

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Othe					Other
FY 2012/2013	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,000,000.00	\$1,000,000	\$1,000,000 \$0 \$0 \$0				

\$0.00

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 12/13	12/13 \$50m Bond	\$750,000.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17							
		64 000 000 00								

\$1,000,000.00

\$0.00

9/30/2017

\$0.00

0220 CP6670	-	ons: Engineering - Engineering . SHELTER									
Replaceme	ent of dog	pound with larger f	facility including pr	ovision for cats.							
Start Date:	:	% Complete:	0								
End Date:	Status Code C		On Hold		roject Manager:	Domenick Tramontozzi					
Current Que		nments:									
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)						
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of				
Proiected S	Spending	\$0.00	\$0.00	\$0.00	\$526,400.00	\$526,400.00	9/30/2017				

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$50,000.00							

STFLIB CP6671		rm Financing - Fo	erguson Library - AIN LIBRARY	Capital			
		ssroom, conference	projection equipmo	-	• •	for spaces in renova	ted Main
Start Date:		% Complete:	0				
End Date:		Status Code	In Progress		Project Manager:	Nicholas Bochicchio	
Current Qu	arter Com	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of
Projected Spending		\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$50,000 \$0 \$0 \$0				

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 12/13	12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17							
		\$50,000.00								

Office of the Mayor - Community Development
CP6751 GOVERNMENT CENTER MICROGRID PROJECT

The City issued a RFP for Energy Services Company (ESCO) to identify potential energy & water savings to Stamford Government Center, as well as, Board of Education buildings. A Selection Committee chose Con Edison Solutions as the wining ESCO. The City has negotiate an agreement with the ESCO to conduct an Investment-Grade Audit (IGA) of all buildings in the project. The City will need to encumber the ESCO's "walk away" contingency fee (\$190,000) if the City decides not to proceed with the Energy Savings Performance Contract after the IGA is complete. Based on the IGA the City will negotiate an energy services agreement with the ESCO to implement the desired ECMs with savings guaranteed by the ESCO. Based on the savings guarantee, the City arranges financing to pay the ESCO to do the work.

Start Date:		% Complete:			
End Date:		Status Code		Project Manager:	Nancy Pipicelli
	_				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2015/2016	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$65m Bond	\$190,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$190,000.00						

0220	Operations: Engineering - Engineering									
CP6752	STAMFO	STAMFORD CONSERVATION								
Preserve, conserve and protect buildings, objects, landscapes or other artifacts of historical significance										
Start Date:	te: % Complete:									
End Date:		Status Code	Not Yet Begun	P	Project Manager:	Lou Casolo				
Current Qu	arter Con	nments:								
Shall be ap	plied towa	ord Hoyt Barnum ar	nd Barn at 200 Stav	wberry Hill Ave. N	lew School					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Drojected 9	Spanding	\$0.00	\$20,000,00	\$20,000,00	\$35,000,00	\$75,000,00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$75,000.00	\$0	\$0	\$0	\$0	\$0	\$75,000
Total:	\$0.00	\$75,000.00	\$0	\$0 \$0 \$0 \$0 \$0 \$75,000				

Operations: Public Services - Traffic & Road Maintenance
CP6754 STORAGE UNITS FOR SOCIAL SERVICES @ CITY GARAGE

Purchase and locate new storage units (12) to be used by Social Services for the Housing Program in a new secure location at the City Garage to be in compliance with mandated state regulations and DEEP. Provide new fencing to ensure the security of the new storage units and to isolate them from the City Garage yard which also helps protect City Garage assets.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Thomas Turk

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	cal Year Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$60,000.00						

	Stamford Fire Department SCOFIELD AREA TEMPORARY FIREHOUSE							
For the construction of a temporary fire house in the Scofield area in order to cover that area of the city with proper fire protection								
Start Date:		% Complete:						
End Date:		Status Code	,	Pi	roject Manager:	revor Roach, Fire Ch	nief	
Current Qu	arter Com	ments:			_			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	:	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	mmary by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

CLC	Childcar	e Learning Cente	er - Capital					
CP6756	MAPLE A	AVE FLOORING						
moisture co longer imp	lway and i ontent wh ervious an	ich has resulted in d has become a he	the build up of mo	_		e. The existing floori hed floor. The finish	•	
Start Date:	:	% Complete:						
End Date:		Status Code	Not Yet Begun		Project Manager: Domenick Tramontozzi			
Current Que		iments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)			
		10/1/17 - 12/31/17 1/1/18 - 3		4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of	
Projected Spending		\$0.00	\$0.00	\$0.0	00 \$113,191.9	9 \$113,191.99	9/30/2017	

Appropriat	priations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 17/18	17/18 \$25m Bond	\$32,000.00	BOF 06/08/2017					
		\$32,000.00						

0211a Operations: Public Services - Stormwater Management

CP6757 RECONSTRUCTION OF STORMWATER WASTE DEBRIS DROP -OFF STATION

Reconstruction of the waste debris drop-off station used by the vacuum trucks to unload their contents. Current drop-off station is not functional and will not be able to handle the volume being generated by the work being performed per the City's MS4 permit. Need to redesign and rebuild a new station that can handle the new volume requirements.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Thomas Turk

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$270,000.00	\$270,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$270,000.00	\$270,000	\$270,000 \$0 \$0 \$0				

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$20,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$300,000.00	BOF 06/08/2017					
		\$320,000.00						

0335 CP6758		Police - Emergency Communications Center 111 COMMUNICATIONS - CAD AND MOBILE DATA UPGRADE PHASE 2								
This is Phas	se 2 of the	911 Communication	ons Center CAD and	d Mobile Data Up	grade for Next Ge	n 911				
Start Date: % Complete:										
End Date:		Status Code	Completed	P	Project Manager:	Ted Jankowski				
Current Qu	arter Con	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$65m Bond	\$110,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$110,000,00						

0351 CP6759		Fire Department RIVER STATION #1 IMPROVEMENTS							
Former TO Addition	, ,								
Start Date:	:	% Complete:							
End Date:		Status Code		Pr	oject Manager:	revor Roach, Fire Ch	nief		
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0

0351 CP6760		d Fire Department F RIVER STATION #2 IMPROVEMENTS							
Former TO Boiler \$7 Windows a	5,000	\$100,000							
Start Date:		% Complete:							
End Date:		Status Code	1		Project Manager:	Trevor Roach,	Fire Ch	nief	
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	Total		Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.	00 :	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$70,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$170,000.00							

SCA CP6761		nford Center for the Arts - Capital ILITIES IMPROVEMENT, PLUMBING								
Plumbing b	elieved to	be original from 1	927 is failing needs	to addressed						
Start Date:		% Complete:	55%							
End Date:		Status Code	In Progress	P	Project Manager: Nancy Ormsby					
Current Qu	arter Con	nments:			L					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	, , ,	4/1/18 - 3/31/19		Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00			9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$151,000.00	\$151,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$151,000.00	\$151,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$151,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$151,000,00						

0670 CP6762		ofield Manor - Capital OFIELD MANOR KITCHEN IMPROVEMENTS								
Installation	of Stove I	Range hood fire su	opression system, I	RTU, cooler refri	dgeration and dum	bwaiter.				
Start Date:	Start Date:									
End Date:		Status Code	Dept Recommend Cl	lose Out p	Project Manager:	Nancy Ormsby				
Current Qu	arter Con	nments:			'					
		(4.00 P)	(04 400 Days)	/C + - 40 B4 + 1 1	(
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$57,485.00	\$57,485	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$57,485.00	\$57,485	\$0	\$0	\$0	\$0	\$0

0221 Operations: Engineering - Traffic Engineering

CP6763 TRAFFIC SIGNAL COORDINATION

This is city's commitment to secure \$3,000,000 Federal Grant. This must be available to secure the grants. With out these funds the city will be missing a opportunity to secure the Federal Funds. This project is funded under CMAQ federal program. Project includes Traffic Signal coordination of 205 signals to improve traffic safety, flow and efficiency. This request is to fund the signal system timing optimization portion of the project.

Start Date: % Complete: 55%

End Date: 12/1/2020 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spendi	ng \$0.00	\$0.00	\$3,398,388.18	\$0.00	\$3,398,388.18	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$3,600,000.00	\$600,000	\$0	\$0	\$3,000,000	\$0	\$0	
Total:	\$0.00	\$3,750,000.00	\$750,000	\$0	\$0	\$3,000,000	\$0	\$0	

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$600,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$750,000.00							

O220 Operations: Engineering - Engineering

CP6784 MICHAEL F. LIONE MEMORIAL PARK LIGHTING

Adding lights to Michael F. Lione Park (100% Grant Funded)

Start Date: 1/4/2016 **% Complete:** 100%

End Date: 1/4/2016 Status Code Completed Project Manager: Nancy Pipicelli

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$537,000.00	\$0	\$0	\$537,000	\$0	\$0	\$0
Total:	\$0.00	\$537,000.00	\$0	\$0	\$537,000	\$0	\$0	\$0

Operations: Engineering - Traffic Engineering
CP6801 TRAFFIC SAFETY STUDY

TRAFFIC SAFETY STUDY

Start Date: 4/3/2012 % Complete: 0
End Date: 4/3/2012 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$5,000.00	\$0	\$0	\$0	\$0	\$0	\$5,000
Total:	\$0.00	\$5,000.00	\$0	\$0	\$0	\$0	\$0	\$5,000

O221 Operations: Engineering - Traffic Engineering CP6804 STAMFORD STREET SMART INITIATIVES

To reconstruct pedestrian ramps to address numerous complaints from visually impaired pedestrians regarding the orientation of ramps and positioning of tack tiles. Current ramp configuration compromises visually impaired pedestrian safety . This project is to orient visually impaired pedestrian direction of travel at designated crossing especially at signalized intersections to realign ramps and place the tack tiles parallel to the crosswalks to improve pedestrian safety.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$378,902.27	\$0.00	\$378,902.27	9/30/2017

Appropriat	ions Summary l	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$102,200.00	\$100,000	\$0	\$0	\$0	\$0	\$2,200	
Total:	\$0.00	\$202,200.00	\$200,000	\$0	\$0	\$0	\$0	\$2,200	

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$145,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$245,000.00							

0351	Stamfor	d Fire Departmer	nt				
CP6805	SELF CO	NTAINED BREATI	HING APPARATU	S (SCBA)			
standard 18	852 for fire	ntained Breathing efighter safety. This	• • • • •				
Start Date:		% Complete:					
End Date:		Status Code		Pr	oject Manager:	revor Roach, Fire Ch	ief
Current Qu	arter Con	nments:			_		
						1	
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$975,000.00	\$975,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,375,000.00	\$1,375,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$341,385.13	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$600,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$825,000.00	BOF 06/08/2017						
		\$1,766,385.13							

0351	Stamfor	d Fire Departme	nt				
CP6806	FIRE MA	INTENANCE GAR	RAGE				
Acquisition	of portab	le truck lifts to rep	lace the current ou	itdated fixed unit.			
Start Date:		% Complete:					
End Date:		Status Code		Project Manager:			nief
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000					

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$1,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$1,000,00							

0230 Operations: Land Use - Administration CP6807 SOUTH END IMPLEMENTATION STUDY

Implementing the findings of Phase I South End Study, the City needs to understand the possibilities for leveraging other funding, implementing the City's Economic Development Plan for addressing the current and foreseeable buildings vacancies, and protecting parcels, parks, public facilities, and conflicting land uses, especially for future uses, and address the linkages between the Downtown and South End neighborhoods.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Ralph Blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropria	tions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$100,000.00						

SCA CP6808		amford Center for the Arts - Capital TERIOR FINISHES							
Auditorium Camera Sys	•	Plaster Restoration;	; Health and Safety	Improvements	such as trip/fall car	pet and ADA lift at p	it; and Security		
Start Date:		% Complete:	95%						
End Date:		Status Code	In Progress		Project Manager:	Nancy Ormsby			
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.00	0 \$0.00	9/30/2017		

Appropriat	ions Summary l	by Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2015/2016	\$0.00	\$141,975.00	\$141,975	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$141,975.00	\$141,975	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$141,975.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$130,700.00	BOF 06/08/2017				
		\$272,675.00					

0262 Op	Operations: Administration - Maintenance Parks							
CP6809 SC	SCALZI PARK PHASE 4- EXISTING BATHROOM							
Scalzi Park- rer	novation of existing maint	enance building w	hich includes bathr	ooms which need	to be ADA compat	ible		
Start Date:	% Complete:							
End Date:	Status Code		Pro	ject Manager:	Cevin Murray			
Current Quart	er Comments:			L				
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spe	nding \$0.00	\$0.00	\$75,000,00	\$0.00	\$75,000,00	9/30/2017		

Appropriat	ions Summary l	by Fiscal Year			Funding				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$75,000.00	\$75,000						

	Operations: Administration - Maintenance Parks IMPLEMENTATION OF PHASE 1 OF MASTER PLAN- CUMMINGS/WEST BEACH							
CONSTRUCTION OF NEW PAVILLIONS, ADA COMPLIANT RESTROOMS/SHOWERS/RECONFIGURED ATHLETIC FIELDS AND MARINA UPGRADES.								
Start Date:	% Complete:							
End Date:	Status Code		Pro	oject Manager:	Kevin Murray			
Current Quar	ter Comments:			_				
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spe	ending \$0.00	\$0.00	\$0.00	\$1,000,000.00	\$1,000,000.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2015/2016	\$0.00	\$1,000,000.00	\$600,000	\$0	\$0	\$0	\$0	\$400,000
Total:	\$0.00	\$1,000,000.00	\$600,000	\$600,000 \$0 \$0 \$0 \$400,000				

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$125,089.87	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$189,265.21	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$285,644.92	BOF 06/08/2017					
		\$600,000,00						

0262	Operation	Operations: Administration - Maintenance Parks						
CP6811	COVE IS	VE ISLAND BEACH RESILIENCY PROJECT						
Installation	of create	d dunes along the ϵ	east beach of the p	ark and installation	n of secured park	amenities.		
Start Date:		% Complete:						
End Date:		Status Code	,	Pro	oject Manager:	Kevin Murray		
Current Qu	arter Con	nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$350,001.00	\$350,001.00	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$350,001.00	\$350,001	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$350,001.00	\$350,001	\$350,001 \$0 \$0 \$0 \$0					

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$0.00						

0261 (Operatio	perations: Administration - Maintenance Facilities									
CP6812 S	TAMFO	RD EMS UPGRAI	DES								
Description-	Description- Building upgrades for EMS Headquarters										
Start Date:		% Complete:									
End Date:		Status Code		Pro	oject Manager: K	evin Murray					
Current Qua	rter Com	iments:			_						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)						
				,							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of				
Drojected Sn	ending	\$0.00	\$0.00	\$50,000,00	\$0.00	\$50,000,00	9/30/2017				

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0.00

Projected Spending

0221 CP6813	•	ns: Engineering FF-STREET PARI	- Traffic Enginee	ring			
Install Off-s requests.	street parki	ng in two of the e	xcess properties to	comply with an	d satisfy project pu	blic outreach and	their input
Start Date:	:	% Complete:	40%				
End Date:	12/1/20	O19 Status Code	In Progress		Project Manager:	James Travers	
Current Qu	arter Com	ments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		
	,	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other						
FY 2015/2016	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	

\$400,000.00

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$400,000,00							

\$400,000.00

9/30/2017

\$400,000.00

\$0.00

0335 CP6814		Emergency Comr DE RADIO REPLAC									
Replacement of out of production and inadequate radio systems in all City of Stamford Departments.											
Start Date:	Start Date:										
End Date:		Status Code	On Hold		Project Manager:	Gregory D. Tomlin					
Current Qu	arter Con	nments:									
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months)						
		(1-90 Days)	(91-180 Days)	(9 to 18 Mouth	s) (+18 Months)						
		10/1/17 - 12/31/17	Total	Free Balance as of							
Projected S	Spending	\$0.00	\$0.00	\$0.0	00 \$0.0	0 \$0.00	9/30/2017				

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth						
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	

0221 Operations: Engineering - Traffic Engineering

CP6815 WEST AVENUE @ WEST MAIN STREET INTERSECTION IMPROVEMENTS

The Developer has agreed to provide the city with a cash contribution of \$500,000 toward the project construction, and right-of-way at north west and southeast corners of the intersection. City has applied for STP grants with a Priority # 1. This project will provide left-turn lanes on all approaches to the intersection to improve traffic safety and efficiency of traffic operations.

Start Date: % Complete: 50%

End Date: 12/1/2019 Status Code In Progress Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$2,955,065.40	\$0.00	\$2,955,065.40	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$2,500,000.00	\$500,000	\$0	\$1,500,000	\$0	\$0	\$500,000
Total:	\$0.00	\$3,000,000.00	\$1,000,000	\$0	\$1,500,000	\$0	\$0	\$500,000

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
		\$200,000.00								

0262 CP6816	•	erations: Administration - Maintenance Parks YWIDE TREE REPLANTING									
Replanting	program	citywide resulting f	rom damaged/rem	oved trees							
Start Date:	:	% Complete:									
End Date:		Status Code		Pro	oject Manager: K	evin Murray					
Current Qu	arter Con	nments:									
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)						
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of				
Projected S	Spending	\$0.00	\$0.00	\$51,217.91	\$0.00	\$51,217.91	9/30/2017				

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					
FY 2015/2016	\$0.00	\$100,000.00	\$88,000	\$0	\$12,000	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$138,000	\$0	\$12,000	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 15/16	15/16 \$65m Bond	\$88,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017						
		\$113,000.00							

		ce of Public Safety, Health & Welfare - Director LIC SAFETY SECURITY CAMERAS & EMERGENCY SAFETY POLES									
Blue Light E	mergency	Phone Towers wit	h Video Surveillan	ce (9) \$225,000							
Start Date:		% Complete:									
End Date:		Status Code		P	roject Manager:	Veera Karukonda					
CP6817 PUBLIC SAFETY SECURITY CAMERAS & EMERGENCY SAFETY POLES Blue Light Emergency Phone Towers with Video Surveillance (9) \$225,000 Start Date:											
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)						
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of				
Projected Sp	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017				

Appropriat	ions Summary l	by Fiscal Year		Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2015/2016	\$0.00	\$500,000.00	\$350,000	\$0	\$0	\$0	\$0	\$150,000			
Total:	\$0.00	\$500,000.00	\$350,000								

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 14/15	14/15 \$50m Bond	\$150,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$250,000,00							

0220 Operations: Engineering - Engineering

CP6818 1050 WASHINGTON BLVD. ENVIRONMENTAL REMEDIATION

This request is used to perform environmental services at 1050 Washington Boulevard, Stamford (the "Site"). The Site was identified in earlier environmental assessments as meeting the definition of an "Establishment" as defined in the State of CT Property Transfer Act (the "Transfer Act"). Be defition, this portion of the Site would require further investigation and remediation in accordance with State of CT Remediation Standard Regulations upon certain transfers of the real estate.

In November 2009, the City acquired the Site and submitted Environmental Condition Assessment Form to CTDEP. In accordance with the Transfer Act, the City must engage a Licensed Environmental Professional to oversee the investigation and remediation of this Establishment. Final report of investigation was due 2/4/2014, but was never submitted to CTDEEP.

Start Date:	2/9/2010	% Complete:	5%		
End Date:	6/29/2018	Status Code		Project Manager:	Jeff Brown
Current Qua	The state of the s				
Consultant 7	TRC was chos	en to supervise	the final envioronmental cl	ean up of the site during t	the winter of 2017 and Spring of

2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$362,000.00	\$0.00	\$362,000.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$97,000.00	\$97,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$97,000.00	\$97,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 15/16	15/16 \$65m Bond	\$97,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$97,000.00						

0263	•	erations: Recreation and Leisure Services RRY CONNERS RINK ICE SLAB								
CP6880	TERRY C	ONNERS RINK IC	E SLAB							
Replaceme	nt of Ice S	ab, due to the flav	ved installation of t	the 2004 Capita	al Project of the	concr	ete slab/piping			
Start Date: % Com		% Complete:								
End Date:	: Status Code		Not Yet Begun		Project Manager:		Domenick Tramontozzi			
Current Qu	arter Com	ments:				_				
Project is b	eing inves	tigated but will ne	ed additional fundi	ng.						
		(1-90 Days)	(91-180 Days)	(6 to 18 Montl	ns) (+18 Mon	ths)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/	19 4/1/19 P	us	Total	Free Balance as of		
Projected Spending		\$0.00	\$0.00	\$0.	00 \$200,0	00.00	\$200,000.00	9/30/2017		

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
Total:	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000

\$0.00

\$150,000

\$0.00

\$150,000.00

(\$925.00)

Projected Spending

Total:

0261 CP6901	•	ons: Administrati CITY FACILITIES	on - Maintenand	ce Facilities				
•		ces to obtain drav	• • •		s related to	contair	ning materials (ACN	ብ) and provide
Start Date	:	% Complete:	20%					
End Date:		Status Code	In Progress		Project Ma	nager:	Nancy Ormsby	
Current Q	uarter Con	nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18	Months)		
		10/1/17 - 12/31/17	. , ,	4/1/18 - 3/31/1		19 Plus	Total	Free Balance as of

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$925.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0

\$0

\$0.00

\$0

\$0.00

\$0

9/30/2017

\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$97,260.34						
FY 05/06	05/06 Bond Issue (\$59M)	\$850.00						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$12,562.10						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$38,402.56						
		\$149,075.00						

0033 Special Revenue - Water Pollution Control
CP6904 WPCA MAJOR REPLACEMENT

This account is used for major repairs of process tanks and equipment associated with the treatment of wastewater including pumps, clarifiers, solids handling equipment, etc.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$37,349.21	\$0.00	\$37,349.21	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$300,000.00	\$0	\$300,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$2,217,327.71	\$0	\$2,217,328	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$0	\$2,000,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$10,567,327.71	\$0	\$10,567,328	\$0	\$0	\$0	\$0

_		_		
Ron	de	Iccura	History	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$700,000.00	
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$706,018.79	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$4,036,723.55	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$2,625,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$8,067,742.34	

\$0.00

\$0.00

Projected Spending

0261	Operations: Administration - Maintenance Facilities								
CP6908	ROOF REI	PLACEMENT							
Upgrade ci	ty owned ro	ofs that have pas	sed its warranty/u	seful life					
Start Date:	•	% Complete:	75%						
End Date:		Status Code	In Progress		Project Manag	er:	Nancy Ormsby		
Current Qu	uarter Comr	ments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Mon	ths)			
	1	.0/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 P	lus	Total	Free Balance as of	

\$0.00

\$0.00

9/30/2017

\$0.00

Appropriat	tions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$930,608.00	\$930,608	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$160,000.00	\$160,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,515,608.00	\$2,515,608	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,629,917.47	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$44,953.58	
FY 05/06	05/06 Bond Issue (\$59M)	\$131,861.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$309,145.52	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,774.85	
FY 11/12	11/12 \$45m Bond	\$166,577.24	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$81,377.52	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
		\$2.515.608.00	

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$448,968.52	\$0.00	\$448,968.52	9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$4,275,420.00	\$0	\$0	\$4,275,420	\$0	\$0	\$0
Total:	\$0.00	\$4,275,420.00	\$0	\$0	\$4,275,420	\$0	\$0	\$0

	•	rguson Library - Capital OOKMOBILE REPLACEMENT								
Replace the 1999 vehicle - a mobile library branch - which is equipped with both traditional library materials as well as mobile technology.										
Start Date:		% Complete:								
End Date:		Status Code	,	Pro	oject Manager:	licholas Bochicchio				
Current Qua	arter Com	nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 17/18	17/18 \$25m Bond	\$250,000.00	BOF 06/08/2017					
		\$350,000,00						

\$250,000.00

0261 Operations: Administration - Maintenance Facilities

CP7019 ADA COMPLIANCE- CITY FACILITIES

Prepared detailed report by outside consultant Institute of Human Design of all City Facilities which indicates these regulations adopted revised, enforceable accessibility standards called the 2010 ADA Standards for Accessible Design "2010 Standards" or "Standards". The 2010 Standards set minimum requirements – both scoping and technical – for newly designed and constructed or altered State and local government facilities, public accommodations, and commercial facilities to be readily accessible to and usable by individuals with disabilities

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Kevin Murray

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$97,113.67	\$100,000.00	\$197,113.67	9/30/2017

	Appropriations Summary by Fiscal Year			Funding Sources					
	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
F	Y 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
	Total:	\$0.00	\$200,000.00	\$200,000	\$200,000 \$0 \$0 \$0				

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017						
		\$200,000.00							

0262 CP7043	Operations: Administration - Maintenance Parks BARRETT PARK BUILDING REPLACEMENT								
Replacemei programs fo	Replacement/Renovation of building to be able to have proper storage and hold parks and Recreation w rooms to hold citywide programs for organized groups and recreation needs. Also included will be new ADA bathrooms. tart Date: **Complete: **Complet								
End Date:		Status Code		Pr	oject Manager:	Kevin Murray			
Current Qu	arter Con				1				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spending		\$0.00	\$0.00	\$0.00	\$99,810.24	\$99,810.24	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000					

0220	Operation	erations: Engineering - Engineering							
CP7099	School F	Readiness Exp/Ed	Hunt Complx						
Start Date: End Date: Current Qu		% Complete: Status Code nments:		Pro	oject Manager:	eff Pardo			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Drainstad (nandina	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000	
FY 2008/2009	(\$666.85)	(\$447,000.00)	\$0	\$0	\$0	\$0	\$0	(\$447,000)	
FY 2016/2017	(\$500.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$1,166.85)	\$53,000.00	\$0	\$0	\$0	\$0	\$0	\$53,000	

Operations: Administration - Maintenance Facilities
CP7100 GLENBROOK COMM CTR CONSTRUCTION

Renovation and code compliance to provide facilities that will enhance community programs & school programs.

Start Date: 95%
End Date: Status Code Completed Project Manager: Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$445,000.00	\$445,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 05/06	05/06 Bond Issue (\$59M)	\$134,147.72							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$56,428.71							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$8,721.00							
FY 11/12	11/12 \$45m Bond	\$4,400.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$191,302.57	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$445,000.00							

0220	Operation	ons: Engineering	- Engineering				
CP7108	MILL RC	AD DRAINAGE IN	//PROVEMENT				
Drainage de	esign, inst	allation and roadwa	ay improvement p	roject in the vicinit	y of #260, 263, 26	64, 328 Mill Road	
Start Date:		% Complete:					
End Date:		Status Code		Pro	oject Manager:	Frank Vonella	
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000 \$0 \$0 \$0					\$0

Bonds Issue	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 16/17	16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$325,000.00	BOF 06/08/2017				
		\$350,000,00					

STF Short Term Financing - Capital

CP7149 PUBLIC SAFTEY EQUIPMENT REPLACEMENT & UPGRADE

Tasers (34) \$51,000 – Equip additional Police Officers with Tasers and replace Existing Tasers that have reached the end of their useful life.

Police Trauma Kits with Tourniquets \$20,000 - Life saving equipment to be used by Police Officers

Thermal Imaging Cameras TIC (3) \$21,000 – Firefighting Tool to detect heat signatures for rescue and to extinguish fire.

Hose (8,000') \$58,000 – Annual Replacement of expired and defective hose.

Hydraulic Tools/Equipment (2) \$30,000

PS Radio Battery Replacement (100) \$10000 Existing radios require battery replacement as the batteries have reached their useful life.

High Band Radio for EOC \$1200 - Required by the State for emergency communications.

Miscellaneous Tools and Equipment \$7600

Animal Control (Storage/GPS/Display equipment) \$1,200

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Ted Jankowski
C	 			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2016/2017	\$0.00	\$365,400.00	\$0	\$0	\$0	\$0	\$0	\$365,400
Total:	\$0.00	\$365,400.00	\$0 \$0 \$0 \$0 \$36					\$365,400

Special Revenue - E.G. Brennan Golf Course

CP7150	BRENNAN GOLF COURSE
Brennan G	iolf Course upgrades - Complete Clubhouse renovation to include new energy efficient lighting, bathroom/shower and
بممسسميا مما	us vana vatian, and asstual sin as ditioning

locker room renovation, and central air conditioning.

Start Date: 7/1/2017 % Complete: 5%

Start Date: 7/1/2017 % Complete: 5%
End Date: Status Code In Progress Project Manager: Mike Sullivan

Current Quarter Comments:

0043

Funds encumbered for Grasso Construction, \$400,000, for renovation and paving of the parking lot. Work scheduled to begin in early October. \$13,710 accounts Flat Roof / Sheetrock in the course meeting room. Remaining fund for Clubhouse.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$13,710.00	\$285,656.37			9/30/2017

Appropriat	ions Summary l	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2016/2017	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000
Total:	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000

Bonds Issue	Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes			
FY 17/18	17/18 \$25m Bond	\$700,000.00	BOF 06/08/2017			
•		\$700.000.00				

CP7152	RICH FORUM EXTERIOR ENVELOPE
SCA	Stamford Center for the Arts - Capital

The Rich Forum was opened in 1992, and the roof and the EIFS (exterior insulation system) are past their useful life and need to be addressed.

End Date:	Status Code	Not Yet Be	gun	Project Manager:	Nancy Ormsby
End Date:	Status Code	Not Yet Be	gun	Project Manager	Nancy Ormsby
Start Date.	∕₀ Complete.	070			
Start Date:	% Complete:	0%			

	(1-90 Days)	(91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$235,000.00	\$235,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$235,000.00	\$235,000 \$0 \$0					\$0

0351 Stamford Fire Department

CP7181 PERSONAL PROTECTION EQUIPMENT (PPE)

For the purchase of Turn Out Gear for all Stamford Firefighters, Career & Volunteer. Per the new CBA, each member receives new gear every 5 years. Turn out gear in this regard includes coat, pants. NFPA standard 1871 requires the retirement of this equipment within 10 years of the date of manufacturer, best practice is for each firefighter to be issued 2 sets of Turn out gear to allow for repair and decontamination of each. The hazards related to cancer and contaminates that are retained within the gear is becoming clearer through studies every year. Springdale and Long Ridge have not replaced their turn out gear within the last 10 + years. The entire department has better than 330 members required to have turn out gear.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief
	 -			

	(1-90 Days)	(91-180 Days)	-180 Days) (6 to 18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$211,500.00	\$211,500	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$211,500.00	\$211,500	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
		\$200,000,00								

Operations: Administration - Maintenance Facilities
CP7209 EID (Energy Improvement Project)

Start Date: 12/20/2016 **% Complete:** 20%

End Date: 12/20/2016 Status Code In Progress Project Manager: Laura Burwick

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropria	tions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2016/2017	(\$1,700,000.00)	\$10,886,717.00	\$7,527,514	\$0	\$0	\$0	\$0	\$3,359,203	
Total:	(\$1,700,000.00)	\$10,886,717.00	\$7,527,514	\$0	\$0	\$0	\$0	\$3,359,203	

Bonds Issue	onds Issue History										
Fiscal Year	Fund Name	Amount	Notes								
FY 11/12	11/12 \$45m Bond	\$320,348.30	BOF 6/12/14 Repurposed on 5/11/17								
FY 12/13	12/13 \$50m Bond	\$1,256.09	BOF 6/12/14 Repurposed on 5/11/17								
FY 14/15	14/15 \$50m Bond	\$739,970.74	BOF 7/10/14 Repurposed on 5/11/17								
FY 15/16	15/16 \$65m Bond	\$345,000.00	BOF 07/09/2015 Repurposed on 5/11/17								
FY 16/17	16/17 \$45m Bond	\$870,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17								
FY 17/18	17/18 \$5m 10 Year Bond	\$4,200,000.00	BOF 06/08/2017								
,		\$6,476,575.13									

0221 Operations: Engineering - Traffic Engineering

CP7306 HIGH RIDGE ROAD & LONG RIDGE ROAD - IMPLEMENTATION

Implement short-term recommended measures from the HIGH RIDGE ROAD & LONG RIDGE ROAD corridor plan to improve quality of life, safety and operation and to accommodate non-motorized modes of transportation. Safety measures include installing plastic delineators between Vine Road and Dunn Ave to restrict left-turning movements. This would prevent crashes related to left turns, which is the primary cause of crashes in this area. Other urgent safety features include signal coordination, installing ADA ramps and pedestrian signals, high-visibility crosswalks, interactive speed signs, and enhanced bus shelters and landing areas.

Start Date:		% Complete:			
End Date:	12/1/2020	Status Code		Project Manager:	Emily Provonsha
C	• 6				

	(1-90 Days)	ys) (91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,000,000.00	\$1,650,000.00	\$2,650,000.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$2,650,000.00	\$150,000	\$0	\$2,500,000	\$0	\$0	\$0
Total:	\$0.00	\$2,650,000.00	\$150,000	\$0	\$2,500,000	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$150,000.00							

	Operations: Engineering - Traffic Engineering STAMFORD URBAN TRANSITWAY - PHASE II - PARKING AREA								
To purchase excess properties located at 384 Elm Street; 921/923/925 East Main Street from Federal Transit Administration to mitigate on-street parking eliminated due to Stamford Urban Transitway to conform to Federal grant requirements.									
Start Date: End Date:		% Complete: 20 Status Code	Project Manager: James Travers						
Current Qu	arter Com	ments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	1	.0/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	pending	\$0.00	\$0.00	\$900,000.00	\$0.00	\$900,000.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$50,000,00							

0221 Operations: Engineering - Traffic Engineering

CP7668 ATLANTIC STREET @ MAIN STREET INTERSECTION SAFETY IMPROVEMENTS

Atlantic Street @ Main Street intersection safety will be improved with a raised intersection with installation of pedestrian Crosswalks with enhanced pedestrian detectors. This project will be funded through Local Transportation Capital Improvements Program (LOTCIP).

Start Date: 7/2/2018 % Complete: 0%
End Date: 7/2/2020 Status Code Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$2,000,000.00	\$0.00	\$2,000,000.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0
Total:	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0

O351 Stamford Fire Department
CP7669 LUCAS AUTOMATED CPR UNIT

Lucas automated chest compression unit. This request will allow all of our front line units to provide accurate and continuous automated CPR (chest compressions) to victims in cardiac arrest. These units are currently on three of the career units. In a pre-hospital real use study** the hands-on ratio with manual CPR was on average 78% with manual CPR and 91% with LUCAS CPR- as measured over the entire resuscitation episodes of approx. 33-40 minutes. The hands-on time of manual CPR decreased from 81% on the scene to 73% during transport, whereas LUCAS stayed at the same high hands-on ratio (90-92%) both on scene and during transport. We would like to have one Lucas on all of our front line units.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief
	 -			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
		\$50,000.00						

Operations: Engineering - Traffic Engineering

CP7901 STRAWBERRY HILL AVENUE @ ROCK SPRING ROAD INTERSECTION IMPROVEMENTS

To improve traffic safety, flow & operation at Strawberry Hill Avenue @ Rock Spring Road/ Strawberry Hill Court intersection of by realigning Rock Spring Road approach to the intersection with Strawberry Hill Court approach. This must be completed by the Strawberry School is completed for safe & efficient traffic operation. The funding is a must to secure \$2,000,000 LOTCIP toward construction.

Start Date: 7/2/2017 % Complete: 0%

End Date: 7/2/2020 Status Code Project Manager: James Travers

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$75,000.00	\$0.00	\$75,000.00	9/30/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

O230 Operations: Land Use - Administration
CP7908 MILL RIVER GREENWAY - PHASE II

Mill River Greenway North is a .6-mile greenway connection that will run along the river from Greene Street to Scalzi Park behind Hart Magnet School, Cloonan Middle School and Wright Tech. The project includes new paths, lighting, green infrastructure that will protect water quality, new plantings and an environmental education landscape, outdoor classroom and amphitheater for Hart. It is designed and ready to be built. Its estimated cost is \$2.2 million. The City and Mill River Collaborative are seeking state and private funding that will require a local match.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Ralph Blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
-		\$400,000.00					

0330	Police - I	Department Wid	e				
CP7912	SPECIAL	TY POLICE VEHIC	CLES				
Dept.	Desc.			Price	Extended	Term	
Police	Marine	Division Shallow V	Vater Boat \$	160,000 \$	160,000 10) years	
Start Date:		% Complete:					
End Date:		Status Code		P	roject Manager:	Scott Duckworth	
Current Qu	arter Com	ments:					
Comments	- Commer	its - \$250,000 for S	SRT Response Truc	k (Bearcat). Await	ing Bonding		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$250,000.00	\$0.00	\$0.0	0 \$250,000.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000					

0351 CP7949		Stamford Fire Department PERSONAL ESCAPE SYSTEM (PES)								
ladder. This	this piece of equipment will allow a firefighter an additional option to escape from an upper story window without the use of a adder. This is an essential piece related to firefighter survivability. \$350 per unit **Complete: % Complete: % Complete:									
Start Date:		% Complete:								
End Date:		Status Code		P	roject Manager:	Trevor Roach, Fire Ch	nief			
Current Qu	arter Con	nments:			L					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017			

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$0.00					

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$290,000.00	\$290,000	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	(\$124,642.14)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	(\$32,034.22)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$5,339.86)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$162,016.22)	\$715,000.00	\$715,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$291,896.95						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$42,459.09						
FY 05/06	05/06 Bond Issue (\$59M)	\$5,648.60						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$212,840.45						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$138.69						
		\$552,983.78						

\$4,211.74

Projected Spending

\$0.00

0260 CP8215	•	Operations: Administration - Maintenance AFETY STANDARDS/ADA COMPLIANCE							
	•	ce and correction of ng fountains.	hazardous conditi	ons in City park	facilities, including	g walking paths, r	estrooms,		
Start Date	:	% Complete:	80%						
End Date:		Status Code	In Progress		Project Manager:	Kevin Murray			
Current Q	uarter Co	mments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Month	s) (+18 Months				
		10/1/17 - 12/31/17	• • • • • • • • • • • • • • • • • • • •	4/1/18 - 3/31/1	· ·	Total	Free Balance as of		

\$20,000.00

\$0.00

9/30/2017

\$24,211.74

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant S				State Loan	Other
FY 1997/1998	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,425,000.00	\$1,425,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$1,227,809.58				
FY 03/04	03/04 Bond Issue (\$39.2M)	\$71,351.79				
FY 05/06	05/06 Bond Issue (\$59M)	\$125,838.63				
		\$1.425.000.00				

0212 Operations: Public Services - Fleet Management

CP8216 VEHICLE MAINTENANCE EQUIPMENT

Replace outdated and inoperable oil dispenser system with modern lube and fluid reel system. Replace non operational emergency generator that powers the facility in case of a blackout. Install heavy duty equipment lift and lube system at the Town Yard facility.

Start Date:	% Complete:	0			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Mike Scacco

	(1-90 Days)	(1-90 Days) (91-180 Days) (6 to 18 Months)		(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$185,000.00	\$185,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$64,000.00	\$64,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$82,175.00	\$82,175	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$12,139.32)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$12,139.32)	\$646,175.00	\$646,175	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$490,818.85				
FY 03/04	03/04 Bond Issue (\$39.2M)	\$91,778.03				
FY 11/12	11/12 \$45m Bond	\$51,438.80	BOF 6/12/14 Repurposed on 5/11/17			
		\$634,035.68				

0230 Operations: Land Use - Administration
CP8218 MASTER PLAN UPDATE

Update of City Master Plan and related infrastructure studies with neighborhood specific plans. Periodic review and up-date of Master Plan should occur on a regular basis given the complex and ever changing issues which affect Stamford. Funding will provide for "mid-term" review (2020) and comprehensive 10 year update (2014/2015)

Start Date: % Complete: 0
End Date: Status Code Project Manager: Ralph Blessing

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 1997/1998	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$440,000.00	\$440,000	\$0	\$0	\$0	\$0	\$0

Bο	nds	Issu	e Hi	istory	,
\mathbf{r}	ıııus	เววน	C 111	JUL V	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$113,757.99	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$21.60	
FY 05/06	05/06 Bond Issue (\$59M)	\$45,948.29	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,733.01	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$20,889.07	BOF 8/4/14
FY 17/18	17/18 \$25m Bond	\$36,000.00	BOF 06/08/2017
		\$220,349.96	

Operations: Engineering - Traffic Engineering
CP8219 TRAFFIC CALMING IMPLEMENTATION

To implement measures to improve safety and quality of life in residential areas and areas of high pedestrian use, based on the City's 2011 Traffic Calming Plan. The primary purposes of traffic calming projects are to minimize speeding and cut-through traffic in neighborhoods, reduce frequency of crashes, improve safety for non-motorizes users, and improve safety and livability. The 2011 Plan provides a broad vision and numerous location-specific solutions for traffic calming in Stamford's neighborhoods. Traffic calming measures outlined in the 2011 Traffic calming plan include road diets, sidewalks, mini-roundabouts, intersection realignment, high-visibility crosswalks, sidewalk extensions, raised crosswalks or intersections, median islands and chokers, chicanes, diverters, street closure, establish on-street parking, and dedicated bike lanes. All of the location-specific recommenations are a direct result of a comprehensive public input process. One important aspect of certain traffic calming measures includes ADA accessibility, which is a federal mandate, and for many of the sidewalk and intersection projects, upgrading existing curb ramps to ADA-compliant curb ramps will be part of the project.

C	• 6					
End Date:	4/1/2020	Status Code	In Progress	5	Project Manager:	James Travers
Start Date:	4/1/2013	% Complete:	30%			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$201,895.23	\$0.00	\$201,895.23	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$819,563.74							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$93,722.04							
FY 05/06	05/06 Bond Issue (\$59M)	\$70,067.86							
FY 11/12	11/12 \$45m Bond	\$14,161.15	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$102,485.21	BOF 7/10/14 Repurposed on 5/11/17						
		\$1,100,000.00							

0221 Operations: Engineering - Traffic Engineering

CP8225 ATLANTIC STREET RECONSTRUCTION

Reconstruction, widening & associated neighborhood streetscape improvements on Atlantic Street between South State St. and Washington Blvd.

Start Date: % Complete: 30%
End Date: 12/1/2023 Status Code In Progress Project Manager: James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$626,830.49	\$0.00	\$626,830.49	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2015/2016	\$0.00	\$475,000.00	\$0	\$0	\$0	\$0	\$0	\$475,000
Total:	\$0.00	\$775,000.00	\$100,000	\$0	\$0	\$0	\$0	\$675,000

Bonds Issue	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$47,713.71					
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,230.00	BOF 8/4/14				
EV 15/16	15/16 \$65m Rond	\$51,056,29	BOE 07/09/2015 Renurnosed on 5/11/17				

\$100,000.00

	•	erations: Administration - Maintenance Parks NE PARK CAPITAL UPGRADE							
Lione Park Ca	apital Up	grade in partnersh	ip with the Boys ar	nd Girls Club					
Start Date:		% Complete:							
End Date:		Status Code	,	Pro	ject Manager: K	evin Murray			
Current Quai	rter Com	ments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		` ',	. , ,	,			T		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Sp	ending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00			

0262 CP8701-	•	ons: Administrati OCUZZI PARK @ S					
John Boccu	ızzi Park @	Southfield Master	Plan				
Start Date:		% Complete:					
End Date:		Status Code		Pro	oject Manager:	Cevin Murray	
Current Qu	arter Con	nments:			_		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	-

0221 **Operations: Engineering - Traffic Engineering**

CP8702-SUMMER STREET CORRIDOR ACCIDENT REDUCTION PROGRAM

To reduce crashes on the highest density crash corridor on local roads in Stamford, the Transportation Department submitted a project to CTDOT's Local Road Accident Reduction Grant Program for \$792,404 to make systematic improvements on the Summer Street Corridor. The project consists of highly effective and proven measures to reduce crashes such as high-visibility crosswalks, sidewalk extensions, leading pedestrian interval signal timing, illuminated 'no turn on red' signs, illuminated 'turning vehicles yield to pedestrians in crosswalk' signs, retroreflective signal backplates, strategic on-street parking restrictions near intersections to improve sightlines, creation of new on-street parking where appropriate for traffic calming purposes, and speed

This is a shovel-ready project, and will be coordinated with roadway resurfacing on Summer Street in 2017. Here are the primary construction costs below. Note that signal timing and signage have been accounted for in other capital accounts.

- Summer/Hoyt: Milling \$1,935, Paving \$15,000, Permanent Trech Repair \$1,100, Thermoplastic Crosswalk \$43,000, Concrete Curb \$7,000, Concrete/Brick Extension Fill \$67,500, ADA Strip \$480, ADA Curb Ramp \$16,000, Total: \$152,015
- Summer/North: Milling \$602, Paving \$5,000, Permanent Trech Repair \$550, Thermoplastic Crosswalk \$38,000, Concrete/Brick Extension Fill \$36,000, ADA Strip \$420, Catch Basins \$6,000,
- Summer/Broad: Milling \$1,075, Paving \$8,000, Permanent Trech Repair \$550, Thermoplastic Crosswalk \$33,400, Granite Curb \$7,000, ADA Strip \$480, ADA Curb Ramp \$14,000, Catch Basins \$6,000, Total: \$106,505
- Summer/Main: Milling \$860, Paving \$7,500, Permanent Trech Repair \$2,000, Thermoplastic Crosswalk \$30,000, Granite Curb \$25,000, Concrete/Brick Extension Fill \$90,000, ADA Strip \$240, ADA Curb Ramp \$8,000, Catch Basins \$6,000, Total: \$169,600

Start Date:		% Complete:			
End Date:		Status Code		Project Manager:	Emily Provonsha
Current Ou	arter Comme	ntc			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

UZZI	Operations. Engineering - Trainic Engineering
CP8703-	TRAFFIC SAFETY & MOBILITY PROJECTS
identified i traffic safe	City Transportation Department receives requets for intersection modification; and has many intersection projects internally for improvements. This request is for the design and construction of small intersection projects to improve ety & mobility and minimize crashes at intersections. Projects will include minor geometry improvements (without n of property).
Start Date:	: % Complete:

Current Quarter Comments:

Status Code

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

Project Manager: James Travers

0221 CP8704-	•	ons: Engineering RB RAMPS FOR P	•	•			
	•			-		meet ADA standards deficient locations th	•
Start Date:		% Complete:					
End Date:		Status Code			Project Manager:	James Travers	
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of
Proiected S	pending	\$0.00	\$0.00	\$0.0	00 \$0.00	\$0.00	1

1/1/18 - 3/31/18

\$0.00

Operations: Engineering - Traffic Engineering
CP8705- BICYCLE AND PEDESTRIAN FACILITIES IMPLEMENTATION

% Complete:

10/1/17 - 12/31/17

\$0.00

Start Date:

Projected Spending

This project will accommodate implementing elements of comprehensive bicycle and pedestrian plan being developed to provide alternatives to automobiles. Implementation of this plan will be completed under different phases to contribute to a Complete Street strategy for building a safe, effective and well utilized bicycle and pedestrian network throughout the city, but predominantly most closely in the downtown, South Side, and interconnections to adjacent neighborhoods that will guide land use and capital budget decision on highway and sidewalk improvements for the next 10 to 20 years. A study is being initiated by the Regional Planning Agency currently known as WestCOG to be completed by next year.

End Date:	Status Code		Pro	oject Manager:	Emily Provonsha
Current Qu	arter Comments:				
•					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	

4/1/18 - 3/31/19

\$0.00

4/1/19 Plus

\$0.00

Total

\$0.00

Free Balance as of

0221 Operations: Engineering - Traffic Engineering

CP8706- SIDEWALK EXTENSIONS

To construct sidewalk extensions, which are currently painted, along Broad Street and other prioritized areas of Stamford as a result of the 2011 Traffic Calming Plan. The painted sidewalk extensions do not have the same traffic calming effect as concrete. Sidewalk extension projects on Broad Street were also planned for in the 2008 Walkable Stamford Plan and the 2011 Towards a Livable Downtown Plan. In addition to extending the sidewalk and tightening the geometry of intersections, these projects include installing ADA-compliant curb ramps throughout the City, which is part of a federal accessibility mandate. Sidewalk extensions calm traffic by narrowing the curb radius, and slow the speed at which cars make turns. Many of the crashes occurring within the downtown and throughout Stamford happen as a result of turning cars which fail to yield to pedestrians. Sidewalk extensions are one of the major recommendations of the 2011 Traffic Calming Plan, and these have been planned, and some painted, throughout the City with the intention of constructing them in concrete. Priority areas of implementation are those near to schools or areas with a high percentage of pedestrians, vulnerable users or zero-car households.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Emily Provonsha
C	 			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

0214 CP8707-	•	ons: Public Servic /ASTE MAINTEN					
		w maintenance gara					
Start Date:		% Complete:					
End Date:		Status Code	1	Pro	oject Manager:	Domenick Tramontoz	zi
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

0214 CP8708-	-	ons: Public Servic ER STATION POW					
Removal of	high volta	age gear which is n	o longer in use, ins	tallation of new el	ectrical enclosure	for Transfer Station	power supply.
Start Date:		% Complete:					
End Date:		Status Code		Pr	oject Manager:	Domenick Tramontoz	zi
Current Qu	arter Con	nments:			<u></u>		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

0214 CP8709-	•	ons: Public Servic ER STATION EXTE					
		Oft wood poles with n fenceline. Power	•		•	safety near storage	and parking
Start Date:		% Complete:					
End Date:		Status Code		P	roject Manager:	Domenick Tramontoz	zi
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

0211a CP8710-	•	ons: Public Servio ATION OF CULVE		•			
To restore per the MS		on of the culverts a	nd leak offs throug	shout the city to im	nprove stormwater	r drainage from the	e City's roads as
Start Date:	:	% Complete:					
End Date:		Status Code		Pro	oject Manager:	homas Turk	
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

0211 CP8711-	•	erations: Public Services - Traffic & Road Maintenance AFFIC/ROAD PAVING AND DRAINAGE										
•		drainage for roads of the new road.	s scheduled for rep	aving in order to p	rotect the City's pa	aving investment a	nd to ensure					
Start Date:		% Complete:										
End Date:		Status Code		Pro	oject Manager:	homas Turk						
Current Qu	arter Con	nments:										
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of					
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00						

0101	Office of	Administration	- Director of Adr	ministration			
CP9103	HUMAN	RESOURCE/PAY	ROLL SYSTEM				
			ources and payroll vstems which are c	•	ity and Board of Ed 2K	lucation. This syste	em will replace
Start Date:		% Complete:	0				
End Date:		Status Code	In Progress		Project Manager:	Robert Robitaille	
Current Qu	arter Com	ments:					
						_	
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	(+18 Months)		
		10/1/17 12/21/17	1/1/10 2/21/10	4/1/10 3/31/1	0 4/1/10 Dive	Total	Free Balance os of

	10/1/1	- 12/31/1/	1/1/10 - 3/31/10	+/1/10-3/31/1	7/1/13/1	10	rtai		
Projected Spe	ted Spending \$0.00		\$0.00	\$0.00 \$0.00		\$0.00 \$0.0		9	/30/2017
Appropriat	ions Summary	by Fiscal Year	Funding	Sources					
Fiscal Year Sunset/ Close Out Appropriation City B				WPCA Bonds	State Grants	Federal Grant	State L	oan	Other

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,850,000.00	\$2,850,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$2,643,811.53							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$81,516.35							
FY 05/06	05/06 Bond Issue (\$59M)	\$41,206.58							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$83,465.54							
		\$2,850,000.00							

0211 Operations: Public Services - Traffic & Road Maintenance

CP9210 GUARD RAILS

Replace and/or install guard rails along dangerous areas of City roads including bridges, culvert crossings, roadside obstructions, etc., in conformance with federal roadside design guidelines. We have also integrated much more wood rails into this program as it becomes approved for more uses.

Start Date:	% Complete:	0			
End Date:	Status Code	In Progress	3	Project Manager:	Thomas Turk

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$20,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$20,000.00)	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History

	bolius issue illistory										
Fund Name	Amount	Notes									
Past Bond Issues	\$105,692.21										
03/04 Bond Issue (\$39.2M)	\$40,971.78										
05/06 Bond Issue (\$59M)	\$112,391.20										
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$119,494.10										
08/09 Bond Issue (\$40M City BAB)	\$37,142.92										
11/12 \$45m Bond	\$59,461.52	BOF 6/12/14 Repurposed on 5/11/17									
12/13 \$50m Bond	\$96,867.18	BOF 6/12/14 Repurposed on 5/11/17									
15/16 \$65m Bond	\$47,979.09	BOF 07/09/2015 Repurposed on 5/11/17									
16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17									
17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017									
	\$695,000.00										
	Past Bond Issues 03/04 Bond Issue (\$39.2M) 05/06 Bond Issue (\$59M) 06/07 Bond Issue (\$88M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 11/12 \$45m Bond 12/13 \$50m Bond 15/16 \$65m Bond 16/17 \$45m Bond	Past Bond Issues \$105,692.21 03/04 Bond Issue (\$39.2M) \$40,971.78 05/06 Bond Issue (\$59M) \$112,391.20 06/07 Bond Issue (\$88M) Includes \$47M BAN \$119,494.10 08/09 Bond Issue (\$40M City BAB) \$37,142.92 11/12 \$45m Bond \$59,461.52 12/13 \$50m Bond \$96,867.18 15/16 \$65m Bond \$47,979.09 16/17 \$45m Bond \$25,000.00 17/18 \$25m Bond \$50,000.00									

0029 Special Revenue - Parking Fund CP9213 STREET SIGN PROGRAM

Equipment and materials to fabricate regulatory, warning, guide, and street signs. This will continue a 15-year program to replace and upgrade every street name sign in the City by the year 2012.

Start Date: 7/1/1998 **% Complete:** 95%

End Date: 7/1/1998 Status Code In Progress Project Manager: Thomas Turk

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000	
FY 2007/2008	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000	
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000	
FY 2009/2010	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000	
Total:	\$0.00	\$710,000.00	\$360,000	\$0	\$0	\$0	\$0	\$350,000	

_										
ĸ	^	n	a		cc	ПΔ	н	ICT.	orv	
u	u		u	Э 1	33	uc		ыч	UI V	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$225,710.99	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$123,960.35	
FY 05/06	05/06 Bond Issue (\$59M)	\$10,328.66	
		\$360,000.00	

Status Code In Progress

Operations: Administration - Maintenance

CP9230 ENVIRONMENTAL HAZARD ABATEMENT

Underground storage tank testing/repairs/replacement/removal. Lead paint abatement in City facilities. Asbestos Containing Materials (ACM) abatement for all City facilities; indoor air quality issues.

Start Date: 55%

Current Quarter Comments:

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$16,220.61	\$0.00	\$16,220.61	9/30/2017

Kevin Murray

Project Manager:

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,080,000.00	\$1,080,000	\$0	\$0	\$0	\$0	\$0	

n	 	1	Histo	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$484,664.50	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$138,432.88	
FY 05/06	05/06 Bond Issue (\$59M)	\$104,360.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$102,541.80	
FY 11/12	11/12 \$45m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
		¢1 000 000 00	

\$1,080,000.00

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.68	\$0.00	\$0.00	\$0.68	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$102,300.00	\$102,300	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,217,300.00	\$1,217,300	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$851,923.50					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$313,072.55					
FY 05/06	05/06 Bond Issue (\$59M)	\$50,328.27					
FY 16/17	16/17 \$45m Bond	\$1,975.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$1.217.299.32					

\$0.00

\$0.00

Projected Spending

0260	Operations: Administration - Maintenance							
CP9234	INFRASTRUCTURE REPLACE CODE							
Repair/rep	lace majoi	mechanical, electr	rical, plumbing, fire	protection and	other facility syster	ms at the end of use	ful life.	
Start Date:		% Complete:	70%					
End Date:		Status Code	In Progress	ı	Project Manager:	Kevin Murray		
Current Qu	arter Con	nments:						
				I				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of	

\$0.00

9/30/2017

\$0.00

\$0.00

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$26,181.72)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$26,181.72)	\$955,000.00	\$955,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$638,692.01					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$182,631.81					
FY 05/06	05/06 Bond Issue (\$59M)	\$42,368.19					
FY 11/12	11/12 \$45m Bond	\$65,126.27	BOF 6/12/14 Repurposed on 5/11/17				
		\$928.818.28					

0230 Operations: Land Use - Administration

CP9235 MULTI-USE TRAILS

Provide funds to plan and build multi-use trails throughout park system for biking, jogging and roller blading as identified by the Parks Master Plan.

Some projects anticipated include:

- 1. Chestnut Hill Playground final design
- 2. Mianus Park entrance final design
- 3. Cove Island Park Survey

Start Date:	% Complete:	0			
End Date:	Status Code	In Progress	S	Project Manager:	Ralph Blessing
	 _				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$316,900.00	\$200,000	\$0	\$116,900	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,091,900.00	\$975,000	\$0	\$116,900	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$490,583.58							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$103,647.50							
FY 05/06	05/06 Bond Issue (\$59M)	\$113,128.50							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$37,726.30							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$187.76							
FY 11/12	11/12 \$45m Bond	\$29,500.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$51,382.20	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$148.844.16	BOF 07/09/2015 Repurposed on 5/11/17						

\$975,000.00

O260 Operations: Administration - Maintenance
CP9236 GOVERNMENT CENTER RENOVATION

General major repairs, renovations and replacement of principal building systems required due to the aging of the structure. Funding requested is for design and elevator upgrades. Renovations and replacement of principal building systems required due to the aging of the structure. Funding requested is for design and elevator upgrades.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$37,286.81	\$0.00	\$37,286.81	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$223.37)	(\$223)	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$319,125.00	\$319,125	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,353,901.63	\$3,353,902	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$256,228.17	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$61,961.04	
FY 05/06	05/06 Bond Issue (\$59M)	\$425,527.37	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$138,437.46	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$54,149.10	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$27,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$383,136.78	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,287,056.35	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$244,267.78	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$455,582.51	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$20,555.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$3,353,901.56	

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,930,000.00	\$1,930,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$138,761.47						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$139,196.26						
FY 05/06	05/06 Bond Issue (\$59M)	\$116,305.44						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$444,567.63						
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$200,000.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$729,587.82	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$11,363.66	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$150,217.72	BOF 7/10/14 Repurposed on 5/11/17					
		\$1,930,000.00						

Operations: Public Services - Solid Waste
CP9241 TRANSFER STATION REHABILITATION IMPROVEMENTS

1. Replace Fire Suppression System

2. Tipping Floor Slab Repair/Replacement

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	5	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Project schedule is being finalized with solid waste operations. Likely Winter/Spring 2018 construction.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,500,000.00	\$571,041.65	\$2,071,041.65	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$70,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$70,000.00)	\$2,090,000.00	\$2,090,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$309,782.00					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$105,218.00					
FY 11/12	11/12 \$45m Bond	\$130,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$175,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$1,300,000.00	BOF 06/08/2017				
		\$2,020,000.00					

O221 Operations: Engineering - Traffic Engineering CP9253 JEFFERSON STREET RECONSTRUCTION PH1

Reconstruction of Jefferson Street between Canal Street and Elm Street.

 Start Date:
 9/6/2007
 % Complete:
 95%

 End Date:
 9/6/2007
 Status Code
 In Progress

95% n Progress

Project Manager: Ann Brown

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$250,000.00	\$250,000 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$11,421.83						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,402.81						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$54,733.67	BOF 8/4/14					
FY 09/10	09/10 \$21.6m Taxable BAB	\$407,826.00	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$23,615.69	BOF 7/10/14 Repurposed on 5/11/17					
		\$500,000.00						

0230 CP9260	•	Operations: Land Use - Administration MILL RIVER CORRIDOR DEVELOPMENT										
	•	t activities, site acqu ts. Leverages grant				dor for open space/ı	ecreation and					
Start Date:	:	% Complete:	0									
End Date:		Status Code	<u>"</u>	ı	Project Manager:	Ralph Blessing						
Current Qu	arter Con	nments:										
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of					
Drojected (Snanding	\$0.00	\$0.00	\$0.00	n \$0.00	\$0.00	9/30/2017					

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$1,461,440.00	\$700,000	\$0	\$0	\$761,440	\$0	\$0	
FY 2002/2003	\$0.00	\$894,700.00	\$894,700	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	(\$444,700.00)	(\$444,700)	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$750,000.00	\$500,000	\$0	\$0	\$0	\$0	\$250,000	
FY 2006/2007	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$1,808,595.00	\$400,000	\$0	\$0	\$0	\$0	\$1,408,595	
FY 2011/2012	\$0.00	\$1,000,000.00	\$0	\$0	\$0	\$0	\$0	\$1,000,000	
Total:	\$0.00	\$7,170,035.00	\$3,750,000	\$0	\$0	\$761,440	\$0	\$2,658,595	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$367,693.41						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$75,852.85						
FY 05/06	05/06 Bond Issue (\$59M)	\$2,556,453.74						
		\$3,000,000,00						

0033 Special Revenue - Water Pollution Control
CP9270 SANITARY PUMPING STATION UPGRADE

To upgrade pumping stations to replace aged equipment, improve operation and maintenance and ensure reliability.

Start Date:	% Complete:	5%			
End Date:	Status Code	In Progress	S	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

A standby generator is being proposed for the Clay Hill Pump station. The standby generator at Greenwich Avenue pumpstation is below 100 year flood plane, propose to construct and install a new generator.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$575,000.00	\$725,851.41	\$1,300,851.41	9/30/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$790,000.00	\$0	\$790,000	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$2,402,700.00	\$0	\$2,402,700	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$1,440.86)	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$975,000.00	\$0	\$975,000	\$0	\$0	\$0	\$0	
Total:	(\$1,440.86)	\$5,667,700.00	\$0	\$5,667,700	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$3,592,700.00								
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$579,855.14								
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$218,704.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo							
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$1,275,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss							
		\$5,666,259.14								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$345,000.00	\$345,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History										
Fiscal Year	Fund Name	Amount	Notes								
FY 00/00	Past Bond Issues	\$115,000.35									
FY 03/04	03/04 Bond Issue (\$39.2M)	\$55,984.09									
FY 05/06	05/06 Bond Issue (\$59M)	\$20,577.47									
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$85,227.33									
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$10,000.00									
FY 11/12	11/12 \$45m Bond	\$58,210.76	BOF 6/12/14 Repurposed on 5/11/17								
		\$345,000.00									

0351 Stamford Fire Department CP9351 HYDRANT REPLACEMENT

The water company is planning to replace and improve several water mains. Funds will be used to maintain all hydrants and replace damaged and/or inoperable fire hydrants to assure water supply. Also add new hydrants for new water mains added to system and dry hydrants where needed. The construction portion of these ongoing obligations are: digging out existing plumbing and hydrants, road, and sidewalk repairs to restore to previous condition.

Start Date: 1/15/2013 % Complete: 50%
End Date: 1/15/2013 Status Code In Progress Project Manager: Trevor Roach, Fire Chief

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,160,000.00	\$1,160,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$510,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$81,700.48	
FY 05/06	05/06 Bond Issue (\$59M)	\$118,299.52	
FY 11/12	11/12 \$45m Bond	\$24,908.56	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$130,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
		\$964,908,56	

0345 CP9461	•	e Big Five Volunteer Fire Depts - Springdale RINGDALE BUILDING & EXTERNAL IMPROVEMENTS						
Parking lot	repaving							
Start Date:		% Complete:	0%					
End Date:	Status Code Not Yet Begun		Pro	Project Manager: Nancy Ormsby				
Current Qu	arter Con	nments:		·				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Proiected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2012/2013	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$165,000.00	\$165,000 \$0 \$0 \$0 \$0					\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$1,500.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$163,500.00	BOF 07/09/2015 Repurposed on 5/11/17				
		Ć1 CE 000 00					

\$165,000.00

0900 Board of Education - Capital
CPB001 DISTRICT-WIDE CODE COMPLIANCE

WHS Sprinkler Head replacement (200K) -- Science table replacements (100K) - Grease Traps x6 (100K) - Springdale Fire Alarm (100K) - Dolan Smoke detectors (100K) - Canopy at Rogers (350K) Stillmeadow Rest Room updates (100K) - Replace Fire Panels at Dolan (100K), Roxbury (100K), Stark (100K), Toquam (100K), SHS (120K) - Upgrade Fire systems District Wide (250K) - Stillmeadow Restroom updates (300K)

C	 		-		
End Date:	Status Code	In Progress	5	Project Manager:	Domenick Tramontozzi
Start Date:	% Complete:	90%			

Current Quarter Comments:

No activity.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,106.42	\$1,106.42	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$3,200,000.00	\$2,560,000	\$0	\$640,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$200,000.00	\$150,000	\$0	\$50,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$112,500	\$0	\$37,500	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$187,500.00	\$187,500	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$33,901.65	\$0	\$0	\$0	\$0	\$0	\$33,902
Total:	\$0.00	\$5,271,401.65	\$4,135,000	\$0	\$1,102,500	\$0	\$0	\$33,902

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$132,157.01					
FY 05/06	05/06 QZAB (\$1.337M)	\$395,500.00					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$3,419,842.99					
FY 11/12	11/12 \$45m Bond	\$187,500.00	BOF 6/12/14 Repurposed on 5/11/17				
		\$4,135,000.00					

\$0.00

Projected Spending

STFBO Short Term Financing - BOE - Capital CPB002 DISTRICT-WIDE FACILITIES EQUIPMENT Replace aging pick ups with 5 new trucks with plows (200K) - 2 new low boys with plows (100K) - 2 Cargo Vans (100K) 75% **Start Date:** % Complete: Status Code In Progress **End Date: Project Manager:** Domenick Tramontozzi **Current Quarter Comments:** No activity. (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 4/1/19 Plus 10/1/17 - 12/31/17 1/1/18 - 3/31/18 4/1/18 - 3/31/19 Total Free Balance as of 9/30/2017 \$0.00 \$2,603.85

\$0.00

\$2,603.85

Appropriat	ions Summary k	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$59,473.17					
FY 11/12	11/12 \$45m Bond	\$252,505.91	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$38,020.92	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
		\$650.000.00					

0900 Bo	oard of Education - Cap	oital					
CPB006 CL	OONAN QZAB						
Replacement of	of 5 Air Handling Units.						
Start Date:	% Complete:	0					
End Date:	Status Code	Dept Recommend C	lose Out p	Project Manager:	Domenick Tramontozzi		
Current Quart	er Comments:						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)) (+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of	
Projected Spe	nding \$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$3,565.53)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,565.53)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 07/08	07/08 QZAB (\$3.75M)	\$238,052.41				
FY 07/08	07/08 QZAB (\$3.75M)	\$261,947.59				
		\$500.000.00				

0900 CPB007		f Education - Cap PORT QZAB	ital					
Replacement of Ductwork.								
Start Date:	:	% Complete:	95%					
End Date:		Status Code	Dept Recommend Cl	lose Out	Project Manager:	Domenick Tramontozzi		
Current Qu	arter Con	nments:						
		(4.00 Barra)	(04 400 Days)	/C to 40 B4 outle	\ (1000000000000000000000000000000000000	\neg		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.0	0 \$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary b	y Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O				Other		
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	(\$5,507.78)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$5.507.78)	\$500.000.00	\$500.000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$416,033.26					
FY 07/08	07/08 QZAB (\$3.75M)	\$83,966.74					
		\$500.000.00					

0900 B	Board of Education - Capital							
CPB008 D	OLAN QZAB							
Replacement	of Doors and Windows.							
Start Date:	% Complete:	0						
End Date:	Status Code	Dept Recommend C	lose Out Pr	Project Manager: Jeff Pardo				
Current Quar	ter Comments:							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spe	ending \$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$4,387.20)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$4,387.20)	\$500,000.00	\$500,000	\$500,000 \$0 \$0 \$0 \$0				

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$12,825.44					
FY 07/08	07/08 QZAB (\$3.75M)	\$487,174.56					
		\$500.000.00					

0900	Board of Education - Capital								
СРВ009	HART Q	ZAB							
Oil Tank Re	placemen	t.							
Start Date:		% Complete:	0						
End Date:		Status Code	Dept Recommend C	lose Out P	Project Manager: Domenick Tramontozzi				
Current Qu	arter Con	nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$10,175.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$10,175.73)	\$150,000.00	\$150,000					

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 07/08	07/08 QZAB (\$3.75M)	\$10,175.73				
FY 07/08	07/08 QZAB (\$3.75M)	\$139,824.27				
		\$150,000.00				

0900 CPB010		f Education - Cap PHY QZAB	ital				
Oil Tank Re	placemen	t.					
Start Date:		% Complete:	0				
End Date:	Status Code Dept Recommend Close Out		lose Out P	Project Manager: Domenick Tramontozzi			
Current Qu	arter Con	nments:					
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan C				Other	
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$125.53)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$125.53)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$125.53					
FY 07/08	07/08 QZAB (\$3.75M)	\$149,874.47					
		\$150,000,00					

0900 CPB012		oard of Education - Capital TARK QZAB						
		•						
Oil Tank Replacement.								
Start Date:		% Complete:	0					
End Date:	Status Code Dept Recommend Close Out Project Manager:		roject Manager:	Domenick Tramontoz	zi			
Current Qu	arter Con	nments:			·			
		ı	T			\neg		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other			Other		
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$150,000	\$150,000 \$0 \$0 \$0 \$0				

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$22,324.03					
FY 07/08	07/08 QZAB (\$3.75M)	\$127,675.97					
		Ć1 F0 000 00					

\$150,000.00

0900	Board of	Education - Cap	ital				
CPB013	STILLME	ADOW QZAB					
Oil Tank Rep	olacement						
Start Date:		% Complete:	0				
End Date:		Status Code	Dept Recommend Cl	lose Out Pr	oject Manager:	Domenick Tramontoz	zi
Current Qua	arter Com	ments:			L		
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	7	
	:	10/1/17 - 12/31/17	, , ,	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$3,141.99)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,141.99)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 07/08	07/08 QZAB (\$3.75M)	\$12,304.33				
FY 07/08	07/08 QZAB (\$3.75M)	\$137,695.67				
		\$150,000.00				

	oard of Education - Cap OQUAM QZAB	ital				
Replacement o	of 4 Air Handling Units.					
Start Date:	% Complete:	0				
End Date:	Status Code	Dept Recommend C	lose Out	Project Manager: Domenick Tramontozzi		
Current Quart	er Comments:					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of
Drainstad Spar	nding \$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary k	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$2,569.96)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,569.96)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 07/08	07/08 QZAB (\$3.75M)	\$410,247.63				
FY 07/08	07/08 QZAB (\$3.75M)	\$89,752.37				
		\$500,000.00				

\$0.00

Projected Spending

\$0.00

0900	Board of	Board of Education - Capital							
CPB015	TURN OF	RIVER QZAB							
Replaceme	nt of Doors	and Windows.							
Start Date:		% Complete:	100%						
End Date:		Status Code	Dept Recommend C	lose Out	Project Manager:	Domenick Tramontoz	zi		
Current Qu	arter Com	ments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	9 4/1/19 Plus	Total	Free Balance as of		

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2008/2009	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$716.03)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$716.03)	\$1,000,000.00	\$1,000,000					

\$0.00

\$0.00

9/30/2017

\$0.00

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$1,193.75					
FY 07/08	07/08 QZAB (\$3.75M)	\$998,806.25					
		\$1,000,000.00					

0900	Board o	f Education - Cap	ital					
CPB017	DAVEN	PORT CODE COM	PLIANCE					
The EMG B	uilding Ne	eds Assessment to	tal for Davenport f	rom 2009-2015	was \$6,87	5,874		
Start Date:	tart Date: % Complete: 100%							
End Date:	Status Code		Dept Recommend Close Out		Project Manager:		Domenick Tramontoz	zi
Current Qu No activity.		nments:						
ino activity.	•	(1-90 Days)	(91-180 Days)	(6 to 18 Month	c) (±10	Months)		
			, , ,	•				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/2	.9 4/1/	19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.0	00	\$4,900.53	1 \$4,900.51	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2010/2011	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$935,000.00	\$750,000	\$0	\$185,000	\$0	\$0	\$0
Total:	\$0.00	\$2,435,000.00	\$1,875,000	\$0	\$560,000	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$227,391.00	BOF 8/4/14						
FY 09/10	09/10 \$21.6m Taxable BAB	\$897,609.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$745,099.49	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$4,900.51	BOF 07/09/2015 Repurposed on 5/11/17						
		\$1,875,000.00							

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$25,000.00	\$185,679.11	\$0.00	\$210,679.11	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1999/2000	\$0.00	\$725,000.00	\$725,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$2,462,000.00	\$2,462,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$1,060,000.00	\$1,060,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$600,000.00	\$456,000	\$0	\$144,000	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$500,000.00	\$400,000	\$0	\$100,000	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$1,000,000.00	\$650,000	\$0	\$350,000	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,210,000.00	\$907,500	\$0	\$302,500	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$1,523,993.20	\$1,146,250	\$0	\$377,743	\$0	\$0	\$0	
FY 2013/2014	(\$510,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$510,000.00)	\$12,430,993.20	\$10,906,750	\$0	\$1,524,243	\$0	\$0	\$0	

Bonds Issue	Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$5,947,000.00								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,216,328.83								
FY 05/06	05/06 Bond Issue (\$59M)	\$1,425,821.12								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$146,350.05								
FY 11/12	11/12 \$45m Bond	\$375,000.00	BOF 6/12/14 Repurposed on 5/11/17							
FY 12/13	12/13 \$50m Bond	\$636,250.20	BOF 6/12/14 Repurposed on 5/11/17							
FY 14/15	14/15 \$50m Bond	\$350,000.00	BOF 7/10/14 Repurposed on 5/11/17							
FY 16/17	16/17 \$45m Bond	\$300,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017							
-		440 446 ==0 00								

\$10,446,750.20

0900 Board of Education - Capital
CPB093 DISTRICT-WIDE CARPET & TILES REPLACEMENT

New federal and state regulations on Indoor Air Quality require school districts to remove carpet found in classrooms, the cafeteria and the media center. We will continue to remove carpets and install vinyl composition tile wherever possible within the capital budget allocation.

Start Date:		% Complete:	85%			
End Date:		Status Code	In Progress	S	Project Manager:	Domenick Tramontozzi
	_					

Current Quarter Comments:

Work done as needed.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$19,401.31	\$0.00	\$19,401.31	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,350,000.00	\$1,350,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History

Donas issue	onus issue instory											
Fiscal Year	Fund Name	Amount	Notes									
FY 00/00	Past Bond Issues	\$876,003.54										
FY 03/04	03/04 Bond Issue (\$39.2M)	\$105,657.03										
FY 05/06	05/06 Bond Issue (\$59M)	\$142,881.92										
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$76,856.77										
FY 11/12	11/12 \$45m Bond	\$126,222.24	BOF 6/12/14 Repurposed on 5/11/17									
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17									
FY 15/16	15/16 \$65m Bond	\$22,378.50	BOF 07/09/2015 Repurposed on 5/11/17									

\$1,350,000.00

\$0.00

Projected Spending

\$0.00

0900 CPB095		oard of Education - Capital COFIELD MAGNET ROOF REPLACEMENTS							
appropriate	funds clo	sed out from acco	unt CPB092	ject is segregated	into separate acco	ounts. This request	will re-		
Start Date:		% Complete:	99%						
End Date:		Status Code	Dept Recommend Cl	ose Out Pr	Project Manager: Domenick Tramontozzi				
Current Qu	arter Com	iments:			· ·				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spending		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$510,000.00	\$510,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$29,575.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$29,575.00)	\$510,000.00	\$510,000	\$0	\$0	\$0	\$0	\$0

\$0.00

\$0.00

\$0.00

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 12/13	12/13 \$50m Bond	\$480,425.00	BOF 6/12/14 Repurposed on 5/11/17		
		\$480,425.00			

	Board of Education - Capital INTERCOM REPLACEMENT							
Install new intercom systems at Rippowam (100K) - SHS (100K) - Newfield (50K) - Roxbury (50K) - Dolan (50K) - Hart (50K) - KT Murphy (50K) - TOR (50K) - Scofield (50K) - Cloonan (50K)								
Start Date:		% Complete:	100%					
End Date:		Status Code	Dept Recommend Cl	lose Out	Project Manager:	Domenick Tramontoz	zi	
Current Qua No activity.		nments:						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)			
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	.9 4/1/19 Plus	Total	Free Balance as of	
Projected S	pending	\$0.00	\$0.00	\$0.0	90 \$5,304.03	\$5,304.03	9/30/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$200,000.00	\$200,000 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 00/00	Past Bond Issues	\$75,000.00			
FY 14/15	14/15 \$50m Bond	\$400,000.00	BOF 7/10/14 Repurposed on 5/11/17		
		\$475,000.00			

0900 Board of Education - Capital
CPB211 DISTRICTWIDE CODE COMPLIANCE

Stillmeadow Generator and Emergency lighting upgrade (750K) - WHS Sprinkler Head replacements (200K) and Science Table Replacements (100K) - Dolan Smoke Detectors (100K) - Canopy at Rogers (350K) - Replace Fire Panels at Roxbury (100K)-Stark (100K)-Toquam (100K)- SHS (120K) - Upgrade Fire Systems District Wide (250K) - Roxbury Restroom upgrades - Toquam elevator upgrades (350K)

Start Date:		% Complete:	90%			
End Date:		Status Code	In Progress	S	Project Manager:	Domenick Tramontozzi
	_					

Current Quarter Comments:

Stillmeadow School generator and emergencyt generator bids due Oct 2017. Toquam elevator design underway.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,043,202.39	\$0.00	\$1,043,202.39	9/30/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2001/2002	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	(\$207.27)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$207.27)	\$3,350,000.00	\$3,350,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$2,299,792.73					
FY 12/13	12/13 \$50m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$1,100,000.00	BOF 06/08/2017				
		\$4,449,792.73					

0220 Operations: Engineering - Engineering CPB216 ENERGY PERFORMANCE CONTRACT

Energy performance improvements. This is a self-funding program covering projects such as lighting improvements, energy management systems, ventilation and air quality improvements, boiler and chiller replacements. Payback is over a ten-year lifecycle.

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ppropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$6,100,000.00	\$6,100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	(\$3,392.49)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$42,087.51)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$45,480.00)	\$6,100,000.00	\$6,100,000					

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 00/00	Past Bond Issues	\$6,005,829.13			
FY 11/12	11/12 \$45m Bond	\$48,690.87	BOF 6/12/14 Repurposed on 5/11/17		
		\$6,054,520.00			

0900	Board of Education - Capital							
CPB301	DISTRICT WIDE FACILITIES EQUIPMENT							
Start Date:	% Complete: Status Code	0 Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi				
current Qu	ditter comments.							

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projecte	ed Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$60,000	\$0	\$40,000	\$0	\$0	\$0	
FY 2013/2014	(\$7,557.62)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$7,557.62)	\$500,000.00	\$460,000	\$0	\$40,000	\$0	\$0	\$0	

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$58,734.68							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$292,955.37							
FY 05/06	05/06 Bond Issue (\$59M)	\$84,134.16							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$16,618.17							
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17						
	·	\$452 442 38							

0900	Board of Education - Capital
CPB401	ACADEMY OF INFORMATION TECHNOLOGY

Module classrooms have been installed at Rippowam which will be used as swing space for the construction of the new \$30,000,000 Academy of Information Technology (AIT). Construction is scheduled to begin in 2004 with occupancy slated for July 2006. This

Start Date:		% Complete:	0			
End Date:		Status Code	Dept Recon	nmend Close Out	Project Manager:	Domenick Tramontozzi
Current Ou	artar Camma	ntc				

Current Quarter Comments:

Grants office in process of grant closeout with state.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$195,541.99	\$195,541.99	9/30/2017	

Appropriat	ions Summary l	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2003/2004	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$39,799,106.00	\$0	\$0	\$39,799,106	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$2,600,000.00	\$0	\$0	\$2,600,000	\$0	\$0	\$0	
Total:	\$0.00	\$44,399,106.00	\$0	\$0	\$44,399,106	\$0	\$0	\$0	

0900	Board o	f Education - Cap	ital				
CPB403	WESTHI	LL HS EXPANSION	N/ADDITION				
WESTHILL	HS EXPAN	SION/ADDITION					
Start Date:		% Complete:	100%				
End Date:		Status Code	Dept Recommend C	lose Out P	roject Manager:	Domenick Tramontoz	zi
Current Qu	arter Con	nments:					
Grants offi	ce is proce	ss of grant closeou	t with the state.				
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of

Projected Spending \$0.00			\$0.00	\$0.00	9196,0	28.78 \$19	6,028.78	3,30,2017	
Appropriat	ions Summary l	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2003/2004	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$16,601,000.00	\$16,601,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	(\$63,688.00)	(\$63,688)	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	(\$747,528.76)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	(\$3,363.19)	(\$3,363)	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$89,560.68)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$210,409.62						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,199.09						
FY 05/06	05/06 Bond Issue (\$59M)	\$6,359,605.71						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$9,565,430.57						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$76,754.18						
		\$16,213,399.17						

\$0

\$0

\$0

\$0

\$0

\$0

FY 2014/2015

Total:

(\$137,748.88)

(\$974,838.32) \$17,183,948.81

\$0.00

0900 CPB404		pard of Education - Capital DGERS CODE/RENOVATION								
ROGERS CO	DDE/RENO	VATION								
Start Date:		% Complete:								
End Date:		Status Code	Dept Recommend Close Out Project Manage		roject Manager:	Domenick Tramontozzi				
Current Qu No activity		nments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of			
Projected S	Spending	\$0.00	\$0.00	\$0.00	(\$517.94)	(\$517.94)	9/30/2017			

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2003/2004	\$0.00	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	(\$182,383.74)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	(\$204.12)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$182,587.86)	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$109,843.38				
FY 05/06	05/06 Bond Issue (\$59M)	\$40,272.88				
FY 05/06	05/06 QZAB (\$1.337M)	\$470,000.00				
		\$620,116.26				

0900 Board of Education - Capital
CPB500 DISTRICT-WIDE INDOOR AIR QUALITY

Replace exhaust fans district wide (500K) - Replace media center AC at Rippowam (250K) - District Wide Equipment replacement: SHS (500K), Cloonan Cafeteria AC

Start Date:	% Complete:	95%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Springdale School crawlspace is being addressed Fall 2017.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$82,761.48	\$60,000.00	\$0.00	\$142,761.48	9/30/2017

Appropriat	opropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$844,000.00	\$844,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$150,000.00	\$90,000	\$0	\$60,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,020,541.00	\$2,020,541	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,364,541.00	\$6,179,541	\$0	\$185,000	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$844,000.00							
FY 03/04	03/04 Bond Issue (\$39.2M)	\$13,331.00							
FY 05/06	05/06 Bond Issue (\$59M)	\$417,438.49							
FY 05/06	05/06 QZAB (\$1.337M)	\$104,000.00							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$958,888.61							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$48,736.63							
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$64,580.00	BOF 8/4/14						
FY 09/10	09/10 \$21.6m Taxable BAB	\$355,415.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$702,610.27	BOF 6/12/14 Repurposed on 5/11/17						
FY 12/13	12/13 \$50m Bond	\$2,270,541.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$6,179,541.00							

0900 Board of Education - Capital CPB504 BOE SAFETY AND SECURITY

Install vestibules and exterior doors at Springdale, Stark, Stillmeadow, Dolan - Upgrade and replace doors and locks District Wide (450K) - Cameras and security equipment, district wide intercom upgrades at various schools - Roxbury and Toquam playground safety upgrade and other various locations

Current Quarter Comments:

Toquam playgrond is under design. Rippowam interior door hardware replacement in Oct 2017.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$458,815.32	\$0.00	\$458,815.32	9/30/2017

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$1,015,000.00	\$0	\$0	\$0	\$0	\$0	\$1,015,000
FY 2014/2015	\$0.00	\$700,000.00	\$525,000	\$0	\$175,000	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0					\$0
Total:	\$0.00	\$2,715,000.00	\$1,525,000	\$0	\$175,000	\$0	\$0	\$1,015,000

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$525,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$134,578.48	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$865,421.52	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$350,000.00	BOF 06/08/2017				
		\$1,875,000.00					

0900	Board o	f Education - Cap	ital						
CPB639	DISTRIC	RICT-WIDE ELECTRICAL UPGRADES							
Install Gen	Install Generators at Hart (135K) -KT Murphy (135K) -Roxbury (135K) - Stark (135K) - Upgrade SHS Electrical Vault (100K)								
Start Date:		% Complete:	50%	50%					
End Date:		Status Code	In Progress	Pro	oject Manager:	omenick Tramontoz	zi		
Current Qu No activity		nments:							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected Spending \$0.00 \$0.00 \$179,459.99 \$179,459.99						9/30/2017			

Appropriat	ions Summary l	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000 \$0 \$0 \$0					\$0
Total:	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$62,894.03					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,994.82					
FY 11/12	11/12 \$45m Bond	\$849,872.91	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$283,238.24	BOF 07/09/2015 Repurposed on 5/11/17				
		\$1,200,000.00					

0900		f Education - Cap							
CPB640	ALIERN	ATIVES FOR SUCC	.ESS						
Make temp	Make temporary rooms permanent at the old Vo-Ag building at WHS.								
Start Date:		% Complete: 0							
End Date:		Status Code	Dept Recommend C	lose Out Pr	oject Manager:	Domenick Tramontoz	zi		
Current Qu	arter Con	nments:							
						_			
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)				
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of		
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017		

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$200,000.00	\$152,000	\$0	\$48,000	\$0	\$0	\$0
FY 2008/2009	(\$78,004.23)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$1,625.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$79,629.23)	\$200,000.00	\$152,000	\$0	\$48,000	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$25,872.39					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$48,123.38					
		\$73,995.77					

0900 Board	l of Education - Cap	ital					
CPB690 NORT	ORTHEAST CODE RENOVATIONS						
The EMG Building	Needs Assessment to	tal for Northeast fr	rom 2009-2015 v	was \$9,805,914			
Start Date:	% Complete:	95%					
End Date:	Status Code	In Progress		Project Manager:	Domenick Tramontozzi		
Current Quarter Coproject closeout in							
	(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)			
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	9 4/1/19 Plus	Total	Free Balance as of	
Projected Spendip	\$0.00	\$0.00	\$14 720 7	'O \$0.0	0 \$14.720.70	9/30/2017	

Appropriat	ions Summary k	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$960,625.00	\$960,625	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$1,650,000.00	\$1,650,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$3,000,000.00	\$2,250,000	\$0	\$750,000	\$0	\$0	\$0	
Total:	\$0.00	\$8,410,625.00	\$7,660,625	\$0	\$750,000	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$4,606,776.27					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$434,055.58					
FY 05/06	05/06 Bond Issue (\$59M)	\$369,793.15					
FY 12/13	12/13 \$50m Bond	\$2,250,000.00	BOF 6/12/14 Repurposed on 5/11/17				
		\$7,660,625.00					

0900 Board of Education - Capital CPB691 TURN OF RIVER CODE WORK

The EMG Building Needs Assessment total for TOR from 2009-2015 was \$11,375,910

Start Date: 6/4/2012 **% Complete:** 10%

End Date: 6/4/2012 Status Code In Progress Project Manager: Jeff Pardo

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$7,565.68	\$7,565.68	9/30/2017

Appropriat	ions Summary l	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$1,500,000	\$0	\$500,000	\$0	\$0	\$0
Total:	\$0.00	\$4,500,000.00	\$3,875,000	\$0	\$625,000	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$375,000.00					
FY 11/12	11/12 \$45m Bond	\$2,000,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$1,479,572.55	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$20,427.45	BOF 07/09/2015 Repurposed on 5/11/17				
		\$3,875,000.00					

STFBO Short Term Financing - BOE - Capital
CPB803 DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE

Install electrical wiring & network cabling for computer technology, including fiber-optic "backbone", routers, links, switches, etc. for infrastructure support requirements.

Start Date: 7/1/2012 **% Complete:** 85%

End Date: 7/1/2012 Status Code In Progress Project Manager: Mike Pensiero

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	9/30/2017

Appropriat	ions Summary l	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$160,000.00	\$160,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$300,000.00	\$228,000	\$0	\$72,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$80,000	\$0	\$20,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$648,830.00	\$648,830	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$666,666.00	\$0	\$0	\$166,666	\$0	\$0	\$500,000
FY 2015/2016	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
Total:	\$0.00	\$10,325,496.00	\$8,691,830	\$0	\$383,666	\$0	\$0	\$1,250,000

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$4,553,885.66					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$525,691.99					
FY 05/06	05/06 Bond Issue (\$59M)	\$672,375.63					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,704,245.83					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$186,800.89					
FY 11/12	11/12 \$45m Bond	\$400,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$648,830.00	BOF 6/12/14 Repurposed on 5/11/17				
		\$8,691,830.00					

0900 CPB804-	Board of Education - Capital DISTRICT WIDE WPCA& DEEP/EPA COMPLIANCE FOR GREASE TRAPS AND UST MONITORING AND REPLA						
Grease Traps at 6 locations (600K) - Design and construction work at 3 locations: Northeast, Westover, and Westhill (800K) Sewer connection fees per WPCA rates							
Start Date:		% Complete:					
End Date:		Status Code	<u>'</u>	Pro	oject Manager:	omenick Tramontoz	zi
Current Qu	arter Con	nments:		<u>"</u>			
		(, , , , , , , , , , , , , , , , , , ,	(22.222.7)	(0. 10.1.)		1	
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/19	4/1/19 Plus	Total	Free Balance as of
Projected S	Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	

\$0.00

Projected Spending

\$0.00

0900	Board of Education - Capital												
CPB942	AUDITORIUM RENOVATIONS-GRANT FUNDED												
Renovation to auditoriums throughout the school district.													
Start Date:	:	% Complete:	100%										
End Date:		Status Code	Dept Recommend C	lose Out	Project Manager	: Domenio	Domenick Tramontozzi						
Current Quarter Comments:													
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Month	5)							
		10/1/17 - 12/31/17	1/1/18 - 3/31/18	4/1/18 - 3/31/1	19 4/1/19 Plus	3	Total	Free Balance as of					

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1999/2000	\$0.00	\$929,409.00	\$0	\$0	\$929,409	\$0	\$0	\$0	
FY 2013/2014	(\$2,356.88)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$2,356.88)	\$929,409.00	\$0	\$0	\$929,409	\$0	\$0	\$0	

\$0.00

9/30/2017

\$0.00

\$0.00