Memorandum

To:	Members of the Board of Finance, Board of Representatives, Planning
	Board and Board of Education
	James Fountain
From:	James Fountain, OPM Director
Date:	December 31, 2017
Re:	Quarterly Capital Project Status Report

1

Attached is the Quarterly Capital Project Status Report for the period ending December 31, 2017 for your review. Please note, OPM has amended the report to include a history of bond issues for each project.

Please contact me or Management Analyst Anthony Romano if you have any questions regarding the information included in this report.

CC: Mayor David R. Martin Michael Handler, Director of Administration David Yanik, Controller Anthony Romano, OPM Management Analyst

Capital Project Quarterly Spending and Projections by Agency as of 12/31/2017

Agency Name	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
Bartlett Arboretum - Capital	327,778.01	28,341.00	7,000.00	10,000.00	40,000.00	270,778.01	. 0.00
Board of Education - Capital	64,709,127.59	2,494,049.00	2,163,326.66	9,627,106.62	34,299,898.02	18,618,796.29	0.00
Childcare Learning Center - Capital	329,387.91	181,482.00	50,000.00	5,100.00	50,000.00	224,287.91	. 0.00
Ferguson Library - Capital	1,223,965.80	0.00	0.00	0.00	0.00	1,223,965.80	0.00
Health & Social Services - Director of Health	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Office of Administration - Director of Administration	787,988.21	35,020.00	0.00	300,000.00	1,000,000.00	697,063.00	0.00
Office of Public Safety, Health & Welfare - Director	289,404.69	9,859.00	0.00	0.00	0.00	289,404.69	0.00
Office of the Mayor - Community Development	1,965,000.45	3.00	0.00	0.00	0.00	1,965,000.45	0.00
Operations: Administration - Maintenance	86,550.83	65,768.00	15,000.00	39,211.74	30,428.00	1,911.09	0.00
Operations: Administration - Maintenance Facilities	2,609,557.31	2,915,989.00	142,306.86	437,395.40	568,512.80	1,461,342.25	0.00
Operations: Administration - Maintenance Parks	9,753,986.22	1,993,487.00	105,203.57	1,106,355.98	2,585,000.00	5,957,426.67	0.00
Operations: Engineering - Engineering	28,033,818.01	6,922,624.00	125,000.00	1,294,225.76	7,013,076.87	19,601,515.38	0.00
Operations: Engineering - Traffic Engineering	28,975,851.73	9,573,319.00	0.00	0.00	0.00	28,975,851.73	0.00
Operations: Land Use - Administration	20,687,122.30	469,500.00	0.00	0.00	0.00	20,687,122.30	0.00
Operations: Public Services - Fleet Management	50,695.00	4,012.00	0.00	0.00	0.00	50,695.00	0.00
Operations: Public Services - Solid Waste	2,288,262.76	73,984.00	169,813.59	500,000.00	1,400,000.00	218,449.17	0.00
Operations: Public Services - Stormwater Management	554,533.94	390,746.00	0.00	0.00	0.00	554,533.94	0.00
Operations: Public Services - Traffic & Road Maintenance	2,492,175.60	829,007.00	0.00	0.00	0.00	2,492,175.60	0.00
Police - Department Wide	9,858,714.38	31,713,433.00	0.00	201,827.49	760,000.00	8,896,886.89	0.00
Police - Emergency Communications Center	1,496,391.94	55,484.00	0.00	0.00	0.00	1,496,391.94	0.00
Scofield Manor - Capital	1,361,493.31	25,681.00	0.00	0.00	0.00	1,361,493.31	0.00
Short Term Financing - BOE - Capital	883,089.64	203,232.00	0.00	0.00	0.00	883,089.64	0.00
Short Term Financing - Capital	3,990,265.64	1,669,562.00	0.00	0.00	0.00	3,990,265.64	0.00
Short Term Financing - Ferguson Library - Capital	245,697.47	0.00	0.00	0.00	0.00	245,697.47	0.00
Smith House - Smith House	0.00	25.00	0.00	0.00	0.00	0.00	0.00
Special Revenue - E.G. Brennan Golf Course	209,850.86	106,363.00	0.00	0.00	0.00	209,850.86	0.00
Special Revenue - Parking Fund	1,418,455.00	36,739.00	50,000.00	300,000.00	365,775.49	702,679.51	0.00
Special Revenue - Water Pollution Control	33,283,431.86	4,451,623.00	-65,095.54	727,590.54	12,657,924.88	19,963,011.98	0.00
Stamford Center for the Arts - Capital	591,209.46	4.00	0.00	0.00	0.00	591,209.46	0.00
Stamford Fire Department	2,952,082.44	1,633,204.00	0.00	0.00	0.00	2,952,082.44	. 0.00
Stamford Historical Society - Capital	98,883.65	7,201.00	0.00	0.00	40,000.00	58,883.65	0.00
Stamford Museum - Capital	926,606.60	340,691.00	5,000.00	0.00	0.00	921,606.60	0.00
Terry Conners Rink	404,584.04	12,028.00	0.00	20,000.00	84,584.04	300,000.00	0.00
	222,885,962.65	66,242,460.00	2,767,555.14	14,568,813.53	60,895,200.10	145,863,468.67	0.00

Capital Project Quarterly Spending and Projections by Project as of 12/31/2017

Project	Free Balance	Encumbered		4/1/18 - 6/30/18 End of Yr Spending	7/1/18 - 6/30/19 18 Mnth Spending	7/1/19 Plus Over 18 Mnth	1/1/18 - 3/31/18 Projected Cash Out
		Amount	(0-90 Days)	(91-180 Days)	(6 to 18 months)	Spending (+18 Months)	(0-90 Days)
C06352 - OPEN SPACE ACQUISITION/FLOOD CONTROL	1,725.07	7.00	0.00	0.00	0.00	1,725.07	0.00
C07352 - Czescik Home Demolition	153,818.38	16,458.00	0.00	10,000.00	143,818.38	0.00	0.00
C10036 - ENVIRONMENTAL COMPLIANCE/STORMWATER MGM	1,034,238.00	32,527.00	0.00	0.00	500,000.00	534,238.00	0.00
C16011 - SEWERS-SECTION 18-1	0.00	8.00	0.00	0.00	0.00	0.00	0.00
C16012 - CITY WIDE STORM DRAINS	317,691.21	450,178.00	0.00	0.00	0.00	317,691.21	0.00
C16020 - TOILSOME BROOK	7,765.05	9.00	0.00	0.00	0.00	7,765.05	0.00
C16026 - HOPE STREET REPAIRS	97,713.07	0.00	0.00	0.00	0.00	97,713.07	0.00
C20052 - WEDGEMERE ROAD SEWERS	3,385,632.56	40,504.00	0.00	0.00	3,385,632.56	0.00	0.00
C22045 - CARRIAGE DRIVE SEWERS	1,312,823.31	24.00	0.00	0.00	0.00	1,312,823.31	0.00
C22046 - PERNA LANE AREA SEWERS	5,842,854.07	6,742.00	0.00	0.00	5,842,854.07	0.00	0.00
C31072 - DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS	910,547.53	55,141.00	0.00	0.00	800,000.00	110,547.53	0.00
C36589 - SPRINGDALE EXPANSION/CODE WORK	360,730.65	27,310.00	60,730.65	150,000.00	150,000.00	0.00	0.00
C36668 - WESTHILL HS INFRASTRUCTURE RENOVATION	425.46	30,896.00	0.00	0.00	0.00	425.46	0.00
C3B444 - STRAWBERRY HILL RENOVATIONS	57,805,330.51	1,062,942.00	2,000,000.00	8,000,000.00	30,000,000.00	17,805,330.51	0.00
C3B502 - INTERDISTRICT K-8 MAGNET SCHOOL	59,309.13	177.00	0.00	0.00	0.00	59,309.13	0.00
C43034 - MULTI-USE BUILDING CONSTRUCTION	650,167.79	110,285.00	0.00	0.00	0.00	650,167.79	0.00
C43210 - Glenbrook NEW AIR HANDLING UNITS	55,000.00	0.00	0.00	0.00	0.00	55,000.00	0.00
C44444 - STRAWBERRY HILL ACQUISITION	19,828.47	1.00	0.00	0.00	0.00	19,828.47	0.00
C45247 - NEW POLICE HEADQUARTERS	8,793,935.95	31,713,263.00	0.00	0.00	0.00	8,793,935.95	0.00
C46038 - FIRE TRAINING CENTER	538,658.41	42.00	0.00	0.00	0.00	538,658.41	0.00
C46047 - HOUSING DEVELOPMENT FUND	1,865,000.45	3.00	0.00	0.00	0.00	1,865,000.45	0.00
C46053 - STERLING FARMS BARN-THEATER COMPLEX	1,604.66	12.00	0.00	0.00	0.00	1,604.66	0.00
C46580 - AFFORDABLE HOUSING/ZONING INITIATIV	634,538.37	80,005.00	0.00	0.00	0.00	634,538.37	0.00
C50053 - REPAIR/REPLACE MAGEE AVE WALL	0.00	14,036.00	0.00	0.00	0.00	0.00	0.00
C51011 - SPRINGDALE GLENBROOK TRAIN STATION ENHANCEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C53428 - LARGO DRIVE @ HOPE STREET - IMPROVEMENTS	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
C54007 - HOLLY POND SEAWALL REPAIRS	409,062.45	0.00	0.00	0.00	0.00	409,062.45	0.00
C56078 - PARKS MASTER PLAN UPDATE	-2,772.74	133.00	0.00	0.00	0.00	-2,772.74	0.00
C56079 - FENCING & GUARD RAILS	50,048.04	2.00	0.00	50,048.04	0.00	0.00	0.00
C56080 - MAIN LIBRARY BUILDING RESTORATION	838,749.52	0.00	0.00	0.00	0.00	838,749.52	0.00
C56095 - VENTILATION SYSTEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56103 - PARKING STRUCTURE RENOVATION	715,775.49	29,952.00	50,000.00		365,775.49	0.00	0.00
C56119 - CITYWIDE ROADWAY CORRECTION	182,812.10	83,405.00	0.00			30,000.00	0.00
C56123 - CITYWIDE SIDEWALKS RECONSTRUCTION	149,700.91	42,175.00	0.00			149,700.91	0.00
C56129 - CITYWIDE MANHOLE & BASIN	50,000.00	77,414.00			0.00	50,000.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
C56139 - PLAYGROUND REHABILITATION	-1,702.65	291,427.00	-1,702.65	0.00	0.00	0.00	0.00
C56143 - FISHING PIER REPLACEMENT	0.25	0.00	0.00	0.00	0.00	0.25	0.00
C56169 - PAVING & DRAINAGE	474.79	42.00	0.00	474.79	0.00	0.00	0.00
C56172 - STILLWATER ROAD INTERSECTIONS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
C56174 - CITYWIDE SIGNALS	946,036.55	42,233.00	0.00	0.00	0.00	946,036.55	0.00
C56180 - LONG RIDGE ROAD	154,095.41	3.00	0.00	0.00	0.00	154,095.41	0.00
C56182 - STREET PATCH & RESURFACING	1,413,465.64	663,829.00	0.00	0.00	0.00	1,413,465.64	0.00
C56189 - BRIDGE RECONDITIONING	137,497.10	4,757.00	0.00	0.00	0.00	137,497.10	0.00
C56190 - PAVEMENT MARKINGS	8,207.50	9.00	0.00	0.00	0.00	8,207.50	0.00
C56201 - GLENBROOK BUILDING ADDITION-NEW HOPE	78,660.04	6.00	0.00	0.00	0.00	78,660.04	0.00
C56203 - BUILDINGS & UTILITIES	8,330.08	19,899.00	0.00	8,330.08	0.00	0.00	0.00
C56211 - CONCEPT DESIGN FOR INTERSECTION IMPROVEMENT	59,746.14	89,412.00	0.00	0.00	0.00	59,746.14	0.00
C56212 - FACILITIES IMPROVEMENTS	-4,583.72	1,345.00	0.00	0.00	0.00	-4,583.72	0.00
C56241 - TRAFFIC MANAGEMENT STUDIES	19,153.49	35.00	0.00	0.00	0.00	19,153.49	0.00
C56251 - ATHLETIC FIELDS WEST BEACH	0.00	30.00	0.00	0.00	0.00	0.00	0.00
C56253 - HOLLY POND IMPROV	43,106.35	0.00	0.00	0.00	0.00	43,106.35	0.00
C56259 - GAME COURTS	92,834.61	9,415.00	0.00	92,834.61	0.00	0.00	0.00
C56265 - SHORELINE/BEACH STABILIZATION	0.00	22.00	0.00	0.00	0.00	0.00	0.00
C56269 - SIGNAL COMPUTERIZATION	0.00	36.00	0.00	0.00	0.00	0.00	0.00
C56272 - PARK LIGHTING	463,458.31	2,438.00	0.00	0.00	0.00	463,458.31	0.00
C56280 - UNDERGROUND TANKS	76,742.27	6,005.00	0.00	0.00	0.00	76,742.27	0.00
C56568 - SUT - FHWA PH1	0.00	17.00	0.00	0.00	0.00	0.00	0.00
C56569 - STP - STAMFORD UBRAN TRANSITWAY PH1	0.00	19.00	0.00	0.00	0.00	0.00	0.00
C56753 - WEST MAIN ST. BRIDGE REPLACEMENT - TCSP	1,062,500.00	0.00	0.00	0.00	0.00	1,062,500.00	0.00
C56802 - KOSCIUSZKO PARK	306.18	1,134.00	0.00	0.00	0.00	306.18	0.00
C56803 - KOSCIUSZKO PARK STABILIZATION	16,808.57	1,243.00	0.00	0.00	0.00	16,808.57	0.00
C5B005 - BOYLE STADIUM	26,347.29	27.00	25,000.00	1,347.29	0.00	0.00	0.00
C5B217 - TOQUAM INDOOR AIR QUALITY ISSUES	0.00	8.00	0.00	0.00	0.00	0.00	0.00
C5B608 - DISTRICT-WIDE ATHLETIC FIELDS RENOVATION	1,107,366.50	124,553.00	7,366.50	300,000.00	800,000.00	0.00	0.00
C5B609 - DISTRICT-WIDE TECHNOLOGY EQUIPMENT	534,840.48	52,979.00	0.00	0.00	0.00	534,840.48	0.00
C5B613 - DISTRICT-WIDE BOILER & BURNER REPLACEMENT	181,579.62	19,558.00	0.00	0.00	100,000.00	81,579.62	0.00
C5B619 - VO-AG BUILDING EXPANSION	0.00	160.00	0.00	0.00	0.00	0.00	0.00
C5B622 - STAMFORD HS CODE/RENOVATION/EXPANSION	951,236.00	268,605.00	0.00	251,236.00	700,000.00	0.00	0.00
C5B623 - DISTRICT-WIDE PAVING & RESURFACING	6,449.79	207.00	0.00	0.00	6,449.79	0.00	0.00
C5B627 - DISTRICT-WIDE ASBESTOS ABATEMENT	438,882.55	118,434.00	30,000.00	250,000.00	158,882.55	0.00	0.00
C5B629 - DOLAN MS RENOVATION	7,736.66	76,228.00	0.00	0.00	0.00	7,736.66	0.00
C5B637 - RIPPOWAM CENTER RENOVATION	74,132.35	213.00	0.00	0.00	74,132.35	0.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
C5B947 - CLOONAN SPRINKLER PROJECT	0.00	5.00	0.00	0.00	0.00	0.00	0.00
C60064 - OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & U	-525.00	7.00	0.00	0.00	0.00	-525.00	0.00
C63005 - FIRE APPARATUS	368,806.00	1,321,833.00	0.00	0.00	0.00	368,806.00	0.00
C63410 - FERGUSON LIBRARY TECHNOLOGY/EQUIPMENT	75,943.80	0.00	0.00	0.00	0.00	75,943.80	0.00
C63808 - GENERATOR REPLACEMENT	857,110.45	55,484.00	0.00	0.00	0.00	857,110.45	0.00
C65200 - CITYWIDE VEHICLE REPLACEMENT & UPGRADE	238,300.05	1,355,998.00	0.00	0.00	0.00	238,300.05	0.00
C65201 - CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE	2,889,370.76	171,486.00	0.00	0.00	0.00	2,889,370.76	0.00
C65202 - CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE	337,295.75	136,069.00	0.00	0.00	0.00	337,295.75	0.00
C66299 - 800 MHZ TRUNKING	9,980.00	151.00	0.00	0.00	0.00	9,980.00	0.00
C66322 - CITYWIDE GEOGRAPHIC INFORMATION SYS	73,746.53	7,194.00	0.00	0.00	0.00	73,746.53	0.00
C71196 - CMOM- SEWER CAPACITY MANAGEMENT, OPERATIO	528,532.32	100,934.00	0.00	0.00	528,532.32	0.00	0.00
C71201 - UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM	874,765.75	49,891.00	0.00	0.00	200,000.00	674,765.75	0.00
C71282 - VEHICLE REPLACEMENT AND REPAIR	140,027.11	32,340.00	0.00	0.00	140,027.11	0.00	0.00
C72044 - RELOCATE FACILITY MGT OFFICES/SHOPS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0011 - ROADWAY IMPROVEMENTS & RECONSTRUCTION	68,363.50	577,607.00	0.00	0.00	0.00	68,363.50	0.00
CP0017 - SIDEWALKS	0.00	36.00	0.00	0.00	0.00	0.00	0.00
CP0034 - WESTSIDE WALKING CONNECTOR	1,500,000.00	1.00	0.00	0.00	0.00	1,500,000.00	0.00
CP0040 - LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEME	16,987.13	8.00	0.00	6,987.13	10,000.00	0.00	0.00
CP0041 - SUT - BUS RELATED ALLOCATION PH1	0.00	4,882.00	0.00	0.00	0.00	0.00	0.00
CP0042 - MASTER PLANS	282,705.70	27,442.00	0.00	0.00	0.00	282,705.70	0.00
CP0043 - CITY FACILITY UPGRADES	2,912.83	6,042.00	0.00	0.00	0.00	2,912.83	0.00
CP0044 - PARK AND FIELD IMPROVEMENTS	3,376.04	11,354.00	0.00	0.00	0.00	3,376.04	0.00
CP0045 - POLICE FACILITIES & UPGRADES	201,827.49	12.00	0.00	201,827.49	0.00	0.00	0.00
CP0046 - BIG 5 IMPROVEMENTS & UPGRADES	39,695.90	6,014.00	0.00	0.00	0.00	39,695.90	0.00
CP0047 - SFR IMPROVEMENTS & UPGRADES	144,839.68	65,304.00	0.00	0.00	0.00	144,839.68	0.00
CP0048 - STAMFORD MUSEUM IMPROVEMENTS	122,869.70	83,580.00	0.00	0.00	0.00	122,869.70	0.00
CP0050 - MILL RIVER IMPROVEMENTS	502,981.56	78,278.00	0.00	0.00	0.00	502,981.56	0.00
CP0054 - GOLF COURSE RENOVATIONS AND IMPROVEMENTS	-70,918.24	3.00	0.00	0.00	0.00	-70,918.24	0.00
CP0055 - SOLID WASTE IMPROVEMENTS	15,841.44	509.00	0.00	0.00	0.00	15,841.44	0.00
CP0056 - TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENT	2,736,671.18	158,276.00	0.00	0.00	0.00	2,736,671.18	0.00
CP0058 - ROGERS RENOVATION	24,740.24	20.00	0.00	0.00	0.00	24,740.24	0.00
CP0059 - VEHICLE MAINTENANCE IMPROVEMENTS	0.00	23.00	0.00	0.00	0.00	0.00	0.00
CP0060 - STIMULUS PROJECT MATCHING FUNDS	470,325.30	184,183.00	0.00	0.00	0.00	470,325.30	0.00
CP0061 - SUT - PHASE II - FEDERAL FUNDS	396,922.48	3,126,988.00	0.00	0.00	396,922.48	0.00	0.00
CP0062 - CLC CLASSROOM AND PLAYGROUND REFURBISHING A	129,171.54	456.00	0.00	0.00	50,000.00	79,171.54	0.00
CP0063 - STAMFORD CENTER FOR THE ARTS FACILITIES IMPRO	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0066 - SUT - CMAQ-ITS PH1	0.00	16.00	0.00	0.00	0.00	0.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP0067 - SUT - DOT PH2	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0068 - CREBS PHOTOVOLTAIC SYSTEMS	0.00	404,795.00	0.00	0.00	0.00	0.00	0.00
CP0086 - SOUTH END COLLECTOR ROAD	3,726,845.20	41,410.00	0.00	0.00	0.00	3,726,845.20	0.00
CP0087 - HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDO	0.00	12.00	0.00	0.00	0.00	0.00	0.00
CP0088 - UCONN STUDY-SCOFIELD AREA CONTAMINA	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0092 - EECBG-ARRA	0.00	22.00	0.00	0.00	0.00	0.00	0.00
CP0093 - SCOFIELDTOWN PARK DESIGN AND REMEDIATION	307,591.52	440,333.00	25,000.00	282,591.52	0.00	0.00	0.00
CP0094 - VINE ROAD SIDEWALKS	6,500.00	5.00	0.00	0.00	0.00	6,500.00	0.00
CP0095 - SUT - FEDERAL FUNDS WITH LOCAL MATCH	259,125.01	12.00	0.00	259,125.01	0.00	0.00	0.00
CP0096 - SUT - CMAQ FUNDS WITH LOCAL MATCH	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
CP0097 - SUT - PHASE 1 - STP 2009	604,000.00	0.00	0.00	0.00	0.00	604,000.00	0.00
CP0098 - SUT - PHASE 1 - STP 2010	0.00	15.00	0.00	0.00	0.00	0.00	0.00
CP0099 - BARTLETT ARBORETUM PH II SITE INVESTIGATION	0.00	6.00	0.00	0.00	0.00	0.00	0.00
CP0100 - HALLIWELL DRIVE DRAINS	0.00	6.00	0.00	0.00	0.00	0.00	0.00
CP0101 - PUBLIC WATER SUPPLY SCOFIELD	710.00	6.00	0.00	710.00	0.00	0.00	0.00
CP0114 - STREET LIGHTING INFRASTRUCTURE UPGRADE	343,566.71	8.00	0.00	0.00	0.00	343,566.71	0.00
CP0115 - COVE ISLAND PARKING LOT IMPROVEMENT	100,361.00	1.00	0.00	0.00	0.00	100,361.00	0.00
CP0116 - HENRY STREET @ ATLANTIC STREET INTERSECTION IM	-14,781.22	1,447,581.00	0.00	0.00	0.00	-14,781.22	0.00
CP0117 - REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUND	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP0118 - SUT - PH2-5307 FUNDS	690,892.03	783,895.00	0.00	0.00	690,892.03	0.00	0.00
CP0119 - CHILLER REPLACEMENT	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP0211 - ENVIRONMENTAL COMPLIANCE	154,733.14	370,746.00	0.00	0.00	0.00	154,733.14	0.00
CP0231 - CITYWIDE DREDGING	3,330,762.08	116,999.00	0.00	0.00	0.00	3,330,762.08	0.00
CP0232 - ATHLETIC FIELDS RENOVATION	0.00	22.00	0.00	0.00	0.00	0.00	0.00
CP0233 - GENERATORS	119,697.65	7,928.00	0.00	0.00	119,697.65	0.00	0.00
CP0234 - CITYWIDE ELECTRICAL SYSTEM UPGRADE	70,997.30	245.00	0.00	0.00	70,997.30	0.00	0.00
CP0251 - STAMFORD FERRY TERMINAL	9,688.29	4.00	0.00	0.00	0.00	9,688.29	0.00
CP1065 - PUBLIC HEALTH SNAP SYSTEM	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1067 - BUS SHELTER - VETERAN'S PARK	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1068 - DESIGN REVIEW FOR ANIMAL SHELTER	49,868.79	4,965.00	0.00	0.00	0.00	49,868.79	0.00
CP1070 - NFWF MILL RIVER STORMWATER RETENTION & TREA	11,908,661.08	76,222.00	0.00	0.00	0.00	11,908,661.08	0.00
CP1073 - SCALZI PARK PHASE 2	0.00	4.00	0.00	0.00	0.00	0.00	0.00
CP1074 - PINE HILL DRAINAGE	261,441.76	1,120.00	0.00	20,000.00	141,441.76	100,000.00	0.00
CP1075 - SKYMEADOW DRIVE DRAINAGE IMPROVEMENT	45,172.99	8,336.00	0.00	0.00	0.00	45,172.99	0.00
CP1197 - JAIL CELL UPGRADE	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1198 - PALACE THEATER SOUTH WALL	-60.42	0.00	0.00	0.00	0.00	-60.42	0.00
CP1199 - MERRIEBROOK BARN RENOVATIONS	132,200.00	2.00	0.00	0.00	0.00	132,200.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP1202 - ROOF REPLACEMENT	-1,167.16	4.00	0.00	0.00	0.00	-1,167.16	0.00
CP1203 - ENVIRONMENTAL REMEDIATION OF BARTLETT ARBO	0.00	4.00	0.00	0.00	0.00	0.00	0.00
CP1204 - JACKIE ROBINSON PARK PHASE 2 CONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP1273 - WEST MAIN STREET BRIDGE	0.00	337.00	0.00	0.00	0.00	0.00	0.00
CP1281 - ROADWAY DESIGN AND RECONSTRUCTION	312,606.46	165,601.00	0.00	0.00	0.00	312,606.46	0.00
CP1283 - CHESTNUT HILL ROAD RECONSTRUCTION	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP1284 - REPLACE EMERGENCY GENERATOR	500.00	22,326.00	0.00	0.00	0.00	500.00	0.00
CP1285 - MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY	65,216.28	0.00	0.00	0.00	0.00	65,216.28	0.00
CP1372 - OAKDALE ROAD CULVERT AND CATCH BASINS	461.96	5,086.00	0.00	0.00	0.00	461.96	0.00
CP1373 - RIVERBEND SOUTH - RAILROAD CROSSING GATES	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP1374 - FERGUSON LIBRARY PC REPLACEMENT	120,000.00	0.00	0.00	0.00	0.00	120,000.00	0.00
CP1671 - SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS	148,299.91	547.00	0.00	0.00	0.00	148,299.91	0.00
CP1683 - WATER LINE CONNECTION	-217.53	2.00	0.00	0.00	0.00	-217.53	0.00
CP1693 - DELIVERY VAN REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP2047 - PROJECT GIS	439,651.28	1.00	0.00	0.00	0.00	439,651.28	0.00
CP2048 - LABORATORY ANALYTICAL EQUIPMENT	-6,249.59	0.00	-6,249.59	0.00	0.00	0.00	0.00
CP2050 - VEHICLE MAINTENANCE FACILITY EXPANSION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP2055 - SUT - PH2-NEW STARTS	5,251,384.02	827,939.00	0.00	0.00	3,000,000.00	2,251,384.02	0.00
CP2056 - STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETI	1,623,003.00	0.00	0.00	0.00	0.00	1,623,003.00	0.00
CP2057 - EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS	3,950.59	47,943.00	0.00	0.00	0.00	3,950.59	0.00
CP2058 - SUT - PHASE 1-STP E	0.00	-142,301.00	0.00	0.00	0.00	0.00	0.00
CP2061 - HISTORICAL SOCIETY BUILDING UPGRADES AND REHA	98,883.65	7,201.00	0.00	0.00	40,000.00	58,883.65	0.00
CP2062 - STM MUSEUM & NATURE CTR MASTER PLAN	8,121.39	5.00	0.00	0.00	0.00	8,121.39	0.00
CP2213 - LEASED FACILITIES CAPITAL UPGRADES	175,240.60	21,331.00	0.00	75,240.60	50,000.00	50,000.00	0.00
CP2214 - PARKING METER REPLACEMENT	640,702.57	0.00	0.00	0.00	0.00	640,702.57	0.00
CP2220 - MAJOR BRIDGE REPAIRS AND DESIGN	696,551.80	174,582.00	0.00	0.00	0.00	696,551.80	0.00
CP2222 - SOUTHFIELD AVENUE SEWERS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP2232 - WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS	1,661,806.35	55,554.00	0.00	0.00	0.00	1,661,806.35	0.00
CP2302 - GOVERNMENT CENTER SECURITY	0.00	3.00	0.00	0.00	0.00	0.00	0.00
CP2351 - EAST SIDE FIRE STATION	80,477.64	12.00	0.00	0.00	0.00	80,477.64	0.00
CP3015 - SCALZI PHASE 3	-4,551.88	6.00	-4,551.88	0.00	0.00	0.00	0.00
CP3036 - OAKLAWN AVENUE IMPROVEMENTS	1,857,798.01	2,050,132.00	0.00	0.00	0.00	1,857,798.01	0.00
CP3038 - GOVERNMENT CENTER RENOVATIONS	386,700.70	252,595.00	86,700.70	100,000.00	100,000.00	100,000.00	0.00
CP3083 - DIGITIZATION & PRESERVATION OF LOCAL DOCUMEN	70,000.00	0.00	0.00	0.00	0.00	70,000.00	0.00
CP3103 - SOLAR CONVERSION OF HEATING, DOMESTIC HOT W	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3220 - MAJOR BRIDGE REPLACEMENT	2,498,702.80	320,338.00	0.00	0.00	0.00	2,498,702.80	0.00
CP3221 - SCHOOL ZONE FLASHERS	61,541.00	903.00	0.00	0.00	0.00	61,541.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP3239 - BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPP	-138.98	6,920.00	0.00	0.00	0.00	-138.98	0.00
CP3343 - SITE & INFRASTRUCTURE IMPROVEMENTS	37,211.99	146,801.00	5,000.00	0.00	0.00	32,211.99	0.00
CP3347 - HARBOR POINT SHUTTLE BUS	50,695.00	0.00	0.00	0.00	0.00	50,695.00	0.00
CP3348 - CUMMINGS MARINA RESTORATION	39,072.71	3.00	0.00	0.00	0.00	39,072.71	0.00
CP3372 - PARKING LOT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3416 - CURTAIN CALL INTERIOR RENOVATIONS	57,062.86	10.00	0.00	0.00	0.00	57,062.86	0.00
CP3680 - MAIN BUILDING RENOVATION	108,453.26	16.00	0.00	0.00	0.00	108,453.26	0.00
CP3690 - FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUC	19,753.67	0.00	0.00	0.00	0.00	19,753.67	0.00
CP3695 - TERRY CONNERS RINK UPGRADES	204,584.04	12,028.00	0.00	20,000.00	84,584.04	100,000.00	0.00
CP3700 - NEW CUMMINGS PARK PHASE 1	36,144.24	112,360.00	36,144.24		0.00	0.00	
CP3701 - STORM DRAIN CONVERSION AT CITY & TOWN YARD G	-4,084.52	1.00	0.00	0.00	0.00	-4,084.52	0.00
CP3750 - NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAG	41,271.52	973.00	0.00	0.00	0.00	41,271.52	0.00
CP3775 - DORTHY HEROY COMPLEX PHASE 1	257,852.00	0.00	0.00	57,852.00	0.00	200,000.00	0.00
CP3800 - ROOF REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3801 - TOWN YARD UPGRADES	55.48	1.00	55.48	0.00	0.00	0.00	0.00
CP3802 - WEST SIDE FIRE STATION	30,175.00	0.00	0.00	0.00	0.00	30,175.00	0.00
CP3803 - CLC FACILITY REHAB PROJECT	82,680.27	181,000.00	50,000.00	5,100.00	0.00	27,580.27	0.00
CP3804 - BARTLETT ARBORETUM SITE AND INFRASTRUCTURE I	327,120.43	21,403.00	7,000.00	10,000.00	40,000.00	270,120.43	0.00
CP3805 - HEATING SYSTEM REPLACEMENT	198,689.72	9,950.00	0.00	198,689.72	0.00	0.00	0.00
CP3806 - RESTORE NORTH WALL AND PARAPET	81,913.26	2.00	0.00	0.00	0.00	81,913.26	0.00
CP3807 - DRYWELL CONNECTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP3809 - CENTRAL FIRE HEADQUARTERS RENOVATION	91,051.37	8,500.00	0.00		0.00	91,051.37	
CP3810 - VETERANS PARK MASTER PLAN	0.00	3.00	0.00		0.00	0.00	
CP4009 - LOCKWOOD/MAPLE AVENUE K-WING RENOVATION	5,511.27	22.00	0.00	0.00	0.00	5,511.27	
CP4211 - DOWNTOWN SIDEWALK RECONSTRUCTION	241,144.73	21,447.00	0.00	0.00	0.00	241,144.73	0.00
CP4215 - BARTLETT ARBORETUM HEATING SYSTEM REPLACEM	796.56	18.00	0.00	0.00	0.00	796.56	0.00
CP4241 - SLUDGE PROCESSING SYSTEM	0.00	23.00	0.00	0.00	0.00	0.00	
CP4242 - SANITARY SEWER REHABILITATION	2,009,759.62	248,319.00	0.00	1,000,000.00	1,009,759.62	0.00	0.00
CP4331 - PARKING EXPANSION	600,000.00	0.00	0.00	0.00	600,000.00	0.00	
CP4999 - CUMMINGS RETAINING WALL	76,349.75	0.00	0.00	0.00	0.00	76,349.75	0.00
CP5010 - SECURITY CAMERA UPGRADE AT BEDFORD, BELL AND	0.00	0.00	0.00	0.00	0.00	0.00	
CP5025 - AERATION BLOWERS UPGRADE	7,939,807.00	467,592.00	0.00	0.00	0.00	7,939,807.00	0.00
CP5029 - GENERATOR REPLACEMENT	0.00	0.00	0.00	0.00	0.00	0.00	
CP5030 - SCOFIELD MANOR HEATING SYSTEM REPLACEMENT	1,155,327.80	2,806.00	0.00		0.00	1,155,327.80	
CP5046 - FERGUSON LIBRARY VEHICLE REPLACEMENT	30,000.00	0.00	0.00	0.00	0.00	30,000.00	0.00
CP5051 - SCADA SYSTEM UPGRADE	110,597.08	54,642.00	0.00	,	0.00	0.00	
CP5059 - PAVEMENT MANAGEMENT	149,648.58	530.00	0.00	0.00	0.00	149,648.58	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP5100 - BLOCK 9 PARKING GARAGE	704.77	23.00	0.00	0.00	0.00	704.77	0.00
CP5147 - UPGRADE PLANT HEADWORKS	9,495,963.48	580,922.00	0.00	0.00	0.00	9,495,963.48	0.00
CP5203 - AFFORDABLE HOUSING LINKAGE PROGRAM	697,063.00	35,000.00	0.00	0.00	0.00	697,063.00	0.00
CP5204 - EAST HUNTING RIDGE ROAD RECONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5205 - NEW SIDEWALKS	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP5206 - VEHICLE MAINTENANCE FACILITY UPGRADE	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP5208 - ROXBURY ROAD DRAINS	8,360.00	0.00	0.00	0.00	0.00	8,360.00	0.00
CP5209 - HOPE STREET RECONSTRUCTION	37,072.25	0.00	0.00	0.00	0.00	37,072.25	0.00
CP5210 - LIGHT RAIL TRANSIT	0.00	4.00	0.00	0.00	0.00	0.00	0.00
CP5211 - STILLWATER RD AT CLOVER HILL DRIVE	42,997.62	2,650.00	0.00	0.00	0.00	42,997.62	0.00
CP5214 - WASTE PROCESSING & HANDLING IMPROVEMENTS	0.00	4.00	0.00	0.00	0.00	0.00	0.00
CP5215 - COVE ISLAND BARN RESTORATION	22,316.85	46,981.00	0.00	0.00	0.00	22,316.85	0.00
CP5216 - LATHON WIDER COMMUNITY CENTER	807,917.37	3,903.00	0.00	0.00	0.00	807,917.37	0.00
CP5217 - WEST SIDE PARKS	35.20	4.00	0.00	0.00	0.00	35.20	0.00
CP5219 - REPLACE RECORDS RM MICROFILM EQPT	3,061.29	7.00	0.00	0.00	0.00	3,061.29	0.00
CP5220 - POLICE HEADQUARTERS INFRASTRUCTURE IMPROVE	-90.35	0.00	0.00	0.00	0.00	-90.35	0.00
CP5222 - SUT - MYRTLE AVENUE RECONSTRUCTION	1,130,002.22	20.00	0.00	0.00	1,130,002.22	0.00	0.00
CP5223 - TRAFFIC CALMING MASTER PLAN	571.42	14.00	0.00	0.00	0.00	571.42	0.00
CP5224 - COVE ISLAND ESTUARY HABITAT	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5226 - CUMMINGS SEAWALL AND WALKWAY	41,869.05	7.00	0.00	0.00	0.00	41,869.05	0.00
CP5231 - SAFE ROUTES TO SCHOOLS	188,534.73	13,503.00	0.00	0.00	0.00	188,534.73	0.00
CP5232 - SUT - PH1 - BUS RELATED ALLOCATION	0.00	142,346.00	0.00	0.00	0.00	0.00	0.00
CP5233 - WEST VIEW LANE AREA SEWERS	100,000.00	0.00	0.00	0.00	0.00	100,000.00	0.00
CP5241 - STORM WATER PUMP STATIONS	-383,006.54	4,013.00	0.00	-383,006.54	0.00	0.00	0.00
CP5242 - EAST CROSS RD SEWERS	0.00	11.00	0.00	0.00	0.00	0.00	0.00
CP5301 - HOLCOMB AVENUE DRAINAGE IMPROVEMENT	4,610.28	14,402.00	0.00	0.00	0.00	4,610.28	0.00
CP5340 - BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS	-8,029.38	6.00	0.00	0.00	0.00	-8,029.38	0.00
CP5415 - GEOLYNX GIS SERVER 911	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5416 - CITYWIDE SEAWALL REPLACEMENT	376,743.62	11,682.00	0.00	0.00	0.00	376,743.62	0.00
CP5440 - ECONONIC DEVELOPMENT - STAMFORD LIGHTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP5506 - TRAFFIC SIGNAL COMMUNICATION AND CONTROL HA	4,140,000.00	0.00	0.00	0.00	0.00	4,140,000.00	0.00
CP5600 - SCOFIELD MANOR STORM DRAIN SYSTEM	-119.40	2.00	0.00	0.00	0.00	-119.40	0.00
CP5601 - MUSEUM STUDIO BUILDING RENOVATION	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CP5602 - VETERANS PARK	2,755,695.43	132,336.00	0.00	755,695.43	2,000,000.00	0.00	0.00
CP5901 - BELLTOWN EMERGENCY GENERATOR & ELECTRICAL U	900.00	0.00	0.00	0.00	0.00	900.00	0.00
CP6402 - SMITH HOUSE IMPROVEMENTS	0.00	12.00	0.00	0.00	0.00	0.00	0.00
CP6564 - SCALE UPGRADE	16,046.06	5.00	0.00	0.00	0.00	16,046.06	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP6565 - SOLID WASTE BUILDING RENOVATION	1,561.67	7.00	0.00	0.00	0.00	1,561.67	0.00
CP6567 - MILL RIVER STORMWATER MANAGEMENT	1.16	56.00	0.00	0.00	0.00	1.16	0.00
CP6570 - LED TRAFFIC LIGHT CONVERSION	0.00	199.00	0.00	0.00	0.00	0.00	0.00
CP6571 - PAVEMENT MARKINGS	51,028.28	27,747.00	0.00	0.00	0.00	51,028.28	0.00
CP6572 - RAILROAD BRIDGE AND UNDERPASS REHAB	34,490.00	0.00	0.00	0.00	0.00	34,490.00	0.00
CP6577 - GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS	0.00	4.00	0.00	0.00	0.00	0.00	0.00
CP6579 - TOR BUILDING & EXTERNAL IMPROVEMENTS	72,127.03	614.00	0.00	0.00	0.00	72,127.03	0.00
CP6582 - COMMUNICATION IMPROVEMENT	0.00	11.00	0.00	0.00	0.00	0.00	0.00
CP6583 - MARINA DOCK UPGRADES	4,825,883.90	2.00	0.00	0.00	0.00	4,825,883.90	0.00
CP6584 - INTERVALE AREA (16-4)	0.00	12.00	0.00	0.00	0.00	0.00	0.00
CP6590 - MILL RIVER CORRIDOR DEVELOPMENT 10474167490;	6,000,000.00	0.00	0.00	0.00	0.00	6,000,000.00	0.00
CP6591 - STAMFORD INTERMODAL ACCESS IMPROVEMENTS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6592 - PALACE AUDITORIUM ROOF	1,860.13	1.00	0.00	0.00	0.00	1,860.13	0.00
CP6599 - DYKE LANE PUMP STATION UPGRADE	250,267.79	1,539,533.00	0.00	0.00	250,267.79	0.00	0.00
CP6669 - FUEL STATION UPGRADE	0.00	5.00	0.00	0.00	0.00	0.00	0.00
CP6670 - ANIMAL SHELTER	543,300.00	0.00	0.00	0.00	0.00	543,300.00	0.00
CP6671 - A/V EQUIPMENT FOR MAIN LIBRARY	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6751 - GOVERNMENT CENTER MICROGRID PROJECT	100,000.00	0.00	0.00	0.00	0.00	100,000.00	0.00
CP6752 - STAMFORD CONSERVATION	72,500.00	111.00	0.00	0.00	0.00	72,500.00	0.00
CP6754 - STORAGE UNITS FOR SOCIAL SERVICES @ CITY GARAG	-5,660.99	3,251.00	0.00	0.00	0.00	-5,660.99	0.00
CP6755 - SCOFIELD AREA TEMPORARY FIREHOUSE	200,000.00	0.00	0.00	0.00	0.00	200,000.00	0.00
CP6756 - MAPLE AVE FLOORING	113,191.99	0.00	0.00	0.00	0.00	113,191.99	0.00
CP6757 - RECONSTRUCTION OF STORMWATER WASTE DEBRIS	249,800.80	20,000.00	0.00	0.00	0.00	249,800.80	0.00
CP6758 - 911 COMMUNICATIONS - CAD AND MOBILE DATA UP	39,281.49	0.00	0.00	0.00	0.00	39,281.49	0.00
CP6759 - TURN OF RIVER STATION #1 IMPROVEMENTS	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
CP6760 - TURN OF RIVER STATION #2 IMPROVEMENTS	290,952.98	4,200.00	0.00	0.00	0.00	290,952.98	0.00
CP6761 - FACILITIES IMPROVEMENT, PLUMBING	39,665.08	0.00	0.00	0.00	0.00	39,665.08	0.00
CP6762 - SCOFIELD MANOR KITCHEN IMPROVEMENTS	57,485.00	0.00	0.00	0.00	0.00	57,485.00	0.00
CP6763 - TRAFFIC SIGNAL COORDINATION	3,398,388.18	444,856.00	0.00	0.00	0.00	3,398,388.18	0.00
CP6784 - MICHAEL F. LIONE MEMORIAL PARK LIGHTING	-10,780.91	7,003.00	0.00	0.00	0.00	-10,780.91	0.00
CP6801 - TRAFFIC SAFETY STUDY	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP6804 - STAMFORD STREET SMART INITIATIVES	351,093.65	26,437.00	0.00	0.00	0.00	351,093.65	0.00
CP6805 - SELF CONTAINED BREATHING APPARATUS (SCBA)	175,000.00	106,970.00	0.00	0.00	0.00	175,000.00	0.00
CP6806 - FIRE MAINTENANCE GARAGE	79,714.44	0.00	0.00	0.00	0.00	79,714.44	. 0.00
CP6807 - SOUTH END IMPLEMENTATION STUDY	150,000.00	0.00	0.00	0.00	0.00	150,000.00	0.00
CP6808 - INTERIOR FINISHES	232,831.41	1.00	0.00	0.00	0.00	232,831.41	. 0.00
CP6809 - SCALZI PARK PHASE 4- EXISTING BATHROOM	75,000.00	0.00	0.00	0.00	75,000.00	0.00	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP6810 - IMPLEMENTATION OF PHASE 1 OF MASTER PLAN- CU	498,233.20	488,700.00	0.00	98,233.20	400,000.00	0.00	0.00
CP6811 - COVE ISLAND BEACH RESILIENCY PROJECT	350,001.00	0.00	0.00	0.00	0.00	350,001.00	0.00
CP6812 - STAMFORD EMS UPGRADES	50,000.00	0.00	0.00	0.00	50,000.00	0.00	0.00
CP6813 - SUT - II - OFF-STREET PARKING	400,000.00	0.00	100,000.00	300,000.00	0.00	0.00	0.00
CP6814 - CITYWIDE RADIO REPLACEMENT & UPGRADE	600,000.00	0.00	0.00	0.00	0.00	600,000.00	0.00
CP6815 - WEST AVENUE @ WEST MAIN STREET INTERSECTION I	2,918,200.31	8,114.00	0.00	0.00	0.00	2,918,200.31	0.00
CP6816 - CITYWIDE TREE REPLANTING	51,217.91	1.00	0.00	51,217.91	0.00	0.00	0.00
CP6817 - PUBLIC SAFETY SECURITY CAMERAS & EMERGENCY SA	289,404.69	9,859.00	0.00	0.00	0.00	289,404.69	0.00
CP6818 - 1050 WASHINGTON BLVD. ENVIRONMENTAL REMEDI	362,000.00	14,689.00	0.00	362,000.00	0.00	0.00	0.00
CP6880 - TERRY CONNERS RINK ICE SLAB	200,000.00	0.00	0.00	0.00	0.00	200,000.00	0.00
CP6901 - ASSESS CITY FACILITIES	0.00	21.00	0.00	0.00	0.00	0.00	0.00
CP6904 - WPCA MAJOR REPLACEMENT	-58,845.95	1,277,316.00	-58,845.95	0.00	0.00	0.00	0.00
CP6908 - ROOF REPLACEMENT	91,389.18	5,635.00	5,550.00	5,135.00	80,704.18	0.00	0.00
CP6999 - FIBER OPTIC TRUNK CABLE INSTALLATION	448,968.52	4,140,810.00	0.00	0.00	0.00	448,968.52	0.00
CP7013 - BOOKMOBILE REPLACEMENT	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
CP7019 - ADA COMPLIANCE- CITY FACILITIES	197,113.67	0.00	50,000.00	50,000.00	97,113.67	0.00	0.00
CP7043 - BARRETT PARK BUILDING REPLACEMENT	95,766.61	0.00	0.00	0.00	0.00	95,766.61	0.00
CP7099 - School Readiness Exp/Ed Hunt Complx	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CP7100 - GLENBROOK COMM CTR CONSTRUCTION	10,585.05	7.00	0.00	0.00	0.00	10,585.05	0.00
CP7108 - MILL ROAD DRAINAGE IMPROVEMENT	343,790.00	5,150.00	0.00	0.00	0.00	343,790.00	0.00
CP7149 - PUBLIC SAFTEY EQUIPMENT REPLACEMENT & UPGRA	525,824.08	6,002.00	0.00	0.00	0.00	525,824.08	0.00
CP7150 - BRENNAN GOLF COURSE	280,769.10	106,360.00	0.00	0.00	0.00	280,769.10	0.00
CP7152 - RICH FORUM EXTERIOR ENVELOPE	235,000.00	0.00	0.00	0.00	0.00	235,000.00	0.00
CP7181 - PERSONAL PROTECTION EQUIPMENT (PPE)	161,500.00	89,257.00	0.00	0.00	0.00	161,500.00	0.00
CP7209 - EID (Energy Improvement Project)	345,737.55	2,588,396.00	0.00	0.00	0.00	345,737.55	0.00
CP7306 - HIGH RIDGE ROAD & LONG RIDGE ROAD - IMPLEMEN	2,650,000.00	0.00	0.00	0.00	0.00	2,650,000.00	0.00
CP7660 - SUT - PHASE II - PARKING AREA	900,000.00	0.00	0.00	0.00	900,000.00	0.00	0.00
CP7668 - ATLANTIC STREET @ MAIN STREET INTERSECTION SAF	2,000,000.00	0.00	0.00	0.00	0.00	2,000,000.00	0.00
CP7669 - LUCAS AUTOMATED CPR UNIT	0.00	185.00	0.00	0.00	0.00	0.00	0.00
CP7901 - STRAWBERRY HILL AVENUE @ ROCK SPRING ROAD IN	75,000.00	0.00	0.00	0.00	0.00	75,000.00	0.00
CP7908 - MILL RIVER GREENWAY - PHASE II	641,850.00	98,300.00	0.00	0.00	0.00	641,850.00	0.00
CP7912 - SPECIALITY POLICE VEHICLES	250,000.00	0.00	0.00	0.00	160,000.00	90,000.00	0.00
CP7949 - PERSONAL ESCAPE SYSTEM (PES)	50,000.00	0.00	0.00	0.00	0.00	50,000.00	0.00
CP8214 - HIGHWAY FACILITIES CONSTRUCTION	-145.02	17.00	0.00	0.00	0.00	-145.02	0.00
CP8215 - SAFETY STANDARDS/ADA COMPLIANCE	24,211.74	4,671.00	0.00	24,211.74	0.00	0.00	0.00
CP8216 - VEHICLE MAINTENANCE EQUIPMENT	0.00	3,982.00	0.00	0.00	0.00	0.00	0.00
CP8218 - MASTER PLAN UPDATE	219,705.79	3,107.00	0.00	0.00	0.00	219,705.79	0.00

Project	Free Balance	Encumbered Amount	1/1/18 - 3/31/18 Next Qtr Spending (0-90 Days)	4/1/18 - 6/30/18 End of Yr Spending (91-180 Days)	7/1/18 - 6/30/19 18 Mnth Spending (6 to 18 months)	7/1/19 Plus Over 18 Mnth Spending (+18 Months)	1/1/18 - 3/31/18 Projected Cash Out (0-90 Days)
CP8219 - TRAFFIC CALMING IMPLEMENTATION	202,405.44	162.00	0.00	0.00	0.00	202,405.44	0.00
CP8225 - ATLANTIC STREET RECONSTRUCTION	626,830.49	89,318.00	0.00	0.00	0.00	626,830.49	0.00
CP8700 - LIONE PARK CAPITAL UPGRADE	75,313.86	909,755.00	75,313.86	0.00	0.00	0.00	0.00
CP8701 - JOHN BOCUZZI PARK @ SOUTHFIELD PHASE 1	110,000.00	0.00	0.00	0.00	110,000.00	0.00	0.00
CP8702 - SUMMER STREET CORRIDOR ACCIDENT REDUCTION P	863,188.00	0.00	0.00	0.00	0.00	863,188.00	0.00
CP8703 - TRAFFIC SAFETY & MOBILITY PROJECTS	300,000.00	0.00	0.00	0.00	0.00	300,000.00	0.00
CP8704 - ADA CURB RAMPS FOR PEDESTRIAN SAFETY	100,000.00	0.00	0.00	0.00	0.00	100,000.00	0.00
CP8705 - BICYCLE AND PEDESTRIAN FACILITIES IMPLEMENTATI	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
CP8706 - SIDEWALK EXTENSIONS			0.00	0.00	0.00	0.00	0.00
CP8707 - SOLID WASTE MAINTENANCE GARAGE	50,000.00	0.00	0.00	0.00	0.00	50,000.00	0.00
CP8708 - TRANSFER STATION POWER SUPPLY UPGRADE	85,000.00	0.00	0.00	0.00	0.00	85,000.00	0.00
CP8709 - TRANSFER STATION EXTERIOR LIGHTING	50,000.00	0.00	0.00	0.00	0.00	50,000.00	0.00
CP8710 - RESTORATION OF CULVERTS AND LEAK OFFS	150,000.00	0.00	0.00	0.00	0.00	150,000.00	0.00
CP8711 - TRAFFIC/ROAD PAVING AND DRAINAGE	250,000.00	0.00	0.00	0.00	0.00	250,000.00	0.00
CP9103 - HUMAN RESOURCE/PAYROLL SYSTEM	90,925.21	20.00	0.00	300,000.00	1,000,000.00	0.00	0.00
CP9210 - GUARD RAILS	110,609.17	15,586.00	0.00	0.00	0.00	110,609.17	0.00
CP9213 - STREET SIGN PROGRAM	20,705.42	5,814.00	0.00	0.00	0.00	20,705.42	0.00
CP9230 - ENVIRONMENTAL HAZARD ABATEMENT	25,290.61	1,056.00	0.00	0.00	25,290.61	0.00	0.00
CP9232 - FACILITIES ENERGY CONSERVATION	0.68	29.00	0.68	0.00	0.00	0.00	0.00
CP9234 - INFRASTRUCTURE REPLACE CODE	0.00	6.00	0.00	0.00	0.00	0.00	0.00
CP9235 - MULTI-USE TRAILS	192,117.90	92,248.00	0.00	0.00	0.00	192,117.90	0.00
CP9236 - GOVERNMENT CENTER RENOVATION	35,137.39	58,863.00	15,000.00	15,000.00	5,137.39	0.00	0.00
CP9238 - YERWOOD CENTER RENOVATIONS	13,297.15	31.00	0.00	0.00	0.00	13,297.15	0.00
CP9241 - TRANSFER STATION REHABILITATION IMPROVEMENT	2,069,813.59	73,459.00	169,813.59	500,000.00	1,400,000.00	0.00	0.00
CP9253 - JEFFERSON STREET RECONSTRUCTION PH1	0.00	18.00	0.00	0.00	0.00	0.00	0.00
CP9260 - MILL RIVER CORRIDOR DEVELOPMENT	9,879.71	6,518.00	0.00	0.00	0.00	9,879.71	0.00
CP9270 - SANITARY PUMPING STATION UPGRADE	1,300,851.41	34,704.00	0.00	0.00	1,300,851.41	0.00	0.00
CP9340 - LONG RIDGE BUILDING & EXTERNAL IMPROVEMENTS	4,947.71	2.00	0.00	0.00	0.00	4,947.71	0.00
CP9351 - HYDRANT REPLACEMENT	128,505.62	34,924.00	0.00	0.00	0.00	128,505.62	0.00
CP9461 - SPRINGDALE BUILDING & EXTERNAL IMPROVEMENTS	163,379.62	0.00	0.00	0.00	0.00	163,379.62	0.00
CPB001 - DISTRICT-WIDE CODE COMPLIANCE	5,229.51	42,050.00	5,229.51	0.00	0.00	0.00	0.00
CPB002 - DISTRICT-WIDE FACILITIES EQUIPMENT	5,598.89	895.00	0.00		0.00	5,598.89	
CPB006 - CLOONAN QZAB	1,770.00	11.00	0.00		0.00	1,770.00	
CPB007 - DAVENPORT QZAB	0.00	8.00	0.00	0.00	0.00	0.00	0.00
CPB008 - DOLAN QZAB	0.00	3.00	0.00	0.00	0.00	0.00	0.00
CPB009 - HART QZAB	0.00	1.00	0.00		0.00	0.00	0.00
CPB010 - KT MURPHY QZAB	0.00	0.00	0.00	0.00	0.00	0.00	0.00

	222,885,962.65	66,242,460.00	2,767,555.14	14,568,813.53	60,895,200.10	145,863,468.67	0.00
CPB942 - AUDITORIUM RENOVATIONS-GRANT FUNDED	0.00	2.00	0.00	0.00	0.00	0.00	0.00
CPB804 - DISTRICT WIDE WPCA& DEEP/EPA COMPLIANCE FOR	359,688.46	11,244.00	0.00	100,000.00	259,688.46	0.00	0.00
CPB803 - DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE	342,650.27	149,358.00	0.00	0.00	0.00	342,650.27	0.00
CPB691 - TURN OF RIVER CODE WORK	20,427.00	25.00	0.00	0.00	0.00	20,427.00	0.00
CPB690 - NORTHEAST CODE RENOVATIONS	37,144.83	203,351.00	15,000.00	22,144.83	0.00	0.00	0.00
CPB640 - ALTERNATIVES FOR SUCCESS	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CPB639 - DISTRICT-WIDE ELECTRICAL UPGRADES	187,238.99	6,010.00	0.00	50,000.00	100,000.00	37,238.99	0.00
CPB504 - BOE SAFETY AND SECURITY	445,786.99	231,354.00	0.00	100,000.00	345,786.99	0.00	0.00
CPB500 - DISTRICT-WIDE INDOOR AIR QUALITY	66,355.59	40,704.00	0.00	0.00	66,355.59	0.00	0.00
CPB404 - ROGERS CODE/RENOVATION	-517.94	5.00	0.00	0.00	0.00	-517.94	0.00
CPB403 - WESTHILL HS EXPANSION/ADDITION	197,055.01	35.00	0.00	0.00	0.00	197,055.01	. 0.00
CPB401 - ACADEMY OF INFORMATION TECHNOLOGY	195,541.99	182.00	0.00	0.00	0.00	195,541.99	0.00
CPB301 - DISTRICT WIDE FACILITIES EQUIPMENT	0.00	17.00	0.00	0.00	0.00	0.00	0.00
CPB216 - ENERGY PERFORMANCE CONTRACT	0.00	15.00	0.00	-	0.00	0.00	0.00
CPB211 - DISTRICTWIDE CODE COMPLIANCE	1,038,602.29	14,131.00	0.00	400,000.00	638,602.29	0.00	
CPB121 - INTERCOM REPLACEMENT	5,781.53	101.00	0.00	0.00	0.00	5,781.53	0.00
CPB095 - SCOFIELD MAGNET ROOF REPLACEMENTS	0.00	3,508.00	0.00		0.00	0.00	
CPB093 - DISTRICT-WIDE CARPET & TILES REPLACEMENT	22,378.50	51.00	20,000.00		0.00	0.00	
CPB092 - DISTRICT-WIDE ROOFING REPLACEMENTS	180,286.42	140,594.00	0.00		100,000.00	80,286.42	
CPB017 - DAVENPORT CODE COMPLIANCE	14,522.14	16,177.00	0.00		0.00	14,522.14	
CPB015 - TURN OF RIVER QZAB	0.00	7.00	0.00		0.00	0.00	
CPB014 - TOQUAM QZAB	1,762.24	8.00	0.00		0.00	1,762.24	
CPB012 - STARK QZAB CPB013 - STILLMEADOW QZAB	0.00 0.00	3.00 3.00	0.00		0.00 0.00	0.00	
000042 0740/ 0740	0.00				0.00	(+18 Months)	
	Free balance	Amount	(0-90 Days)	(91-180 Days)	(6 to 18 months)	Spending	(0-90 Days)
Project	Free Balance	Encumbered	1/1/18 - 3/31/18 Next Qtr Spending	4/1/18 - 6/30/18 End of Yr Spending	7/1/18 - 6/30/19 18 Mnth Spending	7/1/19 Plus Over 18 Mnth	1/1/18 - 3/31/18 Projected Cash Out

Project Status Summary by Agency as of 12/31/2017

	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
Bartlett Arboretum - Capital		3			
Board of Education - Capital	1	20	1		22
Childcare Learning Center - Capital	1	2		1	1
Ferguson Library - Capital		1		2	
Health & Social Services - Director of Health					1
Office of Administration - Director of Administration		2			1
Office of the Mayor - Community Development		1			
Operations: Administration - Maintenance	2	5		1	2
Operations: Administration - Maintenance Facilities	2	11		1	
Operations: Administration - Maintenance Parks		8	1		
Operations: Engineering - Engineering	13	25	4	7	15
Operations: Engineering - Traffic Engineering	1	31		2	4
Operations: Land Use - Administration		7	1	2	1
Operations: Public Services - Fleet Management		2			2
Operations: Public Services - Solid Waste	1	2	3		1
Operations: Public Services - Stormwater Management		1			
Operations: Public Services - Traffic & Road Maintenance		8			1
Police - Department Wide	1	4		1	
Police - Emergency Communications Center	1	1		1	1
Scofield Manor - Capital		4			1
Short Term Financing - BOE - Capital		3			
Short Term Financing - Capital		4			
Short Term Financing - Ferguson Library - Capital		2	2		
Smith House - Smith House					7
Special Revenue - E.G. Brennan Golf Course	1	1			
Special Revenue - Parking Fund		4			
Special Revenue - Water Pollution Control		14		1	7
Stamford Center for the Arts - Capital	2	3	1	1	
Stamford Fire Department	3	8	3	1	1
Stamford Historical Society - Capital		1			
Stamford Museum - Capital	1	3	1		2
Terry Conners Rink		1	1		
Report Toto	al: 30	182	18	21	70

Project Status Detail by Agency as of 12/31/201¹⁵

Agency: 0695 - Bartlett Arboretum - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP3239 - BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPPLY		1			
CP3804 - BARTLETT ARBORETUM SITE AND INFRASTRUCTURE IMPROV		1			
CP4215 - BARTLETT ARBORETUM HEATING SYSTEM REPLACEMENT A		1			
Total for Agency:		3			

Project Status Detail by Agency as of 12/31/201¹⁶

Agency: 0900 - Board of Education - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
C31072 - DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS		1			
C36589 - SPRINGDALE EXPANSION/CODE WORK		1			
C36668 - WESTHILL HS INFRASTRUCTURE RENOVATION					1
C3B444 - STRAWBERRY HILL RENOVATIONS		1			
C3B502 - INTERDISTRICT K-8 MAGNET SCHOOL					1
C5B005 - BOYLE STADIUM		1			
C5B217 - TOQUAM INDOOR AIR QUALITY ISSUES					1
C5B608 - DISTRICT-WIDE ATHLETIC FIELDS RENOVATION		1			
C5B613 - DISTRICT-WIDE BOILER & BURNER REPLACEMENT		1			
C5B619 - VO-AG BUILDING EXPANSION					1
C5B622 - STAMFORD HS CODE/RENOVATION/EXPANSION		1			
C5B623 - DISTRICT-WIDE PAVING & RESURFACING		1			
C5B627 - DISTRICT-WIDE ASBESTOS ABATEMENT		1			
C5B629 - DOLAN MS RENOVATION			1		
C5B637 - RIPPOWAM CENTER RENOVATION		1			
C5B947 - CLOONAN SPRINKLER PROJECT					1
CPB001 - DISTRICT-WIDE CODE COMPLIANCE		1			
CPB006 - CLOONAN QZAB					1
CPB007 - DAVENPORT QZAB					1
CPB008 - DOLAN QZAB					1
CPB009 - HART QZAB					1
CPB010 - KT MURPHY QZAB					1
CPB012 - STARK QZAB					1
CPB013 - STILLMEADOW QZAB					1
CPB014 - TOQUAM QZAB					1
CPB015 - TURN OF RIVER QZAB					1
CPB017 - DAVENPORT CODE COMPLIANCE					1
CPB092 - DISTRICT-WIDE ROOFING REPLACEMENTS		1			
CPB093 - DISTRICT-WIDE CARPET & TILES REPLACEMENT		1			
CPB095 - SCOFIELD MAGNET ROOF REPLACEMENTS					1
CPB121 - INTERCOM REPLACEMENT					1
CPB211 - DISTRICTWIDE CODE COMPLIANCE		1			

CPB804 - DISTRICT WIDE WPCA& DEEP/EPA COMPLIANCE FOR GREAS CPB942 - AUDITORIUM RENOVATIONS-GRANT FUNDED		1		1
CPB691 - TURN OF RIVER CODE WORK		1		
CPB690 - NORTHEAST CODE RENOVATIONS		1		
CPB640 - ALTERNATIVES FOR SUCCESS				1
CPB639 - DISTRICT-WIDE ELECTRICAL UPGRADES		1		
CPB504 - BOE SAFETY AND SECURITY		1		
CPB500 - DISTRICT-WIDE INDOOR AIR QUALITY		1		
CPB404 - ROGERS CODE/RENOVATION				1
CPB403 - WESTHILL HS EXPANSION/ADDITION	1			
CPB401 - ACADEMY OF INFORMATION TECHNOLOGY				1
CPB301 - DISTRICT WIDE FACILITIES EQUIPMENT				1

Agency: CLC - Childcare Learning Center - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0062 - CLC CLASSROOM AND PLAYGROUND REFURBISHING AND RE		1			
CP1202 - ROOF REPLACEMENT				1	
CP3803 - CLC FACILITY REHAB PROJECT		1			
CP4009 - LOCKWOOD/MAPLE AVENUE K-WING RENOVATION					1
CP6756 - MAPLE AVE FLOORING	1				
Total for Agency:	1	2		1	1

Agency: 0690 - Ferguson Library - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56080 - MAIN LIBRARY BUILDING RESTORATION		1			
CP1285 - MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY				1	
CP3083 - DIGITIZATION & PRESERVATION OF LOCAL DOCUMENTS				1	
Total for Agency:		1		2	

Agency: 0381 - Health & Social Services - Director of Health

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1065 - PUBLIC HEALTH SNAP SYSTEM					1
Total for Agency:					1

Agency: 0101 - Office of Administration - Director of	Administration				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP5203 - AFFORDABLE HOUSING LINKAGE PROGRAM		1			
CP5440 - ECONONIC DEVELOPMENT - STAMFORD LIGHTS					1
CP9103 - HUMAN RESOURCE/PAYROLL SYSTEM		1			
Total for Ag	gency:	2			1
Agency: 0501 - Office of the Mayor - Community Dev	velopment				
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C46047 - HOUSING DEVELOPMENT FUND		1			
Total for Ag	gency:	1			
Agency: 0260 - Operations: Administration - Mainter	nance	·	·	·	
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C46053 - STERLING FARMS BARN-THEATER COMPLEX	1				
C56143 - FISHING PIER REPLACEMENT	1				
C56265 - SHORELINE/BEACH STABILIZATION					1
C56802 - KOSCIUSZKO PARK				1	
C72044 - RELOCATE FACILITY MGT OFFICES/SHOPS					1
CP1204 - JACKIE ROBINSON PARK PHASE 2 CONSTRUCTION		1			
CP8215 - SAFETY STANDARDS/ADA COMPLIANCE		1			
CP9230 - ENVIRONMENTAL HAZARD ABATEMENT		1			
CP9234 - INFRASTRUCTURE REPLACE CODE		1			
CP9236 - GOVERNMENT CENTER RENOVATION		1			
Total for Ag	gency: 2	5		1	2

Agency: 0261 - Operations: Administration - Maintenance Facilities

Project		Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56203 - BUILDINGS & UTILITIES			1			
C56280 - UNDERGROUND TANKS			1			
CP0233 - GENERATORS			1			
CP0234 - CITYWIDE ELECTRICAL SYSTEM UPGRADE			1			
CP2213 - LEASED FACILITIES CAPITAL UPGRADES			1			
CP2302 - GOVERNMENT CENTER SECURITY			1			
CP3416 - CURTAIN CALL INTERIOR RENOVATIONS			1			
CP5216 - LATHON WIDER COMMUNITY CENTER					1	
CP6901 - ASSESS CITY FACILITIES			1			
CP6908 - ROOF REPLACEMENT			1			
CP7100 - GLENBROOK COMM CTR CONSTRUCTION		1				
CP7209 - EID (Energy Improvement Project)			1			
CP9232 - FACILITIES ENERGY CONSERVATION			1			
CP9238 - YERWOOD CENTER RENOVATIONS		1				
	Total for Agency:	2	11		1	

Agency: 0262 - Operations: Administration - Maintenance Parks

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56079 - FENCING & GUARD RAILS		1			
C56139 - PLAYGROUND REHABILITATION		1			
C56169 - PAVING & DRAINAGE		1			
C56259 - GAME COURTS		1			
C56272 - PARK LIGHTING		1			
CP0232 - ATHLETIC FIELDS RENOVATION		1			
CP5215 - COVE ISLAND BARN RESTORATION		1			
CP6583 - MARINA DOCK UPGRADES		1			
CP6810 - IMPLEMENTATION OF PHASE 1 OF MASTER PLAN- CUMMIN			1		
Total for Agency:		8	1		

Agency: 0220 - Operations: Engineering - Engineering

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
C07352 - Czescik Home Demolition	1				
C10036 - ENVIRONMENTAL COMPLIANCE/STORMWATER MGMT		1			
C16012 - CITY WIDE STORM DRAINS		1			
C16020 - TOILSOME BROOK		1			
C44444 - STRAWBERRY HILL ACQUISITION					1
C54007 - HOLLY POND SEAWALL REPAIRS				1	
C56119 - CITYWIDE ROADWAY CORRECTION		1			
C56251 - ATHLETIC FIELDS WEST BEACH					1
C56568 - SUT - FHWA PH1	1				
C56569 - STP - STAMFORD UBRAN TRANSITWAY PH1	1				
C56753 - WEST MAIN ST. BRIDGE REPLACEMENT - TCSP				1	
CP0017 - SIDEWALKS					1
CP0034 - WESTSIDE WALKING CONNECTOR				1	
CP0040 - LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEMENTS		1			
CP0041 - SUT - BUS RELATED ALLOCATION PH1		1			
CP0043 - CITY FACILITY UPGRADES		1			
CP0044 - PARK AND FIELD IMPROVEMENTS					1
CP0046 - BIG 5 IMPROVEMENTS & UPGRADES	1				
CP0058 - ROGERS RENOVATION					1
CP0061 - SUT - PHASE II - FEDERAL FUNDS		1			
CP0066 - SUT - CMAQ-ITS PH1		1			
CP0067 - SUT - DOT PH2	1				
CP0068 - CREBS PHOTOVOLTAIC SYSTEMS	1				
CP0086 - SOUTH END COLLECTOR ROAD	1				
CP0088 - UCONN STUDY-SCOFIELD AREA CONTAMINA					1
CP0092 - EECBG-ARRA					1
CP0093 - SCOFIELDTOWN PARK DESIGN AND REMEDIATION		1			
CP0094 - VINE ROAD SIDEWALKS		1			
CP0095 - SUT - FEDERAL FUNDS WITH LOCAL MATCH		1			
CP0096 - SUT - CMAQ FUNDS WITH LOCAL MATCH		1			
CP0097 - SUT - PHASE 1 - STP 2009					
CP0098 - SUT - PHASE 1 - STP 2010		1			

Total for Agency:	13	25	4	7	15
CPB216 - ENERGY PERFORMANCE CONTRACT					1
CP7660 - SUT - PHASE II - PARKING AREA			1		
CP6813 - SUT - II - OFF-STREET PARKING		1			
CP6784 - MICHAEL F. LIONE MEMORIAL PARK LIGHTING	1				
CP6752 - STAMFORD CONSERVATION			1		
CP6670 - ANIMAL SHELTER				1	
CP5416 - CITYWIDE SEAWALL REPLACEMENT			1		
CP5232 - SUT - PH1 - BUS RELATED ALLOCATION		1			
CP5226 - CUMMINGS SEAWALL AND WALKWAY	1				
CP5222 - SUT - MYRTLE AVENUE RECONSTRUCTION		1			
CP5208 - ROXBURY ROAD DRAINS		1			
CP5204 - EAST HUNTING RIDGE ROAD RECONSTRUCTION					1
CP4999 - CUMMINGS RETAINING WALL	1				
CP3348 - CUMMINGS MARINA RESTORATION	1				
CP3220 - MAJOR BRIDGE REPLACEMENT		1			
CP2220 - MAJOR BRIDGE REPAIRS AND DESIGN		1			
CP2058 - SUT - PHASE 1-STP E	1				
CP2055 - SUT - PH2-NEW STARTS		1			
CP1372 - OAKDALE ROAD CULVERT AND CATCH BASINS					1
CP1283 - CHESTNUT HILL ROAD RECONSTRUCTION	1				
CP1273 - WEST MAIN STREET BRIDGE				1	
CP1203 - ENVIRONMENTAL REMEDIATION OF BARTLETT ARBORETUM					1
CP1199 - MERRIEBROOK BARN RENOVATIONS			1		
CP1075 - SKYMEADOW DRIVE DRAINAGE IMPROVEMENT					1
CP1074 - PINE HILL DRAINAGE		1		_	
CP1068 - DESIGN REVIEW FOR ANIMAL SHELTER		_		1	
CP0231 - CITYWIDE DREDGING		1			
CP0118 - SUT - PH2-5307 FUNDS		1		-	
CP0115 - COVE ISLAND PARKING LOT IMPROVEMENT		-		1	
CP0114 - STREET LIGHTING INFRASTRUCTURE UPGRADE		1			-
CP0101 - PUBLIC WATER SUPPLY SCOFIELD					1
CP0099 - BARTLETT ARBORETUM PH II SITE INVESTIGATION					1

Agency: 0221 - Operations: Engineering - Traffic Engineering

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
C16026 - HOPE STREET REPAIRS		1			
C51011 - SPRINGDALE GLENBROOK TRAIN STATION ENHANCEMENTS		1			
C53428 - LARGO DRIVE @ HOPE STREET - IMPROVEMENTS		1			
C56172 - STILLWATER ROAD INTERSECTIONS		1			
C56174 - CITYWIDE SIGNALS		1			
C56180 - LONG RIDGE ROAD				1	
C56190 - PAVEMENT MARKINGS		1			
C56211 - CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS		1			
CP0011 - ROADWAY IMPROVEMENTS & RECONSTRUCTION		1			
CP0056 - TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENTS		1			
CP0060 - STIMULUS PROJECT MATCHING FUNDS		1			
CP0087 - HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDOR STU		1			
CP0116 - HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVE		1			
CP0117 - REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUNDS					1
CP1067 - BUS SHELTER - VETERAN'S PARK					1
CP1281 - ROADWAY DESIGN AND RECONSTRUCTION		1			
CP1373 - RIVERBEND SOUTH - RAILROAD CROSSING GATES					1
CP2056 - STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETIONARY				1	
CP2057 - EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS		1			
CP2232 - WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS		1			
CP3036 - OAKLAWN AVENUE IMPROVEMENTS		1			
CP3221 - SCHOOL ZONE FLASHERS		1			
CP5209 - HOPE STREET RECONSTRUCTION	1				
CP5211 - STILLWATER RD AT CLOVER HILL DRIVE		1			
CP5223 - TRAFFIC CALMING MASTER PLAN		1			
CP5231 - SAFE ROUTES TO SCHOOLS		1			
CP5506 - TRAFFIC SIGNAL COMMUNICATION AND CONTROL HARDWA		1			
CP6571 - PAVEMENT MARKINGS		1			
CP6572 - RAILROAD BRIDGE AND UNDERPASS REHAB		1			
CP6591 - STAMFORD INTERMODAL ACCESS IMPROVEMENTS					1
CP6763 - TRAFFIC SIGNAL COORDINATION		1			
CP6801 - TRAFFIC SAFETY STUDY		1			

Project Status Detail by Agency as of 12/31/201²³

CP6804 - STAMFORD STREET SMART INITIATIVES		1		
CP6815 - WEST AVENUE @ WEST MAIN STREET INTERSECTION IMPRO		1		
CP6999 - FIBER OPTIC TRUNK CABLE INSTALLATION		1		
CP8219 - TRAFFIC CALMING IMPLEMENTATION		1		
CP8225 - ATLANTIC STREET RECONSTRUCTION		1		
CP9253 - JEFFERSON STREET RECONSTRUCTION PH1		1		
Total for Agency:	1	31	2	4

Agency: 0230 - Operations: Land Use - Administration

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C46580 - AFFORDABLE HOUSING/ZONING INITIATIV		1			
C56078 - PARKS MASTER PLAN UPDATE		1			
C56253 - HOLLY POND IMPROV				1	
C66322 - CITYWIDE GEOGRAPHIC INFORMATION SYS		1			
CP0042 - MASTER PLANS		1			
CP0050 - MILL RIVER IMPROVEMENTS		1			
CP0251 - STAMFORD FERRY TERMINAL				1	
CP2222 - SOUTHFIELD AVENUE SEWERS					1
CP3810 - VETERANS PARK MASTER PLAN		1			
CP6590 - MILL RIVER CORRIDOR DEVELOPMENT 10474167490; CP005			1		
CP9235 - MULTI-USE TRAILS		1			
Total for Agency:		7	1	2	1

Agency: 0212 - Operations: Public Services - Fleet Management

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0059 - VEHICLE MAINTENANCE IMPROVEMENTS					1
CP3347 - HARBOR POINT SHUTTLE BUS		1			
CP6669 - FUEL STATION UPGRADE		1			
CP8216 - VEHICLE MAINTENANCE EQUIPMENT					1
Total for Agency	:	2			2

Agency: 0214 - Operations: Public Services - Solid Waste

CP3701 - STORM DRAIN CONVERSION AT CITY & TOWN YARD GARAGE

CP4211 - DOWNTOWN SIDEWALK RECONSTRUCTION

CP8214 - HIGHWAY FACILITIES CONSTRUCTION

C56189 - BRIDGE RECONDITIONING

CP5059 - PAVEMENT MANAGEMENT

CP9210 - GUARD RAILS

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
CP0055 - SOLID WASTE IMPROVEMENTS	1				
CP6564 - SCALE UPGRADE		1			
CP6565 - SOLID WASTE BUILDING RENOVATION					1
CP8707 - SOLID WASTE MAINTENANCE GARAGE			1		
CP8708 - TRANSFER STATION POWER SUPPLY UPGRADE			1		
CP8709 - TRANSFER STATION EXTERIOR LIGHTING			1		
CP9241 - TRANSFER STATION REHABILITATION IMPROVEMENTS		1			
Total for Agen	<i>cy:</i> 1	2	3		1
Agency: 0211a - Operations: Public Services - Stormwat	ter Manageme	ent			
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
CP0211 - ENVIRONMENTAL COMPLIANCE		1			
Total for Agen	cy:	1			
Agency: 0211 - Operations: Public Services - Traffic & R	oad Maintena	nce			
Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Ou
C56123 - CITYWIDE SIDEWALKS RECONSTRUCTION		1			
C56129 - CITYWIDE MANHOLE & BASIN		1			
C56182 - STREET PATCH & RESURFACING		1			

Total for Agency:

1

1

1

1

1

8

1

1

Project Status Detail by Agency as of 12/31/201²⁵

Agency: 0330 - Police - Department Wide

Project		Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C45247 - NEW POLICE HEADQUARTERS			1			
C66299 - 800 MHZ TRUNKING					1	
CP0045 - POLICE FACILITIES & UPGRADES			1			
CP1197 - JAIL CELL UPGRADE			1			
CP4331 - PARKING EXPANSION		1				
CP5219 - REPLACE RECORDS RM MICROFILM EQPT			1			
	Total for Agency:	1	4		1	

Agency: 0335 - Police - Emergency Communications Center

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C63808 - GENERATOR REPLACEMENT		1			
CP5415 - GEOLYNX GIS SERVER 911					1
CP6758 - 911 COMMUNICATIONS - CAD AND MOBILE DATA UPGRADE	1				
CP6814 - CITYWIDE RADIO REPLACEMENT & UPGRADE				1	
Total for Agency:	1	1		1	1

Agency: 0670 - Scofield Manor - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1284 - REPLACE EMERGENCY GENERATOR		1			
CP1671 - SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS		1			
CP5030 - SCOFIELD MANOR HEATING SYSTEM REPLACEMENT		1			
CP5600 - SCOFIELD MANOR STORM DRAIN SYSTEM					1
CP6762 - SCOFIELD MANOR KITCHEN IMPROVEMENTS		1			
Total for Agency:		4			1

Agency: STFBOE - Short Term Financing - BOE - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C5B609 - DISTRICT-WIDE TECHNOLOGY EQUIPMENT		1			
CPB002 - DISTRICT-WIDE FACILITIES EQUIPMENT		1			
CPB803 - DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE		1			
Total for Agency:		3			

Project Status Detail by Agency as of 12/31/201²⁶

Agency: STF - Short Term Financing - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C60064 - OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & UPGRAD		1			
C65200 - CITYWIDE VEHICLE REPLACEMENT & UPGRADE		1			
C65201 - CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE		1			
C65202 - CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE		1			
Total for Agency:		4			

Agency: STFLIB - Short Term Financing - Ferguson Library - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP1374 - FERGUSON LIBRARY PC REPLACEMENT		1			
CP3690 - FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUCTURE			1		
CP5046 - FERGUSON LIBRARY VEHICLE REPLACEMENT			1		
CP6671 - A/V EQUIPMENT FOR MAIN LIBRARY		1			
Total for Agency:		2	2		

Agency: 0370 - Smith House - Smith House

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0119 - CHILLER REPLACEMENT					1
CP3103 - SOLAR CONVERSION OF HEATING, DOMESTIC HOT WATER A					1
CP3372 - PARKING LOT					1
CP3800 - ROOF REPLACEMENT					1
CP5029 - GENERATOR REPLACEMENT					1
CP6402 - SMITH HOUSE IMPROVEMENTS					1
CP6582 - COMMUNICATION IMPROVEMENT					1
Total for Agency:					7

Agency: 0043 - Special Revenue - E.G. Brennan Golf Course

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0054 - GOLF COURSE RENOVATIONS AND IMPROVEMENTS	1				
CP7150 - BRENNAN GOLF COURSE		1			
Total for Agency:	1	1			

Agency: 0029 - Special Revenue - Parking Fund

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C56103 - PARKING STRUCTURE RENOVATION		1			
CP2214 - PARKING METER REPLACEMENT		1			
CP3750 - NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAGE ELEV		1			
CP9213 - STREET SIGN PROGRAM		1			
Total for Agency:		4			

Agency: 0033 - Special Revenue - Water Pollution Control

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C16011 - SEWERS-SECTION 18-1					1
C20052 - WEDGEMERE ROAD SEWERS		1			
C22045 - CARRIAGE DRIVE SEWERS					1
C22046 - PERNA LANE AREA SEWERS		1			
C50053 - REPAIR/REPLACE MAGEE AVE WALL					1
C71196 - CMOM- SEWER CAPACITY MANAGEMENT, OPERATION & MA		1			
C71201 - UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM		1			
C71282 - VEHICLE REPLACEMENT AND REPAIR		1			
CP2047 - PROJECT GIS		1			
CP2048 - LABORATORY ANALYTICAL EQUIPMENT					1
CP4242 - SANITARY SEWER REHABILITATION		1			
CP5025 - AERATION BLOWERS UPGRADE		1			
CP5051 - SCADA SYSTEM UPGRADE		1			
CP5147 - UPGRADE PLANT HEADWORKS		1			
CP5233 - WEST VIEW LANE AREA SEWERS				1	
CP5241 - STORM WATER PUMP STATIONS		1			
CP5242 - EAST CROSS RD SEWERS					1
CP6567 - MILL RIVER STORMWATER MANAGEMENT					1
CP6584 - INTERVALE AREA (16-4)					1
CP6599 - DYKE LANE PUMP STATION UPGRADE		1			
CP6904 - WPCA MAJOR REPLACEMENT		1			
CP9270 - SANITARY PUMPING STATION UPGRADE		1			
Total for Agency:		14		1	7

Agency: SCA - Stamford Center for the Arts - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP0063 - STAMFORD CENTER FOR THE ARTS FACILITIES IMPROVEMEN		1			
CP1198 - PALACE THEATER SOUTH WALL	1				
CP3806 - RESTORE NORTH WALL AND PARAPET				1	
CP3807 - DRYWELL CONNECTION					
CP6592 - PALACE AUDITORIUM ROOF	1				
CP6761 - FACILITIES IMPROVEMENT, PLUMBING		1			
CP6808 - INTERIOR FINISHES		1			
CP7152 - RICH FORUM EXTERIOR ENVELOPE			1		
Total for Agenc	y: 2	3	1	1	

Agency: 0351 - Stamford Fire Department

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C43210 - Glenbrook NEW AIR HANDLING UNITS			1		
C46038 - FIRE TRAINING CENTER		1			
C56201 - GLENBROOK BUILDING ADDITION-NEW HOPE				1	
C56212 - FACILITIES IMPROVEMENTS		1			
C63005 - FIRE APPARATUS		1			
CP0047 - SFR IMPROVEMENTS & UPGRADES		1			
CP2351 - EAST SIDE FIRE STATION		1			
CP3802 - WEST SIDE FIRE STATION		1			
CP3809 - CENTRAL FIRE HEADQUARTERS RENOVATION		1			
CP5340 - BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS	1				
CP5901 - BELLTOWN EMERGENCY GENERATOR & ELECTRICAL UPGRA					1
CP6577 - GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS	1				
CP6579 - TOR BUILDING & EXTERNAL IMPROVEMENTS			1		
CP9340 - LONG RIDGE BUILDING & EXTERNAL IMPROVEMENTS	1				
CP9351 - HYDRANT REPLACEMENT		1			
CP9461 - SPRINGDALE BUILDING & EXTERNAL IMPROVEMENTS			1		
Total for Agency:	3	8	3	1	1

Agency: 0660 - Stamford Historical Society - Capital

Project	Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP2061 - HISTORICAL SOCIETY BUILDING UPGRADES AND REHABILITAT		1			
Total for Agency:		1			
					·

Agency: 0680 - Stamford Museum - Capital

Project		Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
C43034 - MULTI-USE BUILDING CONSTRUCTION			1			
CP0048 - STAMFORD MUSEUM IMPROVEMENTS			1			
CP1683 - WATER LINE CONNECTION						1
CP2062 - STM MUSEUM & NATURE CTR MASTER PLAN		1				
CP3343 - SITE & INFRASTRUCTURE IMPROVEMENTS			1			
CP3680 - MAIN BUILDING RENOVATION				1		
CP5601 - MUSEUM STUDIO BUILDING RENOVATION						1
Total	for Agency:	1	3	1		2

Agency: 0263 - Terry Conners Rink

Project		Completed	In Progress	Not Yet Begun	On Hold	Dept Recommend Close Out
CP3695 - TERRY CONNERS RINK UPGRADES			1			
CP6880 - TERRY CONNERS RINK ICE SLAB				1		
	Total for Agency:		1	1		
	Report Total:	30	182	18	21	70

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230 Operations: Land Use - Administration

C06352 OPEN SPACE ACQUISITION/FLOOD CONTROL

To acquire priority parcels and easements for Mill River Greenbelt and other priority park/open space areas and conduct flood control activities related to the Mill River Restoration project. This includes appraisals, environmental assessment, purchase, demolition and site stabilization costs.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,725.07	\$1,725.07	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,321,000.00	\$1,321,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$597,500.00	\$500,000	\$0	\$97,500	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$2,058,777.00	\$1,100,000	\$0	\$958,777	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,650,000.00	\$1,650,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$1,294,300.00	\$300,000	\$0	\$0	\$994,300	\$0	\$0
FY 2004/2005	\$0.00	\$1,344,700.00	\$1,344,700	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$10,466,277.00	\$8,415,700	\$0	\$1,056,277	\$994,300	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$6,429,422.82	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,986,277.18	
		\$8,415,700.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering C07352 Czescik Home Demolition Start Date: % Complete: 0% End Date: % Complete: 0% Current Quarter Comments: Completed Project Manager:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$10,000.00	\$143,818.38	\$0.00	\$153,818.38	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2016/2017	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes			
FY 15/16	15/16 \$65m Bond	\$45,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
FY 16/17	16/17 \$45m Bond	\$295,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17			
		\$340,000.00				

32

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

C10036 ENVIRONMENTAL COMPLIANCE/STORMWATER MGMT

Environmental compliance/stormwater management capital projects.

For construction and inspection of stabilization of channel wall along Springdale Brook Mead Street.

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Mead Street design is nearing completion and awaiting permits.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$500,000.00	\$534,238.00	\$1,034,238.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$1,667,581.04	\$1,650,000	\$0	\$0	\$17,581	\$0	\$0
FY 2009/2010	\$0.00	\$1,810,648.00	\$1,800,000	\$0	\$0	\$10,648	\$0	\$0
FY 2010/2011	\$0.00	\$570,000.00	\$570,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$4,798,229.04	\$4,770,000	\$0	\$0	\$28,229	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,438,159.11	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$6,136.63	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$611,031.81	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$569,815.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$44,857.45	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$750,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$4,420,000.00	

33

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlC16011SEWERS-SECTION 18-1

Construction of 8,782 linear feet of sanitary sewers in Stillwater Road, Hemlock Lane and Knobloch Lane

Start Date:		% Complete:	100%		
End Date:		Status Code	Dept Recommend Close Out	Project Manager:	Prakash Chakravarti
	_				L

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$309,000.00	\$309,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$2,045,000.00	\$2,045,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$8,902.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$1,074.15)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$9,977.05)	\$3,254,000.00	\$3,254,000	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$3,244,022.95	
		\$3,244,022.95	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

C16012 CITY WIDE STORM DRAINS

Installation and replacement of storm drains, catch basins, and curbs.

Start Date:	% Com	plete:	0	

End Date:	Status Code	In Progress	S

.

Project Manager: Frank Vonella

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$317,691.21	\$317,691.21	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$1,532,000.00	\$1,532,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$580,000.00	\$580,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$1,430,000.00	\$1,430,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$6,682,000.00	\$6,682,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$2,987,872.24						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$446,184.05						
FY 05/06	05/06 Bond Issue (\$59M)	\$257,893.19						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$264,633.09						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$45,417.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$206,398.71	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$1,211,816.92	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$611,784.80	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$500,000.00	BOF 06/08/2017					
		\$7,182,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

C16020 TOILSOME BROOK

Construct 1240 l.f. of gabion channel from Oaklawn Avenue culvert to a point located (170) feet east of West Lane culvert.

% Complete: 0	Date: % Complete
---------------	------------------

End Date: Status Code In Progress

Project Manager: Lo

: Lou Casolo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$7,765.05	\$7,765.05	12/31/2017

Appropriat	ions Summary	by Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 1996/1997	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 00/00	Past Bond Issues	\$600,000.00							
		\$600,000.00							

36

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 **Operations: Engineering - Traffic Engineering** C16026 **HOPE STREET REPAIRS**

Work includes sidewalks, curbs and small drainage.

Start Date:	4/1/2013	% Complete:	85%	

End Date: 4/1/2013 Status Code In Progress

Project Manager: James Travers

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$97,713.07	\$97,713.07	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 1996/1997	\$0.00	\$52,000.00	\$52,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$187,000.00	\$187,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$239,000.00	\$239,000	\$0	\$0	\$0	\$0	\$0

•			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$156,103.93	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$6,172.00	
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$76,724.07	BOF 07/09/2015 Repurposed on 5/11/17
		\$239,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 **Special Revenue - Water Pollution Control** C20052 WEDGEMERE ROAD SEWERS

Install about 4300 linear feet of sewers to serve 38 properties along Wedgemere, White Oak Lane and part of Eden Road.

5/1/2011 % Complete: 80% Start Date:

End Date: 12/31/2020 Status Code In Progress

Project Manager: Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$3,385,632.56	\$0.00	\$3,385,632.56	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2008/2009	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$685,234.00	\$0	\$685,234	\$0	\$0	\$0	\$0
FY 2013/2014	(\$200,000.00)	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$64,625.00	\$0	\$64,625	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
Total:	(\$200,000.00)	\$3,849,859.00	\$0	\$3,849,859	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$49 <i>,</i> 858.94	
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$3,500,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$3,549,858.94	

0033 Special Revenue - Water Pollution Control

C22045 CARRIAGE DRIVE SEWERS

Replacement of failing septic systems with sanitary sewers. Approximately 6200 linear feet of gravity sewers, 1500 linear feet of force main and 1 lift pump station will be installed.

Start Date:	% Complete:	100%				
End Date:	Status Code	Dept Recor	mmend Close Out	Project Manager:	Prakash Chakravarti	ĺ

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,312,823.31	\$1,312,823.31	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$75,000.00	\$0	\$75,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$220,000.00	\$0	\$220,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$220,000.00	\$0	\$220,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$1,069,380.27	\$1,069,380	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$4,784,380.27	\$1,069,380	\$3,715,000	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$1,348,699.25	
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,069,380.27	BOF 8/4/14
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$1,946,051.52	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
		\$4,364,131.04	

0033 Special Revenue - Water Pollution Control

C22046 PERNA LANE AREA SEWERS

PROPERTIES IN THE NEIGHBORHOOD OF PERNA LANE HAVE FAILING SEPTIC SYSTEMS. PHASE I OF THE SEWER PROJECT WILL SERVE PROPERTIES ON THE EAST OF HIGH RIDGE ROAD BETWEEN PERNA LANE AND MERRITT PARKWAY.

Start Date:	7/1/2008	% Complete:	90%		
End Date:	7/1/2019	Status Code	In Progress	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$5,842,854.07	\$0.00	\$5,842,854.07	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$265,213.00	\$0	\$265,213	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,165,213.00	\$0	\$6,165,213	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$61,727.04	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$248,923.89	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$3,000,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$3,310,650.93	

0900 **Board of Education - Capital**

C31072 DISTRICT-WIDE ENERGY EFFICIENCY PROJECTS

Upgrade/Install new District wide Energy Management System. 1 BMS District Wide (500k) 2. Rippowam, WHS, and SHS new control wiring (150k)

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	S	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Design of Rippowam Auditorium lighting and sound upgrades underway.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$800,000.00	\$110,547.53	\$910,547.53	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$2,000,000.00	\$1,750,000	\$0	\$250,000	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$400,000.00	\$300,000	\$0	\$0	\$0	\$0	\$100,000
FY 2015/2016	(\$250,000.00)	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$350,000.00)	\$2,800,000.00	\$2,450,000	\$0	\$250,000	\$0	\$0	\$100,000

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$1,674,712.42	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$255,281.10	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$320,006.48	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$600,000.00	BOF 06/08/2017
		\$2,850,000.00	

0900 Board of Education - Capital

C36589 SPRINGDALE EXPANSION/CODE WORK

The EMG facility needs report indicates significant work at this school. 1. Window/door replacement 2. Bathroom code Update. 3. Classroom millwork. The EMG Building needs Assessment total for Springdale from 2009-2015 was \$9,382,520

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Bathroom renovation project has been bid, pending contract.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$60,730.65	\$150,000.00	\$150,000.00	\$0.00	\$360,730.65	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$1,100,000.00	\$1,100,000 \$0 \$0 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$3,350,000.00	\$2,975,000	\$0	\$375,000	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$1,625,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$1,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$2,975,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital C36668 WESTHILL HS INFRASTRUCTURE RENOVATION

HVAC upgrades penthouse A & B (1.8M), HVAC Upgrade interior classrooms (500k) Partial New Boiler Plant Phase I Upgrade (2 Boilers Only and Controls) (950k), HVAC Upgrade Remainder Gym Penthouse (1.2M), HVAC Upgrade Auditorium Penthouse I & II

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$425.46	\$425.46	12/31/2017

Appropriat	tions Summary by Fiscal Year Funding Sources			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$3,000,000.00	\$2,250,000	\$0	\$750,000	\$0	\$0	\$0
FY 2013/2014	(\$500,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$250,000.00)	\$25,000.00	\$25,000 \$0 \$0 \$0 \$0 \$0 \$0					\$0
Total:	(\$750,000.00)	\$3,025,000.00	\$2,275,000	\$0	\$750,000	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 12/13	12/13 \$50m Bond	\$1,975,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$275,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017				
		\$2,275,000.00					

0900 Board of Education - Capital

C3B444 STRAWBERRY HILL RENOVATIONS

Construction Renovation of 200 Strawberry Hill; Planning, design, engineering, acquisition, furnishing and equipping of public school at 200 Strawberry Hill Avenue.

Start Date:	% Complete:	15%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Project bids have been received, pending contract.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$2,000,000.00	\$8,000,000.00	\$30,000,000.00	\$17,805,330.51	\$57,805,330.51	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$55,000,000.00	\$55,000,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$12,400,000.00	\$0	\$0	\$12,400,000	\$0	\$0	\$0
Total:	\$0.00	\$67,400,000.00	\$55,000,000	\$0	\$12,400,000	\$0	\$0	\$0

	1		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$2,500,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$300,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$2,200,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$5,000,000.00	

0900Board of Education - CapitalC3B502INTERDISTRICT K-8 MAGNET SCHOOL

New School to be located on 13 acres (old Clairol site) and to be approximately 153,000 square feet. The money for the project must be requested and put in place up front. Construction bids exceeded budget so FF&E monies need to required from the State.

Start Date:	% Complete:	0%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$59,309.13	\$59,309.13	12/31/2017

Appropriat	ions Summary I	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$55,100,000.00	\$0	\$0	\$55,100,000	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$2,834,963.00	\$141,748	\$0	\$2,693,215	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$750,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	(\$48,349.12)	\$318,607.00	\$0	\$0	\$0	\$0	\$0	\$318,607	
Total:	(\$798,349.12)	\$61,553,570.00	\$3,441,748	\$0	\$57,793,215	\$0	\$0	\$318,607	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,900,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$41,875.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$99,873.00	
FY 12/13	12/13 \$50m Bond	\$340,690.83	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$59,309.17	BOF 07/09/2015 Repurposed on 5/11/17
		\$3,441,748.00	

0680 Stamford Museum - Capital C43034 MULTI-USE BUILDING CONSTRUCTION

This continues capital support for SM&NC Environmental Education Farmhouse construction scope of work. Recommendation from 2010 Master Plan includes infrastructure improvements and development of a multi-use farmhouse building on Heckscher Farm. Redesign of the North parking lot, two new pastures, perimeter fencing, site entry and security improvements will bring greater parking capacity and safety improvements for visitors. Relocation of Maple Sugar/Cidering House will bring greater mission-driven capacity, community service, and safety.

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$650,167.79	\$650,167.79	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$950,000.00	\$950,000	\$950,000 \$0 \$0 \$0 \$0 \$0					

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$750,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$300,000.00	BOF 06/08/2017
		\$1,050,000.00	

0351 Stamford Fire Department

C43210 Glenbrook NEW AIR HANDLING UNITS

The Glenbrook Fire Department respectfully requests new air handling units. These units will replace existing ones that are over 20 years old and are non-operational. They are all on the original 1954 section of the firehouse. They cool the following spaces:

- GFD member bunk room
- Stamford EMS personnel quarters
- 2nd floor kitchen
- All 2nd floor bathrooms
- GFD chief's office
- GFD conference room

Start Date:		% Complete:	0%	
-------------	--	-------------	----	--

Status Code Not Yet Begun

End Date:

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

No activity.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$55,000.00	\$55,000.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2013/2014	\$0.00	\$55,000.00	\$55,000 \$0 \$0 \$0 \$0 \$0 \$0					
Total:	\$0.00	\$55,000.00	\$55,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$55,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$55,000.00	

0220 **Operations: Engineering - Engineering** C44444 STRAWBERRY HILL ACQUISITION

Acquisition of 200 Strawberry Hill

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Reco	mmend Close Out	Project N

Project Manager:

Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$19,828.47	\$19,828.47	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth								
FY 2013/2014	\$0.00	\$10,000,000.00	\$10,000,000	\$0	\$0	\$0	\$0	\$0			
FY 2016/2017	(\$159,089.87)	\$0.00	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0								
Total:	(\$159,089.87)	\$10,000,000.00	\$10,000,000	\$10,000,000 \$0 \$0 \$0 \$0 \$0							

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$9,840,910.13	BOF 7/10/14 Repurposed on 5/11/17
		\$9,840,910.13	

0330 Police - Department Wide

C45247 NEW POLICE HEADQUARTERS

New Police HQ to replace current HQ at 805 Bedford St.

Start Date:	% Complete:	

End Date: Status Code In Progress

Project Manager:

Jeff Pardo

Current Quarter Comments:

No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$8,793,935.95	\$8,793,935.95	12/31/2017

Appropriat	ions Summary	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$45,000,000.00	\$45,000,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$14,500,000.00	\$14,500,000 \$0 \$0 \$0 \$0 \$0					
Total:	\$0.00	\$60,000,000.00	\$60,000,000	\$0	\$0	\$0	\$0	\$0

Bonias issue	instery		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$2,006,614.24	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$500,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$35,393,385.76	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$22,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$60,000,000.00	

0351 Stamford Fire Department

C46038 FIRE TRAINING CENTER

Modify fire training center. Stamford Fire and Rescue must have a training facility to maintain and perfect fire fighting and rescue skills. Upgrade existing simulators.

Start Date:	11/16/2012 % Complete:	25%		
End Date:	11/16/2012 Status Code	In Progress	Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$538,658.41	\$538,658.41	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$1,402,700.00	\$838,700	\$0	\$564,000	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,787,700.00	\$2,223,700	\$0	\$564,000	\$0	\$0	\$0	

	· · · · · · · · · · · · · · · · · · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,016,998.10	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$4,663.85	
FY 05/06	05/06 Bond Issue (\$59M)	\$67,944.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$427,967.96	
FY 11/12	11/12 \$45m Bond	\$1,225.10	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$167,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,685,799.01	

0501 Office of the Mayor - Community Development

C46047 HOUSING DEVELOPMENT FUND

Capital funding is used to subsidize the acquisition and development of affordable housing. The 2018-19 Capital request is for Charter Oak Communities Lawnhill Terrace 3 (LT3) project which is anticipated to start construction in September 2018. The total cost for Phase III is projected to be \$18.5M. LT3 will rehabilitate 52 units (13 - up to 25% AMI, 21 - 25% to 50% AMI, 18 - 50% to 60% AMI). Work to include items such as kitchen, bathroom, heating system rehabilitation, exterior upgrades and site improvements. 5 units will be made fully handicapped accessible. Capital funds leverage other development funding by a more than a 12:1 ratio.

 Start Date:
 7/1/1982
 % Complete:
 75%

End Date: 7/1/1982 Status Code In Progress

Project Manager: Erik

r: Erik Larson

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,865,000.45	\$1,865,000.45	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$2,500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$2,000,000
FY 2008/2009	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	(\$2,000,000.00)	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$950,934.00	\$880,000	\$0	\$0	\$0	\$0	\$70,934
FY 2012/2013	\$0.00	\$1,250,000.00	\$1,250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,000,000.00)	\$17,400,934.00	\$15,330,000	\$0	\$0	\$0	\$0	\$2,070,934

Bonds Issue	Bonds Issue History										
Fiscal Year	Fund Name	Amount	Notes								
FY 00/00	Past Bond Issues	\$3,891,158.55									
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,975,000.00									
FY 05/06	05/06 Bond Issue (\$59M)	\$240,000.00									
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,943,841.45									
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$336,320.41	BOF 8/4/14								
FY 11/12	11/12 \$45m Bond	\$718,297.55	BOF 6/12/14 Repurposed on 5/11/17								
FY 14/15	14/15 \$50m Bond	\$544,000.00	BOF 7/10/14 Repurposed on 5/11/17								
FY 15/16	15/16 \$65m Bond	\$2,911,702.45	BOF 07/09/2015 Repurposed on 5/11/17								
FY 16/17	16/17 \$45m Bond	\$950,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17								

FY 17/18	17/18 \$25m Bond	\$1,502,648.22 BOF 06/08/2017
		\$15,012,968.63

0260 Operations: Administration - Maintenance

C46053 STERLING FARMS BARN-THEATER COMPLEX

Renovations and addition to Dressing Room Theatre, replacement of 30 yr old boiler. Replace non-compliant aluminum feed to copper. HVAC upgrades and Upgrade to ADA compliant restrooms.

Start Date:	% Complete:	95%		
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,604.66	\$1,604.66	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,020,000.00	\$1,020,000	\$0	\$0	\$0	\$0	\$0

	· · · · · · · · · · · · · · · · · · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$183,881.50	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$19,238.44	
FY 05/06	05/06 Bond Issue (\$59M)	\$1,600.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$590,227.56	
FY 11/12	11/12 \$45m Bond	\$87,330.76	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$100,052.50	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$37,669.24	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,020,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230 Operations: Land Use - Administration

C46580 AFFORDABLE HOUSING/ZONING INITIATIV

Funding for site acquisition and development for construction or rehabilitation of affordable housing for low and moderate income persons. Provides required local match for HUD's federal grant.

Start Date:	7/1/2006	% Complete:	80%		
End Date:	7/1/2006	Status Code	In Progress	Project Manager:	Erik Larson

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$634,538.37	\$634,538.37	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2005/2006	\$0.00	\$1,600,000.00	\$0	\$0	\$0	\$0	\$0	\$1,600,000		
FY 2009/2010	\$0.00	\$94,746.00	\$0	\$0	\$0	\$0	\$0	\$94,746		
FY 2010/2011	\$0.00	\$70,934.00	\$0	\$0	\$0	\$0	\$0	\$70,934		
FY 2013/2014	\$0.00	\$116,963.00	\$0	\$0	\$0	\$0	\$0	\$116,963		
FY 2014/2015	\$0.00	\$126,977.00	\$0	\$0	\$0	\$0	\$0	\$126,977		
FY 2015/2016	\$0.00	\$6,472,379.50	\$0	\$0	\$0	\$0	\$0	\$6,472,380		
FY 2016/2017	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000		
Total:	\$0.00	\$8,581,999.50	\$0	\$0	\$0	\$0	\$0	\$8,582,000		

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlC50053REPAIR/REPLACE MAGEE AVE WALL

The brick wall along Magee Ave was built in 1975. There are severe structural cracks in the wall and sections may fail. This project will repair/replace areas that have structural problems.

Start Date:	5/2/2015	% Complete:	100%		
End Date:	5/2/2015	Status Code	Dept Recommend Close Out	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2008/2009	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$13,000.00	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$237,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
		\$250,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

C51011 SPRINGDALE GLENBROOK TRAIN STATION ENHANCEMENTS

Site facility enhancements.

Start Date:	% Complete:	90%	

End Date:	Status C	Code In Progress	Project Manager:	James Travers
-----------	----------	------------------	------------------	---------------

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				State Loan	Other	
FY 2007/2008	\$0.00	\$60,100.00	\$0	\$0	\$0	\$60,100	\$0	\$0	
FY 2015/2016	(\$10,116.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$10,116.00)	\$60,100.00	\$0	\$0	\$0	\$60,100	\$0	\$0	

0221 Operations: Engineering - Traffic Engineering

C53428 LARGO DRIVE @ HOPE STREET - IMPROVEMENTS

To improve traffic operations and safety on Largo Drive approach to Hope Street by widening the rail-road crossing.

Start Date:	% Complete:	10%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$250,000.00	\$250,000.00	12/31/2017

Appropriat	ions Summary	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$0.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 **Operations: Engineering - Engineering** C54007 HOLLY POND SEAWALL REPAIRS

Holly Pond (Weed Avenue) Seawall Repairs

3/30/2015 % Complete: 50% Start Date:

End Date: 3/30/2015 Status Code On Hold

Project Manager: Zvonko Barisic

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$409,062.45	\$409,062.45	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$415,000.00	\$415,000	\$0	\$0	\$0	\$0	\$0

	1		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$65,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$250,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$415,000.00	

0230 Operations: Land Use - Administration

C56078 PARKS MASTER PLAN UPDATE

Parks Master Plan Update - for Cummings Park - \$250,000

Description - Master Plan for Cummings Park (79 acres) including West Beach (26 acres) and the Marina to include,

-Aerial survey;

-User survey to create utilization analysis;

-Marina evaluation;

-Infrastructure evaluation;

-Project phasing analysis;

-Cost estimates for each phase; and

-Evaluation of staffing and maintenance requirements for completed project.

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	5	Project Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	(\$2,772.74)	(\$2,772.74)	12/31/2017	

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$230,000.00	\$230,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$735,000.00	\$735,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$219,188.99	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$88,819.03	
FY 05/06	05/06 Bond Issue (\$59M)	\$65,584.02	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$62,745.05	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$475.00	
FY 11/12	11/12 \$45m Bond	\$48,187.91	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$735,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Operations: Administration - Maintenance Parks 0262

C56079 **FENCING & GUARD RAILS**

Upgrade fencing and stone walls used for safety or perimeter enclosures parks citywide.

	Start Date:		% Complete:	75%	
--	-------------	--	-------------	-----	--

E	Data	
	Data	

Status Code In Progress End Date:

Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spendin	g \$0.00	\$50,048.04	\$0.00	\$0.00	\$50,048.04	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$50,000.00)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$50,000.00)	\$1,015,000.00	\$1,015,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$482,012.18	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$103,845.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$92,444.14	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$36,698.68	
FY 12/13	12/13 \$50m Bond	\$28,216.74	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$70,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$51,783.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.26	BOF 06/08/2017
		\$965,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0690 Ferguson Library - Capital C56080 MAIN LIBRARY BUILDING RESTORATION

The existing capital funds will largely address the distressed the exterior condition of the building, identified in the Building Envelope Study completed in August 2012, particularly waterproofing of critical façade and roof areas. Further work on the exterior is necessary, like other façade elevations and further restoration of the historic building. Grants (like from SHPO) will be used to leverage city funds to the extent possible.

Start Date:	7/1/2012	% Complete:	85%		
End Date:	7/1/2012	Status Code	In Progress	5	Project Manager:

Nicholas Bochicchio

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$838,749.52	\$838,749.52	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$2,050,000.00	\$2,050,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$990,000.00	\$990,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$675,000.00	\$475,000	\$0	\$200,000	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$11,465,000.00	\$11,265,000	\$0	\$200,000	\$0	\$0	\$0	

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,830,816.45						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,123,797.77						
FY 05/06	05/06 Bond Issue (\$59M)	\$478,952.98						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$5,691,432.80						
FY 11/12	11/12 \$45m Bond	\$375,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$982,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 17/18	17/18 \$25m Bond	\$260,000.00	BOF 06/08/2017					
		\$10,742,000.00						

0214 Operations: Public Services - Solid Waste

C56095 VENTILATION SYSTEM

Improve ventilation system at the Transfer Station including installing new fans & duct work

Start Date:	% Com	nloto	0	
Start Date:	% Com	piete:	0	

End Date:	Status Code		Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

. . .

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$51,202.00				
FY 03/04	03/04 Bond Issue (\$39.2M)	\$4,500.00				
FY 09/10	09/10 \$21.6m Taxable BAB	\$24,298.00	BOF 8/4/14			
		\$80,000.00				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0029 **Special Revenue - Parking Fund**

PARKING STRUCTURE RENOVATION C56103

This project is intended to upgrade the electrical system and add a back up generator to the Bell Street Garage.

Start Date:	% Complete:	50%	

	End Date:	
--	-----------	--

Project Manager: Domenick Tramontozzi

Current Quarter Comments:

Lighting and generator replacement at Bell Street has been bid, pending contract.

Status Code In Progress

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
F	Projected Spending	\$50,000.00	\$300,000.00	\$365,775.49	\$0.00	\$715,775.49	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$2,580,000.00	\$0	\$0	\$0	\$0	\$0	\$2,580,000
FY 1999/2000	\$0.00	\$450,000.00	\$0	\$0	\$0	\$0	\$0	\$450,000
FY 2000/2001	\$0.00	\$300,000.00	\$0	\$0	\$0	\$0	\$0	\$300,000
FY 2001/2002	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000
FY 2002/2003	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
FY 2003/2004	\$0.00	\$75,000.00	\$0	\$0	\$0	\$0	\$0	\$75,000
FY 2004/2005	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2005/2006	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000
FY 2006/2007	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
FY 2007/2008	\$0.00	\$350,000.00	\$0	\$0	\$0	\$0	\$0	\$350,000
FY 2008/2009	\$0.00	\$350,000.00	\$0	\$0	\$0	\$0	\$0	\$350,000
FY 2009/2010	\$0.00	\$450,000.00	\$0	\$0	\$0	\$0	\$0	\$450,000
FY 2010/2011	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2012/2013	\$0.00	\$540,000.00	\$0	\$0	\$0	\$0	\$0	\$540,000
Total:	\$0.00	\$6,395,000.00	\$0	\$0	\$0	\$0	\$0	\$6,395,000

Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$3,549,119.93								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$187,591.71								
FY 05/06	05/06 Bond Issue (\$59M)	\$233,865.64								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$284,422.72								
FY 15/16	15/16 \$65m Bond	\$540,000.00	BOF 07/09/2015 Repurposed on 5/11/17							
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017							
		\$4,945,000.00								

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 **Operations: Engineering - Engineering** C56119 **CITYWIDE ROADWAY CORRECTION**

Funds are for design work and construction activities.

Start Date:	% Complete:	40%	

End Date:	Status Code	In Progress

Project Manager: Domenick Tramontozzi

Current Quarter Comments: work done as required.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$52,812.10	\$100,000.00	\$30,000.00	\$182,812.10	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,148,000.00	\$1,148,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$147,749.14)	\$230,000.00	\$230,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$400,000.00	\$200,000	\$0	\$0	\$0	\$0	\$200,000
Total:	(\$147,749.14)	\$3,003,000.00	\$2,803,000	\$0	\$0	\$0	\$0	\$200,000

201100 1000			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,600,881.99	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$117,014.90	
FY 05/06	05/06 Bond Issue (\$59M)	\$97,016.99	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$94,264.73	
FY 11/12	11/12 \$45m Bond	\$13,821.39	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$120,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$262,250.86	BOF 06/08/2017
		\$2,755,250.86	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211 Operations: Public Services - Traffic & Road Maintenance C56123 CITYWIDE SIDEWALKS RECONSTRUCTION

Reconstruction of major sections of sidewalks (i.e. entire street length, block length) and critical reconstruction of existing walkways. Outside of the Downtown area.

Start Date:	% Complete:	99%		
End Date:	Status Code	In Progress	Project Manager:	Paul Montanaro

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$149,700.91	\$149,700.91	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$3,870,000.00	\$3,870,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$700,000.00	\$500,000	\$0	\$200,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$800,000.00	\$606,000	\$0	\$194,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$3,100,000.00	\$2,239,953	\$0	\$860,047	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$325,000.00	\$325,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$20,645,000.00	\$19,390,953	\$0	\$1,254,047	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$9,137,116.33	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,674,039.92	
FY 05/06	05/06 Bond Issue (\$59M)	\$614.843.75	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	1 - 7	BOF 8/4/14
FY 09/10	09/10 \$4.425m Taxable RZEDB	. ,	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$2,460,268.63	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,316,513.69	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$2,016,331.16	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,049,346.80	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$600,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$575,000.00	BOF 06/08/2017
		\$19,890,953.00	

0211 Operations: Public Services - Traffic & Road Maintenance

C56129 CITYWIDE MANHOLE & BASIN

The City's road network contains more than 12,000 manholes and basins. These structures require periodic reconstruction and adjustment at an average cost between \$3,000 and \$6,000 per basin. This work is critical to protect the safety of the public and to maintain the City's investment in the infrastructure.

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$50,000.00	\$50,000.00	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year			Funding	unding Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$291,500.00	\$291,500	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,446,500.00	\$2,446,500	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$527,887.01	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$107,412.58	
FY 05/06	05/06 Bond Issue (\$59M)	\$6,081.41	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$155,119.00	
FY 11/12	11/12 \$45m Bond	\$350,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$500,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$300,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017
		\$2,596,500.00	

0262 Operations: Administration - Maintenance Parks C56139 PLAYGROUND REHABILITATION

To upgrade citywide playgrounds to meet CPSC/ASTM guidelines and provide shelter at all summer playground program sites. Additional funds will be used to upgrade existing playgrounds to meet current standards. To include Fall Safety Tile surface and pour in place safety surface

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	5	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	(\$1,702.65)	\$0.00	\$0.00	\$0.00	(\$1,702.65)	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources				Funding Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$508,000.00	\$508,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$45,000.00	\$45,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,628,000.00	\$2,628,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$1,658,313.01					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$334,069.09					
FY 05/06	05/06 Bond Issue (\$59M)	\$17,178.42					
FY 12/13	12/13 \$50m Bond	\$14,015.70	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$304,423.78	BOF 07/09/2015 Repurposed on 5/11/17				
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017				
		\$2,628,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0260 Operations: Administration - Maintenance

C56143 FISHING PIER REPLACEMENT

Replace approximately 440 linear feet of pier superstructure and repair pile bents. The repair of pile bents consists of replacement of inadequate, damaged or missing bracing elements.

Start Date:	% Complete:	100%							
End Date:	Status Code	Completed	Pro	oject Manager:	Zvonko Barisic				
Current Quarte	urrent Quarter Comments:								
No Response									
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of			
Projected Spen	ding \$0.00	\$0.00	\$0.00	\$0.25	\$0.25	12/31/2017			

Appropriat	ions Summary I	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other		
FY 1996/1997	\$0.00	\$114,886.00	\$114,886	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$114,886.00	\$114,886						

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$114,886.00	
		\$114,886.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Operations: Administration - Maintenance Parks 0262

C56169 **PAVING & DRAINAGE**

Upgrade renovations of paved surfaces and drainage systems in city parks and parking areas.

Start Date:	% Complete:	50%	
-------------	-------------	-----	--

End Date:	Status Code	In Progress
Lilu Date.	Status Coue	III I TOGIC33

Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$474.79	\$0.00	\$0.00	\$474.79	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,505,000.00	\$1,505,000	\$0	\$0	\$0	\$0	\$0

Fund Name		
runu Name	Amount	Notes
Past Bond Issues	\$778,215.06	
03/04 Bond Issue (\$39.2M)	\$120,215.30	
05/06 Bond Issue (\$59M)	\$174,348.08	
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$187,519.91	
08/09 Bond Issue (\$40M City BAB)	\$14,580.19	
11/12 \$45m Bond	\$80,121.46	BOF 6/12/14 Repurposed on 5/11/17
14/15 \$50m Bond	\$150,000.00	BOF 7/10/14 Repurposed on 5/11/17
	\$1,505,000.00	
	Past Bond Issues 03/04 Bond Issue (\$39.2M) 05/06 Bond Issue (\$59M) 06/07 Bond Issue (\$88M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 11/12 \$45m Bond	Past Bond Issues \$778,215.06 03/04 Bond Issue (\$39.2M) \$120,215.30 05/06 Bond Issue (\$59M) \$174,348.08 06/07 Bond Issue (\$88M) Includes \$47M BAN \$187,519.91 08/09 Bond Issue (\$40M City BAB) \$14,580.19 11/12 \$45m Bond \$80,121.46 14/15 \$50m Bond \$150,000.00

0221 Operations: Engineering - Traffic Engineering

C56172 STILLWATER ROAD INTERSECTIONS

To improve traffic safety, flow on Stillwater Road at the intersection of Cold Spring Road by improving roadway geometry and travel lane alignment to include an exclusive left-turn lane for southbound approach on Stillwater Road; and exclusive right-turn lane for the northbound approach on Stillwater Road at Cold Spring Road. The left and right turn lanes shall have adequate length to accommodate 2035 traffic conditions. Additionally the intersection of Stillwater Road at Bridge Street would be converted to a roundabout. The funding is necessary to secure \$2,250,000 towards construction.

Start Date:	6/1/2012	% Complete:	15%		
End Date:	6/1/2012	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	y by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2014/2015	\$0.00	\$20,588.00	\$0 \$0 \$0 \$20,588 \$0 \$ 0					\$0
Total:	\$0.00	\$20,588.00	\$0	\$0	\$0	\$20,588	\$0	\$0

0221 Operations: Engineering - Traffic Engineering

C56174 CITYWIDE SIGNALS

This request is to address City's traffic signal needs which include (1) enhancements to City's Advance Traffic Management System (ATMS) with the addition of 10 new system sensor locations to increase system efficiency (\$200,000), (2) upgrade of 10 signal detection systems to minimize failure and delays (\$200,000), (3) rehabilitation and/or replacement of traffic signal components at 10 intersections to minimize malfunctions (\$250,000), (4) rewiring of signal over-head infrastructure at 8 intersections to minimize malfunctions (\$50,000); and (5) replacement of LED signal and pedestrian display at 10 intersections (\$50,000).

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$946,036.55	\$946,036.55	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,353,000.00	\$1,353,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$130,000.00	\$125,000	\$0	\$0	\$0	\$0	\$5,000
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,373,000.00	\$3,218,000	\$0	\$0	\$0	\$0	\$155,000

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,740,643.71	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$221,213.74	
FY 05/06	05/06 Bond Issue (\$59M)	\$155,189.63	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$386,226.72	
FY 09/10	09/10 \$21.6m Taxable BAB	\$54,365.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$15,361.20	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$3,123,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

C56180 LONG RIDGE ROAD

Geometric improvements at Long Ridge Road and Old Long Ridge Road for safe traffic operation

Start Date:	% Complete:	55%		
End Date:	Status Code	On Hold	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$154,095.41	\$154,095.41	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$12,644.23	
FY 05/06	05/06 Bond Issue (\$59M)	\$183,745.30	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$24,515.06	
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$70,443.98	BOF 07/09/2015 Repurposed on 5/11/17
		\$291,348.57	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211 Operations: Public Services - Traffic & Road Maintenance

C56182 STREET PATCH & RESURFACING

Patch and resurface Stamford's roadway infrastructure using accepted engineering standards. This includes milling, overlay, reconstruction, associated fixes to public streets and associated subsurface replacements.

Start Date:	% Complete:	99%		
End Date:	Status Code	In Progress	Project Manager:	Paul Montanaro

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,413,465.64	\$1,413,465.64	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$2,725,000.00	\$2,725,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$950,000.00	\$950,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$560,000.00	\$560,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$2,000,000.00	\$1,401,568	\$0	\$598,432	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$2,000,000.00	\$1,400,000	\$0	\$600,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$3,300,000.00	\$3,300,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$2,879,490.65	\$2,085,437	\$0	\$794,054	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,918,089.80	\$1,900,000	\$0	\$0	\$0	\$0	\$18,090
FY 2010/2011	\$0.00	\$3,054,187.00	\$3,054,187	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$5,400,000.00	\$4,539,952	\$0	\$860,048	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$3,000,000.00	\$2,157,423	\$0	\$842,577	\$0	\$0	\$0
Total:	\$0.00	\$46,586,767.45	\$42,873,567	\$0	\$3,695,111	\$0	\$0	\$18,090

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$9,457,342.51	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,324,796.39	
FY 05/06	05/06 Bond Issue (\$59M)	\$3,917,766.98	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,443,643.98	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$78,454.79	
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,054,187.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$5,772,338.12	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$5,010,696.73	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$3,756,617.15	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$1,400,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$2,157,723.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$2,500,000.00	BOF 06/08/2017
		\$43,873,566.65	

0211 **Operations: Public Services - Traffic & Road Maintenance** C56189 **BRIDGE RECONDITIONING**

Status Code In Progress

% Complete:

This account is used for parapet replacement and upgrades, abutment wall stabilization, bridge rail repairs/upgrades, and bridge deck repairs.

Start Date:	
-------------	--

Star	t Date
End	Date:

0

Project Manager:

Zvonko Barisic

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$137,497.10	\$137,497.10	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$319,150.00	\$319,150	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$100,000.00)	\$1,149,150.00	\$1,149,150	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$393,981.21	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$19,131.39	
FY 05/06	05/06 Bond Issue (\$59M)	\$36,280.90	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$26,636.88	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$50,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$210,441.42	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$87,755.70	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$112,244.30	BOF 07/09/2015 Repurposed on 5/11/17
		\$966,471.80	

0221 Operations: Engineering - Traffic Engineering

C56190 PAVEMENT MARKINGS

Replace pavement markings on roads that have been overlaid and/or reconstructed with epoxy paints in conformance with regulatory requirements, new technologies, and the public's expectation for well-marked roadways as part of an on-going planned roadway repaving program.

Start Date:	% Complete:	85%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$8,207.50	\$8,207.50	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$525,000.00	\$525,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$256,851.56	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$61,641.07	
FY 05/06	05/06 Bond Issue (\$59M)	\$97,646.12	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$10,653.75	
FY 09/10	09/10 \$21.6m Taxable BAB	\$81,792.50	BOF 8/4/14
FY 15/16	15/16 \$65m Bond	\$16,415.00	BOF 07/09/2015 Repurposed on 5/11/17
<u>t</u>		\$525,000.00	

0351 Stamford Fire Department

C56201 GLENBROOK BUILDING ADDITION-NEW HOPE

Roof Replacement and exterior wall repairs.

Start Date:	% Complete:	25%		
End Date:	Status Code	On Hold	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$78,660.04	\$78,660.04	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$35,000.00	\$35,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$665,000.00	\$665,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$469,046.41					
FY 05/06	05/06 Bond Issue (\$59M)	\$30.24					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$103,469.08					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,868.72					
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$6,707.44	BOF 07/09/2015 Repurposed on 5/11/17				
		\$587,121.89					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Operations: Administration - Maintenance Facilities 0261

C56203 **BUILDINGS & UTILITIES**

Renovation of deteriorated facilities in various parks and other City-owned properties.

% Complete: 60% Start Date:

End Date:

Status Code In Progress

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$8,330.08	\$0.00	\$0.00	\$8,330.08	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$660,000.00	\$660,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,115,000.00	\$2,115,000	\$0	\$0	\$0	\$0	\$0

	1		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,508,825.50	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$222,726.33	
FY 05/06	05/06 Bond Issue (\$59M)	\$224,437.43	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$20,627.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$24,235.67	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$3,689.53	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$110,458.54	BOF 07/09/2015 Repurposed on 5/11/17
		\$2,115,000.00	

0221 Operations: Engineering - Traffic Engineering

C56211 CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS

To develop project concept designs to improve roadway and intersection geometry for traffic safety and operations, and these could be used to obtain federal and state funding thru Local Transportation Capital Improvements Program (LOTCIP) and/or Surface Transportation Program (STP), and other federal- and state-funded programs.

Start Date:	4/1/2013	% Complete:	15%		
End Date:	4/1/2013	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$59,746.14	\$59,746.14	12/31/2017

Appropriat	priations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$575,000.00	\$575,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,615,000.00	\$1,615,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$819,274.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$299,637.06	
FY 05/06	05/06 Bond Issue (\$59M)	\$28,501.40	
FY 09/10	09/10 \$21.6m Taxable BAB	\$175,710.49	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$291,877.05	BOF 7/10/14 Repurposed on 5/11/17
		\$1,615,000.00	

0351 Stamford Fire Department

C56212 FACILITIES IMPROVEMENTS

Central and other Fire Station capital improvements per engineering study. This multi-year project is currently in progress. The existing carpeting @ three (3) Fire Stations should be removed and replaced with a hard cleanable floor covering. The carpeting has been routinely cleaned, but is worn out, become an eyesore, health and tripping hazard. The existing carpeted areas needs to be removed, underlying floor cleaned, prepared, remediated (if needed and replaced with a clean / non-slip surface). Several other fire stations have had the requested floor coverings installed and we are pleased with the results. These areas are able to be maintained in a routine and hygienic manner, at minimal ongoing expense.

Start Date:	11/30/2012	% Complete:	35%	
-------------	------------	-------------	-----	--

End Date:

```
e: 11/30/2012 Status Code In Progress
```

Project Manager: Trevor

Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$4,583.72)	(\$4,583.72)	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$76,000.00	\$76,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$120,000.00	\$120,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$287,500.00	\$287,500	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,808,500.00	\$1,808,500	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$577,573.45	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$45,914.83	
FY 05/06	05/06 Bond Issue (\$59M)	\$207,423.86	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$242,982.74	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$158,626.36	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$73,472.73	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$35,874.06	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$104,544.45	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$362,087.52	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,808,500.00	

79

0230 Operations: Land Use - Administration

C56241 TRAFFIC MANAGEMENT STUDIES

Develop comprehensive traffic management plans and related land use studies to identify and implement cost-effective measures to improve traffic flow.

0

	Start	Date:	
--	-------	-------	--

	%	Complete:
--	---	-----------

Status Code

Project Manager:

Ralph Blessing

Current Quarter Comments:

No Response

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$19,153.49	\$19,153.49	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$275,000.00	\$275,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$85,000.00	\$75,000	\$0	\$0	\$0	\$0	\$10,000
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$50,000	\$0	\$0	\$0	\$0	\$100,000
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
Total:	\$0.00	\$985,000.00	\$825,000	\$0	\$0	\$0	\$0	\$160,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$381,872.99	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$17,795.88	
FY 05/06	05/06 Bond Issue (\$59M)	\$300,127.78	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$64,153.86	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$61,049.49	
		\$825,000.00	

0220 Operations: Engineering - Engineering

C56251 ATHLETIC FIELDS WEST BEACH

Renovation and construction of various athletic fields identified by the Parks Master Plan. Additional funds will be used to renovate the West Beach adult soccer field, address needs of athletic fields throughout the City and begin to accumulate funds.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Jeff Brown

Current Quarter Comments:

This account should be closed. There should be \$0.00 encumbered

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$5,565.31)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$5,565.31)	\$3,070,000.00	\$3,070,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,854,188.68	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$28,599.89	
FY 05/06	05/06 Bond Issue (\$59M)	\$887,211.43	
		\$2,770,000.00	

0230 **Operations: Land Use - Administration**

C56253 HOLLY POND IMPROV

Dredging of Holly Pond to enhance use.

Start Date:	% Com	plete:	0	

End Date:

Status Code On Hold

Project Manager:

Kevin Murray

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$43,106.35	\$43,106.35	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources			Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 1996/1997	\$0.00	\$147,000.00	\$147,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$147,000.00	\$147,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$103,231.04	
FY 05/06	05/06 Bond Issue (\$59M)	\$13.67	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$648.94	
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
		\$103,893.65	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Operations: Administration - Maintenance Parks 0262

C56259 **GAME COURTS**

Build or improve existing game courts per the Parks Master Plan citywide.

% Complete: 0 Start Date:

End Date:

Status Code In Progress

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$92,834.61	\$0.00	\$0.00	\$92,834.61	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$261,500.00	\$261,500	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$150,000.00	\$50,000	\$0	\$0	\$0	\$0	\$100,000	
FY 2007/2008	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,291,500.00	\$1,191,500	\$0	\$0	\$0	\$0	\$100,000	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$690,613.32	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$25,996.21	
FY 05/06	05/06 Bond Issue (\$59M)	\$266,651.34	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$208,239.13	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$81,425.80	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$15,899.14	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$1,699.86	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$525.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$100,450.20	BOF 06/08/2017
		\$1,391,500.00	

0260 Operations: Administration - Maintenance

C56265 SHORELINE/BEACH STABILIZATION

Refurbish beaches with new and/or recovered sand. The sea walls surrounding the Cove Marina must also be rebuilt. The construction schedule will depend upon the final design and review by the state DEP.

Start Date:	% Complete:	0		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Lou Casolo

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$519,735.00	\$519,735	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$26,110.14)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$26,110.14)	\$1,194,735.00	\$1,194,735	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$851,496.12	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$315,002.13	
FY 11/12	11/12 \$45m Bond	\$1,502.51	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$624.10	BOF 6/12/14 Repurposed on 5/11/17
		\$1,168,624.86	

0221 Operations: Engineering - Traffic Engineering C56269 SIGNAL COMPUTERIZATION

To upgrade and rewire the traffic signal control software to reflect current conditions, along with integration of the existing computerized signal system.

Start Date:	11/2/2012	% Complete:	99%		
End Date:	11/2/2012	Status Code		Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$3,595,000.00	\$3,595,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$92.26)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$92.26)	\$4,270,000.00	\$4,270,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 00/00	Past Bond Issues	\$4,158,040.19				
FY 03/04	03/04 Bond Issue (\$39.2M)	\$44 <i>,</i> 867.55				
FY 11/12	11/12 \$45m Bond	\$67,000.00	BOF 6/12/14 Repurposed on 5/11/17			
		\$4,269,907.74				

0262 Operations: Administration - Maintenance Parks

C56272 PARK LIGHTING

As demand for field use increases, lights are recommended at City ball fields to extend playing hours and thus accommodate more users. Additionally, old lighting structures which have reached the end of their useful life span and also need to be upgraded.

Start Date:	% Complete:	15%				
End Date:	Status Code	In Progress	5	Project Manager:	Kevin Murray]

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$463,458.31	\$463,458.31	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$120,000.00	\$120,000	\$0	\$0	\$0	\$0	\$0	
FY 1997/1998	\$0.00	\$40,000.00	\$40,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$180,000.00	\$180,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,915,000.00	\$1,915,000	\$0	\$0	\$0	\$0	\$0	

Bond	s Issue	History
------	---------	---------

Donas 1554			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$834,256.52	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$109,326.01	
FY 05/06	05/06 Bond Issue (\$59M)	\$136,923.04	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$158,545.45	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$16,372.35	
FY 11/12	11/12 \$45m Bond	\$31,512.59	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$128,064.04	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$375,000.00	BOF 06/08/2017
		\$1,815,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

C56280 UNDERGROUND TANKS

Citywide remediation and replacement of underground tanks.

Start Date:	% Complete:	70%	

n Progress
n

Bro

Project Manager: Kevin Murray

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$76,742.27	\$76,742.27	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$128,675.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,275.00	
FY 11/12	11/12 \$45m Bond	\$52,307.73	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$7,742.27	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017
		\$265,000.00	

0220 Operations: Engineering - Engineering

C56568 SUT - FHWA PH1

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. There is no required local match for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Federal Highway Administration

Start Date:	9/6/2007	% Complete:	100%	_	
End Date:	9/6/2007	Status Code	Completed	Project Manager:	Ann Brown
• · •					

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropria	ations Summary	by Fiscal Year			Funding	ling Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2005/2000	\$ \$0.00	\$7,982,400.00	\$0	\$0	\$0	\$7,982,400	\$0	\$0	
Total:	\$0.00	\$7,982,400.00	\$0	\$0	\$0	\$7,982,400	\$0	\$0	

0220 Operations: Engineering - Engineering C56569 STP - STAMFORD UBRAN TRANSITWAY PH1

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. There is a 20% local match requirement for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Surface Transportation Program.

		_			
End Date:	9/6/2007	Status Code	Completed	Project Manager:	Ann Brown
Start Date:	9/6/2007	% Complete:	100%	_	

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$2,000,000	\$0	\$0
FY 2006/2007	\$0.00	\$4,125,000.00	\$0	\$0	\$0	\$4,125,000	\$0	\$0
FY 2008/2009	(\$825,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,325,000.00	\$1,325,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$825,000.00)	\$7,450,000.00	\$1,325,000	\$0	\$0	\$6,125,000	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,325,000.00	
		\$1.325.000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

C56753 WEST MAIN ST. BRIDGE REPLACEMENT - TCSP

Restore the West Main St. bridge as a pedestrian bridge capable of providing emergency vehicle access.

Start Date:	% Complete:			
End Date:	Status Code	On Hold	Project Manager:	Zvonko Barisic

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,062,500.00	\$1,062,500.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2015/2016	\$0.00	\$1,062,500.00	\$212,500	\$0	\$0	\$850,000	\$0	\$0
Total:	\$0.00	\$1,062,500.00	\$212,500	\$0	\$0	\$850,000	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 15/16	15/16 \$65m Bond	\$212,500.00	BOF 07/09/2015 Repurposed on 5/11/17				
		\$212,500.00					

99%

0260 **Operations: Administration - Maintenance**

C56802 **KOSCIUSZKO PARK**

KOSCIUSZKO PARK

Start Date:

% Complete:

Status Code On Hold End Date:

Project Manager:

Erin McKenna

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$306.18	\$306.18	12/31/2017

Appropriat	ions Summary I	by Fiscal Year			Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2005/2006	\$0.00	\$1,418,100.00	\$0	\$0	\$0	\$0	\$0	\$1,418,100			
FY 2013/2014	(\$26,723.68)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0			
Total:	(\$26,723.68)	\$1,418,100.00	\$0	\$0	\$0	\$0	\$0	\$1,418,100			

0220 Operations: Engineering - Engineering C56803 KOSCIUSZKO PARK STABILIZATION

Kosciuszko Park Revetment Stabilization								
Start Date:	% Co	omplete:						
End Date:	State	us Code		Project Manager:	Jeff Pardo			
Current Quarter Comments:								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$16,808.57	\$16,808.57	12/31/2017

Appropria	Appropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2013/2014	\$0.00	\$249,900.00	\$141,953	\$0	\$107,948	\$0	\$0	\$0
Total:	\$0.00	\$249,900.00	\$141,953	\$0	\$107,948	\$0	\$0	\$0

Bonds Issue	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 11/12	11/12 \$45m Bond	\$141,952.50	BOF 6/12/14 Repurposed on 5/11/17				
		\$141,952.50					

0900 Board of Education - Capital

C5B005	BOVIF	STADIUM	
CJDUUJ	DOILL	JIADION	

Restoring home side bleacher stone work (phase 1A) and handicapped accessibility and energy efficiency (phase 2) - (phase 1 & phase 2 = \$960K) - Design of maintenance and coaching facility (Phase 4 = \$40K)

Start Date:	4/23/2013	% Complete:	99%			
End Date:	4/23/2013	Status Code	In Progress	5	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Art requirement funding to be utilized.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$25,000.00	\$1,347.29	\$0.00	\$0.00	\$26,347.29	12/31/2017

Appropriat	ions Summary b	y Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$0	\$200,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,648,537.50	\$1,448,538	\$0	\$200,000	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,000,000.00	\$800,000	\$0	\$200,000	\$0	\$0	\$0
FY 2013/2014	(\$200,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$53,247.58)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$253,247.58)	\$3,198,537.50	\$2,598,538	\$0	\$600,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$83,968.72	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$122,208.23	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,575,957.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$16,403.55	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$739,902.71	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$60,097.29	BOF 07/09/2015 Repurposed on 5/11/17
		\$2,598,537.50	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital C5B217 TOQUAM INDOOR AIR QUALITY ISSUES

The EMG Building needs assessment for Toquam from 2009-2015 was \$9,180,457

Start Date: % Complete: 100%

End Date: Status Code Dept Recommend Close Out

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$2,964,050.00	\$2,339,050	\$0	\$625,000	\$0	\$0	\$0
FY 2014/2015	(\$260,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$1,500,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$628,171.38)	\$625,000.00	\$625,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,388,171.38)	\$3,589,050.00	\$2,964,050	\$0	\$625,000	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$514,050.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$65,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$621,828.62	BOF 06/08/2017
		\$1,200,878.62	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital C5B608 DISTRICT-WIDE ATHLETIC FIELDS RENOVATION

The facilities needs report identifies repairs and replacement of existing equipment and surfaces. Westover field renovations (150k) Athletic field repairs/replace within the district at Rippowam (200k), TOR, Newfield, Rogers, Roxbury and Stillmeadow (300k) which are in need of repair and/or rehabilitation due to poor surface conditions. Repair Tennis Courts at Rippowam (100k)

Start Date:	5/30/2017	% Complete:	85%		
End Date:	8/31/2018	Status Code	In Progress	Project Manager:	Jeff Brown

Current Quarter Comments:

In order to replace both of the synthetic turf fields at Rippowam and upper Stamford High Schools with new synthetic multipurpose fields this account will need supplemental funds in the amount of \$500 K by start of school teams practice in August 2018,

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$7,366.50	\$300,000.00	\$800,000.00	\$0.00	\$1,107,366.50	12/31/2017

Appropriat	ions Summary b	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,201,255.00	\$1,201,255	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$295,000.00	\$295,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,325,000.00	\$1,325,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$266,000.00	\$266,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$9,648.05)	(\$9,648)	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$424,795.00	\$424,795	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,852,401.95	\$6,852,402	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$4,732,839.94	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$862,830.50	
FY 05/06	05/06 Bond Issue (\$59M)	\$649,932.49	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$100,053.54	
FY 11/12	11/12 \$45m Bond	\$6,745.19	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$491,244.46	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$8,755.83	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,560,000.00	BOF 06/08/2017
		\$8,412,401.95	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFBO Short Term Financing - BOE - Capital

C5B609 DISTRICT-WIDE TECHNOLOGY EQUIPMENT

Upgrade and provide equity with respect to computer equipment in school classrooms and expand technology resources for computer labs, science programs and unified arts curriculum.

Start Date:	7/1/2012	% Complete:	90%		
End Date:	7/1/2012	Status Code	In Progress	Project Manager:	Mike Pensiero

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$534,840.48	\$534,840.48	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,422,500.00	\$1,422,500	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$1,829,000.00	\$1,829,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$2,250,000.00	\$2,250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$500,000.00	\$380,000	\$0	\$120,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$500,000.00	\$400,000	\$0	\$100,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$766,036.00	\$574,527	\$0	\$191,509	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,200,000.00	\$900,000	\$0	\$300,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,050,000.00	\$787,500	\$0	\$262,500	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$825,000.00	\$825,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,200,000.00	\$1,775,000	\$0	\$425,000	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,333,333.00	\$0	\$0	\$333,333	\$0	\$0	\$1,000,000
FY 2015/2016	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
Total:	\$0.00	\$20,675,869.00	\$16,818,527	\$0	\$1,857,342	\$0	\$0	\$2,000,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$10,647,005.63	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$795,685.46	
FY 05/06	05/06 Bond Issue (\$59M)	\$1,172,913.55	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$927,524.37	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$675,397.99	
FY 11/12	11/12 \$45m Bond	\$825,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,661,761.20	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$113,238.80	BOF 07/09/2015 Repurposed on 5/11/17
		\$16,818,527.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital

C5B613 DISTRICT-WIDE BOILER & BURNER REPLACEMENT

Westover Boiler Plant Upgrade (765k), Springdale Boiler Plant Upgrade (930k) and Newfield Boiler Plant Upgrade (710k)

Start Date:	% Complete:	50%	

End Date:	Status Code	In Progress

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

work done as required.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$100,000.00	\$81,579.62	\$181,579.62	12/31/2017

Appropriat	ions Summary b	y Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$273,950.00	\$273,950	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$293,000.00	\$293,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$285,000.00	\$285,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,600,000.00	\$1,600,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$700,000.00	\$525,000	\$0	\$175,000	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$958,939.00	\$894,204	\$0	\$64,735	\$0	\$0	\$0
FY 2013/2014	(\$64,735.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$250,000.00)	\$600,000.00	\$450,000	\$0	\$0	\$0	\$0	\$150,000
FY 2015/2016	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$150,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$464,735.00)	\$6,610,889.00	\$6,221,154	\$0	\$239,735	\$0	\$0	\$150,000

201100 1000			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,451,095.60	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,219,344.78	
FY 05/06	05/06 Bond Issue (\$59M)	\$97,463.14	
FY 05/06	05/06 QZAB (\$1.337M)	\$245,000.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$264,046.48	
FY 12/13	12/13 \$50m Bond	\$794,204.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$400,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$350,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$5,971,154.00	

0900 Board of Education - Capital

C5B619 VO-AG BUILDING EXPANSION

Expansion to include an aqua-cultured inter/regional magnet program for Fairfield County. Funds to complete the new facility and is 100% Grant Funded

Start Date:	% Complete:				
End Date:	Status Code	Dept Recor	nmend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$396,650.00	\$396,650	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$28,000.00	\$28,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$340,000.00	\$340,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$5,100,000.00	\$5,100,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,000,000.00	\$0	\$0	\$1,000,000	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$950,000.00	\$950,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$6,082.88)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$6,082.88)	\$10,814,650.00	\$9,814,650	\$0	\$1,000,000	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$3,000,000.00	
		\$3,000,000.00	

0900Board of Education - CapitalC5B622STAMFORD HS CODE/RENOVATION/EXPANSION

Window replacement in the 1927 and 1971 building. The EMG Building needs Assessment total for SHS from 2009-2015 was \$10,946,759 and has been adjusted to \$15M to include window Replacement for the 1927 and 1971 Buildings. Repair Service Elevator (350k)

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Courtyard renovation project is out to bid.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$251,236.00	\$700,000.00	\$0.00	\$951,236.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$2,655,150.00	\$2,655,150	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$3,432,000.00	\$3,432,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$3,500,000.00	\$3,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$10,500,000.00	\$10,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$34,213,000.00	\$34,213,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	(\$92,424.00)	(\$92,424)	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$12,580,000.00	\$10,064,000	\$0	\$2,516,000	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$350,000.00	\$262,500	\$0	\$87,500	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$300,000.00	\$213,000	\$0	\$87,000	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$77,737,726.00	\$75,047,226	\$0	\$2,690,500	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$54,331,627.31	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$13,829,826.92	
FY 05/06	05/06 Bond Issue (\$59M)	\$12,233,651.77	
FY 12/13	12/13 \$50m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$2,000,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$1,000,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$1,150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$85,545,106.00	

0900 Board of Education - Capital

C5B623 DISTRICT-WIDE PAVING & RESURFACING

Paving throughout district, Northeast (200k), Newfield (200k), Roxbury (200k), Stark (150k), SHS Upper Soccer Lot (100k) Springdale (150k)

Start Date:	% Complete:	90%			
End Date:	Status Code	In Progres	5	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Work done as funding allows.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$6,449.79	\$0.00	\$6,449.79	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1996/1997	\$0.00	\$170,748.00	\$170,748	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$166,000.00	\$166,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$406,000.00	\$406,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$168,830.00	\$168,830	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$510,000.00	\$510,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$3,471,578.00	\$3,471,578	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,186,678.44	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$188,297.92	
FY 05/06	05/06 Bond Issue (\$59M)	\$483,122.09	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$89,100.15	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$96,026.65	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$98,202.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$361,320.75	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$318,830.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$200,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$450,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$435,000.00	BOF 06/08/2017
		\$3,906,578.00	

0900 Board of Education - Capital C5B627 DISTRICT-WIDE ASBESTOS ABATEMENT

Each school has an "AHERA" management plan which identifies where and in what condition asbestos is for each building. Include hazardous materials such as Asbestos, PCB's, mold, underground tanks, lead paint, etc. Floor Tile, District Wide. (500k) Pipe and Ceiling Abatement District Wide. (250k) WHS – HVAC Auditorium Penthouse I & II (250k)

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as required

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$30,000.00	\$250,000.00	\$158,882.55	\$0.00	\$438,882.55	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$75,000	\$0	\$25,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$75,000.00	\$56,250	\$0	\$18,750	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$56,250.00	\$56,250	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$5,981,250.00	\$5,937,500	\$0	\$43,750	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$3,353,087.98	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$388,462.01	
FY 05/06	05/06 Bond Issue (\$59M)	\$209,822.23	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$29,877.78	
FY 11/12	11/12 \$45m Bond	\$56,250.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$400,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$600,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$525,000.00	BOF 06/08/2017
		\$6,462,500.00	

0900 Board of Education - Capital

C5B629 DOLAN MS RENOVATION

Code updates - IAQ issues - Elevator Installation - Air Conditioning - Floor replacement - The EMG Building needs assessment total for Dolan from 2009-2016 was \$11,795,431 - ADA Upgrades

Start Date:	12/10/2012	% Complete:	0		
End Date:	12/10/2012	Status Code	Not Yet Begun	Project Manager:	Jeff Pardo

Current Quarter Comments:

. . .

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$7,736.66	\$7,736.66	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,148,200.00	\$1,148,200	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$447,610.00	\$447,610	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	(\$50,000.00)	(\$50,000)	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$3,500,000.00	\$3,062,500	\$0	\$437,500	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,845,810.00	\$6,408,310	\$0	\$437,500	\$0	\$0	\$0

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,545,810.00	
FY 12/13	12/13 \$50m Bond	\$3,662,500.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$200,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$6,408,310.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital

C5B637 RIPPOWAM CENTER RENOVATION

The EMG Building Needs Assessment total for Rippowam from 2009-2015 was \$12,652,032

Start Date:	% Complete:	99%	

End Date:	Status Code	In Progress

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

work done as require	d.					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$74,132.35	\$0.00	\$74,132.35	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$1,217,700.00	\$1,217,700	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$4,000,000.00	\$4,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$6,700,000.00	\$6,700,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	(\$748,443.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,721,656.00	\$1,291,242	\$0	\$430,414	\$0	\$0	\$0
FY 2013/2014	(\$180,414.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$928,857.00)	\$19,214,356.00	\$18,658,942	\$0	\$555,414	\$0	\$0	\$0

	/		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$16,052,821.56	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$95,175.86	
FY 05/06	05/06 Bond Issue (\$59M)	\$354,801.09	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$94,988.62	
FY 11/12	11/12 \$45m Bond	\$1,450.81	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,237,057.99	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$74,203.07	BOF 07/09/2015 Repurposed on 5/11/17
		\$17,910,499.00	

0900 **Board of Education - Capital CLOONAN SPRINKLER PROJECT** C5B947

CLOONAN SPRINKLER PROJECT

Start Date:	% Complete:	100%	
End Date:	Status Code	Dept Reco	mmend Close Out

End Date:	Status Code	Dept Recommer

Project Manager: Jeff Brown

Current Quarter Comments:

This account should be closed. There should be \$0.00 encumbered

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projec	cted Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$175,000.00	\$122,500	\$0	\$52,500	\$0	\$0	\$0
FY 2014/2015	(\$10,194.98)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$10,194.98)	\$175,000.00	\$122,500	\$0	\$52,500	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 QZAB (\$1.337M)	\$122,500.00	
		\$122,500.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFShort Term Financing - CapitalC60064OUTSIDE AGENCIES TECHNOLOGY REPLACEMENT & UPGRADE

To replace and upgrade miscellaneous equipment and other items with a useful life in excess of 5 years and which are non-recurring.

Start Date:	% Complete:	0				
End Date:	Status Code	In Progress	P	roject Manager:	Nicholas Bochicchio	
Current Quarter	Comments:					
No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spend	ing \$0.00	\$0.00	\$0.00	(\$525.00)) (\$525.00)	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,961.50	
FY 11/12	11/12 \$45m Bond	\$155,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$90,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$11,038.50	BOF 07/09/2015 Repurposed on 5/11/17
		\$260,000.00	

0351 Stamford Fire Department C63005 FIRE APPARATUS

	Desc-	QTY-	Price-	Extended-	Term
Stamford Fire Dept	Engine	3-	\$600,000	\$1,800,000	10 yrs.

We are utilizing an apparatus replacement schedule where front line vehicles are in service for approximately ten years. Once an apparatus is removed from front line service it is utilized as reserve apparatus for additional years. A Tanker Vehicle is required to ensure water supply to those areas in the City without hydrant water supply. This is a critical piece of apparatus for response to the Northern part of Stamford. Engines are the basic fire department response vehicle, otherwise known as a pumper truck. Currently the city owns 13 front line Engines and 3 reserves.

106

Start Date:	7/1/2014	% Complete:	50%		
End Date:	7/1/2014	Status Code	In Progress	Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$368,806.00	\$368,806.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2013/2014	\$0.00	\$1,250,000.00	\$1,250,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$1,625,000.00	\$1,625,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$870,000.00	\$870,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$4,645,000.00	\$4,645,000	\$0	\$0	\$0	\$0	\$0	

•		
Fund Name	Amount	Notes
09/10 \$4.425m Taxable RZEDB	\$394,177.60	BOF 8/4/14
09/10 \$21.6m Taxable BAB	\$1,744,306.28	BOF 8/4/14
14/15 \$50m Bond	\$487,166.90	BOF 7/10/14 Repurposed on 5/11/17
15/16 \$65m Bond	\$260,000.00	BOF 07/09/2015 Repurposed on 5/11/17
16/17 \$45m Bond	\$700,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
17/18 \$5m 10 Year Bond	\$800,000.00	BOF 06/08/2017
17/18 \$25m Bond	\$0.00	BOF 06/08/2017
	\$4,385,650.78	
	09/10 \$4.425m Taxable RZEDB 09/10 \$21.6m Taxable BAB 14/15 \$50m Bond 15/16 \$65m Bond 16/17 \$45m Bond 17/18 \$5m 10 Year Bond	09/10 \$4.425m Taxable RZEDB \$394,177.60 09/10 \$21.6m Taxable BAB \$1,744,306.28 14/15 \$50m Bond \$487,166.90 15/16 \$65m Bond \$260,000.00 16/17 \$45m Bond \$700,000.00 17/18 \$5m 10 Year Bond \$800,000.00 17/18 \$25m Bond \$0,000.00

STFLIB Short Term Financing - Ferguson Library - Capital FERGUSON LIBRARY TECHNOLOGY/EQUIPMENT C63410

For new and replacement equipment on public and staff computer network.

Start Date:	% Complete:			
			1	1

End Date: Status Code

Project Manager: Nicholas Bochicchio

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$75,943.80	\$75,943.80	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$265,000.00	\$265,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$265,000.00	\$265,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 15/16	15/16 \$65m Bond	\$42,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
FY 17/18	17/18 \$25m Bond	\$223,000.00	BOF 06/08/2017			
		\$265,000.00				

0335 Police - Emergency Communications Center C63808 GENERATOR REPLACEMENT

Replace existing 100 kW generator which supplies redundant power for the Emergency Communications Center.

The request for the FY 17/18 represents the additional funds to meet the new standards for critical infrastructure.

Start Date:	10/3/2016 % Complete:			
End Date:	10/3/2016 Status Code	In Progress	Project Manager:	Michael Indelicato

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$857,110.45	\$857,110.45	12/31/2017

Appropriat	ropriations Summary by Fiscal Year				Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$375,000.00	\$93,750	\$0	\$0	\$281,250	\$0	\$0
FY 2015/2016	(\$169,455.00)	\$281,250.00	\$281,250	\$0	\$0	\$0	\$0	\$0
Total:	(\$169,455.00)	\$656,250.00	\$375,000	\$0	\$0	\$281,250	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 17/18	17/18 \$25m Bond	\$500,000.00	BOF 06/08/2017
		\$500,000.00	

0

STF **Short Term Financing - Capital CITYWIDE VEHICLE REPLACEMENT & UPGRADE** C65200

To replace vehicles including but not limited to: Garbage/recycling trucks, Vac trucks and related equipment for operations and Public Safety.

10/7/2016 % Complete: Start Date: 10/7/2016 Status Code In Progress End Date:

Mike Scacco **Project Manager:**

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$238,300.05	\$238,300.05	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					y Fiscal Year Funding Sources	
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$2,900,000.00	\$2,900,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$2,500,000.00	\$2,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$3,516,036.00	\$3,516,036	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$4,984,400.00	\$4,900,000	\$0	\$84,400	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$4,700,000.00	\$4,700,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$2,500,000.00	\$2,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$969,625.00	\$969,625	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$3,369,500.00	\$1,967,194	\$0	\$0	\$0	\$0	\$1,402,306	
FY 2015/2016	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$0	\$0	\$2,000,000	
FY 2016/2017	\$0.00	\$2,500,000.00	\$0	\$0	\$0	\$0	\$0	\$2,500,000	
Total:	\$0.00	\$36,739,561.00	\$30,752,855	\$0	\$84,400	\$0	\$0	\$5,902,306	

Bonds Issue History

201100 1000			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,800,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$453,858.75	
FY 05/06	05/06 Bond Issue (\$59M)	\$6,283,567.95	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,817,391.86	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$4,613,989.45	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,500,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$2,316,852.99	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,977,089.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$2,990,105.00	BOF 7/10/14 Repurposed on 5/11/17
		\$30,752,855.00	

109

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFShort Term Financing - CapitalC65201CITYWIDE TECHNOLOGY REPLACEMENT & UPGRADE

1	WAN -	Citv	Additional	Fiber	Sites-S39	.500

2 LAN - Network Switch Expansion/Upgrade-\$85,000

3 Exchange email storage upgrade-\$50,000

4 SQL Enterprise License for additional VM Host-\$100,000

5 Data Center - Server/Storage Annually -\$70,500

6 Citywide PC replacement \$100,000

7 Police RMS \$300,000

8 Rework Citizen's Service web interface and mobile application-\$8,000

9 Stamford Connect Expansion- RDS-\$50,000

10 Avaya Call Center - GC Tax Dept-\$87,000

11 City Wide IP Phone Update-\$310,000

12 Health dept. data management enterprise resource system-\$75,000

13 Network monitoring software \$25,000

14 Finance system - \$800,000

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Mike Pensiero

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,889,370.76	\$2,889,370.76	12/31/2017

Appropriat	ions Summary I	by Fiscal Year			Sources	rces		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$1,555,000.00	\$1,555,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,345,000.00	\$1,345,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$1,150,000.00	\$0	\$0	\$0	\$0	\$0	\$1,150,000
FY 2015/2016	\$0.00	\$718,600.00	\$0	\$0	\$0	\$0	\$0	\$718,600
Total:	\$0.00	\$13,118,600.00	\$11,250,000	\$0	\$0	\$0	\$0	\$1,868,600

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$124,708.32	
FY 05/06	05/06 Bond Issue (\$59M)	\$2,139,306.69	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,658,513.92	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,104,987.97	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,250,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,117,739.52	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,075,880.30	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$578,863.28	BOF 07/09/2015 Repurposed on 5/11/17
		\$10,050,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STF **Short Term Financing - Capital CITYWIDE EQUIPMENT REPLACEMENT & UPGRADE** C65202

To replace and upgrade miscellaneous equipment and other items with a useful life in excess of 5 years and which are nonrecurring.

Start Date:	10/17/2016	% Complete:	85%		
End Date:	10/17/2016	Status Code	In Progress	5	Project Manage

Project Manager:

Mike Scacco

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$337,295.75	\$337,295.75	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year			Funding	ng Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$1,044,300.00	\$1,044,300	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,600,000.00	\$1,600,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$633,756.00	\$633,756	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000	
FY 2016/2017	\$0.00	\$1,000,000.00	\$0	\$0	\$0	\$0	\$0	\$1,000,000	
Total:	\$0.00	\$13,228,056.00	\$11,828,056	\$0	\$0	\$0	\$0	\$1,400,000	

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$56,917.06	
FY 05/06	05/06 Bond Issue (\$59M)	\$1,953,785.88	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$3,693,798.18	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,616,410.16	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$1,000,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,556,124.79	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$775,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,176,019.93	BOF 7/10/14 Repurposed on 5/11/17
		\$11,828,056.00	

0330 Police - Department Wide

C66299 800 MHZ TRUNKING

Replacement of obsolete and inadequate radio systems in all City of Stamford Departments.

Start Date:	% Complete:	95%	
Start Date.	76 complete.	5570	

Status Code On Hold

End	Date:	
-----	-------	--

Project Manager:

r: Mike Pensiero

Current Quarter Comments:

Comments - Project completed please close

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$9 <i>,</i> 980.00	\$9,980.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$3,075,000.00	\$3,075,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$605,000.00	\$605,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$480,000.00	\$480,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$12,800,000.00	\$12,800,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$2,300,000.00	\$0	\$0	\$0	\$0	\$0	\$2,300,000
Total:	\$0.00	\$21,780,000.00	\$19,480,000	\$0	\$0	\$0	\$0	\$2,300,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$4,879,780.24	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$156,046.42	
FY 05/06	05/06 Bond Issue (\$59M)	\$2,576,356.23	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,571,148.82	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$296,668.29	
		\$19,480,000.00	

0230 Operations: Land Use - Administration

C66322 CITYWIDE GEOGRAPHIC INFORMATION SYS

Geographic Information System implementation. Technical support for GIS procurement, design of database & translation of LUIS data

Start Date:	% Complete:	90%		
End Date:	Status Code	In Progress	Project Manager:	Cindy Barber

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$73,746.53	\$73,746.53	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$365,000.00	\$365,000	\$0	\$0	\$0	\$0	\$0
FY 1997/1998	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$187,000.00	\$187,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$265,000.00	\$265,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,267,000.00	\$1,267,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$948,136.06	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$77,203.21	
FY 05/06	05/06 Bond Issue (\$59M)	\$127,709.58	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$39,171.18	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$38,027.84	
FY 11/12	11/12 \$45m Bond	\$4,835.00	BOF 6/12/14 Repurposed on 5/11/17
		\$1,235,082.87	

0033 Special Revenue - Water Pollution Control

C71196 CMOM- SEWER CAPACITY MANAGEMENT, OPERATION & MAINTENANCE

PROGRAM TO ASSESS THE SEWER INFRASTRUCTURE FOR CONVEYANCE CAPACITY AND STRUCTURAL INTEGRITY. ELEMINATION/ABATEMENT OF EXTRANIOUS FLOW INTO SEWER SYSTEM DUE INFLOW AND INFILTRATION DURING INTENSE STORMS WILL BE EVALUATED FOR CORRECTIVE MEASURES TO BE IMPLEMENTED.

Start Date: End Date:	% Complete: Status Code		 Project Manager:	Prakash Chakravarti
6		_	i i ojeet managen	

Current Quarter Comments:

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected	d Spending	\$0.00	\$0.00	\$528,532.32	\$0.00	\$528,532.32	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2012/2013	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0		
FY 2013/2014	\$0.00	\$1,500,000.00	\$0	\$1,500,000	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0		
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$225,000	\$275,000	\$0	\$0	\$0		
Total:	\$0.00	\$2,550,000.00	\$0	\$2,275,000	\$275,000	\$0	\$0	\$0		

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$1,550,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$230,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$1,780,000.00	

0033 Special Revenue - Water Pollution Control

C71201 UPGRADE OF ULTRA-VIOLET DISINFECTION SYSTEM

ULTRA-VIOLET DISINFECTING IS USED TO DISINFECT TREATED WASTEWATER PRIOR TO DISCHARGING TO LONG ISLAND SOUND. THE EXISTING SYSTEM HAS NO BUILT IN REDUNDENCY AS REQUIRED BY CONN. DEPT. OF ENERGY AND ENVIRONMENT PROTECTION REGULATIONS.

Start Date:	8/1/2016	% Complete:	20%		
End Date:	12/31/2020	Status Code	In Progress	Project Manager:	Prakash Chakravarti
C					

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$200,000.00	\$674,765.75	\$874,765.75	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2012/2013	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$1,000,000.00	\$0	\$1,000,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,050,000.00	\$0	\$1,050,000	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$50,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
		\$50,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlC71282VEHICLE REPLACEMENT AND REPAIR

Purchase utility Vehicles used in cleaning of sewers, lifting heavy pumps, inspecting sewer lines etc.

Start Date:	% Complete:	85%			
End Date:	Status Code	In Progress	S	Proiect Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$140,027.11	\$0.00	\$140,027.11	12/31/2017

Appropriat	ions Summary b	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$900,000.00	\$0	\$900,000	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$650,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$100,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$750,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0260 Operations: Administration - Maintenance C72044 RELOCATE FACILITY MGT OFFICES/SHOPS

Relocate the Facility Management Offices and Shops from 185 Magee Ave to allow additional space for WPCA activities including maintenance, project offices and expansion of treatment processes.

Start Date:	% Complete:	0		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other	
FY 2006/2007	\$0.00	\$400,000.00	\$0	\$400,000	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$400,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$400,000.00)	\$400,000.00	\$0						

0221 Operations: Engineering - Traffic Engineering

CP0011 ROADWAY IMPROVEMENTS & RECONSTRUCTION

Roadway improvements and reconstruction capital projects.

A. HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVEMENTS

- **B. CITYWIDE ROADWAY CORRECTION**
- C. HOPE STREET RECONSTRUCTION

D. CONCEPT DESIGN FOR INTERSECTION IMPROVEMENTS

- E. ROADWAY DESIGN AND RECONSTRUCTION
- F. OAKLAWN AVENUE IMPROVEMENTS
- G. WESTOVER ROAD @ MERRIBROOK LANE

H. LARGO DRIVE @ HOPE STREET - IMPROVEMENTS

I. COLD SPRING ROAD @ WASHINGTON BOULEVARD

- J. EAST HUNTING RIDGE ROAD RECONSTRUCTION
- K. ROXBURY ROAD RECONSTRUCTION
- L. TOMS ROAD REALIGNMENT

M. MYANO LANE RECONSTRUCTION

N. TRAFFIC CALMING IMPLEMENTATION

O. SPRING STREET IMPROVEMENTS

P. STILLWATER ROAD @ ROXBURY ROAD AND LONG RIDGE ROAD

Q. STILLWATER ROAD INTERSECTIONS

R. CHESTNUT HILL ROAD RECONSTRUCTION

S. MILL ROAD RECONSTRUCTION

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	Project Manager:	James Travers	

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$68,363.50	\$68,363.50	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,300,000.00	\$3,300,000	\$0	\$0	\$0	\$0	\$0

•		
Fund Name	Amount	Notes
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$277,410.35	
08/09 Bond Issue (\$40M City BAB)	\$413,166.70	
09/10 \$4.425m Taxable RZEDB	\$179,493.00	BOF 8/4/14
09/10 \$21.6m Taxable BAB	\$1,089,825.72	BOF 8/4/14
11/12 \$45m Bond	\$605,000.00	BOF 6/12/14 Repurposed on 5/11/17
14/15 \$50m Bond	\$519,381.28	BOF 7/10/14 Repurposed on 5/11/17
15/16 \$65m Bond	\$175,722.95	BOF 07/09/2015 Repurposed on 5/11/17
16/17 \$45m Bond	\$10,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
	\$3,270,000.00	
	06/07 Bond Issue (\$88M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 09/10 \$4.425m Taxable RZEDB 09/10 \$21.6m Taxable BAB 11/12 \$45m Bond 14/15 \$50m Bond 15/16 \$65m Bond	06/07 Bond Issue (\$88M) Includes \$47M BAN \$277,410.35 08/09 Bond Issue (\$40M City BAB) \$413,166.70 09/10 \$4.425m Taxable RZEDB \$179,493.00 09/10 \$21.6m Taxable BAB \$1,089,825.72 11/12 \$45m Bond \$605,000.00 14/15 \$50m Bond \$519,381.28 15/16 \$65m Bond \$175,722.95 16/17 \$45m Bond \$10,000.00

0220 Operations: Engineering - Engineering

CP0017 SIDEWALKS

Sidewalks capital projects.

A. CITYWIDE SIDEWALKS

B. DOWNTOWN SIDEWALK RECONSTRUCTION

C. NEW SIDEWALKS

D. OAKLAWN AVE SIDEWALK CONSTRUCTION

E. CONNECTICUT AVE SIDEWALKS

Start Date:	% Complete:	100%	

End Date:	Status Code	Dept Recommend Close Out
-----------	-------------	--------------------------

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Project Manager:

Paul Montanaro

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,500,000.00	\$1,500,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$1,782,000.00	\$1,782,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	(\$23.21)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$23.21)	\$5,232,000.00	\$5,232,000	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,647,270.30	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,158,419.17	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$287 <i>,</i> 832.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,136,351.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$2,106.32	BOF 6/12/14 Repurposed on 5/11/17
		\$5,231,978.79	

0220 Operations: Engineering - Engineering

CP0034 WESTSIDE WALKING CONNECTOR

To provide streetscape enhancements, walking/bicycle paths and a pedestrian bridge over the Mill River, to connect local residents in economically distresses neighborhoods to the Stamford Transportation Center. This pathway will provide new access for lower-and-middle-income residents to the heart of Stamford's Downtown, the Mill River revitalization area, the Stamford Transportation Center, and the University of Connecticut campus.

120

Start Date: End Date:	% Complete: Status Code	0 On Hold]	Project Manager:	Zvonko Barisic	
Current Quarter (No Response	Comments:					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 Plus	Total	Free Balance as of

	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,500,000.00	\$1,500,000.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$1,500,000.00	\$0	\$0	\$0	\$1,500,000	\$0	\$0
Total:	\$0.00	\$1,500,000.00	\$0	\$0	\$0	\$1,500,000	\$0	\$0

0220 Operations: Engineering - Engineering CP0040 LEASED FACILITIES & OUTSIDE AGENCIES IMPROVEMENTS

Lease facilities and outside agencies improvements capital projects.

- BARTLETT ARBORETUM GREENHOUSE PROJECT
- BARTLETT ARBORETUM VISITOR CENTER'S RENOVATION
- CLC CLASSROOM REFURBISHING
- CLC PLAYGROUND RENOVATIONS
- GLENBROOK COMM CTR CONSTRUCTION (CP7100)
- LATHON WIDER COMMUNITY CENTER (CP5216)
- LEASED FACILITIES CAPITAL REPAIRS (CP2213)
- SCOFIELD MANOR BUILDING IMPROVEMENT & EXTERIOR REPAIRS (CP1671)
- SCOFIELD MANOR DINING AREA EXPANSION
- STAMFORD HISTORICAL SOCIETY BUILDING UPGRADES (CP2061)
- STERLING FARMS BARN (C46053)
- YERWOOD CENTER RENOVATIONS (CP9238)

Start Date:	% Complete:	100%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as required

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$6,987.13	\$10,000.00	\$0.00	\$16,987.13	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loa					Other			
FY 2008/2009	\$0.00	\$1,607,963.00	\$1,607,963	\$0	\$0	\$0	\$0	\$0			
FY 2009/2010	(\$145,100.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0			
FY 2010/2011	\$0.00	(\$6,805.91)	(\$6,806)	\$0	\$0	\$0	\$0	\$0			
FY 2013/2014	(\$274.37)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0			
Total:	(\$145,374.37)	\$1,601,157.09	\$1,601,157	\$0	\$0	\$0	\$0	\$0			

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$599,007.97	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$576,848.11	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$100,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$13,059.67	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$149,879.84	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$1,524.46	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$15,462.67	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,455,782.72	

0220 Operations: Engineering - Engineering CP0041 SUT - BUS RELATED ALLOCATION PH1

Construction of Stamford Urban Transitway either Phase 1 (between Station Place and Elm Street) or Phase 2 (between Elm Street and East Main Street).

Start Date:	9/6/2007	% Complete:	95%		
End Date:	9/6/2007	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2008/2009	\$0.00	\$3,712,500.00	\$742,500	\$0	\$0	\$2,970,000	\$0	\$0			
Total:	\$0.00	\$3,712,500.00	\$742,500	\$0	\$0	\$2,970,000	\$0	\$0			

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$12,654.33	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$729 <i>,</i> 845.67	
		\$742,500.00	

Operations: Land Use - Administration 0230

CP0042 **MASTER PLANS**

Master Plan and Land Use Studies.

A. Master Plan Implementation Studies, including updates to the Zoning Regulations.

B. Master Plan Summary booklet

C. Land Use, Transportation and Pedestrian Studies

Start Date:	% Complete:	0	

End Date: Status Code In Progress

Project Manager: Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$282,705.70	\$282,705.70	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2008/2009	\$0.00	\$1,050,000.00	\$1,050,000	\$0	\$0	\$0	\$0	\$0			
FY 2009/2010	\$0.00	\$165,000.00	\$115,000	\$0	\$0	\$0	\$0	\$50,000			
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0			
FY 2014/2015	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0			
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$1,515,000.00	\$1,465,000	\$0	\$0	\$0	\$0	\$50,000			

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$22,523.12	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$272,208.22	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$492,815.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$125,191.75	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$16,553.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$224,409.22	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$1,203,700.31	

0220 Operations: Engineering - Engineering

CP0043 CITY FACILITY UPGRADES

City facility upgrades capital projects.

A. GOVERNMENT CENTER RENOVATION

- B. ROOF REPLACEMENT/REPAIR
- C. FACILITIES ENERGY CONSERVATION

D. CITYWIDE ELECTRICAL SYSTEM UPGRADE

- E. GOVERNMENT CENTER SECURITY
- F. ASSESS CITY FACILITIES
- G. SOLID WASTE BUILDING RENOVATION
- H. ANIMAL SHELTER

I. HIGHWAY FACILITIES CONSTRUCTION

Start Date:	% Complete:	35%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,912.83	\$2,912.83	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2008/2009	\$0.00	\$1,050,000.00	\$1,000,000	\$0	\$50,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$748,015.24	\$748,015 \$0 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$2,798,015.24	\$2,748,015	\$2,748,015 \$0 \$50,000 \$0 \$0				

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$166,045.17	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$381,693.32	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$222,341.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$877,659.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$337,069.25	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$491,915.46	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$271,292.04	BOF 7/10/14 Repurposed on 5/11/17
		\$2,748,015.24	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP0044 PARK AND FIELD IMPROVEMENTS

Park and field improvements capital projects.

- A. FISHING PIER REPLACEMENT
- **B. RECREATION STRATEGIC PLAN**
- C. PAVING & DRAINAGE
- D. COVE ISLAND BARN RESTORATION
- E. BUILDINGS & UTILITIES
- F. ATHLETIC FIELDS RENOVATION
- G. PARK LIGHTING
- H. GAME COURTS
- I. INFRASTRUCTURE REPLACE CODE
- J. ENVIRONMENTAL HAZARD ABATEMENT
- K. PLAYGROUND REHABILITATION
- L. FENCING & GUARD RAILS
- M. MULTI-USE TRAILS
- N. SHORELINE/BEACH STABILIZATION
- O. TERRY CONNERS RINK UPGRADES
- P. ROSA HARTMAN PARK RENOVATION

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$3,376.04	\$3,376.04	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$5,379,054.00	\$5,344,054	\$0	\$35,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$2,850,000.00	\$2,850,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$1,478,900.70	\$1,478,901	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$149,628.00	\$37,407	\$0	\$0	\$112,221	\$0	\$0
FY 2013/2014	\$0.00	\$24,000.00	\$24,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$9,881,582.70	\$9,734,362	\$0	\$35,000	\$112,221	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$3,494,820.87	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,158,322.68	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$887,750.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$2,000,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,794,393.67	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$375,074.48	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$24,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$9,734,361.70	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0330 **Police - Department Wide**

CP0045 **POLICE FACILITIES & UPGRADES**

Stamford Police Department facilities and upgrades capital projects.

A. POLICE HEADQUARTERS RENOVATION

- **B. NEW POLICE ACADEMY**
- C. POLICE HEADQUARTERS INFRASTRUCTURE IMPROVEMENTS
- D. STORAGE FOR OVERSIZE VEHICLES
- E. DRIVEWAY REPAVING
- F. POLICE GARAGE RENOVATIONS
- G. TEMPORARY SWING SPACE
- H. SOUTHFIELD BEACH JOINT PUBLIC SAFETY MARINE FACILITY
- Start Date: 1/7/2013 % Complete:
- 1/7/2013 Status Code In Progress End Date:

Project Manager: Scott Duckworth

Current Quarter Comments:

Comments - Comments - Awaiting settlement between city and HVAC vendors

0

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$201,827.49	\$0.00	\$0.00	\$201,827.49	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2008/2009	\$0.00	\$525,000.00	\$525,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$1,000,000 \$0 \$0 \$0 \$0 \$ \$ 0					
FY 2010/2011	\$0.00	\$200,000.00	\$200,000 \$0 \$0 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$1,725,000.00	\$1,725,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$174.84	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$157,146.06	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$109,043.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$75,957.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,304,514.22	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$78,164.88	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,725,000.00	

0220 **Operations: Engineering - Engineering** CP0046 **BIG 5 IMPROVEMENTS & UPGRADES**

Big 5 volunteer fire departments improvements and upgrades capital projects.

A. BUILDING & EXTERNAL IMPROVEMENTS - BELLTOWN

B. BUILDING & EXTERNAL IMPROVEMENTS - GLENBROOK

C. BUILDING & EXTERNAL IMPROVEMENTS - LONG RIDGE

D. BUILDING & EXTERNAL IMPROVEMENTS - SPRINGDALE

E. BUILDING & EXTERNAL IMPROVEMENTS - TURN OF RIVER

Start Date:	% Complete:	95%	
End Date:	Status Code	Completed	l

Project Manager: Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$39,695.90	\$39,695.90	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Or					Other	
FY 2008/2009	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0 \$0 \$0 \$						
Total:	\$0.00	\$1,075,000.00	\$1,075,000	\$1,075,000 \$0 \$0 \$0 \$0 \$0 \$0					

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$25,214.52	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$75 <i>,</i> 891.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$299,109.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$382,611.99	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$225,793.44	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$66,380.05	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,075,000.00	

0351 **Stamford Fire Department**

CP0047 **SFR IMPROVEMENTS & UPGRADES**

Stamford Fire and Rescue improvements and upgrades, capital projects.

A. FACILITIES IMPROVEMENTS - this capital project was previously "bundled" as: A. - facilities improvements, B - East Side Fire Station, C - Fire Training Center, D - Hydrant Replacement, E - Fire Safety House Trailer, F - Fire Apparatus Garage.

Categories "B through F" will be handled separately in requesting any additional funding.

Ongoing projects will continue forward under this existing capital project.

No additional funded is being requested to add to these existing projects.

Start Date:	11/15/2012	% Complete:	15%			
End Date:	11/15/2012	Status Code	In Progress	5	Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$144,839.68	\$144,839.68	12/31/2017

Appropriat	ions Summary I	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2008/2009	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$249,353.73	\$249,354 \$0 \$0 \$0 \$0 \$0 S0						
Total:	\$0.00	\$949,353.73	\$949,354	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$29,989.41	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$171,674.21	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$49,140.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$549,164.98	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$799,968.60	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0680 Stamford Museum - Capital CP0048 STAMFORD MUSEUM IMPROVEMENTS

Stamford Museum and Nature Center capital projects.

A. MAIN BUILDING RENOVATION

B. SITE & INFRASTRUCTURE IMPROVEMENTS

C. OBSERVATORY RENOVATION

D. MULTI-USE BUILDING CONSTRUCTION

E. WATER LINE CONNECTION

Start Date: % Complete: 75%

End Date: Status Code In Progress

Project Manager:

: Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$122,869.70	\$122,869.70	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$500,000.00	\$500,000 \$0 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$1,250,000.00	\$1,250,000						

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$46,055.38						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$509,431.21						
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$41,413.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$368,040.57	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$14,288.98	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$270,770.86	BOF 07/09/2015 Repurposed on 5/11/17					
		\$1,250,000.00						

0230 **Operations: Land Use - Administration**

CP0050 MILL RIVER IMPROVEMENTS

Mill River improvements capital projects.

A. OPEN SPACE ACQUISITION/FLOOD CONTROL

B. MILL RIVER CORRIDOR DEVELOPMENT

Start Date:	9/1/2011	% Complete:	90%
Juli Date.	5/1/2011	70 complete.	5070

9/1/2011 Status Code In Progress End Date:

Project Manager: Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$502,981.56	\$502,981.56	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$4,123,000.00	\$500,000	\$0	\$0	\$0	\$0	\$3,623,000
FY 2009/2010	\$0.00	\$6,056,000.00	\$600,000	\$0	\$0	\$145,000	\$0	\$5,311,000
FY 2010/2011	\$0.00	\$6,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$5,000,000
FY 2014/2015	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$16,979,000.00	\$2,900,000	\$0	\$0	\$145,000	\$0	\$13,934,000

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$40,697.79							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,059,302.21							
FY 14/15	14/15 \$50m Bond	\$300,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$500,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$2,900,000.00							

0043 Special Revenue - E.G. Brennan Golf Course

CP0054 GOLF COURSE RENOVATIONS AND IMPROVEMENTS

Renovations, reconstruction and improvements to upgrade the facilities, utilities, and the course in general.

Start Date:	% Complete:	100%		
End Date:	Status Code	Completed	Project Manager:	Mike Sullivan

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$70,918.24)	(\$70,918.24)	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year				Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2010/2011	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
Total:	\$0.00	\$550,000.00	\$0	\$0	\$0	\$0	\$0	\$550,000

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0214 Operations: Public Services - Solid Waste

CP0055 SOLID WASTE IMPROVEMENTS

Solid waste improvements capital projects.

A. TRANSFER STATION REHABILITATION IMPROVEMENTS

B. WASTE PROCESSING & HANDLING IMPROVEMENTS

C. SCALE HOUSE BUILDING REPLACEMENT

D. SCALE UPGRADE

Start Date:	% Complete:	100%		
End Date:	Status Code	Completed	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$15,841.44	\$15,841.44	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$2,621.03)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,621.03)	\$1,900,000.00	\$1,900,000	\$0	\$0	\$0	\$0	\$0

			•• •
Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$569,377.40	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$204,968.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$809,027.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$308,740.85	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$7,886.75	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,900,000.00	

0221 Operations: Engineering - Traffic Engineering

CP0056 TRAFFIC SIGNALS, LIGHTING & SAFETY IMPROVEMENTS

Traffic signals, lighting and safety improvements capital projects.

A. SAFE ROUTES TO SCHOOLS

B. STREET LIGHT HALF NIGHT PHOTOCELL INSTALLATION

C. HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDOR STUDY

D. STREET LIGHTING INFRASTRUCTURE UPGRADE

E. TRAFFIC SIGNAL UPGRADE - PHASE G1

F. PARKING GUIDANCE SYSTEM

G. CITYWIDE SIGNALS

H. SCHOOL ZONE FLASHERS

I. PAVEMENT MARKINGS

J. EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS

K. LED TRAFFIC LIGHT CONVERSION

L. OPTICAL FIRE PRE-EMPTION

Start Date:	% Complete:	55%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,736,671.18	\$2,736,671.18	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0		
FY 2009/2010	\$0.00	\$1,292,200.00	\$900,000	\$0	\$0	\$370,000	\$0	\$22,200		
FY 2010/2011	\$0.00	\$4,500,000.00	\$1,000,000	\$0	\$0	\$3,500,000	\$0	\$0		
Total:	\$0.00	\$6,542,200.00	\$2,650,000	\$0	\$0	\$3,870,000	\$0	\$22,200		

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$172,866.42	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$577,661.89	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$167,150.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$421,408.06	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$258,510.66	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$190,260.41	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$123,065.12	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,910,922.56	

0220 **Operations: Engineering - Engineering**

CP0058	ROGERS	RENOVATION
--------	--------	------------

Prior years request funded construction for modular classroom relocation to this facility.

Immediate facility needs include repairs to boiler and roof parapet wall deterioration.

Start Date:		% Complete:	100%			
End Date:		Status Code	Dept Recom	nmend Close Out	Project Manager:	Domenick Tramontozzi
Current Ou	artar Commo	ntc				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$24,740.24	\$24,740.24	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,097,000.00	\$597,000	\$0	\$0	\$0	\$0	\$500,000	
FY 2009/2010	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$493,625.00	\$493,625	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$2,890,625.00	\$2,390,625	\$0	\$0	\$0	\$0	\$500,000	

201100 1000	c		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$185,341.26	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,935,840.22	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$46,870.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$184,460.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$29,251.94	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$8,861.58	BOF 07/09/2015 Repurposed on 5/11/17
		\$2,390,625.00	

0212 Operations: Public Services - Fleet Management

CP0059 VEHICLE MAINTENANCE IMPROVEMENTS

Improvement projects for Vehicle Maintenance

A. VEHICLE MAINTENANCE FACILITY UPGRADE

B. FUEL SYSTEM REPLACEMENT @ 100 MAGEE AVE

C. VEHICLE MAINTENANCE EQUIPMENT

D. VEHICLE MAINTENANCE FACILITY EXPANSION

Start Date:	% Complete:	99%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources								
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2009/2010	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0			
FY 2010/2011	\$0.00	\$850,000.00	\$850,000	\$0	\$0	\$0	\$0	\$0			
FY 2016/2017	(\$3,781.78)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0			
Total:	(\$3,781.78)	\$1,400,000.00	\$1,400,000	\$1,400,000 \$0 \$0 \$0 \$0							

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$255,951.75						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$165,239.00	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$908,072.79	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$66,562.46	BOF 6/12/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$4,174.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$1,400,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP0060 STIMULUS PROJECT MATCHING FUNDS

Local funds required for projects under the American Recovery and Reinvestment Act, including funds for local share or completion of ineligible project scope items.

Start Date:	4/1/201	³ % Complete:	70%								
End Date:	4/1/201	3 Status Code	In Progress	S		Project Manager:		James Travers			
Current Quarter Comments:											
No Respons	e							_			
		(1-90 Days)	(91-180) Days)	(6 to 18 Months	s) (+18 Mont	:hs)				
	1	L/1/18 - 3/31/18	4/1/18 -	6/30/18	7/1/18 - 6/30/1	9 7/1/19 Pl	us	Total		Free Balance as of	
Projected S	pending	\$0.00		\$0.00	\$0.0	\$470,32	25.30	\$47	0,325.30	12	2/31/2017
Appropri	Appropriations Summary by Fiscal Year Funding Sources										
Fiscal Year	· Sunset/ C	TI II I	tion Ci	City Bonds WPCA Bonds State Grants Federal Grant Sta				State L	oan	Other	

Fiscal Year	Out	Appropriation	City Bonds	WPCA Bonds	State Grants	rederal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	(\$2,250,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,250,000.00)	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$1,500,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$647,405.31	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017
		\$2,297,405.31	

0220 Operations: Engineering - Engineering

CP0061 SUT - PHASE II - FEDERAL FUNDS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:	8/1/2008	% Complete:	85%		
End Date:	8/1/2008	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$396,922.48	\$0.00	\$396,922.48	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2009/2010	\$0.00	\$3,000,000.00	\$3,000,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$17,000,000.00	\$1,000,000	\$0	\$0	\$16,000,000	\$0	\$0
Total:	\$0.00	\$20,000,000.00	\$4,000,000	\$0	\$0	\$16,000,000	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$606,141.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$2,393,859.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17
		\$4,000,000.00	

CLC Childcare Learning Center - Capital

CP0062 CLC CLASSROOM AND PLAYGROUND REFURBISHING AND RENOVATION

Code upgrades to kitchen plumbing. Classroom refurbishing. Playground replacements and upgrades.

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as required.

_

. .

- - -

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$50,000.00	\$79,171.54	\$129,171.54	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$79,000.00	\$79,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$212,500.00	\$212,500	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$212,500.00	\$212,500	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$76,469.30	\$76,469	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$580,469.30	\$580,469	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$29,802.80							
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$65,000.00	BOF 8/4/14						
FY 11/12	11/12 \$45m Bond	\$362,500.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$46,697.20	BOF 07/09/2015 Repurposed on 5/11/17						
FY 16/17	16/17 \$45m Bond	\$40,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17						
		\$544,000.00							

SCAStamford Center for the Arts - CapitalCP0063STAMFORD CENTER FOR THE ARTS FACILITIES IMPROVEMENTS

Health and Safety Improvements: Palace Theatre Fire Protection Upgrade, and Security Camera System. Mechanical Improvements: Energy Management System, Sump Pump Installation, and HVAC Repairs at the Palace Theatre. Routine/Preventative Maintenance: Orchestra Pit Seating, Replace Rear Exit Door and Hardware, Replace Carpeting, and Repair and Paint Deteriorating Plaster.

Improvements: Auditorium, Pit and Balcony Seating, Replace Lighting Dimmer Packs, Replace the Stage Masonite Flooring, Install Orchestra Pit Lift, Replace All Theatrical Stage Lighting, Modify Administrative Space, South Wall Survey, and Stanchion System around the Handicapped Seating.

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

	······		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$99,514.59	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$485.41	BOF 07/09/2015 Repurposed on 5/11/17
		\$100.000.00	

0220 Operations: Engineering - Engineering

CP0066 SUT - CMAQ-ITS PH1

The integration of an Intelligent Transportation System (ITS) into the Urban Transitway. Kiosks will be put at bus stops and the Transportation Center. They will have information including parking availability in real time.

Start Date:	9/6/2007	% Complete:	99%		
End Date:	9/6/2007	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Approp	riations Summary	by Fiscal Year			Funding	Sources		
Fiscal Ye	ar Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O					Other
FY 2009/2	010 \$0.00	\$2,100,000.00	\$420,000	\$0	\$0	\$1,680,000	\$0	\$0
Total:	\$0.00	\$2,100,000.00	\$420,000	\$0	\$0	\$1,680,000	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$115,364.67	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$61,678.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$242,957.00	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$0.33	BOF 07/09/2015 Repurposed on 5/11/17
		\$420,000.00	

0220 Operations: Engineering - Engineering CP0067 SUT - DOT PH2

Additional funding for construction of the Urban Transitway from the American Recovery and Reinvestment Act.

Start Date: 6/1/2009 % Complete: 100%

End Date:	6/1/2009	Status Code	Completed	Project M
-----------	----------	-------------	-----------	-----------

Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O				Other	
FY 2009/2010	\$0.00	\$2,800,000.00	\$0	\$0	\$0	\$2,800,000	\$0	\$0
Total:	\$0.00	\$2,800,000.00	\$0	\$0	\$0	\$2,800,000	\$0	\$0

141

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP0068 CREBS PHOTOVOLTAIC SYSTEMS

Purchase and install Solar electric panels at Rippowam School and Magee Ave Highway Building.

Start Date:	% Complete:	100%		
End Date:	Status Code	Completed	Project Manager:	Nancy Pipicelli

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$937,262.00	\$0	\$0	\$937,262	\$0	\$0	\$0
Total:	\$0.00	\$937,262.00	\$0	\$0	\$937,262	\$0	\$0	\$0

0220 Operations: Engineering - Engineering

CP0086 SOUTH END COLLECTOR ROAD

The State of Connecticut has authorized \$4.9 million in bond funds for Improvements to Pacific and Canal Streets. Harbor Point Infrastructure District has agreed to contribute \$2,000,000 toward the cost of this project. The City of Stamford will act as fiduciary agent for the grant agreement and the Engineering Bureau will oversee the construction process.

Start Date:	% Complete:	100%		
End Date:	Status Code	Completed	Project Manager:	Ann Brown

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$3,726,845.20	\$3,726,845.20	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2011/2012	\$0.00	\$6,900,000.00	\$0	\$0	\$4,900,000	\$0	\$0	\$2,000,000
Total:	\$0.00	\$6,900,000.00	\$0	\$0	\$4,900,000	\$0	\$0	\$2,000,000

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP0087 HIGH RIDGE ROAD AND LONG RIDGE ROAD - CORRIDOR STUDY

High Ridge Road Corridor between Cold Spring Road and State border, and Long Ridge Road Corridor between Cold Spring Road and State border will evaluate traffic safety and operation, driveway access management etc.

Start Date:	9/1/2011	% Complete:	65%		
End Date:	9/1/2011	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$500,000.00	\$0	\$0	\$0	\$500,000	\$0	\$0
Total:	\$0.00	\$500,000.00	\$0	\$0	\$0	\$500,000	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP0088 UCONN STUDY-SCOFIELD AREA CONTAMINA

Start Date:		% (Complete:		0%						
End Date:		Sta	tus Code	Dept F	Recommend Cl	ose Out	Project Manag	er: Jeff Brow	ı		
Current Quarter Comments:											
No action tal	ken for se	everal y	ears the ac	count	should be clo	osed?					
		(1-9	0 Days)	(91	-180 Days)	(6 to 18 Months) (+18 Months)		ths)			
		1/1/18	- 3/31/18	4/1/	18 - 6/30/18	18 7/1/18 - 6/30/19 7/1/19 Plus		us 1	Total Free		Balance as of
Projected Sp	ending		\$0.00		\$0.00	\$0.0	.00 \$0.00		\$0.00		2/31/2017
Appropria	tions Sur	nmary b	y Fiscal Ye	ar			Funding	Sources			
Appropria Fiscal Year	tions Sur		oy Fiscal Ye Appropria		City Bonds	WPCA Bonds		Sources Federal Gran	t State L	oan	Other
	Sunset/				City Bonds	WPCA Bonds			t State L	oan	Other
	Sunset/ O	' Close		ition	City Bonds \$250,000	WPCA Bonds			t State L	oan \$0	Other \$0
Fiscal Year	Sunset/	' Close ut	Appropria \$250,00	ition	v		State Grants	Federal Gran	t State L		

Bonds Issue History Fiscal Year Fund Name Amount Notes FY 08/09 08/09 Bond Issue (\$40M City BAB) \$9,960.00 \$9,960.00 FY 11/12 11/12 \$45m Bond \$22,697.94 BOF 6/12/14 Repurposed on 5/11/17 FY 12/13 12/13 \$50m Bond \$0.00 BOF 6/12/14 Repurposed on 5/11/17 FY 12/13 \$2,657.94 \$0.67 6/12/14 Repurposed on 5/11/17

146

0220 Operations: Engineering - Engineering

CP0092 EECBG-ARRA

"Green" street lighting; Municipal Energy Efficiency; Vehicle charging/Solar array; Government Center Fuel Cell. Stamford was allocated \$1,186,300 through the Energy Conservation Block Grant. Funds will be used to retro-fit existing City owned street lights to high efficiency lighting; to install charging stations for electric vehicles; for lighting retro-fits in schools; for installing energy management systems in the Vehicle Maintenance garage and the Central Fire House; and installation of a fuel cell and engine hybrid power plant at the Government Center.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Nancy Pipicelli

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2009/2010	\$0.00	\$1,186,300.00	\$0	\$0	\$0	\$1,186,300	\$0	\$0
Total:	\$0.00	\$1,186,300.00	\$0	\$0	\$0	\$1,186,300	\$0	\$0

0220 Operations: Engineering - Engineering

CP0093 SCOFIELDTOWN PARK DESIGN AND REMEDIATION

Scofieldtown Park Remediation per DEEP consent order, and implementation of End-Use plan.

Start Date: 12/15/2011 % Complete: 90%

End Date: 6/28/2019 Status Code In Progress

Project Manager:

Jeff Brown

Current Quarter Comments:

Work on landscaping, tennis courts . pathway trail, paved parking and other site ammentires, as well as environmental moinitoring continues.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$25,000.00	\$282,591.52	\$0.00	\$0.00	\$307,591.52	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2010/2011	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$700,000.00	\$700,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$5,000,000.00	\$5,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$500,000.00	\$236,000	\$0	\$0	\$0	\$0	\$264,000	
Total:	\$0.00	\$8,820,000.00	\$8,556,000	\$0	\$0	\$0	\$0	\$264,000	

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$250,000.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$370,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$700,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$7,000,000.00	BOF 7/10/14 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017				
		\$8,520,000.00					

0220 Operations: Engineering - Engineering CP0094 VINE ROAD SIDEWALKS

Vine Road sidewalks and curb.

Start Date:		% Complete:	100%	
-------------	--	-------------	------	--

End Date: Status Code In Progress

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$6,500.00	\$6,500.00	12/31/2017

Project Manager: Lou Casolo

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$155,071.87)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$155,071.87)	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$167,499.03	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$14,104.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$656,825.00	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$6,500.10	BOF 7/10/14 Repurposed on 5/11/17
		\$844,928.13	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP0095 SUT - FEDERAL FUNDS WITH LOCAL MATCH

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:	5/1/2008	% Complete:	95%		
End Date:	5/1/2008	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$259,125.01	\$0.00	\$0.00	\$259,125.01	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$4,562,500.00	\$912,500	\$0	\$0	\$3,650,000	\$0	\$0
FY 2011/2012	\$0.00	\$3,750,000.00	\$750,000	\$0	\$0	\$3,000,000	\$0	\$0
FY 2015/2016	(\$1,036,500.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,036,500.00)	\$8,312,500.00	\$1,662,500	\$0	\$0	\$6,650,000	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$67,184.50	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$750,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 14/15	14/15 \$50m Bond	\$845,315.50	BOF 7/10/14 Repurposed on 5/11/17				
		\$1,662,500.00					

0220 Operations: Engineering - Engineering

CP0096 SUT - CMAQ FUNDS WITH LOCAL MATCH

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:	8/1/2	.008 % (Complete:	-	70%							
End Date:	8/1/2	008 Sta	tus Code	In Prog	n Progress Project Manager:			er: Ann	: Ann Brown			
Current Qua No Response		ments:										
		(1-9	0 Days)	(91	-180 Days)	(6 to 18 Months) (+18 Mon	ths)				
		1/1/18	8 - 3/31/18	4/1/:	18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 P	lus	Tot	tal		Balance as of
Projected Sp	ending		\$0.00		\$0.00	\$0.0	0 \$250,0	00.00	¢2E0	0,000.00	12	2/31/2017
i i oječicu op	Chang		Ş0.00		ŞU.UU	Ş 0.0	0 J2J0,0	00.00	ŞZSU	0,000.00		
		nmary b	y Fiscal Ye	ar	Ş0.00	Ş0.0	. ,	Sources	3230	5,000.00		· · ·
	ations Sur				City Bonds	WPCA Bonds	. ,			State Lo	Dan	Other
Appropria	ations Sur Sunset	/ Close	oy Fiscal Ye	ntion	·		Funding	Sources	Grant		pan \$0	Other \$0
Appropria Fiscal Year	ations Sur Sunset O	/ Close ut \$0.00	y Fiscal Ye Appropria \$1,250,000	ntion	City Bonds	WPCA Bonds	Funding State Grants	Sources Federal	Grant			

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$250,000.00	

0220 Operations: Engineering - Engineering

CP0097 SUT - PHASE 1 - STP 2009

Urban Transitway construction.

Start Date:	% Complete:	0		
End Date:	Status Code	Inactive on H.T.E	Project Manager:	Ann Brown

Current Quarter Comments: Project can be closed

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$604,000.00	\$604,000.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$3,019,000.00	\$604,000	\$0	\$0	\$2,415,000	\$0	\$0
FY 2015/2016	(\$2,415,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,415,000.00)	\$3,019,000.00	\$604,000	\$0	\$0	\$2,415,000	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$33,750.00	BOF 7/10/14 Repurposed on 5/11/17
		\$33,750.00	

0220 Operations: Engineering - Engineering

CP0098 SUT - PHASE 1 - STP 2010

Urban Transitway construction.

Start Date: 9/6/2007 % Complete: 55%

End Date: 9/6/2007 Status Code In Progress

Project Manager:

Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$1,815,000.00	\$363,000	\$0	\$0	\$1,452,000	\$0	\$0
Total:	\$0.00	\$1,815,000.00	\$363,000	\$0	\$0	\$1,452,000	\$0	\$0

Bonds Issu	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$73,467.00	BOF 8/4/14				
FY 09/10	09/10 \$21.6m Taxable BAB	\$289,533.00	BOF 8/4/14				
		\$363,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP0099 BARTLETT ARBORETUM PH II SITE INVESTIGATION

Performing phase II site investigation at Bartlett Arboretum.

Start Date:	% Complete:	0			
End Date:	Status Code	Dept Recon	nmend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2010/2011	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$12,018.93)	\$0.00	\$0 \$0 \$0 \$0 \$0 \$0					\$0	
Total:	(\$12,018.93)	\$85,000.00	\$85,000						

Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$72,981.07	BOF 8/4/14
		\$72,981.07	

0220 Operations: Engineering - Engineering CP0100 HALLIWELL DRIVE DRAINS

Replace collapsed drain line that resulted in loss of portion of roadway within the intersection of Halliwell & Sycamore Terrace.

Start Date:	% Complete:	0		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth					Other	
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$51,711.20)	\$0.00	\$0 \$0 \$0 \$0 \$0					\$0	
Total:	(\$51,711.20)	\$200,000.00	\$200,000	\$200,000 \$0 \$0 \$0 \$0					

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$148,288.80	BOF 6/12/14 Repurposed on 5/11/17
		\$148,288.80	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP0101 PUBLIC WATER SUPPLY SCOFIELD

Phase 1: Scofieldtown Area - To extend approximately 6,000 ft. of 8" Aquarion water main & approximately 7,500 ft. of 1.5" individual services to the residential dwellings on Hannah's Road, Larkspur Road, Cousins Road & Very Merry Road. Well water has been found to contain contaminants (Dieldrin & Chlordane) at some locations in the affected area. Project includes service laterals & meter boxes.

Phase 2: Alma Rock Road & Mary Joy Lane Water Main Extension - To extend approximately 1,850 ft. of 8" Aquarion water main & approximately 3,200 ft. of 1.5" individual services to the residential dwellings on Alma Rock Road, Mary Joy Lane, Skymeadow Drive & High Ridge Road. Well water has been found to contain contaminants (Dieldrin, Chlordane & metals) at some locations adjacent to this affected area. Project includes service laterals and meter boxes.

Water Main Extension: Alma Rock Road, Mary Joy Lane, a portion of Haviland Road, Skymeadow Drive (for which there is an existing water main) & a portion of High Ridge Road - The total project request of \$1.4m includes the extension of approximately 1,215 ft. of 12" & 1,757 ft. of 8" Aquarion water main & approximately 5,021 ft. of 1" individual services to 36 resiential dwellings on Alma Rock Road, Mary Joy Lane, a portion of Haviland Road, Skymeadow Drive (for which there is an existing water main) & a portion of High Ridge Road. Well water has been found to contain contamintants (Dieldrin, Chlordane & metals) at some locations adjacent to this affected area. Project includes service laterals, meter boxes & hydrants.

Start Date:	% Complete:	99%			
End Date:	Status Code	Dept Recor	mmend Close Out	Project Manager:	Jeff Brown
<u> </u>					

Current Quarter Comments:

The final \$710.00 was cancelled from Cheryuk's account and the appropriation should be reduced by \$710.00 and account closed.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$710.00	\$0.00	\$0.00	\$710.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2009/2010	\$0.00	\$3,400,000.00	\$3,400,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$42,336.09)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$42,336.09)	\$3,400,000.00	\$3,400,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,747,061.29								
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$90,260.85	BOF 8/4/14							
FY 09/10	09/10 \$21.6m Taxable BAB	\$502,215.00	BOF 8/4/14							
FY 11/12	11/12 \$45m Bond	\$18,126.77	BOF 6/12/14 Repurposed on 5/11/17							
		\$3,357,663.91								

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP0114 STREET LIGHTING INFRASTRUCTURE UPGRADE

Conversion of the remaining roadway lighting fixtures (over 6,500 fixtures) within the city to LED street lights. The lower wattage 50 and 70watt high pressure sodium fixtures have not been upgraded to LED light fixtures due to the continuous efficiency improvement of new LED products. Manufacturers have just released products which are now as low as 14-39 watts to replace these lights. In addition to saving energy, with the longer life of LED products, maintenance cost will also be decreased.

Start Date:	5/9/2011	% Complete:	75%		
End Date:	12/31/2019	Status Code	In Progress	Project Manager:	Nancy Pipicelli

Current Quarter Comments:

Additional capital request approval required for completion of city streets.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$343,566.71	\$343,566.71	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,170,000.00	\$1,170,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$500,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$326,433.29	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$343,566.71	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,170,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP0115 COVE ISLAND PARKING LOT IMPROVEMENT

Replace crest of boat basin stone lining, sidewalk, grass buffer, and fencing with underground detention system capable of storing 1 inch of runoff (first flush); and raised crest of boat basin as combination levee and dam.

Start Date:		% (Complete:		0%							
End Date:		Sta	tus Code	On Ho	bld		Project Manager: Domenick Tramontozzi					
Current Qua	rter Com	ments:						L				
No Response	5											
		(1-9	0 Days)	(91	1-180 Days)	(6 to 18 Months	s) (+18 Mon	ths)				
		1/1/18	8 - 3/31/18	4/1/	/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 P	lus	То	tal		Balance as of
Projected S	pending		\$0.00	\$0.00		\$0.0	\$0.00 \$100,361.0		\$100,361.00		13	2/31/2017
Appropriations Summary by Fiscal Year							Funding	g Sour	ces			
Fiscal Year		/ Close ut	Appropria	ation	City Bonds	WPCA Bonds	State Grants	Fede	ral Grant	State L	oan	Other
FY 2011/201	2	\$0.00	\$830,00	0.00	\$830,000	\$0	\$0		\$0		\$0	\$0

\$0.00

FY 2013/2014

(\$712,000.00)

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$17,639.00	BOF 6/12/14 Repurposed on 5/11/17
		\$17,639.00	

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

0221 Operations: Engineering - Traffic Engineering

CP0116 HENRY STREET @ ATLANTIC STREET INTERSECTION IMPROVEMENTS

Realign Henry Street approaches to Atlantic Street and add left-turn lanes on both approaches of Henry Street at this intersection to improve traffic operation and safety.

Start Date:	9/3/2012	% Complete:	90%		
End Date:	9/3/2012	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$14,781.22)	(\$14,781.22)	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$1,133,970.00	\$0	\$0	\$1,133,970	\$0	\$0	\$0	
Total:	\$0.00	\$2,633,970.00	\$1,500,000	\$0	\$1,133,970	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$962,037.63	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$537,962.37	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,500,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP0117 REALTIME BUS SCHEDULE - FTA ENHANCEMENT FUNDS

Next Bus Arrival (Real Time bus arrival) information will be installed in Bus shelters and a relatime bus schedule display sreens will be installed to display bus departure times at Veterans park Bus Shelter area and at old Town hall Bus Shelter Area.

Start Date:	4/1/2013 % (Complete:	30%		
End Date:	4/1/2013 Sta	atus Code	Dept Recommend Close Out	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2011/2012	\$0.00	\$150,000.00	\$30,000	\$0	\$0	\$120,000	\$0	\$0		
FY 2015/2016	(\$120,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	(\$30,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
Total:	(\$150,000.00)	\$150,000.00	\$30,000	\$0	\$0	\$120,000	\$0	\$0		

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$30,000.00	BOF 6/12/14 Repurposed on 5/11/17
		\$30,000.00	

0220 Operations: Engineering - Engineering

CP0118 SUT - PH2-5307 FUNDS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:	8/1/2008	% Complete:	85%		
End Date:	8/1/2008	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$690,892.03	\$0.00	\$690,892.03	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$2,000,000.00	\$400,000	\$0	\$0	\$1,600,000	\$0	\$0	
FY 2012/2013	\$0.00	\$2,000,000.00	\$400,000	\$0	\$0	\$1,600,000	\$0	\$0	
FY 2015/2016	(\$1,600,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$1,600,000.00)	\$4,000,000.00	\$800,000	\$0	\$0	\$3,200,000	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
		\$0.00	

0370 Smith House - Smith House

CP0119 CHILLER REPLACEMENT

The west wing roof mounted unit will need replacement as well as the unit for the Recreation room.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown
- · - ⁻				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2011/2012	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$9,300.49)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$9,300.49)	\$470,000.00	\$470,000	\$0	\$0	\$0	\$0	\$0	

- ' 1.v	- 1.4	• •	N - 1
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$250,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$220,000.00	BOF 6/12/14 Repurposed on 5/11/17
		\$470,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211a Operations: Public Services - Stormwater Management

CP0211 ENVIRONMENTAL COMPLIANCE

This program is required to investigate and assess and correct as necessary of drainage systems discharging into water body, rivers, ponds, etc. and to evaluate Public Services facilities and modify practices in compliance with state and federal regulations. Based upon the requirements set forth in the draft MS-4 permit, significant action is mandated by the CT DEEP.

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$154,733.14	\$154,733.14	12/31/2017

Appropriat	ions Summary b	y Fiscal Year			Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$298,456.00)	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$298,456.00)	\$3,700,000.00	\$3,700,000	\$0	\$0	\$0	\$0	\$0

Donas 155a			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$888,227.98	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$89,533.75	
FY 05/06	05/06 Bond Issue (\$59M)	\$500,995.37	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$666,156.43	
FY 11/12	11/12 \$45m Bond	\$104,996.47	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$551,544.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$149,910.00	BOF 06/08/2017
		\$3,501,364.00	

0220 **Operations: Engineering - Engineering**

CP0231 **CITYWIDE DREDGING**

To dredge 3 City's marinas to allow for boat traffic to navigate along City shorelines.

Start Date:	% Complete:	0%	
-------------	-------------	----	--

End Date:	Status Code	In Progress	_
Ellu Date.	Status Coue	III FIOgless	

Project Manager: Kevin Murray

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$3,330,762.08	\$3,330,762.08	12/31/2017

Appropriat	opropriations Summary by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2009/2010	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2015/2016	\$0.00	\$850,000.00	\$0	\$0	\$0	\$0	\$0	\$850,000
FY 2016/2017	\$0.00	\$1,500,000.00	\$0	\$0	\$0	\$0	\$0	\$1,500,000
Total:	\$0.00	\$4,220,000.00	\$1,370,000	\$0	\$0	\$0	\$0	\$2,850,000

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,021,829.08	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$39,820.00	
FY 11/12	11/12 \$45m Bond	\$15,400.16	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$292,950.76	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,370,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP0232 ATHLETIC FIELDS RENOVATION

Renovation and construction of various athletic fields identified in the Parks Master Plan. Additional funds will be used to field and address needs of athletic fields throughout the City.

Start Date:	% Complete:	90%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$7,775.11)	(\$7,775)	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$894.46)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$894.46)	\$2,242,224.89	\$2,242,225	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$550,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$111,361.24	
FY 05/06	05/06 Bond Issue (\$59M)	\$497,324.89	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,053,532.28	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$27,054.77	
FY 11/12	11/12 \$45m Bond	\$2,591.71	BOF 6/12/14 Repurposed on 5/11/17
		\$2,241,864.89	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP0233 GENERATORS

Replace outdated generator at various fire stations & public works facilities and city owned properties

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$119,697.65	\$0.00	\$119,697.65	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$84,593.12	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$22,723.11	
FY 05/06	05/06 Bond Issue (\$59M)	\$31,194.69	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$18,235.40	
FY 11/12	11/12 \$45m Bond	\$5,400.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$37,853.68	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$300,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 **Operations: Administration - Maintenance Facilities**

CP0234 **CITYWIDE ELECTRICAL SYSTEM UPGRADE**

Upgrade/replace electrical distribution systems that are beyond their life cycle.

Start Date:		% Complete:	75%	
-------------	--	-------------	-----	--

End	Data	

Status Code In Progress End Date:

Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$70,997.30	\$0.00	\$70,997.30	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$136,516.00	\$0	\$0	\$136,516	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$686,516.00	\$550,000	\$0	\$136,516	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$144,623.03					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$89,464.90					
FY 05/06	05/06 Bond Issue (\$59M)	\$137,129.90					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$21,000.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$1,287.93	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$56,494.24	BOF 07/09/2015 Repurposed on 5/11/17				
		\$500,000.00					

0230 Operations: Land Use - Administration

CP0251 STAMFORD FERRY TERMINAL

Proposed ferry terminal will be an element of the inter-modal transportation system. The terminal will be used for high-speed ferry service between New York City & Stamford with future expansion to Bridgeport, New Haven, Long Island, etc.

Start Date:	5/1/2011	% Complete:	60%		
End Date:	5/1/2011	Status Code	On Hold	Project Manager:	Ann Brown

Current Quarter Comments:

Project will not be continued. Project can be closed.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$9,688.29	\$9,688.29	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	(\$100,000.00)	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	(\$50,000.00)	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$620,938.00	\$620,938	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$191,022.34)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$341,022.34)	\$770,938.00	\$770,938	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$124,188.00	
		\$124.188.00	

0381 Health & Social Services - Director of Health CP1065 PUBLIC HEALTH SNAP SYSTEM

Public Health SNAP System

Start Date:	% Complete:	95%			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$2,114.45)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,114.45)	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$21.6m Taxable BAB	\$62,825.55	BOF 8/4/14
		\$62,825.55	

0221 Operations: Engineering - Traffic Engineering CP1067 BUS SHELTER - VETERAN'S PARK

BUS SHELTER - VETERAN'S PARK

Start Date: 4/1/2013 % Complete: 20%

End Date: 4/1/2013 Status Code Dept Recommend Close Out

Project Manager:

James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$80,000.00	\$0	\$0	\$80,000	\$0	\$0	\$0
FY 2015/2016	(\$80,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$80,000.00)	\$80,000.00	\$0	\$0	\$80,000	\$0	\$0	\$0

0220 Operations: Engineering - Engineering CP1068 DESIGN REVIEW FOR ANIMAL SHELTER

DESIGN REVIEW FOR ANIMAL SHELTER	

Start Date	% Complete:	

Start Date.	⁷⁰ complete.	

End Date:	Status Code	On Hold
-----------	-------------	---------

Project Manager: Do

Domenick Tramontozzi

Current Quarter Comments: No activity.

no activity:						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$49,868.79	\$49,868.79	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$21.6m Taxable BAB	\$13,535.91	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$61,464.09	BOF 7/10/14 Repurposed on 5/11/17					
		\$75,000.00						

170

0230 Operations: Land Use - Administration

Status Code

CP1070 NFWF MILL RIVER STORMWATER RETENTION & TREATMENT

Capital improvement it Mill River Park

Start Date:	% Complete:
-------------	-------------

End Date:	

Project Manager:

Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$11,908,661.08	\$11,908,661.08	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$2,306,230.00	\$0	\$0	\$0	\$500,000	\$0	\$1,806,230
FY 2012/2013	\$0.00	\$6,500,000.00	\$0	\$0	\$0	\$0	\$0	\$6,500,000
FY 2014/2015	\$0.00	\$12,000,000.00	\$0	\$0	\$0	\$0	\$0	\$12,000,000
Total:	\$0.00	\$20,806,230.00	\$0	\$0	\$0	\$500,000	\$0	\$20,306,230

0260 **Operations: Administration - Maintenance** 004070

CP1073	SCALZI PARK PHASE Z				
Phase 2 at	Scalzi Park Project				
Start Date	% Complete:	0			
End Date:	Status Code		Project Manager:	Susan Kisken	
Current O	arter Comments				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 \$50m Bond	\$1,800,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$2,000,000.00						

0220 Operations: Engineering - Engineering

CP1074 PINE HILL DRAINAGE

Upgrade existing storm drainage and reconstruct roadway from Hope Street westerly to the dead end. Complaints since 1994 regarding low area flooding and poor drainage.

Start Date:	% Complete:	10%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Design work nearing completion.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$20,000.00	\$141,441.76	\$100,000.00	\$261,441.76	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other		
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0		

Fiscal Year	cal Year Fund Name		Notes
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$300,000.00	

0220 Operations: Engineering - Engineering CP1075 SKYMEADOW DRIVE DRAINAGE IMPROVEMENT

Excessive roadway shoulder erosions due to lack of drainage structures. Drainage improvements of Skymeadow Drive from Skyline Lane to High Ridge Rd. (Phase 1) and road paving and drainage improvements from Scofieldtown Road to High Ridge Road (Phase 2).

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Project completed.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$45,172.99	\$45,172.99	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0		

	······,		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$1,100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017
		\$1,950,000.00	

0330 Police - Department Wide

CP1197 JAIL CELL UPGRADE

These additional funds are required to replace not only the jail cells, but to incorporate electrical upgrades to operate the jail cells remotely, provide adequate heating and cooling into each cell, install vandal proof security cameras in each cell and the associated equipment and replace all defective plumbing fixtures and associated piping.

Start Date:	7/1/2013	% Complete:	0			
End Date:	7/1/2013	Status Code	In Progress	5	Project Manager:	Scott Duckworth
	_					

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2012/2013	\$0.00	\$326,800.00	\$326,800	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$576,800.00	\$576,800							

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$40 <i>,</i> 885.82	BOF 07/09/2015 Repurposed on 5/11/17
		\$40,885.82	

SCA Stamford Center for the Arts - Capital

CP1198 PALACE THEATER SOUTH WALL

SCA has begun the process to address the issues with water damage to the South wall. We have hired a construction firm to open samples areas and an engineering firm to assess the situation. The scope of repair is expected to include repointing the brick wall, removing and replacing the wall end cap and resurfacing the wall. We have been advised by our engineer that this should be addressed before or in conjunction with the roof repair.

Start Date:	% Complete:	100%		
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$60.42)	(\$60.42)	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$101,310.00	\$101,310	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$101,310.00	\$101,310	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$101,310.00	BOF 6/12/14 Repurposed on 5/11/17
		\$101,310.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 **Operations: Engineering - Engineering** CP1199 MERRIEBROOK BARN RENOVATIONS

Environmental remediation of barn for lead paint and asbestos. Reconstruction of septic system.

Start Date:	1/7/2013 % Complete:	0%

1/7/2013 Status Code Not Yet Begun End Date:

Project Manager: Jeff Pardo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$132,200.00	\$132,200.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$30,010.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$30,010.00							

CLC Childcare Learning Center - Capital

CP1202 ROOF REPLACEMENT

CLC was granted \$303,000 this Fiscal Year 12/13 to replace our roof at the William Pitt Child Development Center - former Stamford Public Schools Administration Building. Section 9 of our lease with the City for the use of this facility states that: the City shall be responsible for all structural and extraordinary repairs and repairs to the roof The city original estimate was \$303,000. However the bids came in higher and we need an additional \$275,000

Start Date:	% Complete:	75%		
End Date:	Status Code	On Hold	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$1,167.16)	(\$1,167.16)	12/31/2017

Appropriat	ions Summary b	y Fiscal Year	ear Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$303,000.00	\$303,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$275,000.00	\$275,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$3,419.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,419.73)	\$578,000.00	\$578,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes						
FY 12/13	12/13 \$50m Bond	\$303,000.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$275,000.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$578,000.00							

0220 Operations: Engineering - Engineering CP1203 ENVIRONMENTAL REMEDIATION OF BARTLETT ARBORETUM PROPERTY

Remediation of areas identified in Phase II Environmental Report.

Start Date:	% Complete	: 0		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$16,463.85)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$3,433.51)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$19,897.36)	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$58,536.15	BOF 6/12/14 Repurposed on 5/11/17
		\$58,536.15	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0260 Operations: Administration - Maintenance CP1204 JACKIE ROBINSON PARK PHASE 2 CONSTRUCTION

Jackie Robinson Park-Scope of work: replace remaining sidewalks with the bluestone paths, installation of benches, tree planting and landscape improvements, monument upgrades.

Start Date:	% Complete:	90%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				Other	
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$2,723.68	\$2,724	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$52,723.68	\$52,724	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$2,723.67	BOF 07/09/2015 Repurposed on 5/11/17
		\$52,723.67	

0220 **Operations: Engineering - Engineering** CP1273 WEST MAIN STREET BRIDGE

CF 12/3		
Replaceme	of West Main Street Bridge	
Start Date:	% Complete: 0	

% Complete:

Status Code On Hold End Date:

Project Manager: Zvonko Barisic

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year				Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$144,432.54	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$42,983.67	
FY 05/06	05/06 Bond Issue (\$59M)	\$3,511.04	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,307.26	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$9,950.00	
FY 11/12	11/12 \$45m Bond	\$22,609.94	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$24,875.55	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$330.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$250,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP1281 ROADWAY DESIGN AND RECONSTRUCTION

To fund design, and construction expenses associated with City-designed roadway & intersection improvement projects.

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Qu	arter Co	mments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$312,606.46	\$312,606.46	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$500,000.00	\$300,000	\$0	\$0	\$0	\$0	\$200,000
FY 2015/2016	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
Total:	\$0.00	\$2,350,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$400,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$419,383.71	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$176,935.36	
FY 05/06	05/06 Bond Issue (\$59M)	\$267,456.58	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$209,789.33	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$203,325.06	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$101,000.02	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$376,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$96,109.94	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017
		\$1,950,000.00	

0220 Operations: Engineering - Engineering CP1283 CHESTNUT HILL ROAD RECONSTRUCTION

Chestnut Hill Road is narrow and has limited drainage. Culvert has collapsed and has outlived its useful life cycle where traditional paving methods are not appropriate for roads in this condition. FY13/14 request to provide the full depth reconstruction, realignment and other construction related activities, including drainage, ROW acquisition, and EPB permit.

Start Date:	% Complete:	0		
End Date:	Status Code	Completed	Project Manager:	Domenick Tramontozzi
- · -	 -			

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$200,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$400,000.00	

0670 Scofield Manor - Capital

CP1284 REPLACE EMERGENCY GENERATOR

Replacing main emergency generator which is 30 years old.

Start Date:	% Complete:	0	

End Date: Status Code In Progress

Project Manager:

Nancy Ormsby

Current Quarter Comments:

No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$500.00	\$500.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$86,385.00	\$86,385 \$0 \$0 \$0 \$0 \$0					
Total:	\$0.00	\$161,385.00	\$161,385	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$75,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$86,385.00	BOF 7/10/14 Repurposed on 5/11/17
		\$161,385.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0690 Ferguson Library - Capital

CP1285 MATERIAL CONTROL SYSTEM FOR MAIN LIBRARY

Acquire equipment (integrated R.F.I.D. materials system) at Main Library that provides for item security, speeds up materials check-out/return, enables users to check out their own materials and provides for better collection management.

Start Date:	7/1/20	⁰¹² % Complete:	60%				
End Date:	7/1/20	012 Status Code	On Hold	[Project Manager:	Nicholas Bochicchio	
Current Qua	arter Com	ments:				L	
No Respons	e						
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 Plus	Total	Free Balance as of
Projected S	pending	\$0.00	\$0.00	\$0.0	\$65,216.28	8 \$65,216.28	12/31/2017
Appropri	Appropriations Summary by Fiscal Year Funding Sources						

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$77,116.18	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$5,216.28	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$12,500.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$154,832.46	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP1372 OAKDALE ROAD CULVERT AND CATCH BASINS

Replace deteriorated culverts (3-24 inches corrugated metal pipes), and roadway restoration.

	_				
Start Date:	% Complete:	100%			
End Date:	Status Code	Dept Reco	mmend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$461.96	\$461.96	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$315,000.00	\$315,000 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$465,000.00	\$465,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$315,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$465,000.00	

0221 Operations: Engineering - Traffic Engineering CP1373 RIVERBEND SOUTH - RAILROAD CROSSING GATES

Replace exiting flashing lights with gates and flashing lights at the railroad crossing on New Canaan branch line, to eliminate train - motor vehicle accidents.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other		
FY 2012/2013	\$0.00	\$900,000.00	\$250,000	\$0	\$400,000	\$0	\$0	\$250,000	
FY 2014/2015	\$0.00	\$350,000.00	\$350,000 \$0 \$0 \$0 \$0 \$					\$0	
Total:	\$0.00	\$1,250,000.00	\$600,000	\$0	\$400,000	\$0	\$0	\$250,000	

Bonds Issu	Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes			
FY 12/13	12/13 \$50m Bond	\$44,150.00	BOF 6/12/14 Repurposed on 5/11/17			
		\$44,150.00				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFLIBShort Term Financing - Ferguson Library - CapitalCP1374FERGUSON LIBRARY PC REPLACEMENT

PC and other technology hardware replacement.

Start Date:	% Complete:	0	

End Date: Status Code In Progress

Project Manager:

Nicholas Bochicchio

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$120,000.00	\$120,000.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other		
FY 2012/2013	\$0.00	\$95,000.00	\$95,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$60,000.00	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$60,00					\$60,000	
Total:	\$0.00	\$155,000.00	\$95,000	\$0	\$0	\$0	\$0	\$60,000	

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$35,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$60,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$95,000.00	

0670 Scofield Manor - Capital

CP1671 SCOFIELD BLDG IMPROVEMENT & EXTERIOR REPAIRS

Replace original Yankee gutters including deteriorated facia and soffit to entire exterior of building. Replace entry canopy including frame, replace interior railings in hallways, window replacement, all to be in compliance with building codes and ADA.

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$148,299.91	\$148,299.91	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2000/2001	\$0.00	\$87,000.00	\$87,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$98,000.00	\$98,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$172,000.00	\$172,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$115,255.86	\$115,256	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$792,255.86	\$792,256	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$66,515.10	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$111,771.61	
FY 05/06	05/06 Bond Issue (\$59M)	\$59,883.92	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$128,212.59	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$45,118.84	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$17,185.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$115,138.76	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$210,469.20	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$37,960.84	BOF 07/09/2015 Repurposed on 5/11/17
		\$792,255.86	

0680 Stamford Museum - Capital

CP1683 WATER LINE CONNECTION

The waterline tie-in capital will be needed as part of the Environmental Farmhouse construction scope of work, which is shovelready for 2017. We need a water tie-in from Scofieldtown Road on north end to serve the upper most buildings with a gravity feed system. We currently have a poorly engineered water pump system in the flood plain at the front entrance of our property.

Start Date:	% Complete:	5%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$217.53)	(\$217.53)	12/31/2017

Appropriat	opropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$10,000.00	\$10,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$138,000.00	\$138,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$2,532.92)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,532.92)	\$148,000.00	\$148,000					

Bonds Issue History

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$23,814.52	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$60,935.26	
FY 05/06	05/06 Bond Issue (\$59M)	\$60,717.30	
		\$145,467.08	

190

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFLIBShort Term Financing - Ferguson Library - CapitalCP1693DELIVERY VAN REPLACEMENT

To replace vehicle used to transport staff and materials between branches. Current 1996 Dodge Caravan is in serious disrepair.

Start Date: 4/1/2015 **% Complete:** 0

End	Date:

Date: 4/1/2015 Status Code

Project Manager: Nicholas Bochicchio

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2000/2001	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	(\$3,697.45)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,697.45)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$56,302.55					
		\$56,302.55					

0033 Special Revenue - Water Pollution Control

CP2047 PROJECT GIS

Develop storm & sanitary sewer GIS data layers. Conversion of all data into geodatabase format for asset management. Project to be managed by GIS unit of Technology Management Services.

Start Date:	% Complete:	90%		
End Date:	Status Code	In Progress	Project Manager:	Cindy Barber

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$439,651.28	\$439,651.28	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$135,000.00	\$0	\$135,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$200,000.00	\$100,000	\$100,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$935,000.00	\$100,000	\$835,000	\$0	\$0	\$0	\$0	

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$435,000.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo					
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$535,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlCP2048LABORATORY ANALYTICAL EQUIPMENT

Purchase instrumentation for determining metals in water, wastewater and residuals.

Start Date:	 % Complete:	99%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	(\$6,249.59)	\$0.00	\$0.00	\$0.00	(\$6,249.59)	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan				State Loan	Other
FY 2006/2007	\$0.00	\$70,000.00	\$0	\$70,000	\$0	\$0	\$0	\$0
FY 2013/2014	(\$6,576.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$6,576.90)	\$70,000.00	\$0	\$70,000	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$24,403.10	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$6,249.59	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
		\$30,652.69	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0212 Operations: Public Services - Fleet Management CP2050 VEHICLE MAINTENANCE FACILITY EXPANSION

To construct a drive through work bay for at the east end of the existing facility that will accommodate Fire Engine and Ladder trucks.

Start Date:	% Complete:	0		
End Date:	Status Code		Proiect Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$27,000.00	\$27,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	(\$177,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$177,000.00)	\$177,000.00	\$177,000	\$0	\$0	\$0	\$0	\$0

0220 Operations: Engineering - Engineering

CP2055 SUT - PH2-NEW STARTS

Myrtle Avenue widening and reconstruction between Elm Street and East Main Street to facilitate and match the cross section of the facility with Phase I of this project.

Start Date:	8/1/2008	% Complete:	90%		
End Date:	8/1/2008	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$3,000,000.00	\$2,251,384.02	\$5,251,384.02	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$4,920,894.00	\$984,179	\$0	\$0	\$3,936,715	\$0	\$0
FY 2007/2008	\$0.00	\$3,720,000.00	\$744,000	\$0	\$0	\$2,976,000	\$0	\$0
FY 2008/2009	\$0.00	\$12,251,250.00	\$2,450,250	\$0	\$0	\$9,801,000	\$0	\$0
Total:	\$0.00	\$20,892,144.00	\$4,178,429	\$0	\$0	\$16,713,715	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$432,312.60	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,746,116.40	
		\$4,178,429.00	

0221 Operations: Engineering - Traffic Engineering

CP2056 STAMFORD FERRY TERMINAL - FERRY BOAT DISCRETIONARY FUNDS

To design and build the Stamford Ferry Facility, in Stamford Harbor. The high-speed ferry service will operate between Stamford, LaGuardia Airport, and the New York City Financial Center in Lower Manhattan. It is anticipated that the ferry services will be extended and expanded to Norwalk, Bridgeport, New Haven, and inter state locations such as Long Island, NY.

Start Date:	5/1/2011	% Complete:	5%					
End Date:	5/1/2011	Status Code	On Hold	Project Manager:	Ann Brown			
Current Qua	Current Quarter Comments:							

Project can be closed

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,623,003.00	\$1,623,003.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O					Other
FY 2006/2007	\$0.00	\$2,084,754.00	\$416,951	\$0	\$0	\$1,667,803	\$0	\$0
FY 2013/2014	(\$416,951.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$416,951.00)	\$2,084,754.00	\$416,951	\$0	\$0	\$1,667,803	\$0	\$0

0221 **Operations: Engineering - Traffic Engineering**

CP2057 **EMERGENCY BACK UP POWER FOR TRAFFIC SIGNALS**

To install emergency battery back up power source for traffic signals to prevent blackout conditions.

11/2/2012 % Complete: 75% Start Date:

End Date: 11/2/2012 Status Code In Progress Project Manager: James Travers

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$3,950.59	\$3,950.59	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0	

Fund Name	Amount	Notes								
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$175,000.00									
12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17								
14/15 \$50m Bond	\$50,000.00	BOF 7/10/14 Repurposed on 5/11/17								
15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17								
	\$375,000.00									
	06/07 Bond Issue (\$88M) Includes \$47M BAN 12/13 \$50m Bond 14/15 \$50m Bond	06/07 Bond Issue (\$88M) Includes \$47M BAN \$175,000.00 12/13 \$50m Bond \$50,000.00 14/15 \$50m Bond \$50,000.00 15/16 \$65m Bond \$100,000.00								

0220 Operations: Engineering - Engineering

CP2058 SUT - PHASE 1-STP E

To provide a link between Station Place and Elm Street to serve as east/west artery south of the Transportation Center. These funds are for sidewalks, bikeways portion of the Urban Transitway Project. There is a 20% local match requirement for this grant. Due to federal accounting requirements prohibiting the commingling of grants, funding streams received from different grants must be accounted for separately. This grant is from the Surface Transportation Program.

Start Date:	9/6/2007	% Complete:	100%		
End Date:	9/6/2007	Status Code	Completed	Project Manager:	Ann Brown
	-				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$2,100,000.00	\$0	\$0	\$0	\$2,100,000	\$0	\$0
FY 2008/2009	(\$420,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$420,000.00	\$420,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$420,000.00)	\$2,520,000.00	\$420,000	\$0	\$0	\$2,100,000	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$394,800.79								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$25,199.21								
		\$420,000.00								

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0660 Stamford Historical Society - Capital

CP2061 HISTORICAL SOCIETY BUILDING UPGRADES AND REHABILITATION

1. Upgrade the front of the building to improve safety and appearance.

2. Open a new entrance to the basement with an ADA compliant ramp to increase usable public space in the building

Start Date:	% Complete:	75%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as require	d.					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$40,000.00	\$58,883.65	\$98,883.65	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$925,000.00	\$925,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,525,000.00	\$1,525,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes				
FY 05/06	05/06 Bond Issue (\$59M)	\$13,291.50					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$328,038.74					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$6,600.00	BOF 8/4/14				
FY 11/12	11/12 \$45m Bond	\$1,030,155.53	BOF 6/12/14 Repurposed on 5/11/17				
FY 12/13	12/13 \$50m Bond	\$41,560.57	BOF 6/12/14 Repurposed on 5/11/17				
FY 15/16	15/16 \$65m Bond	\$105,353.66	BOF 07/09/2015 Repurposed on 5/11/17				
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017				
		\$1,600,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0680 Stamford Museum - Capital CP2062 STM MUSEUM & NATURE CTR MASTER PLAN

Г											
Start Date:		% Complete		99%							
End Date:		Status Code	Comp	pleted		Project Manag	er: Na	ncy Orm	sby		
Current Qua	rter Con	nments:									
No Response	9										
		(1-90 Days)	(9	1-180 Days)	(6 to 18 Months	s) (+18 Mont	ths)				
		1/1/18 - 3/31/18	4/1	/18 - 6/30/18	7/1/18 - 6/30/1	.9 7/1/19 P	lus	То	tal	Free	Balance as of
Projected Sp	pending	\$0.00		\$0.00	\$0.0	00 \$8,1	21.39	\$	8,121.39	1	2/31/2017
Appropri	ations Su	mmary by Fiscal Y	ear			Funding	Source	s			
Fiscal Year	Sunset	Close Appropri	ation	City Bonds	WPCA Bonds	State Grants	Federa	al Grant	State L	oan	Other
	0	ut									
FY 2006/200	7	\$0.00 \$75,0	00.00	\$75,000	\$0	\$0		\$0		\$0	\$0
FY 2011/2012	2 (\$	399.90)	\$0.00	\$0	\$0	\$0		\$0		\$0	\$0
Total:	(\$	399.90) \$75,0	00.00	\$75,000	\$0	\$0		\$0		\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$58,052.89					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,644.89					
FY 11/12	11/12 \$45m Bond	\$8,902.32	BOF 6/12/14 Repurposed on 5/11/17				
		\$74,600.10					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 **Operations: Administration - Maintenance Facilities**

CP2213 LEASED FACILITIES CAPITAL UPGRADES

All City-owned leased property upgrades

Start Date:	% Complete:	60%	

End Date:	Status Code	In Progres	S

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$75,240.60	\$50,000.00	\$50,000.00	\$175,240.60	12/31/2017

Project Manager: Kevin Murray

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$20,000.00	\$20,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$695,000.00	\$695,000	\$0	\$0	\$0	\$0	\$0

Fund Name	Amount	Notes
Past Bond Issues	\$28,084.01	
03/04 Bond Issue (\$39.2M)	\$64 <i>,</i> 593.26	
05/06 Bond Issue (\$59M)	\$87,711.89	
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$54 <i>,</i> 098.98	
08/09 Bond Issue (\$40M City BAB)	\$25,675.51	
11/12 \$45m Bond	\$40,468.50	BOF 6/12/14 Repurposed on 5/11/17
12/13 \$50m Bond	\$73,823.55	BOF 6/12/14 Repurposed on 5/11/17
14/15 \$50m Bond	\$70,000.00	BOF 7/10/14 Repurposed on 5/11/17
15/16 \$65m Bond	\$100,544.30	BOF 07/09/2015 Repurposed on 5/11/17
16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
	\$645,000.00	
	Past Bond Issues 03/04 Bond Issue (\$39.2M) 05/06 Bond Issue (\$59M) 06/07 Bond Issue (\$59M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 11/12 \$45m Bond 12/13 \$50m Bond 14/15 \$50m Bond 15/16 \$65m Bond	Past Bond Issues \$28,084.01 03/04 Bond Issue (\$39.2M) \$64,593.26 05/06 Bond Issue (\$59M) \$87,711.89 06/07 Bond Issue (\$58M) Includes \$47M BAN \$54,098.98 08/09 Bond Issue (\$40M City BAB) \$25,675.51 11/12 \$45m Bond \$40,468.50 12/13 \$50m Bond \$73,823.55 14/15 \$50m Bond \$70,000.00 15/16 \$65m Bond \$100,544.30 16/17 \$45m Bond \$100,000.00

0029 **Special Revenue - Parking Fund**

PARKING METER REPLACEMENT CP2214

Upgrade and replace parking meter equipment. Replace hardware in the 57 Digital meters used at the parking lots and parking garages.

Start Date:	2/4/2015	% Complete:	99%		
End Date:	2/4/2015	Status Code	In Progress	6	Project Manager:

Project Manager:

Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$640,702.57	\$640,702.57	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$193,275.00	\$193,275	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$105,000.00	\$105,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$150,000.00	\$0	\$0	\$0	\$0	\$0	\$150,000
FY 2008/2009	\$0.00	\$130,000.00	\$0	\$0	\$0	\$0	\$0	\$130,000
FY 2009/2010	\$0.00	\$130,000.00	\$0	\$0	\$0	\$0	\$0	\$130,000
FY 2010/2011	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2014/2015	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2015/2016	\$0.00	\$600,000.00	\$0	\$0	\$0	\$0	\$0	\$600,000
Total:	\$0.00	\$1,478,275.00	\$368,275	\$0	\$0	\$0	\$0	\$1,110,000

Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$235,766.64						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$110,960.71						
FY 05/06	05/06 Bond Issue (\$59M)	\$21,547.65						
		\$368,275.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP2220 MAJOR BRIDGE REPAIRS AND DESIGN

Status Code In Progress

This project is for design of bridges scheduled for replacement, and the design, construction and inspection of major bridge repairs of several local bridges, which are in various stages of deterioration.

|--|

Project Manager: Zvonko Barisic

Current O	uarter	Comments:
-----------	--------	-----------

No Response

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$696,551.80	\$696,551.80	12/31/2017

Appropriat	opropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$572,000.00	\$572,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$270,000.00	\$270,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$750,000.00	\$506,000	\$0	\$244,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$450,000.00	\$277,800	\$0	\$172,200	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$925,000.00	\$656,750	\$0	\$268,250	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$2,300,000.00	\$1,633,000	\$0	\$667,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$2,000,000.00	\$1,420,000	\$0	\$580,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$600,000.00	\$426,000	\$0	\$174,000	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,400,000.00	\$994,000	\$0	\$406,000	\$0	\$0	\$0
FY 2013/2014	(\$243,914.18)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$243,914.18)	\$10,467,000.00	\$7,955,550	\$0	\$2,511,450	\$0	\$0	\$0

201100 1000			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,262,482.39	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$402,506.63	
FY 05/06	05/06 Bond Issue (\$59M)	\$164,330.15	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$198,572.14	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,912,062.42	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$281,972.59	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$839,486.67	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$9,286.27	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$531,004.15	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$709,932.41	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$7,711,635.82	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230 Operations: Land Use - Administration CP2222 SOUTHFIELD AVENUE SEWERS

Replacement of the 18" sewer constructed in 1986 under the Greenwich Ave. Pump Station project.

Start Date:	% Complete:	0			
End Date:	Status Code	Dept Reco	mmend Close Out	Proiect Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2001/2002	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000	\$80,000 \$0 \$0 \$0 \$0				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP2232 WATERSIDE VILLAGE STREETSCAPE IMPROVEMENTS

Greenwich Avenue corridor improvements to complete the concept presented & accepted by the Waterside Neighborhood in 2004/2005.

Start Date:	8/15/2012	% Complete:	60%			
End Date:	8/15/2012	Status Code	In Progress	5	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,661,806.35	\$1,661,806.35	12/31/2017

Appropriat	ppropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$247,827.00	\$0	\$0	\$0	\$247,827	\$0	\$0
FY 2005/2006	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	(\$79,619.66)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$79,619.66)	\$2,802,827.00	\$2,555,000	\$0	\$0	\$247,827	\$0	\$0

	· · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$164,386.16	
FY 05/06	05/06 Bond Issue (\$59M)	\$4,745.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$231.24	
FY 09/10	09/10 \$21.6m Taxable BAB	\$63,748.43	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$216,979.51	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$625,006.49	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,479,902.35	BOF 06/08/2017
		\$2,555,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities CP2302 GOVERNMENT CENTER SECURITY

Upgrade of all security systems at the Stamford Government Center

Start Date:	% Com	plete:	100%	

End Date: Status Code In Progress

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Fu			g Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2001/2002	\$0.00	\$97,000.00	\$97,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$10,235.66)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$10,235.66)	\$147,000.00	\$147,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$98,306.24	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$11,543.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$7,651.25	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$19,263.85	
		\$136,764.34	

0351 Stamford Fire Department

CP2351 EAST SIDE FIRE STATION

This request is for renovating the East Side Fire (#4) Station only. This station was built in the 1950's. There is structural damage to the dormitory wall area. The bathroom facilities should be completely upgraded and replaced. The dormitory area should also be upgraded and remodeled; flooring, lockers, etc.

Start Date:	10/29/2012	% Complete:	5%		
End Date:	10/29/2012	Status Code	In Progress	Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$80,477.64	\$80,477.64	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$155,874.16	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$12,546.65	
FY 05/06	05/06 Bond Issue (\$59M)	\$12,639.22	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$842.96	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$98,502.70	
FY 11/12	11/12 \$45m Bond	\$27,423.97	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$12,776.03	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$370,605.69	

0262 Operations: Administration - Maintenance Parks

CP3015 SCALZI PHASE 3

Description- Request will be 750 k to complete project of Park which includes Park Buildings, added bathrooms and concession stand building at Cubeta Stadium.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	(\$4,551.88)	\$0.00	\$0.00	\$0.00	(\$4,551.88)	12/31/2017

Appr	opriat	ions Summary I	by Fiscal Year	Funding			g Sources			
Fiscal Y	Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other		
FY 2013	/2014	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	
Tota	al:	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$21.6m Taxable BAB	\$187,154.22	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$562,845.78	BOF 7/10/14 Repurposed on 5/11/17
		\$750,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP3036 OAKLAWN AVENUE IMPROVEMENTS

State & Federal grant toward construction of roadway improvements on Oaklawn Avenue to correct the roadway geometry @ Cantwell Avenue to improve traffic safety and operation which includes sidewalks on both sides of the street.

Start Date:		% Complete:	90%				
End Date:		Status Code	In Progress	Project Manager:	James Travers		
Current Quarter Comments:							

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,857,798.01	\$1,857,798.01	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$575,000.00	\$170,000	\$0	\$0	\$405,000	\$0	\$0
FY 2014/2015	\$0.00	\$1,250,000.00	\$125,000	\$0	\$125,000	\$1,000,000	\$0	\$0
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$2,250,000.00	\$0	\$0	\$250,000	\$2,000,000	\$0	\$0
Total:	\$0.00	\$4,325,000.00	\$545,000	\$0	\$375,000	\$3,405,000	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$295,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$545,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP3038	GOVERNIVIENT CENTER RENOVATION	ν:

Government Center Ir	nprovements/Renovations
----------------------	-------------------------

Start Date:		% Complete:		
-------------	--	-------------	--	--

End Date: S	Status Code	
-------------	-------------	--

Project Manager: Kevin Murray

Current Quarter Comments:

.

. . .

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$86,700.70	\$100,000.00	\$100,000.00	\$100,000.00	\$386,700.70	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$375,000.00	\$375,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,375,000.00	\$1,375,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 09/10	09/10 \$21.6m Taxable BAB	\$19,064.60	BOF 8/4/14			
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 12/13	12/13 \$50m Bond	\$300,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$280,935.40	BOF 7/10/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
FY 16/17	16/17 \$45m Bond	\$375,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17			
FY 17/18	17/18 \$25m Bond	\$150,000.00	BOF 06/08/2017			
		\$1,275,000.00				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

6690 Ferguson Library - CapitalCP3083 DIGITIZATION & PRESERVATION OF LOCAL DOCUMENTS

Begin digitizing documents from local historic sources.

	1		
Start Date:	% Complete:	30%	

End Date:	Status Code	On Hold

Proje

Project Manager: Nicholas Bochicchio

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$70,000.00	\$70,000.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2012/2013	\$0.00	\$353,750.00	\$320,000	\$0	\$0	\$33,750	\$0	\$0	
FY 2015/2016	(\$33,750.00)	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$33,750.00)	\$673,750.00	\$640,000	\$0	\$0	\$33,750	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$175,000.00	BOF 8/4/14
FY 15/16	15/16 \$65m Bond	\$320,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$75,000.00	BOF 06/08/2017
		\$570.000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0370 **Smith House - Smith House** SOLAR CONVERSION OF HEATING, DOMESTIC HOT WATER AND ENERGY SUPPLY CP3103

Project Description:Installation of a Solarus Evacuated Tube solar hot water panel system on the roofs of Smith House Health Care Center to replace the current fossil fuel hot water generating system. Installation of a holding tank that will then distribute the hot water throughout the building. The system will reduce the annual hot water needs of the facility by approximately 65%. It will also be funded upwards of 70% by a grant from the Connecticut Clean Energy Fund and 25% from a Federal Grant.

Start Date:		% Complete:	0%			
End Date:		Status Code	Dept Recomme	end Close Out	Project Manager:	Unknown
Current Ou	arter Comme	nte				

urrent Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2013/2014	\$0.00	\$550,000.00	\$50,000	\$0	\$400,000	\$100,000	\$0	\$0
Total:	\$0.00	\$550,000.00	\$50,000	\$0	\$400,000	\$100,000	\$0	\$0

0220 Operations: Engineering - Engineering CP3220 MAJOR BRIDGE REPLACEMENT

This account is for the construction, and inspection of bridges in need of replacement throughout the City. Current balance is for the construction and inspection of Riverbank Road Bridge (ConnDOT Br. No. 135011) and Hunting Ridge Road Bridge replacements.

FY18/19 request will be used to fund the construction and inspection of Riverbank Road Bridge (ConnDOT Br. No. 04071).

The out-year request will be used for Cedar Height Road Bridge, and West Main Street Bridge replacements.

Start Date:	% Complete:	0			
End Date:	Status Code	In Progress	5	Project Manager:	Zvonko Barisic

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,498,702.80	\$2,498,702.80	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2002/2003	\$0.00	\$2,800,000.00	\$2,800,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$450,000.00	\$90,000	\$0	\$0	\$360,000	\$0	\$0	
FY 2013/2014	\$0.00	\$520,000.00	\$520,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$1,700,030.00	\$1,700,030	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$5,470,030.00	\$5,110,030	\$0	\$0	\$360,000	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$12,000.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,274,879.59	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$416,374.61	
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,080.05	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$15,299.80	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$56,615.95	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$1,490,511.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$170,269.00	BOF 06/08/2017
		\$4,437,030.00	

0221 **Operations: Engineering - Traffic Engineering**

CP3221 SCHOOL ZONE FLASHERS

Install flashers at all approaches in each school zone. These flashers have radars that will display the speed at which motorists are traveling on a particular approach. There is one set of school zone flashers at 25 out of the 34 elementary and middle schools in Stamford. The department intends to install school zone flashers at all schools that have students who walk to school, and install additional sets of school zone flashers at schools that have more than one main route to school, such as KT Murphy, Stark, Dolan, Cloonan, Rogers, Springdale, Waterside, Rippowam Middle, and Trailblazers Academy.

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	5	Project Manager:	Emily Provo

nsha

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$61,541.00	\$61,541.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$560,000.00	\$560,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$34,941.42	
FY 05/06	05/06 Bond Issue (\$59M)	\$220,359.33	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$4,264.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$65,590.94	
FY 09/10	09/10 \$21.6m Taxable BAB	\$79,786.00	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$105,058.31	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$560,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0695 Bartlett Arboretum - Capital

CP3239 BARTLETT ARBORETUM - TIE IN TO CITY WATER SUPPLY

This is the preferred long-term solution to providing consistent, safe and adequate water supply to the facilities and grounds at the arboretum. With the increased usage inspired by the new Silver Educational Center and the demand for enhanced public display/teaching gardens on the site, it is currently impossible to provide simultaneous supplies for the facilities and necessary irrigation to protect our botanical assets.

Start Date:	% Complete:	15%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$138.98)	(\$138.98)	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$6,034.67	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$340,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$3,965.33	BOF 07/09/2015 Repurposed on 5/11/17					
		\$350,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0680 Stamford Museum - Capital

CP3343 SITE & INFRASTRUCTURE IMPROVEMENTS

Recommendation from 2010 Master Plan includes utility upgrades, roof & gutter replacements, renovated public bathrooms (for safety, health, and ADA compliance), and program buildings at entrance to Heckscher Farm.

Start Date:	% Complete:	25%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$5,000.00	\$0.00	\$0.00	\$32,211.99	\$37,211.99	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$300,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0212 Operations: Public Services - Fleet Management

CP3347 HARBOR POINT SHUTTLE BUS

The City of Stamford has agreed to act as an applicant for a \$487,000 from Federal Transit Administration to purchase three new 25 to 30 foot specialty transit vehicles to provide shuttle service between Harbor Point Development and Stamford Downtown. The service will connect with CT transit and rail service that support South End Transit Oriented Deployment (TOD)

Start Date:	1/2/2014	% Complete:	80%		
End Date:	1/2/2014	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$50,695.00	\$50,695.00	12/31/2017

Appro	oriations Summary	by Fiscal Year			Funding Sources			
Fiscal Y	ear Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2012/2	013 \$0.00	\$608,750.00	\$0	\$0	\$0	\$487,000	\$0	\$121,750
Total	\$0.00	\$608,750.00	\$0	\$0	\$0	\$487,000	\$0	\$121,750

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP3348 CUMMINGS MARINA RESTORATION

To Perform cummings Marina Replacement per scope defined in Bid No S-6236	

Start Date:	% Complete:	100%			
End Date:	Status Code	Completed	Project Ma	nager:	Zvonko Barisic

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$39,072.71	\$39,072.71	12/31/2017

Appropriat	tions Summary I	by Fiscal Year	Fund			inding Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2012/2013	\$0.00	\$200,000.00	\$62,359	\$0	\$0	\$137,641	\$0	\$0
Total:	\$0.00	\$200,000.00	\$62,359	\$0	\$0	\$137,641	\$0	\$0

Bonds Issue	Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$45 <i>,</i> 000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$45,000.00					

0370 Smith House - Smith House

CP3372 PARKING LOT

Repave front parking lot to eliminate pot holes, improve appearance, re-paint lines, improve signage.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown
	 -			

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary l	Imary by Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2002/2003	\$0.00	\$129,000.00	\$129,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$2,743.65)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,743.65)	\$129,000.00	\$129,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$32.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,758.92	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$124,465.43	
		\$126,256.35	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 **Operations: Administration - Maintenance Facilities**

CP3416 **CURTAIN CALL INTERIOR RENOVATIONS**

Start Date:	% Complete:	95%	
-------------	-------------	-----	--

End Date:	Status Code	In Progres	5

Project Manager: Nancy Ormsby

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$57,062.86	\$57,062.86	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$75,001.00	\$75,001	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$835,001.00	\$835,001	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 11/12	11/12 \$45m Bond	\$30,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$480,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$275,001.00	BOF 07/09/2015 Repurposed on 5/11/17					
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
		\$835,001.00						

0680 Stamford Museum - Capital CP3680 MAIN BUILDING RENOVATION

Recommendations from 2010 Master Plan have identified equipment that is past it's useful life. With recent interim repairs to two major Leibert climate control units (one for galleries and one for collection storage) installed in the early 1980s, replacement with more energy efficient units is highly recommended as a pro-active step.

Start Date:	% Complete:	5%			
End Date:	Status Code	Not Yet Beg	gun	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$108,453.26	\$108,453.26	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2002/2003	\$0.00	\$172,000.00	\$172,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$14,500.00	\$14,500	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$210,000.00	\$210,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$621,500.00	\$621,500	\$0	\$0	\$0	\$0	\$0	

	,		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$109,882.16	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$146,204.28	
FY 05/06	05/06 Bond Issue (\$59M)	\$155,413.56	
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$101,411.05	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$108,588.95	BOF 06/08/2017
		\$621,500.00	

STFLIBShort Term Financing - Ferguson Library - CapitalCP3690FERGUSON LIBRARY COMPUTER SYSTEM INFRASTRUCTURE

To provide upgraded and expanded security systems over the library's network: 1. an updated video security system which would will provide better building coverage, image resolution, image retreival for law enforcement, etc. 2. provide a "mass notification system," an evacuation system in the event of a non-fire emergency (bomb thereat, violent intruder, etc.). It is posssible that these systems can be started in FY 2018 with some of the existing technology funds. Budgets have been developed and proposals received.

Start Date:	% Complete:	0		
End Date:	Status Code	Not Yet Be	gun	Project Manager:

nager: Nicholas Bochicchio

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$19,753.67	\$19,753.67	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$69,155.74	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$30,844.26	
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$200,000.00	

0263 Terry Conners Rink CP3695 TERRY CONNERS RINK UPGRADES

Terry Conner's Rink FY 18/19 upgrades include ADA compliance in all rink bathrooms and overall bathroom and shower upgrades. In FY 19/20 a new flat roof to replace the 20+ year old existing leaking roof is targeted. The heating system upgrade, and compressor/refrigeration Infrastructure, are on going projects (some complete and some yet to be done with the current Capital fund balance).

Start Date:	% Complete:	50%	
End Date:	Status Code	In Progress	5

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

work done as needed.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$20,000.00	\$84,584.04	\$100,000.00	\$204,584.04	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
FY 2014/2015	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
FY 2015/2016	\$0.00	\$370,000.00	\$370,000	\$0	\$0	\$0	\$0	\$0			
FY 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$970,000.00	\$970,000	\$0	\$0	\$0	\$0	\$0			

Donas issue	instery		
Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$3,517.55	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$100,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$56,482.45	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$600,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$210,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$70,000.00	BOF 06/08/2017
		\$1,040,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks CP3700 NEW CUMMINGS PARK PHASE 1

Description- Request will be 2 million dollars for Design and construction of new pavilion at Cummings Beach. Phase 1 will include construction of designs of study plan.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$36,144.24	\$0.00	\$0.00	\$0.00	\$36,144.24	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth					Other
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$200,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211 Operations: Public Services - Traffic & Road Maintenance

CP3701 STORM DRAIN CONVERSION AT CITY & TOWN YARD GARAGES

Description - Reroute existing catch basins to tie into oil/water separators that run to sanitary lines so that vehicles can be washed outside without violating DEEP regulations. Current wash bays at both locations are not sufficient enough to handle the fleet during busy seasons.

Start Date:	2/4/2015	% Complete:	5%			
End Date:	2/4/2015	Status Code	In Progress	5	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	1	
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$4,084.52)	(\$4,084.52)	12/31/2017

Appropria	tions Summary	by Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes			
FY 12/13	12/13 \$50m Bond	\$14,147.48	BOF 6/12/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$150,852.52	BOF 07/09/2015 Repurposed on 5/11/17			
		\$165,000.00				

0029 Special Revenue - Parking Fund

CP3750 NEW HYDRAULIC CYLINDERS FOR BELL STREET GARAGE ELEVATORS

Description : Remove and replace existing hydraulic cylinders on the (3) elevators at the Bell Street Garage.

Start Date:	2/4/2015	% Complete:	99%
otalt batter	_/ ./		

End Date: 2/4/2015 Status Code In Progress

Project Manager:

: Nancy Ormsby

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$41,271.52	\$41,271.52	12/31/2017	

Appropriat	ions Summary I	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Bonds	Issue	History
Domas	13340	I HOLOI Y

Fiscal Year	Fund Name	Amount	Notes			
FY 11/12	11/12 \$45m Bond	\$55,000.00	BOF 6/12/14 Repurposed on 5/11/17			
FY 14/15	14/15 \$50m Bond	\$15,000.00	BOF 7/10/14 Repurposed on 5/11/17			
FY 15/16	15/16 \$65m Bond	\$20,000.00	BOF 07/09/2015 Repurposed on 5/11/17			
FY 17/18	17/18 \$25m Bond	\$60,000.00	BOF 06/08/2017			
		\$150,000.00				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 **Operations: Administration - Maintenance Parks**

CP3775 **DORTHY HEROY COMPLEX PHASE 1**

Dorothy Heroy Complex Upgrade to address pool, building and landscape of Park.

Charles Datas	0/ Caused at a .	
Start Date:	% Complete:	

End	Da

Status Code End Date:

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$57,852.00	\$0.00	\$200,000.00	\$257,852.00	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0

		History
RODUC		HISTORY
DUIIUS	133uc	

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$42,148.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$42,148.00	

0370 Smith House - Smith House

CP3800	ROOF	REPLACEMENT

Roof replacement of 28 year old roof which is beyond its warranty. Has leaked in areas these past 4 years but patches are not holding. Renovations are completed to a wing on the East building. Leaky roof should not damage newly renovated areas.

Start Date:	% Complete:	25%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Or					Other
FY 2013/2014	\$0.00	\$115,000.00	\$115,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$105,000.00	\$105,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$220,000.00	\$220,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$6,744.29	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$1,250.66	BOF 07/09/2015 Repurposed on 5/11/17
		\$7,994.95	

0261 Operations: Administration - Maintenance Facilities

CP3801 TOWN YARD UPGRADES

Town Yard and City Garage upgrades. Upgrades needed in building 1 and 4 at Town yard. City garage manual/automatic wash bays needs upgrades.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$55.48	\$0.00	\$0.00	\$0.00	\$55.48	12/31/2017	

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2013/2014	(\$30,000.00)	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$30,000.00)	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$13,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$7,000.00	BOF 07/09/2015 Repurposed on 5/11/17
Le contra c		\$70,000.00	

0351 Stamford Fire Department CP3802 WEST SIDE FIRE STATION

Facility improvements and upgrades.

The existing dormitory area for SEMS / medics needs to have HVAC deficiencies corrected (\$5,000.00).

Facilities Management has recommended that a new boiler, controls, and pumps be requested (\$80,000.00).

The carpeting has been routinely cleaned, but is worn out, become an eyesore, health and tripping hazard. The existing carpeted areas needs to be removed, underlying floor cleaned, prepared, remediated (if needed) and replaced with a clean / non-slip surface.

Start Date:	1/1/2014	% Complete:	20%	
-				

 End Date:
 1/1/2014
 Status Code
 In Progress
 Project Manager:
 Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$30,175.00	\$30,175.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$86,450.00	\$86,450	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$86,450.00	\$86,450	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$60,000.00	

CLC Childcare Learning Center - Capital CP3803 CLC FACILITY REHAB PROJECT

Paving at main parking lot.

Start Date:	% Com	plete:	80%
otart Date.	/* •••••••	p.c.c.	

	-				
End Date:	Status Code	In Progres	s	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$50,000.00	\$5,100.00	\$0.00	\$27,580.27	\$82,680.27	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$293,000.00	\$253,000	\$0	\$0	\$0	\$0	\$40,000
FY 2015/2016	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$40,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$40,000.00)	\$528,000.00	\$488,000	\$0	\$0	\$0	\$0	\$40,000

	,		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$338,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$488,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0695 Bartlett Arboretum - Capital CP3804 BARTLETT ARBORETUM SITE AND INFRASTRUCTURE IMPROVEMENTS

This request includes Safety, Health and Air Quality improvements to our grounds and buildings on infrastructure elements dating back decades: safe drinking water, building handicapped access, emergency generator for Silver Educational Center, and others. These improvements would bring these facilities into legal compliance and would also allow for year-round use for revenue-generation purposes.

Start Date:	% Complete:	75%			
End Date:	Status Code	In Progress	5	Project Manager:	Nancy Ormsby
C	 				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$7,000.00	\$10,000.00	\$40,000.00	\$270,120.43	\$327,120.43	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$185,000.00	\$185,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$5,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$800.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$79,200.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$55,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$45,000.00	BOF 06/08/2017
		\$185,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP3805 HEATING SYSTEM REPLACEMENT

City Facilities Heating and Cooling Units to be upgraded

Start Date:	% Complete:	

End Date:

Date: Status Code

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$198,689.72	\$0.00	\$0.00	\$198,689.72	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$16,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$59,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$75,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

SCAStamford Center for the Arts - CapitalCP3806RESTORE NORTH WALL AND PARAPET

Replacement of EIFS (exterior insulation finish system) joints and installation of appropriate cap to parapet.

Start Date:	% Complete:	50%		
End Date:	Status Code	On Hold	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total
Projected Spending	\$0.00	\$0.00	\$0.00	\$81,913.26	\$81,913.26

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$134,400.00	\$134,400	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$134,400.00	\$134,400	\$0	\$0	\$0	\$0	\$0

Free Balance as of 12/31/2017

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$1,364.60	BOF 8/4/14					
FY 11/12	11/12 \$45m Bond	\$16,656.56	BOF 6/12/14 Repurposed on 5/11/17					
FY 14/15	14/15 \$50m Bond	\$116,378.84	BOF 7/10/14 Repurposed on 5/11/17					
		\$134,400.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

SCA	Stamford Center for the	Arts - Capital		
CP3807	DRYWELL CONNECTION			
Connect di	rywell to Summer Street stor	m system.		
Start Date	: % Complete:	0%		
End Date:	Status Code	Inactive on H.T.E	Project Manager:	Nancy Ormsby
Current Q	uarter Comments:			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	(\$60,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$60,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP3809 CENTRAL FIRE HEADQUARTERS RENOVATION

Central Fire Headquarters @ 629 Main St. A recommendation will be to switch to a split HVAC system to take care of problem areas throughout the building. These new systems should be tied into the recently installed Energy Management System. Facilities recommendation @ \$150,000. Removal of existing flooring material, installation of clean / non-slip epoxy flooring surface. Paving of the parking lot and apron of building. Employee ID access security system.

Start Date:	7/1/2014	% Complete:	20%		
End Date:	7/1/2014	Status Code	In Progress	Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$91,051.37	\$91,051.37	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$100,000.00	\$100,000	\$100,000 \$0 \$0 \$0 \$0						

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$20,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$80,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$100,000.00	

0230 Operations: Land Use - Administration

CP3810 VETERANS PARK MASTER PLAN

A Master Plan for Veterans Park that will include survey work, public design workshops, infrastructure upgrade analysis, phasing plan and preliminary costs estimates. Veteran's Park is in need of modernization to make the parks safer and more functional for the Downtown Neighborhood and surrounding businesses.

Start Date:	1/8/2015 % Comp	lete: 10%		
End Date:	1/8/2015 Status C	ode In Progress	Project Manager:	Ralph Blessing

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Gra				State Loan	Other		
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$50,000.00	\$50,000	\$50,000 \$0 \$0 \$0 \$0						

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$50,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$50,000.00						

CLC Childcare Learning Center - Capital CP4009 LOCKWOOD/MAPLE AVENUE K-WING RENOVATION

The State Bond Commission has granted CLC \$1.4M to renovate the ground floor of the K-Wing at the Maple Avenue campus (Old Rogers School Campus) to expand our operations at the Maple Avenue CDC by 4-5 classrooms and serve an additional 60-80 children. The \$1.4M estimate was provided by the City Engineering Department. The City has asked us to request an additional \$427,500 to supplement the \$1.4M to pay for additional work that may be required to the systems and upper floor of the K-Wing.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$5,511.27	\$5,511.27	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$1,630,000.00	\$0	\$0	\$1,430,000	\$0	\$0	\$200,000
FY 2014/2015	\$0.00	\$427,389.00	\$427,389	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$73,049.57)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$73,049.57)	\$2,057,389.00	\$427,389	\$0	\$1,430,000	\$0	\$0	\$200,000

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$427,389.00	BOF 7/10/14 Repurposed on 5/11/17
		\$427,389.00	

0211 Operations: Public Services - Traffic & Road Maintenance CP4211 DOWNTOWN SIDEWALK RECONSTRUCTION

Revitalization of the "old" brick sidewalks and concrete/bituminous sidewalks in the downtown area to correct deficiencies and to meet the standards as set forth in the master plan. These "Streetscape" sidewalks include granite curbs, brick pavers and more prominently scored concrete slabs for better aesthetics.

Start Date:	% Complete:	5%		
End Date:	Status Code	In Progress	Project Manager:	Paul Montanaro

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$241,144.73	\$241,144.73	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2003/2004	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,750,000.00	\$1,750,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$103,400.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$135,330.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$138,329.03	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$272,940.97	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$68,735.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$69,265.00	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$335,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$377,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$175,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$225,000.00	BOF 06/08/2017
		\$1,900,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0695 Bartlett Arboretum - Capital CP4215 BARTLETT ARBORETUM HEATING SYSTEM REPLACEMENT AND RELATED REPAIR

City experts recommended total replacement and upgrade of heating system and related repairs several years ago siting the inefficiencies to the building and in fuel usage. Since the City took over the property in 2003 there has been no capital funding for upgrades to the Visitor Center structure and infrastructure...some elements now dating back over 70 years. Although not a registered historic property, this house was the original homestead of Dr. Francis Bartlett and has historical significance to the property and the community. Before the issue becomes a true emergency...which is getting closer each year it is ignored, we are requesting the City fund its own recommendation: a replacement and upgrade of the heating system, steam pipes, radiators, water pipes. In addition, to complement the new system, the building needs to have repairs to the buckled floors, damaged ceilings and sheet rock, as well as installation of new energy efficient combination windows and doors in keeping with the look of the historical structure. With the cut in the City operating budget in recent years, the Bartlett is being double penalized by being forced to use operating funds that could be dedicated to teaching the area's children and adults and programming instead of wasting them on excessive oil usage and repetitive band-aid repairs to the system that the City should be providing as the landlord--adequate heat, hot water, and safe plumbing.

Start Date:	% Complete:	99%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$796.56	\$796.56	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$689,781.81	\$689,782	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$247,211.50	(\$2,789)	\$0	\$0	\$0	\$0	\$250,000
Total:	\$0.00	\$2,936,993.31	\$686,993	\$0	\$2,000,000	\$0	\$0	\$250,000

Fiscal Year	Fund Name	Amount	Notes
FY 03/04	03/04 Bond Issue (\$39.2M)	\$165,406.61	
FY 05/06	05/06 Bond Issue (\$59M)	\$524,375.20	
		\$689.781.81	

0033 Special Revenue - Water Pollution Control

CP4241 SLUDGE PROCESSING SYSTEM

To fund a study for the design and construction of a sludge drying system to dispose of the residuals from the wastewater treatment process. The sludge will be dried and pelletized and marketed.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$15,000,000.00	\$0	\$0	\$0	\$0	\$0	\$15,000,000
FY 2006/2007	\$0.00	\$2,213,810.00	\$2,213,810	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$486,900.00	\$0	\$0	\$0	\$486,900	\$0	\$0
FY 2011/2012	(\$585,148.80)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$585,148.80)	\$17,950,710.00	\$2,463,810	\$0	\$0	\$486,900	\$0	\$15,000,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$16,878,661.20	
		\$16,878,661.20	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control CP4242 SANITARY SEWER REHABILITATION

Rehabilitate sanitary sewers and manholes to extend their useful life. Replace sewer sections that are beyond repair.

Start Date:	% Complete:	30%			
End Date:	Status Code	In Progress	5	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$1,000,000.00	\$1,009,759.62	\$0.00	\$2,009,759.62	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Loan	Other		
FY 2003/2004	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$200,000.00	\$0	\$200,000	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$756,463.26	\$0	\$756,463	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$0	\$2,000,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$3,500,000.00	\$0	\$1,500,000	\$2,000,000	\$0	\$0	\$0
Total:	\$0.00	\$7,206,463.26	\$0	\$5,206,463	\$2,000,000	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$300,000.00	
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$890,661.67	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$3,265,801.59	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$700,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$5,156,463.26	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0330 **Police - Department Wide**

PARKING EXPANSION CP4331

Acquisition of 100 parking spaces at the proposed garage on Hoyt St., shared cost with the State of Connecticut.

Start Date:	% Complete:	100%	

End Date:	Status Code	Completed
-----------	-------------	-----------

Project Manager: Scott Duckworth

Current Quarter Comments:

Comments - Comments - Awaiting final resolution with the State

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$600,000.00	\$0.00	\$600,000.00	12/31/2017

Appropriat	tions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	History		
Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$0.00	

\$41,594

\$41,594

FY 2013/2014

Total:

\$156,000.00

\$156,000.00

\$0.00

\$0.00

0220	Operatio	ons: En	gineering	- Eng	ineering						
CP4999	CUMMI	NGS RE	TAINING	WALI	L						
Cummings	Retaining	Wall Co	onstruction								
Start Date:	6/2/2	014 %	Complete:	1	.00%						
End Date:	6/2/2	014 Sta	atus Code	Comp	leted	ted Project Manager: Zvonko Barisic					
Current Qu	Current Quarter Comments:										
No Respons	se										
		(1-9	90 Days)	(91-180 Days) (6 to 18 Months) (+18 Months)				ths)			
		1/1/18	8 - 3/31/18	4/1/	/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 P	lus To	Total Free Balance as		
Projected S	pending		\$0.00		\$0.00	\$0.0	0 \$76,3	49.75 \$ 7	\$76,349.75 12/31/2017		2/31/2017
Appropriations Summary by Fiscal Year				ar			Funding	Sources			
Fiscal Yea		set/ Close Appropriation City Bonds WPCA Bonds State Grants Federal Grant State			State Lo	an	Other				

\$0

\$0

\$114,407

\$114,407

\$0

\$0

\$0

\$0

\$0

\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0029Special Revenue - Parking FundCP5010SECURITY CAMERA UPGRADE AT BEDFORD, BELL AND SUMMER GARAGES

The replacement of computer hardware(servers and workstations), the renewal of software, renewal of software licenses for the cameras and the upgrade of key entrance cameras to ensure the proper operation of the security camera system at the Bedford Street, Bell Street and Summer Street garages. The current system is 6 years old and is not operating efficiently.

End Date: Status Code Project Manager: Thomas Turk	Start Date:	% Complete:	99%		
	End Date:	Status Code		Project Manager:	Thomas Turk

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year						Funding	Sources					
F	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other			
F١	Y 2014/2015	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000			
	Total:	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000			

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlCP5025AERATION BLOWERS UPGRADE

Upgrade existing aeration blowers to high efficiency blowers and other improvements to secondary treatment process

Start Date:	12/1/2015	% Complete:	45%	
Start Date.	12/1/2013	⁷⁰ complete.	4370	

End Date: 12/31/2020 Status Code In Progress

Project Manager: Pra

Prakash Chakravarti

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$7,939,807.00	\$7,939,807.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$1,400,000.00	\$0	\$1,400,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$800,000.00	\$0	\$800,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$6,400,000.00	\$0 \$5,600,000 \$0 \$0 \$0 \$800					\$800,000
Total:	\$0.00	\$8,600,000.00	\$0	\$7,800,000	\$0	\$0	\$0	\$800,000

Bonds	Issue	History

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$2,200,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$2,200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0370 Smith House - Smith House CP5029 GENERATOR REPLACEMENT

Replace existing outdoor and interior generator with one 400 kw diesel generator and upgrade transfer switches and electrical rooms for this 50 year old physical plant. Move the location of one generator from current exterior location on ground floor underneath eight resident rooms and offices and the second generator within an interior basement generator room. Replacement of propane fuel generator with all diesel powereed system. As noted below 5% of the Center has no back up emergency supply of electricity including all roof top air conditioning units.

Start Date:	% Complete:	0%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year Funding Sources			Funding Source				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2014/2015	\$0.00	\$392,000.00	\$200,000	\$0	\$0	\$192,000	\$0	\$0
Total:	\$0.00	\$392,000.00	\$200,000	\$0	\$0	\$192,000	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17
		\$0.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0670 Scofield Manor - Capital

CP5030 SCOFIELD MANOR HEATING SYSTEM REPLACEMENT

There are two boilers that are over 30 years old and have reached the end of their useful life. This work would entail the replacement of the two heating boilers and all associated pumps, expansion tanks, etc. Additionally, the two air handlers that are part of the heating system are to be replaced as these are also over 30 years old and have reached the end of their useful life.

Start Date:	% Complete:	10%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,155,327.80	\$1,155,327.80	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2014/2015	\$0.00	\$218,000.00	\$218,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$1,000,000.00	\$1,000,000 \$0 \$0 \$0 \$0 \$ 0					
Total:	\$0.00	\$1,218,000.00	\$1,218,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$218,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$225,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$443,000.00	

STFLIBShort Term Financing - Ferguson Library - CapitalCP5046FERGUSON LIBRARY VEHICLE REPLACEMENT

Replace 1996 BUS used to transport school classes to Library = \$100,000 Replace 1996 delivery/passenger VAN used to transport staff and materials = \$30,000

Start Date: End Date: Current Quarter Con	% Complete: Status Code nments:	Not Yet Begun	Pr	oject Manager:	Nicholas Bochicchio	
No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$30,000.00	\$30,000.00	12/31/2017
Appropriations Su	mmary by Fiscal Ye	ar		Funding Sour	rces	

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$30,000.00	\$30,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$30,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control

CP5051 SCADA SYSTEM UPGRADE

Upgrade the current Supervisory Control And Data Acquisition (SCADA) system.

Start Date: 10/30/2015 % Complete: 95%

End Date: 10/30/2018 Status Code In Progress

Project Manager:

Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$110,597.08	\$0.00	\$0.00	\$110,597.08	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$750,000.00	\$0	\$750,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$320,000.00	\$0	\$320,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$250,000.00	\$150,000	\$100,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,320,000.00	\$150,000	\$1,170,000	\$0	\$0	\$0	\$0

Bonds Issue Histo	rv

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$1,070,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$1,070,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211	Operatio	ons: Public Servic	: Public Services - Traffic & Road Maintenance							
CP5059	PAVEME	NT MANAGEME	NT							
	0	al on City roads to onal cracking and p		nd their life befo	e having to repave l	by preventing wate	er infiltration			
Start Date:	e: % Complete: 75%									
End Date:	Status Code In Progress			P	Project Manager: Paul Montanaro					
Current Qu No Respons		iments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of			
Projected S	pending	\$0.00	\$0.00 \$0.0		\$149,648.58	\$149,648.58	12/31/2017			
_										

Appropriat	riations Summary by Fiscal Year Funding Sources			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
Total:	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000

Fiscal Year	Fund Name	Amount	Notes
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017
		\$100,000.00	

0220 Operations: Engineering - Engineering

CP5100 BLOCK 9 PARKING GARAGE

The area bounded by the Majestic Movie Theatre, the Target Store, 1055 Washington Blvd., and the future site of Park Square West is being developed into a public parking garage. The design and construction of this project will be managed by the Stamford Urban Redevelopment Commission in accordance with development plans and various legal commitments for downtown development. Planning design and site development has already begun. Upon completion, the City will assume operation and management of the facility. All revenue produced by the garage will be income for the City.

Start Date: % Complete: 0

 End Date:
 Status Code

 Project Manager:
 Jeff Pardo

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$704.77	\$704.77	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$17,017,100.00	\$17,017,100	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	(\$90,693.10)	(\$90,693)	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	(\$1,300,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,300,000.00)	\$16,926,406.90	\$16,926,407	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$15,626,406.90	
		\$15,626,406.90	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlCP5147UPGRADE PLANT HEADWORKS

Ugrade of the Raw Sewage Pump Station at the WPCF including screenings removal, raw sewage pumping and septage receiving

Start Date: 3/1/2017 % Complete: 45%

End Date: 12/31/2020 Status Code In Progress

Project Manager: Pra

Prakash Chakravarti

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$9,495,963.48	\$9,495,963.48	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2014/2015	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$9,600,000.00	\$0	\$9,600,000	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$10,200,000.00	\$0	\$10,200,000	\$0	\$0	\$0	\$0	

0101 Office of Administration - Director of Administration CP5203 AFFORDABLE HOUSING LINKAGE PROGRAM

Commercial Linkage for Affordable Housing was created to assist in the generation of financial incentives and resources to assist the creation of affordable housing for persons and families of low and moderate income levels. On an annual basis, a Linkage Share, determined to be 5% of building permit fees for rehabilitation and construction of commercial buildings is set aside for affordable housing purposes, such as site acquisition, construction and rehabilitation of housing for low and moderate income households.

 Start Date:
 1/1/2006
 % Complete:
 50%

1/1/2006 Status Code In Progress

Project Manager:

Erik Larson

Current Quarter Comments:

No Response

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$697,063.00	\$697,063.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$111,728.00	\$0	\$0	\$0	\$0	\$0	\$111,728	
FY 2008/2009	\$0.00	\$451,490.00	\$0	\$0	\$0	\$0	\$0	\$451,490	
FY 2009/2010	\$0.00	\$121,340.00	\$0	\$0	\$0	\$0	\$0	\$121,340	
FY 2010/2011	\$0.00	\$181,840.00	\$0	\$0	\$0	\$0	\$0	\$181,840	
FY 2011/2012	\$0.00	\$130,124.00	\$0	\$0	\$0	\$0	\$0	\$130,124	
FY 2012/2013	\$0.00	\$125,312.00	\$0	\$0	\$0	\$0	\$0	\$125,312	
FY 2015/2016	\$0.00	\$333,076.00	\$0	\$0	\$0	\$0	\$0	\$333,076	
FY 2016/2017	\$0.00	\$106,810.00	\$0	\$0	\$0	\$0	\$0	\$106,810	
Total:	\$0.00	\$1,561,720.00	\$0	\$0	\$0	\$0	\$0	\$1,561,720	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP5204 EAST HUNTING RIDGE ROAD RECONSTRUCTION

Funding request shall be used to address issues with roadway alignment, restrictions (3) and drainage. This may require ROW acquisition, drainage additions and installation, road widening (in spots) and full depth reconstruction of this road.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$25,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$25,000.00)	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0

0220 Operations: Engineering - Engineering

CP5205 NEW SIDEWALKS

Since our sidewalk reconstruction program only addresses the reconstruction of EXISTING sidewalks, this account serves to construct NEW sidewalks in areas where they do not exist.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Fu			ng Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot				Other		
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes				
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$100,000.00					
		\$100,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0212 Operations: Public Services - Fleet Management CP5206 VEHICLE MAINTENANCE FACILITY UPGRADE

Replace HVAC rooftop units. These are original to the building and are very problematic and very inefficient. Replace existing 20 year roof system that is very prone to leaks.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$139,000.00	\$139,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$189,000.00	\$189,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,352.38	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$70,905.75	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$106,741.00	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$0.87	BOF 6/12/14 Repurposed on 5/11/17
		\$189,000.00	

0220 Operations: Engineering - Engineering

CP5208 ROXBURY ROAD DRAINS

Funding will be used to reconstruct and re-align roadway from Westhill Road East to Westover Road. Adding drainage and adjust road width as needed. New drainage, sidewalks, and reconstructed roadway for a total of 5,500 linear feet to eliminate dangerous swales and correct roadway elevations.

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Frank Vonella

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$8,360.00	\$8,360.00	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$30,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$30,000.00)	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$11,000.00							
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$640.00							
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17						
FY 15/16	15/16 \$65m Bond	\$8,360.00	BOF 07/09/2015 Repurposed on 5/11/17						
		\$20,000.00							

258

0221 Operations: Engineering - Traffic Engineering CP5209 HOPE STREET RECONSTRUCTION

Neighborhood residents requested enhanced sidewalks, landscaping for the entire length of project on Hope Street between Weed Hill Avenue and Northill Street.

Start Date:	4/1/2013	% Complete:	90%		
End Date:	4/1/2013	Status Code	Completed	Project Manager	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$37,072.25	\$37,072.25	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$725,000.00	\$725,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$825,000.00	\$825,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$6,000.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$94,000.00	
FY 12/13	12/13 \$50m Bond	\$687,927.75	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$37,072.25	BOF 07/09/2015 Repurposed on 5/11/17
		\$825,000.00	

0221 Operations: Engineering - Traffic Engineering CP5210 LIGHT RAIL TRANSIT

To develop concept plan for light rail operation in the City of Stamford on major corridors south of Merritt Parkway and the south-end area

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$403.73)	\$0.00	\$0 \$0 \$0 \$0 \$0 \$ 0					
Total:	(\$403.73)	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$68,161.12	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$56,435.15	
		\$124,596.27	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP5211 STILLWATER RD AT CLOVER HILL DRIVE

Correct roadway geometry at intersection to improve safety with increased sight distances.

Start Date:	% Complete:	100%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$42,997.62	\$42,997.62	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2007/2008	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$19,590.48	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$41,425.00	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$12,992.90	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$230,344.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$45,492.10	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$155.52	BOF 07/09/2015 Repurposed on 5/11/17
		\$350,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0214 Operations: Public Services - Solid Waste

CP5214 WASTE PROCESSING & HANDLING IMPROVEMENTS

1. 3 Phase Power for Compactors

2. Recycle and Reuse Areas for Magee and Scofield Centers

3. Project to Track, Analyze and Improve the Collection of MSW and Recycling

4. New Toters for Collections

5. Purchase Site for Handling of Leaves and Yard Waste Management

Start Date: % Complete: 0

End Date:	Status Code	Project Manager:	Domenick Tramontozzi
Commonst Ore	antan Cananaanta		

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$0.19)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$0.19)	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	

	······		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$2,994.48	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$76,384.06	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$72,318.83	
FY 09/10	09/10 \$21.6m Taxable BAB	\$46,783.00	BOF 8/4/14
FY 12/13	12/13 \$50m Bond	\$1,519.44	BOF 6/12/14 Repurposed on 5/11/17
		\$199,999.81	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP5215 COVE ISLAND BARN RESTORATION

Restoration of barn at Cove Island Park to include exterior envelope renovations, windows, doors, siding. Interior to include structural renovations, foundation and floor upgrades.

Start Date:	% Complete:	20%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$22,316.85	\$22,316.85	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$100,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$100,000.00)	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 11/12	11/12 \$45m Bond	\$61,293.30	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$19,353.35	BOF 07/09/2015 Repurposed on 5/11/17
		\$80,646.65	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP5216 LATHON WIDER COMMUNITY CENTER

Heating plant upgrade and A/C unit. Brick repointing & parapet leaks. Upgrade roof in out years. Mill, pave, stripe back parking lot and add drainage. Repave and stripe basketball courts and indoor gymnasium

Start Date:	% Complete:	75%		
End Date:	Status Code	On Hold	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$807,917.37	\$807,917.37	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$170,000.00	\$170,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,120,000.00	\$1,120,000	\$0	\$0	\$0	\$0	\$0	

•		
Fund Name	Amount	Notes
06/07 Bond Issue (\$88M) Includes \$47M BAN	\$74,924.87	
08/09 Bond Issue (\$40M City BAB)	\$8,500.00	
11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17
15/16 \$65m Bond	\$230,000.00	BOF 07/09/2015 Repurposed on 5/11/17
	\$313,424.87	
	06/07 Bond Issue (\$88M) Includes \$47M BAN 08/09 Bond Issue (\$40M City BAB) 11/12 \$45m Bond 12/13 \$50m Bond 14/15 \$50m Bond	06/07 Bond Issue (\$88M) Includes \$47M BAN \$74,924.87 08/09 Bond Issue (\$40M City BAB) \$8,500.00 11/12 \$45m Bond \$0.00 12/13 \$50m Bond \$0.00 14/15 \$50m Bond \$0.00 15/16 \$65m Bond \$230,000.00

0230 Operations: Land Use - Administration

CP5217 WEST SIDE PARKS

For design ,construction, and equipment acquisition to upgrade the West Side Parks. Both Hatch Filed and Carwin Parks are in need of modernization to make the parks safer and more functional for the neighbor hood. Current equipment is outdated and at the end of its useful life cycle.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Ralph Blessing

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$35.20	\$35.20	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$291,000.00	\$291,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$10,000.00	\$0	\$0	\$0	\$0	\$0	\$10,000
Total:	\$0.00	\$301,000.00	\$291,000	\$0	\$0	\$0	\$0	\$10,000

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$284,047.76	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$6,952.24	
		\$291,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0330 Police - Department Wide

CP5219 REPLACE RECORDS RM MICROFILM EQPT

Purchase a microimager, a digital reader/printer, digital archive writer and a high speed film scanner.

Start Date:	%	6 Complete:	100%		
End Date:	St	tatus Code	In Progress	Project Manager:	Scott Duckworth

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$3,061.29	\$3,061.29	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$291.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$291.43)	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$57 <i>,</i> 985.07	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$43,723.50	
FY 09/10	09/10 \$21.6m Taxable BAB	\$69,938.71	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$3,061.29	BOF 7/10/14 Repurposed on 5/11/17
		\$174,708.57	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0330 Police - Department Wide

CP5220 POLICE HEADQUARTERS INFRASTRUCTURE IMPROVEMENTS

Infrastructure repairs and upgrades to Police HQ and garage including asbestos removal, replacement of contaminated water pipes, maintenance of aging structures (windows, roof, etc. Replacement of underground fuel tanks, etc.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Scott Duckworth
Current Qua	arter Comments:			
No Respons	e			

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$90.35)	(\$90.35)	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2007/2008	\$0.00	\$207,700.00	\$207,700	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$9,556.90)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$9,556.90)	\$207,700.00	\$207,700	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$139,663.82	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$47,076.28	
FY 11/12	11/12 \$45m Bond	\$11,403.00	BOF 6/12/14 Repurposed on 5/11/17
-		\$198,143.10	

0220 Operations: Engineering - Engineering

CP5222 SUT - MYRTLE AVENUE RECONSTRUCTION

Stamford Urban Transitway - Phase II (Myrtle Avenue to East Main Street & East Main Street between North State Street & Lockwood Avenue) under construction and expected to substantially be completed by December 2017. This request is to address construction claims for completion of phase 2 urban transitway

Start Date:	8/1/2008	% Complete:	90%			
End Date:	8/1/2008	Status Code	In Progress	5	Project Manager:	Ann Brown
<u> </u>						

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,130,002.22	\$0.00	\$1,130,002.22	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,150,000.00	\$1,150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 05/06	05/06 Bond Issue (\$59M)	\$198,813.44						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$331,348.93						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$7,115.94						
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$402.00	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$609,915.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$1,147,595.31						

0221 Operations: Engineering - Traffic Engineering

CP5223 TRAFFIC CALMING MASTER PLAN

To implement a Citywide schedule and financial plan for traffic calming measures developed with the consensus of neighborhood residents. A defined plan will enable the City to secure and utilize various sources of the funds for implementing the Traffic Calming measures.

Start Date:	% Complete:	99%			
End Date:	Status Code	In Progress	Project Manager:	James Travers	

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	1	
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$571.42	\$571.42	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0		

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$100,000.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$564.29	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$299,435.71	
		\$400,000.00	

0230	Operatio	Operations: Land Use - Administration								
CP5224	COVE ISI	COVE ISLAND ESTUARY HABITAT								
Holly Pond	Dredging									
Start Date:	:	% Complete:	0							
End Date:		Status Code		Pro	oject Manager:	Ralph Blessing				
Current Qu	arter Com	ments:								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)					
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of			

Projected Spe	ending	\$0.00	\$0.00	\$0.0	0	\$0.00	\$0.00	12/31/2017
Appropriat	Appropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$500,000.00	\$0	\$0	\$500,000	\$0	\$0	\$0
Total:	\$0.00	\$500,000.00	\$0	\$0	\$500,000	\$0	\$0	\$0

12/31/2017

0220 Operations: Engineering - Engineering CP5226 CUMMINGS SEAWALL AND WALKWAY

Cummings Seawall and Walkway

Start Date:	% Complete:	100%			
End Date:	Status Code	Completed	ł	Project Manager:	Zvonko Barisic

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$41,869.05	\$41,869.05	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$490,400.00	\$0	\$0	\$490,400	\$0	\$0	\$0
Total:	\$0.00	\$490,400.00	\$0	\$0	\$490,400	\$0	\$0	\$0

0221 Operations: Engineering - Traffic Engineering CP5231 SAFE ROUTES TO SCHOOLS

To implement safety measures identified in CTDOT's Safe Routes to School Walking Assessment for Rippowam Middle School, including connecting sidewalk gaps, sidewalk accessibility, intersection sightline issues, hazardous traffic conditions or pedestrian hazards, unsafe pickup/dropoff areas, proper school zone signage, pavement markings and crosswalks projects. The City also completed walking asessments for Springdale School, DOMUS Trailblazers Academy, and Stark School from requests of Board of Rep members, Board of Education members, Neighborhood Association members and School Administration. City staff completed walking audits with individuals from these groups. For Springdale School, several short-term safety measures are identified including installing new ADA curb ramps, new crosswalks, signage and pavement markings.For Trailblazers, new stop signs, crosswalks, sidewalk extensions, intersection sightline issues and installing bike parking were identified. For Stark, new signage, ADA curb ramps, crosswalks, sidewalk extensions and bike parking were prioritized.

Rippowam Middle School: ADA Curb Ramps and Sidewalk Extensions: \$30,000 Pavement Markings: \$3,000 Signage: \$500 Bike Rack: \$2,000

Springdale School ADA Curb Ramps and Sidewalk Extensions: \$30,000 Pavement Markings: \$3,000 Signage: \$500 Bike Rack: \$2,000

DOMUS Trailblazers Academy: Signage: \$500 Pavement Markings: \$3,000 ADA Curb Ramps: \$20,000 Sidewalk Extensions: \$60,000 Bike Rack: \$2,000

Stark School Signage: \$500 Pavement Markings: \$3,000 ADA Curb Ramps: \$20,000 Sidewalk Extensions: \$18,000 Bike Rack: \$2,000

Start Date:	4/1/2013	% Complete:	95%		
End Date:	4/1/2013	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$188,534.73	\$188,534.73	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$225,000.00	\$225,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$75,000.00						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$650.20						
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$145,815.07	BOF 8/4/14					
FY 14/15	14/15 \$50m Bond	\$3,534.73	BOF 7/10/14 Repurposed on 5/11/17					
		\$225,000.00						

0220 Operations: Engineering - Engineering

CP5232 SUT - PH1 - BUS RELATED ALLOCATION

Construction of Stamford Urban Transitway between Atlantic Street to Elm Street thru Jefferson Street and Elm Street to East Main Street Thru Myrtle Avenue.

Start Date:	9/6/2007	% Complete:	95%		
End Date:	9/6/2007	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropria	Appropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2008/2009	\$0.00	\$7,288,336.00	\$1,457,667	\$0	\$0	\$5,830,669	\$0	\$0
Total:	\$0.00	\$7,288,336.00	\$1,457,667	\$0	\$0	\$5,830,669	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$85,264.98	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,372,402.02	
		\$1,457,667.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control

CP5233 WEST VIEW LANE AREA SEWERS

Install sanitary sewers in West View Lane, Section of West Hill Road and Section Westover Road to replace failing septic systems

Start Date:	% Complete:			
End Date:	Status Code	On Hold	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

_

Comments - Project not funded

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$100,000.00	\$100,000.00	12/31/2017	

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2014/2015	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control

CP5241 STORM WATER PUMP STATIONS

WPCA MAINTAINS THE STAMFORD HURRICANE BARRIER AND THE THREE ASSOCIATED PUMP STATIONS. Upgrade and perform major repairs to Dyke Lane pump station, Cummings Pump Station and Wampanaw pump station

Start Date:	% Complete:	0%		
End Date:	Status Code	In Progress	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	(\$383,006.54)	\$0.00	\$0.00	(\$383,006.54)	12/31/2017	

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$50,000.00	\$0	\$50,000	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$650,000.00	\$0	\$650,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$500,000.00	\$0	\$500,000	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$1,184,000.00	\$384,000	\$0	\$0	\$800,000	\$0	\$0	
FY 2014/2015	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	(\$2,355,883.62)	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	(\$2,355,883.62)	\$3,984,000.00	\$1,234,000	\$1,950,000	\$0	\$800,000	\$0	\$0	

	· · · · · · · · · · · · · · · · · · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$150,000.00	
FY 14/15	14/15 \$50m Bond	\$140,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$440,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033Special Revenue - Water Pollution ControlCP5242EAST CROSS RD SEWERS

To construct approximately 1,800 linear feet of sewer on East Cross Road.

Start Date: % Complete: 99%

End Date: Status Code Dept Recommend Close Out

Project Manager:

Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$45,000.00	\$0	\$45,000	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$585,000.00	\$0	\$585,000	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$673,750.00	\$0	\$673,750	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$336,929.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$152,314.43)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$50.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$489,293.86)	\$1,453,750.00	\$0	\$1,453,750	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$890,024.94	
		\$890,024.94	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP5301 HOLCOMB AVENUE DRAINAGE IMPROVEMENT

Increase the size of the underground stormwater drainage system piping and structures from Strawberry Hill Avenue to the existing culvert at Cowan Avenue Mill and pave Holcomb Avenue and add concrete curbing. Sidewalk improvement on the entire north side of Holcomb Avenue from Strawberry Hill Ave to Hillandale Ave.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Susan Kisken

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$4,610.28	\$4,610.28	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$800,000.00	\$800,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$500,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$300,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$800,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP5340 BELLTOWN BUILDING & EXTERNAL IMPROVEMENTS

FY 13/14 projects are the following:

Building upgrade to convert the attic area into a bunk room for separate male/female bunk and toilet/shower areas.

Re-pave asphalt.

Replace truck bay doors, sensors and openers.

Relocate kitchen from hallway to upstairs.

Start Date:	% Complete:	95%		
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$8,029.38)	(\$8,029.38)	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2004/2005	\$0.00	\$77,952.00	\$77,952	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$53,000.00	\$53,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$475,952.00	\$475,952	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$77,952.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$13,037.65	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$86,962.35	
FY 11/12	11/12 \$45m Bond	\$236,150.20	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$8,849.80	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$53,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$475,952.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0335 **Police - Emergency Communications Center**

CP5415 **GEOLYNX GIS SERVER 911**

Computer assisted system and GeoLynx mobile software conversion for upgrading the mapping on the mobile data terminals

Start Date:	1/1/2014	% Complete:	0%			
End Date:	1/1/2014	Status Code	Dept Reco	mmend Close Out	Project Manager:	Gregory D

egory D. Tomlin

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other			
FY 2013/2014	\$0.00	\$140,000.00	\$140,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$140,000.00	\$140,000	\$0	\$0	\$0	\$0	\$0			

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$140,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$140,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering CP5416 CITYWIDE SEAWALL REPLACEMENT

Survey, design, repair/replace Citywide deteriorated seawalls and riprap revetments in areas were failures have occurred.

Start Date:	% Complete:				
End Date:	Status Code	Not Yet Be	gun	Project Manager:	Zvonko Barisic

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$376,743.62	\$376,743.62	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth					Other			
FY 2014/2015	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0			
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0			

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$500,000.00						

0101 Office of Administration - Director of Administration CP5440 ECONONIC DEVELOPMENT - STAMFORD LIGHTS

To create a place to display and showcase works of art

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Thomas Madden
C				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropriat	ions Summary I			Funding	Sources	es			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O					Other	
FY 2011/2012	\$0.00	\$155,000.00	\$0	\$0	\$137,696	\$17,304	\$0	\$0	
Total:	\$0.00	\$155,000.00	\$0	\$0	\$137,696	\$17,304	\$0	\$0	

0221 Operations: Engineering - Traffic Engineering

CP5506 TRAFFIC SIGNAL COMMUNICATION AND CONTROL HARDWARE UPGRADE

Traffic Control Upgrade to convert existing copper wire based control to Fiber Optic cable based operation. The resulting Fiber Optic connectivity to signal controllers through the fiber optic Cable Network will provide an enhanced communications between the traffic control center to all 205 Traffic Signal intersections.

Start Date:	9	% Complete:	40%		
End Date:	S	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$4,140,000.00	\$4,140,000.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other			
FY 2014/2015	\$0.00	\$4,140,000.00	\$840,000	\$0	\$0	\$3,300,000	\$0	\$0			
Total:	\$0.00	\$4,140,000.00	\$840,000	\$0	\$0	\$3,300,000	\$0	\$0			

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17
		\$0.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0670 Scofield Manor - Capital

CP5600 SCOFIELD MANOR STORM DRAIN SYSTEM

To repair, extend and upgrade the facility's exterior storm drain system. In addition, a curtain drain will be installed in front of the building, and the support system for the deck will be shored up.

Start Date:	% Complete:	100%				
End Date:	Status Code	Dept Recommend C	lose Out	Project Manager:	Nancy Ormsby	
Current Quarter Con No Response	nments:					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/1	.9 7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.0	00 (\$119.40) (\$119.40)	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$34,118.86)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$34,118.86)	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$32,981.14	
FY 11/12	11/12 \$45m Bond	\$2,900.00	BOF 6/12/14 Repurposed on 5/11/17
		\$35,881.14	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0680 Stamford Museum - Capital

CP5601 MUSEUM STUDIO BUILDING RENOVATION

Add approximately 875 square feet of classroom space. Rebuild 2nd floor exits to meet pre-school code. Add lavoratories to 2nd floor. Upgrade fire and ventilation systems.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other	
FY 2004/2005	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$305,375.00	\$305,375	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$54,100.00	\$54,100	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$559,475.00	\$559,475	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$200,000.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$267,148.59	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$92,326.41	
		\$559,475.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 **Operations: Administration - Maintenance Parks**

CP5602 **VETERANS PARK**

Veterans Park Capital Renovation w partnerships w DSSD and adjacent property owners

		0	1
Start Date:	% Complete:		

-		Γ
Fnd	Date:	
LIIU	Date.	

Status Code

Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$755,695.43	\$2,000,000.00	\$0.00	\$2,755,695.43	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0	

Bonds Issue History		History	lssue	Bonds	
---------------------	--	---------	-------	-------	--

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$250,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$500,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$2,150,000.00	BOF 06/08/2017
		\$3,000,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 **Stamford Fire Department**

CP5901 **BELLTOWN EMERGENCY GENERATOR & ELECTRICAL UPGRADES**

Replace emergency generator.

Upgrade lighting to energy efficient fixtures.

Replace main electrical panel.

Update alarm, intercom, and electrical wiring.

Start Date: % Complete: 100%	
------------------------------	--

End Date:	Status Code	Dept Recommend Close Out
-----------	-------------	--------------------------

Project Manager: Domenick Tramontozzi

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$900.00	\$900.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2014/2015	(\$53,000.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$2,500.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$55,500.00)	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$7,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$7.000.00	

0370 Smith House - Smith House

CP6402 SMITH HOUSE IMPROVEMENTS

Smith House capital projects. Please see comments below.

A. RENOVATION AND UPGRADE

- B. Roof replacement
- C. Chiller Replacement
- D.Parking Lot replacement

E. WINDOWS AND DOORS REPLACEMENT

Start Date:	% Complete:	50%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$260,000.00	\$260,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$65,500.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$65,500.73)	\$810,000.00	\$810,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$2,474.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$65,148.26	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$55,287.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$446,531.61	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$136,900.45	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$0.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$38,157.95	BOF 07/09/2015 Repurposed on 5/11/17
		\$744,499.27	

0

0214 Operations: Public Services - Solid Waste

CP6564 SCALE UPGRADE

Remote scale and software.

Start Date: % Complete:

End Date: Status Code In Progress

Project Manager:

Jeff Pardo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$16,046.06	\$16,046.06	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$320,000.00	\$320,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$420,000.00	\$420,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$71,057.29	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$15,009.24	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$13,933.47	
FY 11/12	11/12 \$45m Bond	\$70,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$233,953.94	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$16,046.06	BOF 07/09/2015 Repurposed on 5/11/17
		\$420,000.00	

289

0214 Operations: Public Services - Solid Waste

CP6565 SOLID WASTE BUILDING RENOVATION

Renovation of old 1941 incinerator building for consolidation of Solid Waste Department. Waterproofing of the old brick building required for the staff offices.

Start Date:	% Complete:	100%				
End Date:	Status Code	Dept Recor	mmend Close Out	Project Manager:	Domenick Tramontozzi	I

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,561.67	\$1,561.67	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2012/2013	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$15,954.19)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$15,954.19)	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$17,454.32	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,307.22	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$27,449.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$27,056.12	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$303,639.20	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$23,094.14	BOF 7/10/14 Repurposed on 5/11/17
		\$400,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control CP6567 MILL RIVER STORMWATER MANAGEMENT

Phase I - To determine quality and quantity flowing through the river. Phase II - Design & construct improvements required for Mill River to make it useful for recreational purposes.

Start Date:	3/16/2009	% Complete:	100%		
End Date:	3/16/2009	Status Code	Dept Recommend Close Out	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1.16	\$1.16	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$1,234,100.00	\$552,000	\$0	\$0	\$682,100	\$0	\$0
FY 2007/2008	\$0.00	\$1,737,455.00	\$781,855	\$0	\$0	\$955,600	\$0	\$0
FY 2009/2010	\$0.00	\$867,273.00	\$390,273	\$0	\$0	\$477,000	\$0	\$0
FY 2016/2017	(\$547,870.27)	(\$440,880.86)	(\$440,881)	\$0	\$0	\$0	\$0	\$0
Total:	(\$547,870.27)	\$3,397,947.14	\$1,283,247	\$0	\$0	\$2,114,700	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$335,691.77	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$550,748.75	
FY 16/17	16/17 \$45m Bond	\$250,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$146,806.62	BOF 06/08/2017
		\$1,283,247.14	

0221 Operations: Engineering - Traffic Engineering CP6570 LED TRAFFIC LIGHT CONVERSION

Traffic Light Conversion to LED signals to significantly reduce wattage usage and extend the life six to ten times that of the average incandescent signals.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$173,000.00	\$173,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$173,000.00	\$173,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$606.93)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$606.93)	\$496,000.00	\$496,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$181,047.73	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$135,345.34	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$169,790.71	
FY 09/10	09/10 \$21.6m Taxable BAB	\$8,819.91	BOF 8/4/14
FY 15/16	15/16 \$65m Bond	\$996.09	BOF 07/09/2015 Repurposed on 5/11/17
		\$495,999.78	

0221 Operations: Engineering - Traffic Engineering

CP6571 PAVEMENT MARKINGS

Install durable pavement markings such as centerline, lane line markings, pedestrian crossings, & parking spaces etc. Replace pavement markings on roads that have been overlaid and/or reconstructed with epoxy paints in conformance with regulatory requirements, new technologies, and the public's expectation for well-marked roadways as part of an on-going planned program for safe traffic operations. It is intended to use more durable type of material such as Epoxy and Thermoplastic rather than paint. This will extend the service life of the markings to multiple years vs. current practice of using paint which only lasts for one season.

Start Date:	4/1/2013	% Complete:	80%			
End Date:	4/1/2013	Status Code	In Progress	Project Manager:	James Travers]

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$51,028.28	\$51,028.28	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0		
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		

Bonds Issue History									
Fiscal Year	Fund Name	Amount	Notes						
FY 05/06	05/06 Bond Issue (\$59M)	\$21,500.00							
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$48,992.32							
FY 11/12	11/12 \$45m Bond	\$29,507.68	BOF 6/12/14 Repurposed on 5/11/17						
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17						
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017						
		\$225,000.00							

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP6572 RAILROAD BRIDGE AND UNDERPASS REHAB

Widen and increase the vertical clearance of railroad bridges and underpasses across the City to accommodate current and

future traffic needs and land-use development issues. Locations include, but are not limited to: East Main Street, Atlantic Street, Elm Street, Canal Street, and Greenwich Avenue.

Start Date:	% Complete	: 70%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$34,490.00	\$34,490.00	12/31/2017

	Appropriations Summary by Fiscal Year					Funding	Sources		
	Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
ł	TY 2005/2006	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
	Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$21.6m Taxable BAB	\$25,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$75 <i>,</i> 000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$30,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$70,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP6577 GLENBROOK BUILDING & EXTERNAL IMPROVEMENTS

Interior renovations to restrooms, kitchens, bunk and day room. Redo chipping/falling finish of brick and parapet. Generator replacement \$95,000

Start Date:	% Complete:	95%		
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby
C	 			

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Oth				Other		
FY 2005/2006	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$1,407.76)	\$0.00	\$0	\$0 \$0 \$0 \$0 \$0 \$0 \$0					
Total:	(\$1,407.76)	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes							
FY 05/06	05/06 Bond Issue (\$59M)	\$13,112.38								
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$49,555.26								
FY 11/12	11/12 \$45m Bond	\$924.60	BOF 6/12/14 Repurposed on 5/11/17							
		\$63,592.24								

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department CP6579 TOR BUILDING & EXTERNAL IMPROVEMENTS

Station 1 -

ROOF REPLACEMENT (STATION 2) WINDOWS AND DOORS REPLACEMENT (STATION 2) COMPRESSOR/AIR LINE REPLACEMENT (STATION 1) APPARATUS FLOOR HEATERS (STATION 1) BOILER REPLACEMENT (STATION 2) SEWER INJECTOR PUMPS (STATION 1) ELEVATOR (STATION 1)

Start Date:		% Complete:	5%	1
-------------	--	-------------	----	---

Status Code Not Yet Begun

End Date:

Project Manager:

: Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$72,127.03	\$72,127.03	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$155,000.00	\$155,000 \$0 \$0 \$0 \$0 S0 S0 S0 S0 S0 S0 S0 S155,000 S0					\$0
Total:	\$0.00	\$315,000.00	\$315,000	\$0	\$0	\$0	\$0	\$0

			-
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$14,276.46	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$145,706.99	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$59,756.28	
FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$23,903.24	BOF 07/09/2015 Repurposed on 5/11/17
		\$243,642.97	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0370 Smith House - Smith House

CP6582 COMMUNICATION IMPROVEMENT

Replace portable phone system for RN Supervisors and nurses as well as door alarms for interior doors (boxes / contacts) to prevent residents from wandering either outside or in stairwells.

Start Date:	% Complete:	75%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Unknown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$253,000.00	\$0	\$0	\$0	\$0	\$0	\$253,000
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	(\$99.93)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$99.93)	\$553,000.00	\$300,000	\$0	\$0	\$0	\$0	\$253,000

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$250,000.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$167,666.64	
FY 11/12	11/12 \$45m Bond	\$28,401.49	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$106,831.94	BOF 6/12/14 Repurposed on 5/11/17
		\$552,900.07	

0262 **Operations: Administration - Maintenance Parks**

CP6583 MARINA DOCK UPGRADES

The docks at Cove and czesick are antiquated. They have no electricity or water and the bubbler system is in constant need of upgrade. The docks need to be replaced to meet current standards and needs.

Start Date:	% Complete:	0%	_	
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$4,825,883.90	\$4,825,883.90	12/31/2017	

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$2,000,000.00	\$0	\$0	\$0	\$0	\$0	\$2,000,000	
FY 2007/2008	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000	
FY 2008/2009	\$0.00	\$600,000.00	\$0	\$0	\$0	\$0	\$0	\$600,000	
FY 2009/2010	\$0.00	\$1,750,000.00	\$0	\$0	\$0	\$0	\$0	\$1,750,000	
FY 2015/2016	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000	
Total:	\$0.00	\$4,850,000.00	\$50,000	\$0	\$0	\$0	\$0	\$4,800,000	

298

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Special Revenue - Water Pollution Control 0033 CP6584 **INTERVALE AREA (16-4)**

To construct approximately 10,000 linear feet of sanitary sewer in the Intervale area.

6/10/2013 % Complete: 99% Start Date:

End Date: 6/10/2013 Status Code Dept Recommend Close Out

Project Manager: Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropriat	tions Summary b	y Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2005/2006	\$0.00	\$240,000.00	\$0	\$240,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$6,000,000.00	\$0	\$6,000,000	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$1,088,894.09)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$96,943.22)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	(\$49,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$1,234,837.31)	\$6,240,000.00	\$0	\$6,240,000	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$240,000.00	
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$4,550,534.61	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$125,545.86	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
		\$4,916,080.47	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230	Operations: Land Use - Administration
CP6590	MILL RIVER CORRIDOR DEVELOPMENT 10474167490; CP0050

\$0.00

Total:

\$6,000,000.00

Acquisition of easements along the east side of the river from Main Street to Division Street. Remediation of contamination on the 1050 Washington Boulevard Site. Completion of construction of Phase 1 of the park from Broad Street to Main Street.

Start Date:	3/31/2	014 %	Complete:		0%							
End Date:	3/31/2	014 St	tatus Code	Not Ye	t Begun	1	Project Manag	er: F	Ralph Bless	ing		
Current Qua	arter Com	ments	s:					L				
No Respons	e								_			
		(1-	-90 Days)	(91	-180 Days)	(6 to 18 Months	;) (+18 Mont	ths)				
		1/1/1	L8 - 3/31/18	4/1/1	18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 Pl	lus	То	tal		Balance as of
Projected S	pending		\$0.00		\$0.00		0 \$6,000,0	\$6,000,000.00		\$6,000,000.00		2/31/2017
Appropri	ations Su	nmary	by Fiscal Ye	ar			Funding	Sour	ces			
Fiscal Year		' Close ut	Appropria	tion	City Bonds	WPCA Bonds	State Grants	Fede	ral Grant	State L	oan	Other
FY 2012/201	3	\$0.00	\$6.000.000	0.00	\$0	\$0	\$0		\$0		\$0	\$6.000.000

\$0

\$0

\$0

\$0

\$6,000,000

\$0

0221 Operations: Engineering - Traffic Engineering CP6591 STAMFORD INTERMODAL ACCESS IMPROVEMENTS

Improvements to access to Stamford Transportation Intermodal Center

Start Date: 1/1/2013 **% Complete:** 60%

End Date: 1/1/2013 Status Code Dept Recommend Close Out

Project Manager:

James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017	

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$10,500,000.00	\$0	\$0	\$0	\$10,500,000	\$0	\$0
FY 2015/2016	##############	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	#############	\$10,500,000.00	\$0	\$0	\$0	\$10,500,000	\$0	\$0

SCA Stamford Center for the Arts - Capital

CP6592 PALACE AUDITORIUM ROOF

The City has previously allocated funds for the roof. The funding was not sufficient to complete the project. At this time we request an additional \$90,000 to complete the roof replacement project.

Start Date:	% Complete:	100%							
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby					
Current Quarter Comments:									
No Respons	e								

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,860.13	\$1,860.13	12/31/2017	

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2012/2013	\$0.00	\$85,270.00	\$85,270	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$90,000.00	\$90,000 \$0 \$0 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$175,270.00	\$175,270	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$85,270.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$90,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$175,270.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control

CP6599 DYKE LANE PUMP STATION UPGRADE

THE ELECTRICAL CONTROLS AND THE BUILDING IS BEING UPGRADED TO COMPLY WITH THE FIRE CODES. A STANDBY GENERATOR WILL BE INSTALLED TO POWER THE STATION DURING POWER OUTAGES.

Start Date:	7/1/2012	% Complete:	50%		
End Date:	7/1/2012	Status Code	In Progress	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$250,267.79	\$0.00	\$250,267.79	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2015/2016	\$0.00	\$2,800,000.00	\$2,000,000	\$0	\$0	\$800,000	\$0	\$0	
FY 2016/2017	\$0.00	\$300,000.00	\$300,000 \$0 \$0 \$0 \$0 \$0 \$0						
Total:	\$0.00	\$3,100,000.00	\$2,300,000	\$0	\$0	\$800,000	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$1,830,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$470,000.00	BOF 06/08/2017
		\$2,300,000.00	

0212 Operations: Public Services - Fleet Management

CP6669 FUEL STATION UPGRADE

Installation of a new above ground 10k fuel gas tank at Haig Avenue Yard to increase the capacity of fuel storage and decrease the amount of deliveries required.

Start Date:	% Complete:	10%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2012/2013	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,000,000.00	\$1,000,000	\$1,000,000 \$0 \$0 \$0 \$0 \$0					

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$750,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$250,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$1,000,000.00	

0220 Operations: Engineering - Engineering

CP6670 ANIMAL SHELTER

Replacement of dog pound with larger facility including provision for cats.

Status Code On Hold

Start Date:	% Complete:	0	
Start Date.	76 complete.	0	

End Date:

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

No Activity.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$543,300.00	\$543,300.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2012/2013	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$50,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFLIBShort Term Financing - Ferguson Library - CapitalCP6671A/V EQUIPMENT FOR MAIN LIBRARY

Provide LCD monitors (or comparable), projection equipment/screens and sound equipment for spaces in renovated Main Library, including classroom, conference room, auditorium and various other public areas.

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Nicholas Bochicchio

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other	
FY 2012/2013	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$50,000.00	\$50,000	\$50,000 \$0 \$0 \$0 \$0					

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$50,000.00	BOF 6/12/14 Repurposed on 5/11/17
		\$50,000.00	

0501 Office of the Mayor - Community Development CP6751 GOVERNMENT CENTER MICROGRID PROJECT

The City issued a RFP for Energy Services Company (ESCO) to identify potential energy & water savings to Stamford Government Center, as well as, Board of Education buildings. A Selection Committee chose Con Edison Solutions as the wining ESCO. The City has negotiate an agreement with the ESCO to conduct an Investment-Grade Audit (IGA) of all buildings in the project. The City will need to encumber the ESCO's "walk away" contingency fee (\$190,000) if the City decides not to proceed with the Energy Savings Performance Contract after the IGA is complete. Based on the IGA the City will negotiate an energy services agreement with the ESCO to implement the desired ECMs with savings guaranteed by the ESCO. Based on the savings guarantee, the City arranges financing to pay the ESCO to do the work.

Start Date:	% Complete:	
End Date:	Status Code	

Project Manager: Nancy Pipicelli

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$100,000.00	\$100,000.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other		
FY 2015/2016	\$0.00	\$190,000.00	\$190,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$190,000.00	\$190,000							

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$190,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$190,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 Operations: Engineering - Engineering

CP6752 STAMFORD CONSERVATION

Preserve, conserve and protect buildings, objects, landscapes or other artifacts of historical significance

Start Date:	% Complete:		

 End Date:
 Status Code
 Not Yet Begun

Project Manager: Lou Casolo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$72,500.00	\$72,500.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$75,000.00	\$0	\$0	\$0	\$0	\$0	\$75,000
Total:	\$0.00	\$75,000.00	\$0	\$0	\$0	\$0	\$0	\$75,000

0211 Operations: Public Services - Traffic & Road Maintenance CP6754 STORAGE UNITS FOR SOCIAL SERVICES @ CITY GARAGE

Purchase and locate new storage units (12) to be used by Social Services for the Housing Program in a new secure location at the City Garage to be in compliance with mandated state regulations and DEEP. Provide new fencing to ensure the security of the new storage units and to isolate them from the City Garage yard which also helps protect City Garage assets.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$5,660.99)	(\$5,660.99)	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 14/15	14/15 \$50m Bond	\$60,000.00	BOF 7/10/14 Repurposed on 5/11/17				
		\$60,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP6755 SCOFIELD AREA TEMPORARY FIREHOUSE

For the construction of a temporary fire house in the Scofield area in order to cover that area of the city with proper fire protection

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$200,000.00	\$200,000.00	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

CLC Childcare Learning Center - Capital

CP6756 MAPLE AVE FLOORING

Description:

Phase I Hallway and reception area. Remove and replace deteriorating sub-floor and floor tile. The existing flooring has a high moisture content which has resulted in the build up of mold between the sub-strate and finished floor. The finish floor is no longer impervious and has become a health hazard.

Start Date:		% Complete:	50%							
End Date:		Status Code	Completed		Project Manager:	Domenick Tramontozzi				
Current Qua	Current Quarter Comments:									

No work required at this time.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$113,191.99	\$113,191.99	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sou			Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 17/18	17/18 \$25m Bond	\$32,000.00	BOF 06/08/2017
		\$32,000.00	

0211a Operations: Public Services - Stormwater Management

CP6757 RECONSTRUCTION OF STORMWATER WASTE DEBRIS DROP - OFF STATION

Reconstruction of the waste debris drop-off station used by the vacuum trucks to unload their contents. Current drop-off station is not functional and will not be able to handle the volume being generated by the work being performed per the City's MS4 permit. Need to redesign and rebuild a new station that can handle the new volume requirements.

Start Date:	% Complete:		
End Date:	Status Code	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$249,800.80	\$249,800.80	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$270,000.00	\$270,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$270,000.00	\$270,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$20,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$300,000.00	BOF 06/08/2017
		\$320,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0335 Police - Emergency Communications Center

CP6758 911 COMMUNICATIONS - CAD AND MOBILE DATA UPGRADE PHASE 2

911 Communications - Public Safety Radio Network Infrastructure Upgrade - IP End to End, Geo prime and Microwave Upgrade a.ASTRO-TAC 9600 Comparators to GCM 8000; including Routers, Switches (Replaced with SUA II), Channel Gateways

b.Replace Microwave & Add Software Based Geo-Redundant Primes Site Switching to the Prime Site Controllers & GCM

8000 Comparators

 Start Date:
 % Complete:

 End Date:
 Status Code

Project Manager: Ted Jankowski

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$39,281.49	\$39,281.49	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$110,000.00	\$110,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$110,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$110,000.00	

0351 Stamford Fire Department CP6759 TURN OF RIVER STATION #1 IMPROVEMENTS

\$0.00

\$0.00

\$250,000.00

\$250,000.00

\$250,000

\$250,000

FY 2015/2016

Total:

Former TOR P Addition \$6	-											
Start Date:			Complete:					—				
End Date:												
Current Quarter Comments: No Response												
		(1-9	0 Days)	(91	L-180 Days)	(6 to 18 Months	s) (+18 Mon	ths)				
		1/1/18	3 - 3/31/18	4/1/	′18 - 6/ 30/1 8	7/1/18 - 6/30/1	9 7/1/19 P	lus	То	tal		Balance as of
Projected Spe	ending		\$0.00		\$0.00	0 \$0.00 \$250,000.00 \$250,00		0,000.00	12	2/31/2017		
Appropriat	ions Sur	nmary b	y Fiscal Ye	ar			Funding	g Source	es			
Fiscal Year	Sunset/		Appropria	tion	City Bonds	WPCA Bonds	State Grants	Federa	al Grant State		oan	Other

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

0351 Stamford Fire Department

CP6760 TURN OF RIVER STATION #2 IMPROVEMENTS

Former TOR Projects Boiler -- \$75,000 Windows and Doors -- \$100,000

 Start Date:
 % Complete:

 End Date:
 Status Code

 Project Manager:
 Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$290,952.98	\$290,952.98	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$70,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$170,000.00	

315

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

SCA Stamford Center for the Arts - Capital

CP6761 FACILITIES IMPROVEMENT, PLUMBING

Plumbing believed to be original from 1927 is failing needs to addressed

Start Date:	 % Complete:	55%			
End Date:	Status Code	In Progress	5	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$39,665.08	\$39,665.08	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$151,000.00	\$151,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$151,000.00	\$151,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$151,000.00	BOF 7/10/14 Repurposed on 5/11/17					
		\$151,000.00						

0670 Scofield Manor - Capital CP6762 SCOFIELD MANOR KITCHEN IMPROVEMENTS

Installation of Stove Range hood fire suppression system, RTU, cooler refridgeration and dumbwaiter.

Start Date:	% Complete:	0%	

End Date: Status Code In Progress

Project Manager:

Nancy Ormsby

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$57,485.00	\$57,485.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$57,485.00	\$57,485	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$57,485.00	\$57,485	\$0	\$0	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP6763 TRAFFIC SIGNAL COORDINATION

Project includes Traffic Signal coordination of 205 signals to improve traffic safety, flow and efficiency. This request is to fund the signal system timing optimization portion of the Federal Grant.

Start Date:		% Complete:	55%							
End Date:		Status Code	In Progres	Progress		Project Manage	er: Jame	James Travers		
Current Quar	rter Comm	ents:								
No Response										
		(1-90 Days)	(91-180	0 Days)	(6 to 18 Month	is) (+18 Mont	hs)			
	1	/1/18 - 3/31/18	4/1/18 -	6/30/18	7/1/18 - 6/30/	19 7/1/19 Pl	us	Total	Free Balance as of	
Projected Sp	ending	\$0.00		\$0.00	\$0.	0.00 \$3,398,388.18		\$3,398,388.18	12/31/2017	
Appropria	tions Sumn	ary by Fiscal Ye	ar			Funding	Sources			
Ficeal Vear	Sumget/ C	loco Annronrie	tion C	ty Donda	WDCA Bond	State Create	Federal (Trant State I	oon Othon	

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$3,600,000.00	\$600,000	\$0	\$0	\$3,000,000	\$0	\$0
Total:	\$0.00	\$3,750,000.00	\$750,000	\$0	\$0	\$3,000,000	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$150,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$600,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$750,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 **Operations: Engineering - Engineering** CP6784 **MICHAEL F. LIONE MEMORIAL PARK LIGHTING** Adding lights to Michael F. Lione Park (100% Grant Funded) 1/4/2016 % Complete: 100% Start Date: 1/4/2016 Status Code Completed End Date: **Project Manager:** Nancy Pipicelli **Current Quarter Comments:** No Response (1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 7/1/19 Plus 1/1/18 - 3/31/18 4/1/18 - 6/30/18 7/1/18 - 6/30/19 Total Free Balance as of 12/31/2017 (\$10,780.91) (\$10,780.91) **Projected Spending** \$0.00 \$0.00 \$0.00 **Appropriations Summary by Fiscal Year Funding Sources**

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$537,000.00	\$0	\$0	\$537,000	\$0	\$0	\$0
Total:	\$0.00	\$537.000.00	\$0	\$0	\$537.000	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0

0221 Operations: Engineering - Traffic Engineering CP6801 TRAFFIC SAFETY STUDY

TRAFFIC SAFETY STUDY

Start Date: 4/3/2012 % Complete:

End Date: 4/3/2012 Status Code In Progress

Project Manager:

James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2005/2006	\$0.00	\$5,000.00	\$0	\$0	\$0	\$0	\$0	\$5,000
Total:	\$0.00	\$5,000.00	\$0	\$0	\$0	\$0	\$0	\$5,000

0221 Operations: Engineering - Traffic Engineering CP6804 STAMFORD STREET SMART INITIATIVES

To reconstruct pedestrian ramps to address numerous complaints from visually impaired pedestrians regarding the orientation of ramps and positioning of tack tiles. Current ramp configuration compromises visually impaired pedestrian safety. This project is to orient visually impaired pedestrian direction of travel at designated crossing especially at signalized intersections to realign ramps and place the tack tiles parallel to the crosswalks to improve pedestrian safety.

Start Date:		% Complete:	25%]		
End Date:		Status Code	In Progres	s	Project Manager:	James Travers
Current Ou	artar Camma	atc.				

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$351,093.65	\$351,093.65	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$102,200.00	\$100,000	\$0	\$0	\$0	\$0	\$2,200	
Total:	\$0.00	\$202,200.00	\$200,000	\$0	\$0	\$0	\$0	\$2,200	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$145,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$245,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP6805 SELF CONTAINED BREATHING APPARATUS (SCBA)

Continuation of the Self Contained Breathing Apparatus (SCBA) project, for both the Career & Volunteer departments, to conform to the 2013 National Fire Protection Association (NFPA) standard 1852 for firefighter safety.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$175,000.00	\$175,000.00	12/31/2017

Appropriat	ions Summary 1	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other	
FY 2015/2016	\$0.00	\$975,000.00	\$975,000	\$0	\$0	\$0	\$0	\$0	
FY 2016/2017	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,375,000.00	\$1,375,000	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$341,385.13	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$600,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$825,000.00	BOF 06/08/2017
		\$1,766,385.13	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 **Stamford Fire Department**

CP6806 **FIRE MAINTENANCE GARAGE**

Acquisition of portable truck lifts to replace the current outdated fixed unit.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

Project Manager: Trevor Roach, Fire Chief

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$79,714.44	\$79,714.44	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					Other
FY 2015/2016	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 15/16	15/16 \$65m Bond	\$1,000.00	BOF 07/09/2015 Repurposed on 5/11/17		
		\$1,000.00			

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230 Operations: Land Use - Administration CP6807 SOUTH END IMPLEMENTATION STUDY

Implementing the findings of Phase I South End Study, the City needs to understand the possibilities for leveraging other funding, implementing the City's Economic Development Plan for addressing the current and foreseeable buildings vacancies, and protecting parcels, parks, public facilities, and conflicting land uses, especially for future uses, and address the linkages between the Downtown and South End neighborhoods.

Start Date: % Complete:

Status Code

Project Manager: Ralph Blessing

Current Quarter Comments:

No Response

End Date:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$150,000.00	\$150,000.00	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$100,000.00	

SCA Stamford Center for the Arts - Capital

CP6808 INTERIOR FINISHES

Auditorium seating; Plaster Restoration; Health and Safety Improvements such as trip/fall carpet and ADA lift at pit; and Security Camera System.

Start Date:	% Complete:	95%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$232,831.41	\$232,831.41	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$141,975.00	\$141,975	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$141,975.00	\$141,975	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$141,975.00	BOF 7/10/14 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$130,700.00	BOF 06/08/2017
		\$272,675.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 **Operations: Administration - Maintenance Parks** CP6809 SCALZI PARK PHASE 4- EXISTING BATHROOM

Scalzi Park- renovation of existing maintenance building which includes bathrooms which need to be ADA compatible

Start Date:	% Complete:		
	1		1

End Date:	Status Code	

Project Manager: Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$75,000.00	\$0.00	\$75,000.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$75,000.00	\$75,000	\$75,000 \$0 \$0 \$0 \$0 \$0					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP6810 IMPLEMENTATION OF PHASE 1 OF MASTER PLAN- CUMMINGS/WEST BEACH

CONSTRUCTION OF NEW PAVILLIONS, ADA COMPLIANT RESTROOMS/SHOWERS/RECONFIGURED ATHLETIC FIELDS AND MARINA UPGRADES.

Start Date: 11/22/2017 % Complete: 0%

 End Date:
 5/25/2018
 Status Code
 Not Yet Begun
 Project Manager:

jeff Brown

Current Quarter Comments:

Work on the Cummings Pavilion is awaiting sign offs of Demolition and Building Permits from the City.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$98,233.20	\$400,000.00	\$0.00	\$498,233.20	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2015/2016	\$0.00	\$1,000,000.00	\$600,000	\$0	\$0	\$0	\$0	\$400,000	
Total:	\$0.00	\$1,000,000.00	\$600,000						

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$125,089.87	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$189,265.21	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$285,644.92	BOF 06/08/2017
		\$600,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP6811 COVE ISLAND BEACH RESILIENCY PROJECT

Installation of created dunes along the east beach of the park and installation of secured park amenities.

Start Date:	% Complete:		
End Date:	Status Code	Project Manager:	Kevin Murray

Current Quarter Comments:

Project Manager: Kevin Murray

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$350,001.00	\$350,001.00	12/31/2017

Appropriat	ions Summary	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2015/2016	\$0.00	\$350,001.00	\$350,001	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$350,001.00	\$350,001	\$0	\$0	\$0	\$0	\$0

Bonds Issue History Fiscal Year Fund Name Amount Notes EV 11/12 11/12 \$45m Bond \$0.00 BOE \$6/12/14 Bonumber of \$6/12

FY 11/12	11/12 \$45m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$0.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP6812 STAMFORD EMS UPGRADES

Description- Building upgrades for EMS Headquarters

Start Date: % Complete:

End Date: Status Code

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$50,000.00	\$0.00	\$50,000.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

0220 Operations: Engineering - Engineering

CP6813 SUT - II - OFF-STREET PARKING

Install Off-street parking in two of the excess properties to comply with and satisfy project public outreach and their input requests.

Start Date:	% Complete:	40%		
End Date:	Status Code	In Progress	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$100,000.00	\$300,000.00	\$0.00	\$0.00	\$400,000.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other				Other	
FY 2015/2016	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$400,000.00	

0335 Police - Emergency Communications Center CP6814 CITYWIDE RADIO REPLACEMENT & UPGRADE

Replacement of out of production and inadequate portable radio systems in all City of Stamford Departments. Phase I replacing of radios for SFD or SPD has been approved \$600,000.00. Phase II is being addressed in Capital for out years.

911 Communications - Public Safety Radio Network Infrastructure Upgrade - IP End to End, Geo prime and Microwave Upgrade

a.ASTRO-TAC 9600 Comparators to GCM 8000; including Routers, Switches (Replaced with SUA II), Channel Gateways b.Replace Microwave & Add Software Based Geo-Redundant Primes Site Switching to the Prime Site Controllers & GCM 8000 Comparators \$1,498,000

Start Date:	% Complete:	

Start Bate.	/ complete:			
End Data	Status Codo	On Hold	-	

End Date: Status Code On Hold

Project Manager: Gregory D. Tomlin

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$600,000.00	\$600,000.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Of					Other
FY 2015/2016	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0

0221 Operations: Engineering - Traffic Engineering

CP6815 WEST AVENUE @ WEST MAIN STREET INTERSECTION IMPROVEMENTS

The Developer has agreed to provide the city with a cash contribution of \$500,000 toward the project construction, and right-ofway at north west and southeast corners of the intersection. City has applied for STP grants with a Priority # 1. This project will provide left-turn lanes on all approaches to the intersection to improve traffic safety and efficiency of traffic operations.

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,918,200.31	\$2,918,200.31	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					Other
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$2,500,000.00	\$500,000	\$0	\$1,500,000	\$0	\$0	\$500,000
Total:	\$0.00	\$3,000,000.00	\$1,000,000	\$0	\$1,500,000	\$0	\$0	\$500,000

Fiscal Year	iscal Year Fund Name		Notes
FY 15/16	15/16 \$65m Bond	\$0.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP6816 CITYWIDE TREE REPLANTING

Replanting program citywide resulting from damaged/removed trees

Start Date:	% Complete:	

End	Date:

Date: Status Code

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$51,217.91	\$0.00	\$0.00	\$51,217.91	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan O					Other
FY 2015/2016	\$0.00	\$100,000.00	\$88,000	\$0	\$12,000	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$138,000	\$0	\$12,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$88,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$25,000.00	BOF 06/08/2017
		\$113,000.00	

0310 Office of Public Safety, Health & Welfare - Director CP6817 PUBLIC SAFETY SECURITY CAMERAS & EMERGENCY SAFETY POLES

Blue Light Emergency Phone Towers with Video Surveillance (11) \$289,000 - Original

Blue Light Emergency Phone Towers with Video Surveillance (6) \$150,000 - 2018/2019

Start Date:	% Complete:				
End Date:	Status Code		Project Manager:	Veera Karukonda]

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$289,404.69	\$289,404.69	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$500,000.00	\$350,000	\$0	\$0	\$0	\$0	\$150,000
Total:	\$0.00	\$500,000.00	\$350,000	\$0	\$0	\$0	\$0	\$150,000

Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$150,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$250,000.00	

0220 Operations: Engineering - Engineering CP6818 1050 WASHINGTON BLVD. ENVIRONMENTAL REMEDIATION

This request is used to perform environmental services at 1050 Washington Boulevard, Stamford (the "Site"). The Site was identified in earlier environmental assessments as meeting the definition of an "Establishment" as defined in the State of CT Property Transfer Act (the "Transfer Act"). Be defition, this portion of the Site would require further investigation and remediation in accordance with State of CT Remediation Standard Regulations upon certain transfers of the real estate.

In November 2009, the City acquired the Site and submitted Environmental Condition Assessment Form to CTDEP. In accordance with the Transfer Act, the City must engage a Licensed Environmental Professional to oversee the investigation and remediation of this Establishment. Final report of investigation was due 2/4/2014, but was never submitted to CTDEEP.

Start Date:	2/9/2010	% Complete:	5%	
-------------	----------	-------------	----	--

End Date: 6/29/2018 Status Code Project

Project Manager: Jeff Brown

Current Quarter Comments:

Consultant's study has been completed and Contracts are being issued, so that environmental remediation of soil on the site will start Spring 2018 and be completed by June 29, 2018. Funds are from a State of CT DECD grant

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$362,000.00	\$0.00	\$0.00	\$362,000.00	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year		Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2015/2016	\$0.00	\$97,000.00	\$97,000	\$0	\$0	\$0	\$0	\$0		
Total:	\$0.00	\$97,000.00	\$97,000							

Fiscal Year	Fund Name	Amount	Notes
FY 15/16	15/16 \$65m Bond	\$97,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$97,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0263 Terry Conners Rink

CP6880 TERRY CONNERS RINK ICE SLAB

Replacement of Ice Slab, due to the flawed installation of the 2004 Capital Project of the concrete slab/piping

Start Date:	% Complete:		
] _	

 End Date:
 Status Code
 Not Yet Begun

 Current Quarter Comments:
 Not Yet Begun

Project Manager: Domenick Tramontozzi

needs additional funding

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$200,000.00	\$200,000.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 2016/2017	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000		
Total:	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000		

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities

CP6901 ASSESS CITY FACILITIES

For professional services to obtain drawings/inspections/estimate services related to containing materials (ACM) and provide specifications needed in order to perform repairs on city facilities.

Start Date:	% Complete:	20%		
End Date:	Status Code	In Progress	Project Manager:	Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$925.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$925.00)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$97,260.34					
FY 05/06	05/06 Bond Issue (\$59M)	\$850.00					
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$12,562.10					
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$38,402.56					
		\$149,075.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 Special Revenue - Water Pollution Control

CP6904 WPCA MAJOR REPLACEMENT

This account is used for major repairs of process tanks and equipment associated with the treatment of wastewater including pumps, clarifiers, solids handling equipment, etc.

Start Date:	% Complete:	90%		
End Date:	Status Code	In Progress	Project Manager:	Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	(\$58,845.95)	\$0.00	\$0.00	\$0.00	(\$58,845.95)	12/31/2017

Appropriat	ions Summary	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$300,000.00	\$0	\$300,000	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$250,000.00	\$0	\$250,000	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$2,217,327.71	\$0	\$2,217,328	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$0	\$2,000,000	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$3,000,000.00	\$0	\$3,000,000	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$2,500,000.00	\$0	\$2,500,000	\$0	\$0	\$0	\$0
Total:	\$0.00	\$10,567,327.71	\$0	\$10,567,328	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$700,000.00	
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$706,018.79	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$4,036,723.55	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$2,625,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$8,067,742.34	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

Operations: Administration - Maintenance Facilities 0261

CP6908 **ROOF REPLACEMENT**

Upgrade city owned roofs that have passed its warranty/useful life.

~ · · • ·		750/
Start Date:	% Complete:	75%

Fnd	Dat

Status Code In Progress End Date:

Project Manager: Nancy Ormsby

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$5,550.00	\$5,135.00	\$80,704.18	\$0.00	\$91,389.18	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$930,608.00	\$930,608	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$160,000.00	\$160,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,515,608.00	\$2,515,608	\$0	\$0	\$0	\$0	\$0

Final Van	Fund Name	A	Notes
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$1,629,917.47	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$44,953.58	
FY 05/06	05/06 Bond Issue (\$59M)	\$131,861.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$309,145.52	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$1,774.85	
FY 11/12	11/12 \$45m Bond	\$166,577.24	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$81,377.52	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
		\$2,515,608.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 **Operations: Engineering - Traffic Engineering** CP6999 FIBER OPTIC TRUNK CABLE INSTALLATION

Replace 20 miles of existing aging cables (100% Grant Funded)

End Date: Status Code In Progress

Project Manager: James Travers

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)			
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of	
Projected Spending	\$0.00	\$0.00	\$0.00	\$448,968.52	\$448,968.52	12/31/2017	

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2015/2016	\$0.00	\$4,275,420.00	\$0	\$0	\$4,275,420	\$0	\$0	\$0
Total:	\$0.00	\$4,275,420.00	\$0	\$0	\$4,275,420	\$0	\$0	\$0

0690 Ferguson Library - Capital

CP7013 BOOKMOBILE REPLACEMENT

Replace the 1999 vehicle - a mobile library branch - which is equipped with both traditional library materials as well as mobile technology.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Nicholas Bochicchio

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$250,000.00	\$250,000.00	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2016/2017	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 17/18	17/18 \$25m Bond	\$250,000.00	BOF 06/08/2017
		\$250,000.00	

0261 Operations: Administration - Maintenance Facilities

CP7019 ADA COMPLIANCE- CITY FACILITIES

Prepared detailed report by outside consultant Institute of Human Design of all City Facilities which indicates these regulations adopted revised, enforceable accessibility standards called the 2010 ADA Standards for Accessible Design "2010 Standards" or "Standards". The 2010 Standards set minimum requirements – both scoping and technical – for newly designed and constructed or altered State and local government facilities, public accommodations, and commercial facilities to be readily accessible to and usable by individuals with disabilities

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$50,000.00	\$50,000.00	\$97,113.67	\$0.00	\$197,113.67	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017
		\$200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 Operations: Administration - Maintenance Parks

CP7043 BARRETT PARK BUILDING REPLACEMENT

\$0.00

\$0.00

\$100,000.00

\$100,000.00

\$100,000

\$100,000

FY 2016/2017

Total:

Replacement/Renovation of building to be able to have proper storage and hold parks and Recreation w rooms to hold citywide programs for organized groups and recreation needs. Also included will be new ADA bathrooms.

Start Date: End Date:			Complete: atus Code				Project Manag	er: Ke	evin Murr	ау		
Current Qua	rter Com	ments	:									
No Response	9											
		(1-90 Days)		(91	1-180 Days)	(6 to 18 Months	s) (+18 Mon	ths)				
		1/1/18 - 3/31/18 4/2		4/1/	/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 P	lus	Total		Free Balance as of	
Projected Sp	ending	\$0.00			\$0.00	\$0.0	0 \$95,7	66.61	\$95,766.61		12/31/2017	
					L							
Appropriations Summary by Fiscal Year						Funding	Source	es				
Fiscal Year		/ Close Appropriation			City Bonds	WPCA Bonds	State Grants	Feder	al Grant	State L	oan	Other

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

\$0

CP7099 School Readiness Exn/Ed Hunt Comply	0220	Operations: Engineering - Engineering
	CP7099	School Readiness Exp/Ed Hunt Complx

Start Date:	% Complete:		
End Date:	Status Code	Project Manager:	Jeff Pardo

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
FY 2008/2009	(\$666.85)	(\$447,000.00)	\$0	\$0	\$0	\$0	\$0	(\$447,000)
FY 2016/2017	(\$500.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$1,166.85)	\$53,000.00	\$0	\$0	\$0	\$0	\$0	\$53,000

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 Operations: Administration - Maintenance Facilities CP7100 GLENBROOK COMM CTR CONSTRUCTION

Renovation and code compliance to provide facilities that will enhance community programs & school programs.

	% Complete:	95%		
End Date:	Status Code	Completed	Project Manager:	Nancy Ormsby

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$10,585.05	\$10,585.05	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$145,000.00	\$145,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$445,000.00	\$445,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$134,147.72	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$56,428.71	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$8,721.00	
FY 11/12	11/12 \$45m Bond	\$4,400.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$191,302.57	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$445,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0220 **Operations: Engineering - Engineering** CP7108 MILL ROAD DRAINAGE IMPROVEMENT

Drainage design, installation and roadway improvement project in the vicinity of #260, 263, 264, 328 Mill Road

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Frank Vonella

Current Quarter Comments:

Project Manager: Frank Vonella

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$343,790.00	\$343,790.00	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$50,000.00	\$50,000	\$50,000 \$0 \$0 \$0 \$0					

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 16/17	16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17		
FY 17/18	17/18 \$25m Bond	\$325,000.00	BOF 06/08/2017		
		\$350,000.00			

STF Short Term Financing - Capital

CP7149 PUBLIC SAFTEY EQUIPMENT REPLACEMENT & UPGRADE

Priority 1. 911 Communication Center Battery Back Up Power System - Full string replacement VRL batteries(EnerSys Battery Backup and Emerson Infinity UPS) for five Communication Center Operating locations:

a. Government Center	\$42,000 (1)
b. Sterling Farms	\$38,000 (2)
c. Landmark Square	\$29,000 (3)
D. Long Ridge	\$38,000 (4)
E. Butternut Hollow	\$29,000 (5)

Priority 2:

a. Tasers (32)	\$57,600	
b. Protective Masks (25)	\$10,000	
c. Complete Sets of Ballistic Equ	\$32,500	
d. Night Vision Goggles (2)	\$8000	
e. Hose/Ladders/Specialty Equi	\$45,000	

Priority 3:

a. Updating Virtual Storage for Police Data Services \$350,000

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Ted Jankowski

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$525,824.08	\$525,824.08	12/31/2017

Appropriat	propriations Summary by Fiscal Year Funding Sources				Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$365,400.00	\$0	\$0	\$0	\$0	\$0	\$365,400
Total:	\$0.00	\$365,400.00	\$0	\$0	\$0	\$0	\$0	\$365,400

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0043Special Revenue - E.G. Brennan Golf CourseCP7150BRENNAN GOLF COURSE

Brennan Golf Course upgrades - Complete Clubhouse renovation to include new energy efficient lighting, bathroom/shower and locker room renovation, and central air conditioning.

Start Date:	7/1/201	7 % Complete:	5%						
End Date:	7/1/201	7 Status Code	In Progress	F	Project Manage	er: Mike Sulliva	Mike Sullivan		
Current Qua	rter Comm	ents:							
No Response	2								
		(1-90 Days)	(91-180 Days)	(6 to 18 Months) (+18 Montl	hs)			
	1	/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	9 7/1/19 Plu	us To	otal	Free Balance as of	
Projected Sp	ending	\$0.00	\$0.00	\$0.00	\$280,76	9.10 \$28	80,769.10	12/31/2017	
				L			1		
Appropria	ations Summ	ary by Fiscal Ye	ar		Funding	Sources			
E* 1 X7	C	L	C'A D and		Glada Granda		G4 . 4 . T .		

Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000
Total:	\$0.00	\$400,000.00	\$0	\$0	\$0	\$0	\$0	\$400,000

Fiscal Year	Fund Name	Amount	Notes
FY 17/18	17/18 \$25m Bond	\$700,000.00	BOF 06/08/2017
		\$700,000.00	

SCA Stamford Center for the Arts - Capital CP7152 **RICH FORUM EXTERIOR ENVELOPE**

The Rich Forum was opened in 1992, and the roof and the EIFS (exterior insulation system) are past their useful life and need to be addressed.

Start Date:		% (Complete:		0%							
End Date:		Sta	atus Code	Not Y	et Begun		Project Manager:		Nancy Ormsby			
Current Qua	rter Com	iments:						L				
No Response	2											
		(1-9	0 Days)	(91	1-180 Days)	(6 to 18 Months	s) (+18 Mont	ths)				
		1/1/18	8 - 3/31/18	4/1/	/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 PI	lus			Balance as of	
Projected Sp	ending		\$0.00		\$0.00	\$0.0	0 \$235,00	00.00	00 \$235,000.00		12	2/31/2017
Appropri	ations Su	nmary h	by Fiscal Ye	ar			Funding	Sour	ces			
Fiscal Year	Sunset	/ Close ut	Appropria	tion	City Bonds	WPCA Bonds	State Grants	Fede	eral Grant	State L	oan	Other
FY 2016/201	7	\$0.00	\$235,00	0.00	\$235,000	\$0	\$0		\$0		\$0	\$0
Total:		\$0.00	\$235,00	0.00	\$235,000	\$0	\$0		\$0		\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP7181 PERSONAL PROTECTION EQUIPMENT (PPE)

For the purchase of Turn Out Gear for all Stamford Firefighters, Career & Volunteer. Per the new CBA, each member receives new gear every 5 years. Turn out gear in this regard includes coat, pants. NFPA standard 1871 requires the retirement of this equipment within 10 years of the date of manufacturer, best practice is for each firefighter to be issued 2 sets of Turn out gear to allow for repair and decontamination of each. The hazards related to cancer and contaminates that are retained within the gear is becoming clearer through studies every year. Springdale and Long Ridge have not replaced their turn out gear within the last 10 + years. The entire department has better than 330 members required to have turn out gear.

Start Date:	% Comp	ete:			
End Date:	Status C	ode	Project Manager:	Trevor Roach, Fire Chief	I

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$161,500.00	\$161,500.00	12/31/2017

Appropriat	opriations Summary by Fiscal Year Funding Sources				Funding Source			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$211,500.00	\$211,500	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$211,500.00	\$211,500	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$200,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261	Operatio	ns: Ad	lministrati	i on -	Maintenanc	e Faci	lities							
CP7209	EID (Ener	gy Im	provemen	it Pro	oject)									
				1										
Start Date:	12/20/20	016 % (Complete:		20%									
End Date:	12/20/20	016 Sta	atus Code	In Pro	ogress			Project	Manage	er: La	aura Burwi	ick		
Current Qua	rter Com	ments:												
No Response	9													
	(1-90 Days) (91-180 Days) (6 to 1		18 Months	5) (+	18 Mont	hs)								
		1/1/18	8 - 3/31/18	4/1	/18 - 6/30/18	7/1/1	8 - 6/30/1	9 7	7/1/19 Pl	us	То	tal	Free	Balance as of
Projected Sp	ending		\$0.00		\$0.00		\$0.0	0	\$345,73	37.55	\$34	5,737.55	1	2/31/2017
	-													
Appropria	ations Sun	ımary l	by Fiscal Ye	ar				-	Funding	Source	es			
Fiscal Year	Sunset/	Close	Appropria	tion	City Bonds	WPO	CA Bonds	Bonds State Grants Feder		al Grant	State L	oan	Other	
	Ou	ıt												
FY 2016/2017	7 (\$1,700,0	00.00)	\$10,886,71	7.00	\$7,527,514		\$0		\$0		\$0		\$0	\$3,359,203
Total:	(\$1,700,0	(00.00	\$10,886,71	7.00	\$7,527,514		\$0		\$0		\$0		\$0	\$3,359,203
Bonds Issu														
Fiscal Year	Fund Na						Amou	Int	Notes					
FY 11/12	11/12 \$4	5m Bor	nd				\$320,	,348.30	BOF 6/1	2/14 R	epurposed	d on 5/11/	17	
FY 12/13	12/13 \$5	0m Bor	nd				\$1,	256.09	BOF 6/1	2/14 R	epurposed	d on 5/11/	17	
FY 14/15	14/15 \$5	0m Bor	nd				\$739,	970.74	BOF 7/1	0/14 R	epurposed	d on 5/11/	17	
FY 15/16	15/16 \$6	5m Bor	nd				\$345,	,000.00	BOF 07/	09/201	5 Repurp	osed on 5/	/11/17	
FY 16/17	16/17 \$4	5m Bor	nd				\$870,	,000.00	BOF 07/	14/201	.6 - \$45,00	00,000 Rep	ourpos	ed on 5/11/17
FY 17/18	17/18 \$5	im 10 Y	ear Bond				\$4,200,	00.00	BOF 06/	08/201	.7			
							\$6,476,	575.13						

0221 **Operations: Engineering - Traffic Engineering**

CP7306 **HIGH RIDGE ROAD & LONG RIDGE ROAD - IMPLEMENTATION**

Implement short-term recommended measures from the HIGH RIDGE ROAD & LONG RIDGE ROAD corridor plan to improve quality of life, safety and operation and to accommodate non-motorized modes of transportation. Safety measures include installing plastic delineators between Vine Road and Dunn Ave to restrict left-turning movements. This would prevent crashes related to left turns, which is the primary cause of crashes in this area. Other urgent safety features include signal coordination, installing ADA ramps and pedestrian signals, high-visibility crosswalks, interactive speed signs, and enhanced bus shelters and landing areas.

Start Date:	% Complete:	
End Date:	Status Code	L

End Date:

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,650,000.00	\$2,650,000.00	12/31/2017

Project Manager: Emily Provonsha

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$2,650,000.00	\$150,000	\$0	\$2,500,000	\$0	\$0	\$0
Total:	\$0.00	\$2,650,000.00	\$150,000	\$0	\$2,500,000	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$150,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$150,000.00	

0220 Operations: Engineering - Engineering

CP7660 SUT - PHASE II - PARKING AREA

To purchase excess properties located at 384 Elm Street; 921/923/925 East Main Street from Federal Transit Administration to mitigate on-street parking eliminated due to Stamford Urban Transitway to conform to Federal grant requirements.

Start Date:	% Complete:	0%		
End Date:	Status Code	Not Yet Begun	Project Manager:	Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$900,000.00	\$0.00	\$900,000.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$900,000.00	\$900,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17					
		\$50,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP7668 ATLANTIC STREET @ MAIN STREET INTERSECTION SAFETY IMPROVEMENTS

Atlantic Street @ Main Street intersection safety will be improved with a raised intersection with installation of pedestrian Crosswalks with enhanced pedestrian detectors. This project will be funded through Local Transportation Capital Improvements Program (LOTCIP).

 Start Date:
 7/2/2018
 % Complete:
 0%

 End Date:
 7/2/2018
 Status Code
 Project Manager:
 James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$2,000,000.00	\$2,000,000.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0
Total:	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP7669 LUCAS AUTOMATED CPR UNIT

Lucas automated chest compression unit. This request will allow all of our front line units to provide accurate and continuous automated CPR (chest compressions) to victims in cardiac arrest. These units are currently on three of the career units. In a prehospital real use study** the hands-on ratio with manual CPR was on average 78% with manual CPR and 91% with LUCAS CPR- as measured over the entire resuscitation episodes of approx. 33-40 minutes. The hands-on time of manual CPR decreased from 81% on the scene to 73% during transport, whereas LUCAS stayed at the same high hands-on ratio (90-92%) both on scene and during transport. We would like to have one Lucas on all of our front line units.

Start Date:	% Complete:				
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief	

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Ot					
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$50,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP7901 STRAWBERRY HILL AVENUE @ ROCK SPRING ROAD INTERSECTION IMPROVEMENTS

To improve traffic safety, flow & operation at the intersection of Strawberry Hill Avenue at Rock Spring Road/Strawberry Hill Court by realigning Rock Spring Road Strawberry Hill Court approaches. This must be completed before Strawberry Hill (School) is completed for safe & efficient traffic operation. The funding is a must to secure \$1,750,000 LOTCIP toward construction.

Start Date:	7/2/2017	% Complete:	0%		
End Date:	7/2/2017	Status Code		Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$75,000.00	\$75,000.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan Other					
FY 2016/2017	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0230 Operations: Land Use - Administration

CP7908 MILL RIVER GREENWAY - PHASE II

The Mill River Greenway North is a 0.6 mile greenway that will connect the Mill River Park to Scalzi Park. It runs along the River behind Hart and Cloonan schools and Wright Tech. The project includes new paths, lighting, green infrastructure that will protect water quality, new plantings and an environmental education landscape.

This project will be funded from repurposed Federal funds originally earmarked for a ferry terminal project. The total amount is \$1,949,920 of Federal funds with a \$487,480 local (20%) match. There are sufficient previously appropriated funds in this account so no new local funds are required.

Start Date:	% Complete:			
End Date:	 Status Code		Proiect Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$641,850.00	\$641,850.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan						
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$400,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$400,000.00	

0330 CP7912		•	ment Wid LICE VEHIO									
Dept.	Desc.					Price	Extended		Term			
Police	Marine	Divisio	Division Shallow Water Boat		Boat \$1	60,000	\$160,000	10	years			
Start Date:		%	Complete:									
End Date:		Status Code					Project Manag	er:	Scott Duckw	/orth		
be removed	l from pro	(1-9	0 Days)	•	1-180 Days)	(6 to 18 Months	, ,	•			1	
		1/1/18	3 - 3/31/18	4/1,	/18 - 6/30/18	7/1/18 - 6/30/1	9 7/1/19 P	lus	Tot	tal		Balance as of
Projected S	pending		\$0.00		\$0.00	\$160,000.0	0 \$90,0	00.00	\$25	0,000.00	12	/31/2017
Appropr	iations Sur	nmary l	by Fiscal Ye	ar			Funding	Sour	rces			
Fiscal Yea	r Sunset/ O		Appropria	priation City B		WPCA Bonds	State Grants	Fed	eral Grant State L		oan	Other
FY 2016/201	7	\$0.00	\$250,000	0.00	\$250,000	\$0	\$0		\$0		\$0	\$0
Total:		\$0.00	\$250,00	0.00	\$250,000	\$0	\$0		\$0		\$0	\$0

0351 Stamford Fire Department

CP7949 PERSONAL ESCAPE SYSTEM (PES)

This piece of equipment will allow a firefighter an additional option to escape from an upper story window without the use of a ladder. This is an essential piece related to firefighter survivability. \$350 per unit

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$50,000.00	\$50,000.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$0.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211 Operations: Public Services - Traffic & Road Maintenance CP8214 HIGHWAY FACILITIES CONSTRUCTION

Construction and renovation of Highways operating facilities to address safety code compliance and operational deficiencies.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Lou Casolo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	(\$145.02)	(\$145.02)	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$290,000.00	\$290,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	(\$124,642.14)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	(\$32,034.22)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$5,339.86)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$162,016.22)	\$715,000.00	\$715,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$291,896.95	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$42,459.09	
FY 05/06	05/06 Bond Issue (\$59M)	\$5,648.60	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$212,840.45	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$138.69	
		\$552,983.78	

0260 Operations: Administration - Maintenance CP8215 SAFETY STANDARDS/ADA COMPLIANCE

ADA code compliance and correction of hazardous conditions in City park facilities, including walking paths, restrooms, playgrounds, drinking fountains.

Start Date:	% Complete:	80%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$24,211.74	\$0.00	\$0.00	\$24,211.74	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,425,000.00	\$1,425,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$1,227,809.58						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$71,351.79						
FY 05/06	05/06 Bond Issue (\$59M)	\$125,838.63						
		\$1,425,000.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0212 Operations: Public Services - Fleet Management CP8216 VEHICLE MAINTENANCE EQUIPMENT

Replace outdated and inoperable oil dispenser system with modern lube and fluid reel system. Replace non operational emergency generator that powers the facility in case of a blackout. Install heavy duty equipment lift and lube system at the Town Yard facility.

Start Date:	% Complete:	0			
End Date:	Status Code	Dept Recor	mmend Close Out	Project Manager:	Mike Scacco

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$185,000.00	\$185,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$64,000.00	\$64,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$82,175.00	\$82,175	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$12,139.32)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$12,139.32)	\$646,175.00	\$646,175	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$490,818.85						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$91,778.03						
FY 11/12	11/12 \$45m Bond	\$51,438.80	BOF 6/12/14 Repurposed on 5/11/17					
		\$634,035.68						

0230 Operations: Land Use - Administration

CP8218 MASTER PLAN UPDATE

Update of City Master Plan and related infrastructure studies with neighborhood specific plans. An update of Master Plan needs occur on a regular basis given the complex and ever changing issues which affect Stamford. Specifically these funds will allow for:

1. An in-depth review of Office Parks - MP Category #8 (Mixed-Use Campus) with revised zoning text [\$100,000]

2. The 5-year review of the adopted Master Plan, specifically focusing on: Master Plan Categories #5 (Residential - High Density Multifamily, #6 (Commercial - Neighborhood Business), and #9 (Urban Mixed-Use) [\$100,000]

3. An in-depth review of Category 11 Downtown in conjunction with CC-N zoning district [\$250,000]

4. An in-depth review of Category 13 Industrial General [\$75,000]

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$219,705.79	\$219,705.79	12/31/2017

Appropriat	ions Summary I	by Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1997/1998	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0	
FY 2011/2012	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$440,000.00	\$440,000						

Fiscal Year	Fund Name	Amount	Notes							
FY 00/00	Past Bond Issues	\$113,757.99								
FY 03/04	03/04 Bond Issue (\$39.2M)	\$21.60								
FY 05/06	05/06 Bond Issue (\$59M)	\$45,948.29								
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,733.01								
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$20,889.07	BOF 8/4/14							
FY 17/18	17/18 \$25m Bond	\$36,000.00	BOF 06/08/2017							
		\$220,349.96								

0221 Operations: Engineering - Traffic Engineering CP8219 TRAFFIC CALMING IMPLEMENTATION

To implement measures to improve safety and quality of life in residential areas and areas of high pedestrian use, based on the City's 2011 Traffic Calming Plan. The primary purposes of traffic calming projects are to minimize speeding and cut-through traffic in neighborhoods, reduce frequency of crashes, improve safety for non-motorizes users, and improve safety and livability. The 2011 Plan provides a broad vision and numerous location-specific solutions for traffic calming in Stamford's neighborhoods. Traffic calming measures outlined in the 2011 Traffic calming plan include road diets, sidewalks, mini-roundabouts, intersection realignment, high-visibility crosswalks, sidewalk extensions, raised crosswalks or intersections, median islands and chokers, chicanes, diverters, street closures, implementation of on-street parking, and dedicated bike lanes. All of the location-specific recommenations are a direct result of a comprehensive public input process. One important aspect of certain traffic calming measures includes ADA accessibility, which is a federal mandate, and for many of the sidewalk and intersection projects, upgrading existing curb ramps to ADA-compliant curb ramps will be part of the project.

Start Date:	4/1/2013	% Complete:	30%	
End Date:	4/1/2013	Status Code	In Progress	5

Project Manager:

: James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$202,405.44	\$202,405.44	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1997/1998	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0	
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,100,000.00	\$1,100,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$819,563.74	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$93,722.04	
FY 05/06	05/06 Bond Issue (\$59M)	\$70,067.86	
FY 11/12	11/12 \$45m Bond	\$14,161.15	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$102,485.21	BOF 7/10/14 Repurposed on 5/11/17
		\$1,100,000.00	

0221 Operations: Engineering - Traffic Engineering CP8225 ATLANTIC STREET RECONSTRUCTION

Reconstruction, widening & associated neighborhood streetscape improvements on Atlantic Street between South State St. and Washington Blvd.

Start Date:	% Complete:	30%		
End Date:	Status Code	In Progress	Project Manager:	James Travers

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$626,830.49	\$626,830.49	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$200,000.00	\$0	\$0	\$0	\$0	\$0	\$200,000
FY 2015/2016	\$0.00	\$475,000.00	\$0	\$0	\$0	\$0	\$0	\$475,000
Total:	\$0.00	\$775,000.00	\$100,000	\$0	\$0	\$0	\$0	\$675,000

Bonds Issue History

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$47,713.71	
FY 09/10	09/10 \$21.6m Taxable BAB	\$1,230.00	BOF 8/4/14
FY 15/16	15/16 \$65m Bond	\$51,056.29	BOF 07/09/2015 Repurposed on 5/11/17
		\$100,000.00	

365

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 **Operations: Administration - Maintenance Parks** CP8700 LIONE PARK CAPITAL UPGRADE

Lione Park Capital Upgrade in partnership with the Boys and Girls Club

Start Date: % Complete:

	. .
Ena	Date:

Status Code

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$75,313.86	\$0.00	\$0.00	\$0.00	\$75,313.86	12/31/2017

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 17/18	17/18 \$25m Bond	\$500,000.00	BOF 06/08/2017				
		\$500.000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0262 **Operations: Administration - Maintenance Parks** CP8701 JOHN BOCUZZI PARK @ SOUTHFIELD PHASE 1

John Boccuzzi Park @ Southfield Master Plan

% Complete: Start Date:

End Date: Status Code

Project Manager:

Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$110,000.00	\$0.00	\$110,000.00	12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP8702 SUMMER STREET CORRIDOR ACCIDENT REDUCTION PROGRAM

To reduce crashes on the highest density crash corridor on local roads in Stamford, the Transportation Department submitted a project to CTDOT's Local Road Accident Reduction Grant Program for \$792,404 to make systematic improvements on the Summer Street Corridor. The project consists of highly effective and proven measures to reduce crashes such as high-visibility crosswalks, sidewalk extensions, leading pedestrian interval signal timing, illuminated 'no turn on red' signs, illuminated 'turning vehicles yield to pedestrians in crosswalk' signs, retroreflective signal backplates, strategic on-street parking restrictions near intersections to improve sightlines, creation of new on-street parking where appropriate for traffic calming purposes, and speed radar signs.

This is a shovel-ready project, and will be coordinated with roadway resurfacing on Summer Street in 2018. Here are the primary construction costs below. Note that signal timing and signage have been accounted for in other capital accounts. - Summer/Hoyt: Milling \$1,935, Paving \$15,000, Permanent Trech Repair \$1,100, Thermoplastic Crosswalk \$43,000, Concrete Curb \$7,000, Concrete/Brick Extension Fill \$67,500, ADA Strip \$480, ADA Curb Ramp \$16,000, Total: \$152,015

- Summer/North: Milling \$602, Paving \$5,000, Permanent Trech Repair \$550, Thermoplastic Crosswalk \$38,000, Concrete/Brick Extension Fill \$36,000, ADA Strip \$420, Catch Basins \$6,000,

- Summer/Broad: Milling \$1,075, Paving \$8,000, Permanent Trech Repair \$550, Thermoplastic Crosswalk \$33,400, Granite Curb \$7,000, ADA Strip \$480, ADA Curb Ramp \$14,000, Catch Basins \$6,000, Total: \$106,505

- Summer/Main: Milling \$860, Paving \$7,500, Permanent Trech Repair \$2,000, Thermoplastic Crosswalk \$30,000, Granite Curb \$25,000, Concrete/Brick Extension Fill \$90,000, ADA Strip \$240, ADA Curb Ramp \$8,000, Catch Basins \$6,000, Total: \$169,600

Start Date:	% Comp	ete:			
End Date:	Status C	ode	Pro	oject Manager:	Emily Provonsha

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$863,188.00	\$863,188.00	12/31/2017

0221 Operations: Engineering - Traffic Engineering CP8703 TRAFFIC SAFETY & MOBILITY PROJECTS

Each year, the Transportation, Traffic and Parking department recieves requests for intersection modification; and has many intersection projects identified internally for improvements. This request is for the design and construction of small intersection and roadway projects to improve traffic safety & mobility and minimize crashes at intersections. Projects will include minor geometry improvements (without acquisition of property).

 Start Date:
 % Complete:

 End Date:
 Status Code

 Project Manager:
 James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$300,000.00	\$300,000.00	12/31/2017

Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes				
FY 17/18	17/18 \$25m Bond	\$100,000.00	BOF 06/08/2017				
		\$100,000.00					

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP8704 ADA CURB RAMPS FOR PEDESTRIAN SAFETY

There are a high number of intersections and mid-block crossings without curb-cut ramps to meet ADA standards. This is part of a federal mandate to provide ADA-compliant facilities. Traffic engineering maintains a list of deficient locations throughout the city.

Start Date:	% Complete:		
End Date:	Status Code	Project Manager:	James Travers

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$100,000.00	\$100,000.00	12/31/2017

0221 Operations: Engineering - Traffic Engineering

CP8705 BICYCLE AND PEDESTRIAN FACILITIES IMPLEMENTATION

This project will accommodate implementing elements of comprehensive bicycle and pedestrian plan being developed to provide alternatives to automobiles. Implementation of this plan will be completed under different phases to contribute to a Complete Street strategy for building a safe, effective and well utilized bicycle and pedestrian network throughout the city, but predominantly most closely in the downtown, South Side, and interconnections to adjacent neighborhoods that will guide land use and capital budget decision on highway and sidewalk improvements for the next 10 to 20 years. A study is being initiated by the Regional Planning Agency currently known as WestCOG to be completed by next year.

Start Date:	% Complete:			
End Date:	Status Code		Project Manager:	Emily Provonsha

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$250,000.00	\$250,000.00	12/31/2017

0221 Operations: Engineering - Traffic Engineering CP8706 SIDEWALK EXTENSIONS

To construct sidewalk extensions, which are currently painted, along Broad Street and other prioritized areas of Stamford as a result of the 2011 Traffic Calming Plan. The painted sidewalk extensions do not have the same traffic calming effect as concrete. Sidewalk extension projects on Broad Street were also planned for in the 2008 Walkable Stamford Plan and the 2011 Towards a Livable Downtown Plan. In addition to extending the sidewalk and tightening the geometry of intersections, these projects include installing ADA-compliant curb ramps throughout the City, which is part of a federal accessibility mandate. Sidewalk extensions calm traffic by narrowing the curb radius, and slow the speed at which cars make turns. Many of the crashes occurring within the downtown and throughout Stamford happen as a result of turning cars which fail to yield to pedestrians. Sidewalk extensions are one of the major recommendations of the 2011 Traffic Calming Plan, and these have been planned, and some painted, throughout the City with the intention of constructing them in concrete. Priority areas of implementation are those near to schools or areas with a high percentage of pedestrians, vulnerable users or zero-car households.

Start Date:	% Cor	omplete:	_	
End Date:	Status	us Code	Project Manager:	Emily Provonsha
Current Qua	arter Comments:			

(1-90 Days) (91-180 Days) (6 to 18 Months) (+18 Months) 1/1/18 - 3/31/18 4/1/18 - 6/30/18 7/1/18 - 6/30/19 7/1/19 Plus Total Free Balance as of **Projected Spending** \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0214 Operations: Public Services - Solid Waste CP8707 SOLID WASTE MAINTENANCE GARAGE

Construction of a new maintenance garage.

Start Date: % Complete: 0%

End Date: Status Code Not Yet Begun

Project Manager: Domeni

Domenick Tramontozzi

Current Quarter Comments: No activity.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$50,000.00	\$50,000.00	12/31/2017

0214 Operations: Public Services - Solid Waste CP8708 TRANSFER STATION POWER SUPPLY UPGRADE

Removal of high voltage gear which is no longer in use, installation of new electrical enclosure for Transfer Station power supply.

Start Date: % Complete: 0%

End Date: Status Code Not Yet Begun

Project Manager: Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$85,000.00	\$85,000.00	12/31/2017

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0214 Operations: Public Services - Solid Waste CP8709 TRANSFER STATION EXTERIOR LIGHTING

Installation of four 40ft wood poles with lights and receptacles for Transfer Station personnel safety near storage and parking areas next to wooden fenceline. Power connection from 185 Magee Ave. facility.

Start Date:		% Complete:	0%				
End Date:		Status Code	Not Yet Begun	t Yet Begun P		Domenick Tramontozzi	
Current Qua	arter Com	ments:					
No activity.							
		(1-90 Days)	(91-180 Days)	(6 to 18 Months	s) (+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/1	.9 7/1/19 Plus	Total	Free Balance as of
Projected Sp	pending	\$0.00	\$0.00	\$0.0	\$50,000.00	\$50,000.00	12/31/2017

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211a Operations: Public Services - Stormwater Management CP8710 RESTORATION OF CULVERTS AND LEAK OFFS

To restore the function of the culverts and leak offs throughout the city to improve stormwater drainage from the City's roads as per the MS4 permit.

 Start Date:
 % Complete:

 End Date:
 Status Code

 Project Manager:
 Thomas Turk

 Current Quarter Comments:
 No Response

 No Response
 (1-90 Days)
 (91-180 Days)
 (6 to 18 Months)
 (+18 Months)

	(= = = = = = ; = ;	(0 = 100 = 0,0)	(0 10 10 10 110)	(*===********		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$150,000.00	\$150,000.00	12/31/2017

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0211 Operations: Public Services - Traffic & Road Maintenance CP8711 TRAFFIC/ROAD PAVING AND DRAINAGE

To repair/replace any drainage for roads scheduled for repaving in order to protect the City's paving investment and to ensure the long term quality of the new road.

Start Date:	% Complete:					
End Date:	Status Code		Pro	oject Manager:	Thomas Turk	
Current Quart	ter Comments:					
No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spe	nding \$0.00	\$0.00	\$0.00	\$250,000.00	\$250,000.00	12/31/2017

Bonds Issue History					
Fiscal Year	Fund Name	Amount	Notes		
FY 17/18	17/18 \$25m Bond	\$200,000.00	BOF 06/08/2017		
		\$200,000.00			

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0101 Office of Administration - Director of Administration CP9103 HUMAN RESOURCE/PAYROLL SYSTEM

Acquisition of an integrated human resources and payroll system for the City and Board of Education. This system will replace four separate, obsolete departmental systems which are compliant with Y2K

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Robert Robitaille

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$300,000.00	\$1,000,000.00	\$0.00	\$1,300,000.00	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$1,950,000.00	\$1,950,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,850,000.00	\$2,850,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,643,811.53	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$81,516.35	
FY 05/06	05/06 Bond Issue (\$59M)	\$41,206.58	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$83 <i>,</i> 465.54	
		\$2,850,000.00	

0211 Operations: Public Services - Traffic & Road Maintenance

CP9210 GUARD RAILS

Replace and/or install guard rails along dangerous areas of City roads including bridges, culvert crossings, roadside obstructions, etc., in conformance with federal roadside design guidelines. We have also integrated much more wood rails into this program as it becomes approved for more uses.

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$110,609.17	\$110,609.17	12/31/2017

Appropriat	ppropriations Summary by Fiscal Year			Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$25,000.00	\$25,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$20,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$20,000.00)	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$105,692.21	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$40,971.78	
FY 05/06	05/06 Bond Issue (\$59M)	\$112,391.20	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$119,494.10	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$37,142.92	
FY 11/12	11/12 \$45m Bond	\$59,461.52	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$96,867.18	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$47,979.09	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$25,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
<u> </u>		\$695,000.00	

379

0029 Special Revenue - Parking Fund

CP9213 STREET SIGN PROGRAM

Equipment and materials to fabricate regulatory, warning, guide, and street signs. This will continue a 15-year program to replace and upgrade every street name sign in the City by the year 2012.

Start Date:	7/1/1998	% Complete:	95%			
End Date:	7/1/1998	Status Code	In Progress	;	Project Manager:	Thomas Turk

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$20,705.42	\$20,705.42	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year			Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
FY 2007/2008	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
FY 2008/2009	\$0.00	\$50,000.00	\$0	\$0	\$0	\$0	\$0	\$50,000
FY 2009/2010	\$0.00	\$100,000.00	\$0	\$0	\$0	\$0	\$0	\$100,000
Total:	\$0.00	\$710,000.00	\$360,000	\$0	\$0	\$0	\$0	\$350,000

Fiscal Year	Fund Name	Amount	Notes				
FY 00/00	Past Bond Issues	\$225,710.99					
FY 03/04	03/04 Bond Issue (\$39.2M)	\$123,960.35					
FY 05/06	05/06 Bond Issue (\$59M)	\$10,328.66					
		\$360,000.00					

0260 Operations: Administration - Maintenance CP9230 ENVIRONMENTAL HAZARD ABATEMENT

Underground storage tank testing/repairs/replacement/removal. Lead paint abatement in City facilities. Asbestos Containing Materials (ACM) abatement for all City facilities; indoor air quality issues.

Start Date:	% Complete:	55%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$25,290.61	\$0.00	\$25,290.61	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year Funding Sources							
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,080,000.00	\$1,080,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$484,664.50	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$138,432.88	
FY 05/06	05/06 Bond Issue (\$59M)	\$104,360.82	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$102,541.80	
FY 11/12	11/12 \$45m Bond	\$150,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$1,080,000.00	

0261 Operations: Administration - Maintenance Facilities

CP9232 FACILITIES ENERGY CONSERVATION

Implement energy conservation measures to reduce the cost of utilities while improving the efficiency and effectiveness of Cityowned and operated facilities.

Start Date:	% Complete:	80%		
End Date:	Status Code	In Progress	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.68	\$0.00	\$0.00	\$0.00	\$0.68	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Funding Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$102,300.00	\$102,300	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$1,217,300.00	\$1,217,300	\$0	\$0	\$0	\$0	\$0	

201140 1004			
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$851,923.50	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$313,072.55	
FY 05/06	05/06 Bond Issue (\$59M)	\$50,328.27	
FY 16/17	16/17 \$45m Bond	\$1,975.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$1,217,299.32	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0260 Operations: Administration - Maintenance CP9234 INFRASTRUCTURE REPLACE CODE

Repair/replace major mechanical, electrical, plumbing, fire protection and other facility systems at the end of useful life.

Start Date:	% Complete:	70%			
End Date:	Status Code	In Progress	5	Project Manager:	Kevin Murray

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 1999/2000	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2001/2002	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0	
FY 2013/2014	(\$26,181.72)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$26,181.72)	\$955,000.00	\$955,000	\$0	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$638,692.01	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$182,631.81	
FY 05/06	05/06 Bond Issue (\$59M)	\$42,368.19	
FY 11/12	11/12 \$45m Bond	\$65,126.27	BOF 6/12/14 Repurposed on 5/11/17
		\$928,818.28	

0230 Operations: Land Use - Administration

CP9235 MULTI-USE TRAILS

Provide funds to plan and build multi-use trails throughout park system for biking, jogging and roller blading as identified by the Parks Master Plan.

Some projects anticipated include:

1. Chestnut Hill Playground final design

2. Mianus Park entrance final design

3. Cove Island Park Survey

Start Date:	% Complete:	0		
End Date:	Status Code	In Progress	Project Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$192,117.90	\$192,117.90	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$316,900.00	\$200,000	\$0	\$116,900	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,091,900.00	\$975,000	\$0	\$116,900	\$0	\$0	\$0

	· · ·		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$490,583.58	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$103,647.50	
FY 05/06	05/06 Bond Issue (\$59M)	\$113,128.50	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$37,726.30	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$187.76	
FY 11/12	11/12 \$45m Bond	\$29,500.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$51,382.20	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$148,844.16	BOF 07/09/2015 Repurposed on 5/11/17
		\$975,000.00	

0260 Operations: Administration - Maintenance CP9236 GOVERNMENT CENTER RENOVATION

General major repairs, renovations and replacement of principal building systems required due to the aging of the structure. Funding requested is for design and elevator upgrades. Renovations and replacement of principal building systems required due to the aging of the structure. Funding requested is for design and elevator upgrades.

Start Date:	% Complete:	15%			
End Date:	Status Code	In Progress	5	Project Manager:	Kevin Murray
<u> </u>					

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)	1	
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$15,000.00	\$15,000.00	\$5,137.39	\$0.00	\$35,137.39	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$125,000.00	\$125,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$80,000.00	\$80,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$223.37)	(\$223)	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$319,125.00	\$319,125	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$3,353,901.63	\$3,353,902	\$0	\$0	\$0	\$0	\$0

Bonds Issu	e History		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$256,228.17	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$61,961.04	
FY 05/06	05/06 Bond Issue (\$59M)	\$425,527.37	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$138,437.46	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$54,149.10	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$27,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$383,136.78	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,287,056.35	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$244,267.78	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$455,582.51	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$20,555.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$3,353,901.56	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0261 **Operations: Administration - Maintenance Facilities**

CP9238 YERWOOD CENTER RENOVATIONS

Yerwood Center (Boys and Girls Club) Elevator- mandated safety code for Building

Start Date:	% Complete:	75%	
	-		

End Date:	Status Code	Completed
-----------	-------------	-----------

Project Manager: Nancy Ormsby

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$13,297.15	\$13,297.15	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$130,000.00	\$130,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,930,000.00	\$1,930,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$138,761.47	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$139,196.26	
FY 05/06	05/06 Bond Issue (\$59M)	\$116,305.44	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$444,567.63	
FY 09/10	09/10 \$8.975m Tax Exempt Bonds	\$200,000.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$729,587.82	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$11,363.66	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$150,217.72	BOF 7/10/14 Repurposed on 5/11/17
		\$1,930,000.00	

0214 Operations: Public Services - Solid Waste

CP9241 TRANSFER STATION REHABILITATION IMPROVEMENTS

1. Replace Fire Suppression System

2. Tipping Floor Slab Repair/Replacement

Start Date:	% Complete:	50%			
End Date:	Status Code	In Progress	5	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Project is out for bids						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$169,813.59	\$500,000.00	\$1,400,000.00	\$0.00	\$2,069,813.59	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other		
FY 1998/1999	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0		
FY 2005/2006	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0		
FY 2011/2012	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0		
FY 2013/2014	(\$70,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0		
FY 2015/2016	\$0.00	\$175,000.00	\$175,000	\$0	\$0	\$0	\$0	\$0		
FY 2016/2017	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0		
Total:	(\$70,000.00)	\$2,090,000.00	\$2,090,000	\$0	\$0	\$0	\$0	\$0		

	,		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$309,782.00	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$105,218.00	
FY 11/12	11/12 \$45m Bond	\$130,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$175,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$0.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,300,000.00	BOF 06/08/2017
		\$2,020,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0221 Operations: Engineering - Traffic Engineering CP9253 JEFFERSON STREET RECONSTRUCTION PH1

Reconstruction of Jefferson Street between Canal Street and Elm Street.

Start Date: 9/6/2007 % Complete: 95%

End Date: 9/6/2007 Status Code In Progress

Project Manager:

Ann Brown

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$250,000.00	\$250,000 \$0 \$0 \$0 \$0 \$0					\$0
Total:	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$11,421.83	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$2,402.81	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$54,733.67	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$407,826.00	BOF 8/4/14
FY 14/15	14/15 \$50m Bond	\$23,615.69	BOF 7/10/14 Repurposed on 5/11/17
		\$500,000.00	

0230 Operations: Land Use - Administration

CP9260 MILL RIVER CORRIDOR DEVELOPMENT

To fund development activities, site acquisition and infrastructure to enhance Mill River Corridor for open space/recreation and public/private projects. Leverages grant funding when matching local funds are required.

Start Date:	% Complete:	0		
End Date:	Status Code		Project Manager:	Ralph Blessing

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$9,879.71	\$9,879.71	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$1,461,440.00	\$700,000	\$0	\$0	\$761,440	\$0	\$0
FY 2002/2003	\$0.00	\$894,700.00	\$894,700	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	(\$444,700.00)	(\$444,700)	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$750,000.00	\$500,000	\$0	\$0	\$0	\$0	\$250,000
FY 2006/2007	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,808,595.00	\$400,000	\$0	\$0	\$0	\$0	\$1,408,595
FY 2011/2012	\$0.00	\$1,000,000.00	\$0	\$0	\$0	\$0	\$0	\$1,000,000
Total:	\$0.00	\$7,170,035.00	\$3,750,000	\$0	\$0	\$761,440	\$0	\$2,658,595

	?		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$367,693.41	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$75,852.85	
FY 05/06	05/06 Bond Issue (\$59M)	\$2,556,453.74	
		\$3,000,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0033 **Special Revenue - Water Pollution Control** CP9270 SANITARY PUMPING STATION UPGRADE

To upgrade pumping stations to replace aged equipment, improve operation and maintenance and ensure reliability.

Start Date: % Complete: 40%

End Date:	12/31/2020	Status Code	In Progress
-----------	------------	-------------	-------------

Project Manager: Prakash Chakravarti

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$1,300,851.41	\$0.00	\$1,300,851.41	12/31/2017

Appropriat	Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 1998/1999	\$0.00	\$790,000.00	\$0	\$790,000	\$0	\$0	\$0	\$0	
FY 2000/2001	\$0.00	\$2,402,700.00	\$0	\$2,402,700	\$0	\$0	\$0	\$0	
FY 2003/2004	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2005/2006	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2007/2008	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2008/2009	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2011/2012	(\$1,440.86)	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2013/2014	\$0.00	\$100,000.00	\$0	\$100,000	\$0	\$0	\$0	\$0	
FY 2014/2015	\$0.00	\$150,000.00	\$0	\$150,000	\$0	\$0	\$0	\$0	
FY 2015/2016	\$0.00	\$975,000.00	\$0	\$975,000	\$0	\$0	\$0	\$0	
Total:	(\$1,440.86)	\$5,667,700.00	\$0	\$5,667,700	\$0	\$0	\$0	\$0	

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$3,592,700.00	
FY 08/09	08/09 Bond Issue (\$10M WPCA BAB)	\$579,855.14	
FY 12/13	12/13 Rev Bond Issue (12,770,000 WPCA)	\$218,704.00	BOF 08/13/2015 - REPURPOSE - Submitted as Memo
FY 15/16	15/16 \$14,700,000.00 WPCA Bond Issue	\$1,275,000.00	BOF 07/09/2015 - \$16,170,000 WPCA Revenue Bond Iss
		\$5,666,259.14	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP9340 LONG RIDGE BUILDING & EXTERNAL IMPROVEMENTS

Code Completed

Ongoing code compliance and building energy improvement project.

Start Date:	% Complete:	100%	
-------------	-------------	------	--

End Date:		Status
-----------	--	--------

Pro

Project Manager: Nancy Ormsby

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$4,947.71	\$4,947.71	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$65,000.00	\$65,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$90,000.00	\$90,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$345,000.00	\$345,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$115,000.35	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$55,984.09	
FY 05/06	05/06 Bond Issue (\$59M)	\$20,577.47	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$85,227.33	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$10,000.00	
FY 11/12	11/12 \$45m Bond	\$58,210.76	BOF 6/12/14 Repurposed on 5/11/17
		\$345,000.00	

0351 **Stamford Fire Department**

CP9351 HYDRANT REPLACEMENT

The water company is planning to replace and improve several water mains. Funds will be used to maintain all hydrants and replace damaged and/or inoperable fire hydrants to assure water supply. Also add new hydrants for new water mains added to system and dry hydrants where needed. The construction portion of these ongoing obligations are: digging out existing plumbing and hydrants, road, and sidewalk repairs to restore to previous condition.

]
Start Date:	1/15/2013	% Complete:	50%

End Date:	1/15/2013	Status Code	In Progress

Project Manager: Trevor Roach, Fire Chief

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$128,505.62	\$128,505.62	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1998/1999	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$60,000.00	\$60,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$85,000.00	\$85,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$70,000.00	\$70,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,160,000.00	\$1,160,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$510,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$81,700.48	
FY 05/06	05/06 Bond Issue (\$59M)	\$118,299.52	
FY 11/12	11/12 \$45m Bond	\$24,908.56	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$130,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$50,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
		\$964,908.56	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0351 Stamford Fire Department

CP9461 SPRINGDALE BUILDING & EXTERNAL IMPROVEMENTS

Parking lot repaving

Start Date:		% Complete:	0%	
Start Date.	<u> </u>	70 complete.	0/0	

End Date:	S	Status Code	Not Yet Begun	Project Manager:	Nancy Ormsby
-----------	---	-------------	---------------	------------------	--------------

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$163,379.62	\$163,379.62	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2012/2013	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$165,000.00	\$165,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History								
Fiscal Year	Fund Name	Amount	Notes					
FY 14/15	14/15 \$50m Bond	\$1,500.00	BOF 7/10/14 Repurposed on 5/11/17					
FY 15/16	15/16 \$65m Bond	\$163,500.00	BOF 07/09/2015 Repurposed on 5/11/17					
		\$165,000.00						

0900 Board of Education - Capital CPB001 DISTRICT-WIDE CODE COMPLIANCE

WHS Sprinkler Head replacement (200K) -- Science table replacements (100K) - Grease Traps x6 (100K) - Springdale Fire Alarm (100K) - Dolan Smoke detectors (100K) - Canopy at Rogers (350K) Stillmeadow Rest Room updates (100K) - Replace Fire Panels at Dolan (100K), Roxbury (100K), Stark (100K), Toquam (100K), SHS (120K) - Upgrade Fire systems District Wide (250K) - Stillmeadow Restroom updates (300K)

 Start Date:
 % Complete:
 99%

 End Date:
 Status Code
 In Progress
 Project Mar

Project Manager: Dom

Domenick Tramontozzi

Current Quarter Comments:

work done as needed

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$5,229.51	\$0.00	\$0.00	\$0.00	\$5,229.51	12/31/2017

Appropriat	ions Summary b	ons Summary by Fiscal Year			r Funding Source			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$3,200,000.00	\$2,560,000	\$0	\$640,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$200,000.00	\$150,000	\$0	\$50,000	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$150,000.00	\$112,500	\$0	\$37,500	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$187,500.00	\$187,500	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$33,901.65	\$0	\$0	\$0	\$0	\$0	\$33,902
Total:	\$0.00	\$5,271,401.65	\$4,135,000	\$0	\$1,102,500	\$0	\$0	\$33,902

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$132,157.01	
FY 05/06	05/06 QZAB (\$1.337M)	\$395,500.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$3,419,842.99	
FY 11/12	11/12 \$45m Bond	\$187,500.00	BOF 6/12/14 Repurposed on 5/11/17
		\$4,135,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFBOShort Term Financing - BOE - CapitalCPB002DISTRICT-WIDE FACILITIES EQUIPMENT

Replace aging pick ups with 1 Heavy Duty Truck with Plow (200k) 5 Low Boy with Plows (550k)

Start Date:	% Complete:	95%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

equipment ordered as funding allows

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$5,598.89	\$5,598.89	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2006/2007	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$59,473.17	
FY 11/12	11/12 \$45m Bond	\$252,505.91	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$38,020.92	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$100,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$100,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$100,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
		\$650,000.00	

Board of Education - Capital 0900

CPB006 **CLOONAN QZAB**

Replacement of 5 Air Handling Units.

Start Date:	% Complete:	100%	

End Date:	Status Code	Dept Recommend Close Out

Project Manager: Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,770.00	\$1,770.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$3,565.53)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,565.53)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$238,052.41					
FY 07/08	07/08 QZAB (\$3.75M)	\$261,947.59					
		\$500,000.00					

Board of Education - Capital 0900 DAVENPORT QZAB CPB007

Replacement of Ductwork.

Start Date:		% Complete:	95%
Start Date.	1	76 complete.	557

End Date: Status Code Dept Recommend Close Out

Project Manager: Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$5,507.78)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$5,507.78)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$416,033.26					
FY 07/08	07/08 QZAB (\$3.75M)	\$83,966.74					
		\$500,000.00					

0

0900 **Board of Education - Capital**

CPB008 DOLAN QZAB	
-------------------	--

Rep	lacement	of	Doors	and	Windows.
ncp	accincin	U,	00013	unu	vviiiuovv3.

Start Date: % Complete:

End Date: Status Code Dept Recommend Close Out

Project Manager: Jeff Pardo

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$4,387.20)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$4,387.20)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$12,825.44					
FY 07/08	07/08 QZAB (\$3.75M)	\$487,174.56					
		\$500,000.00					

0

0900 Board of Education - Capital CPB009 HART QZAB

Oil Tank Re	placement.
-------------	------------

|--|

% Complete:

- End Date: Status Code Dept Recommend Close Out
- Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$10,175.73)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$10,175.73)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$10,175.73					
FY 07/08	07/08 QZAB (\$3.75M)	\$139,824.27					
		\$150,000.00					

0

0900 Board of Education - Capital CPB010 KT MURPHY QZAB

Oil Tank	Replacement.
----------	--------------

Start Date: % Complete:

- End Date: Status Code Dept Recommend Close Out

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$125.53)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$125.53)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes				
FY 07/08	07/08 QZAB (\$3.75M)	\$125.53					
FY 07/08	07/08 QZAB (\$3.75M)	\$149,874.47					
		\$150,000.00					

Board of Education - Capital 0900 STARK QZAB CPB012

Oil Tank Re	placement.					
Start Date:		% Complete:	0			
End Date:		Status Code	Dept Recor	nmend Close Out	Project Manager:	Domenick Tramontozzi
Current Ou	arter Comme	nts				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 07/08	07/08 QZAB (\$3.75M)	\$22,324.03				
FY 07/08	07/08 QZAB (\$3.75M)	\$127,675.97				
		\$150,000.00				

0

0900 Board of Education - Capital CPB013 STILLMEADOW QZAB

Start Date:		% Complete:	
-------------	--	-------------	--

- End Date: Status Code Dept Recommend Close Out
- Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Project Manager: Domenick Tramontozzi

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$3,141.99)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$3,141.99)	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 07/08	07/08 QZAB (\$3.75M)	\$12,304.33	
FY 07/08	07/08 QZAB (\$3.75M)	\$137,695.67	
		\$150,000.00	

Board of Education - Capital 0900

CPB014 TOQUAM QZAB

Replacement of 4 Air Handling Units.

Start Date:	% Complete:	100%	

End Date:	Status Code	Dept Recommend Close Out	
			-

Project Manager: Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$1,762.24	\$1,762.24	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2008/2009	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$2,569.96)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,569.96)	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 07/08	07/08 QZAB (\$3.75M)	\$410,247.63	
FY 07/08	07/08 QZAB (\$3.75M)	\$89,752.37	
		\$500,000.00	

0900Board of Education - CapitalCPB015TURN OF RIVER QZAB

Replacement of Doors and Windows.

Start Date: % Complete: 100%

End Date: Status Code Dept Recommend Close Out

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2008/2009	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	
FY 2014/2015	(\$716.03)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0	
Total:	(\$716.03)	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 07/08	07/08 QZAB (\$3.75M)	\$1,193.75	
FY 07/08	07/08 QZAB (\$3.75M)	\$998,806.25	
		\$1,000,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 **Board of Education - Capital**

DAVENPORT CODE COMPLIANCE CPB017

The EMG Building Needs Assessment total for Davenport from 2009-2015 was \$6,875,874

Start Date:	% Complete:	100%		
-			 -	

End Date: Status Code Dept Recommend Close Out

Project Manager: Domenick Tramontozzi

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$14,522.14	\$14,522.14	12/31/2017

Appropriations Summary by Fiscal Year					Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2010/2011	\$0.00	\$1,500,000.00	\$1,125,000	\$0	\$375,000	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$935,000.00	\$750,000	\$0	\$185,000	\$0	\$0	\$0
Total:	\$0.00	\$2,435,000.00	\$1,875,000	\$0	\$560,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$227,391.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$897,609.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$745,099.49	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$4,900.51	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,875,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB092 DISTRICT-WIDE ROOFING REPLACEMENTS

Need roof work at Stark Roof (1.0M) Rippowam (1.5M), Toquam (750k) various repairs (250k)

End Date:	Status Code	In Progress

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

work c	lone as	require	d.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$100,000.00	\$80,286.42	\$180,286.42	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$725,000.00	\$725,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$2,462,000.00	\$2,462,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,060,000.00	\$1,060,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$600,000.00	\$456,000	\$0	\$144,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$500,000.00	\$400,000	\$0	\$100,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$1,000,000.00	\$650,000	\$0	\$350,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$1,210,000.00	\$907,500	\$0	\$302,500	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$1,523,993.20	\$1,146,250	\$0	\$377,743	\$0	\$0	\$0
FY 2013/2014	(\$510,000.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$510,000.00)	\$12,430,993.20	\$10,906,750	\$0	\$1,524,243	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$5,947,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,216,328.83	
FY 05/06	05/06 Bond Issue (\$59M)	\$1,425,821.12	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$146,350.05	
FY 11/12	11/12 \$45m Bond	\$375,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$636,250.20	BOF 6/12/14 Repurposed on 5/11/17
FY 14/15	14/15 \$50m Bond	\$350,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$300,000.00	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$50,000.00	BOF 06/08/2017
		\$10,446,750.20	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB093 DISTRICT-WIDE CARPET & TILES REPLACEMENT

New federal and state regulations on Indoor Air Quality require school districts to remove carpet found in classrooms, the cafeteria and the media center. We will continue to remove carpets and install vinyl composition tile wherever possible within the capital budget allocation.

Start Date:	% Complete:	85%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as required

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$20,000.00	\$2,378.50	\$0.00	\$0.00	\$22,378.50	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,350,000.00	\$1,350,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$876,003.54	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$105,657.03	
FY 05/06	05/06 Bond Issue (\$59M)	\$142,881.92	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$76,856.77	
FY 11/12	11/12 \$45m Bond	\$126,222.24	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$22,378.50	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,350,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB095 SCOFIELD MAGNET ROOF REPLACEMENTS

The State is requiring that's the funds available for the project is segregated into separate accounts. This request will reappropriate funds closed out from account CPB092

Start Date:	% Complete:	99%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year			Funding			
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2013/2014	\$0.00	\$510,000.00	\$510,000	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$29,575.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$29,575.00)	\$510,000.00	\$510,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 12/13	12/13 \$50m Bond	\$480,425.00	BOF 6/12/14 Repurposed on 5/11/17
		\$480,425.00	

0900 Board of Education - Capital

CPB121 INTERCOM REPLACEMENT

Install new intercom systems: 1. Rippowam (100K) 2. SHS (100K) 3. Newfield (50K) 4. Roxbury (50K) 5. Dolan (50K) 6. Hart (50K) 7. KT Murphy (50K) 8. TOR (50K) 9. Scofield (50K) 10. Cloonan (50K)

Start Date:		% Complete:	100%		
End Date:		Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi
Current Qua	arter Comme	nts:			

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$5,781.53	\$5,781.53	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other	
FY 2000/2001	\$0.00	\$75,000.00	\$75,000	\$0	\$0	\$0	\$0	\$0	
FY 2009/2010	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
FY 2010/2011	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0	
Total:	\$0.00	\$475,000.00	\$475,000	\$0	\$0	\$0	\$0	\$0	

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$75 <i>,</i> 000.00	
FY 14/15	14/15 \$50m Bond	\$400,000.00	BOF 7/10/14 Repurposed on 5/11/17
		\$475,000.00	

0900Board of Education - CapitalCPB211DISTRICTWIDE CODE COMPLIANCE

Upgrade Fire Systems District Wide: Dolan Smoke Detectors (100k) Replace Fire Panels Roxbury (100k) Stark (100k) Toquam (100k) SHS (200k). WHS: Sprinkler Head Replacement (200k) Science Tables Replacements (100k); Roxbury restroom upgrades (250k). Rogers: Canopy (350k)

Start Date:	% Complete:	90%			
End Date:	Status Code	In Progress	5	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

Emergency Generator and Lighting at Stillmeadow School has been bid, awaiting contract. Toquam Elevator modernization has been bid, awaiting contract.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$400,000.00	\$638,602.29	\$0.00	\$1,038,602.29	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2001/2002	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	(\$207.27)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$450,000.00	\$450,000	\$0	\$0	\$0	\$0	\$0
Total:	(\$207.27)	\$3,350,000.00	\$3,350,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$2,299,792.73	
FY 12/13	12/13 \$50m Bond	\$1,000,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$50,000.00	BOF 07/09/2015 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$1,100,000.00	BOF 06/08/2017
		\$4,449,792.73	

0220 Operations: Engineering - Engineering CPB216 ENERGY PERFORMANCE CONTRACT

Energy performance improvements. This is a self-funding program covering projects such as lighting improvements, energy management systems, ventilation and air quality improvements, boiler and chiller replacements. Payback is over a ten-year lifecycle.

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Nancy Pipicelli
- · -				

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary h	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2001/2002	\$0.00	\$6,100,000.00	\$6,100,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	(\$3,392.49)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$42,087.51)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$45,480.00)	\$6,100,000.00	\$6,100,000	\$0	\$0	\$0	\$0	\$0

	1		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$6,005,829.13	
FY 11/12	11/12 \$45m Bond	\$48,690.87	BOF 6/12/14 Repurposed on 5/11/17
		\$6,054,520.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900Board of Education - CapitalCPB301DISTRICT WIDE FACILITIES EQUIPMENT

Start Date:		% Complete:	0			
End Date:		Status Code	Dept Recor	mmend Close Out	Project Manager:	Domenick Tramontozzi
Current Qua	arter Comme	nts:				

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	ions Summary l	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loan					Other
FY 2002/2003	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$60,000	\$0	\$40,000	\$0	\$0	\$0
FY 2013/2014	(\$7,557.62)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$7,557.62)	\$500,000.00	\$460,000	\$0	\$40,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$58,734.68	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$292,955.37	
FY 05/06	05/06 Bond Issue (\$59M)	\$84,134.16	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$16,618.17	
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
		\$452,442.38	

0900 Board of Education - Capital CPB401 ACADEMY OF INFORMATION TECHNOLOGY

Module classrooms have been installed at Rippowam which will be used as swing space for the construction of the new \$30,000,000 Academy of Information Technology (AIT). Construction is scheduled to begin in 2004 with occupancy slated for July 2006. This

Start Date:	% Complete:	100%		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

pending grant closure.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$195,541.99	\$195,541.99	12/31/2017

Appropriat	ions Summary I	by Fiscal Year		Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds WPCA Bonds State Grants Federal Grant State Loar					Other	
FY 2003/2004	\$0.00	\$2,000,000.00	\$0	\$0	\$2,000,000	\$0	\$0	\$0	
FY 2004/2005	\$0.00	\$39,799,106.00	\$0	\$0	\$39,799,106	\$0	\$0	\$0	
FY 2006/2007	\$0.00	\$2,600,000.00	\$0	\$0	\$2,600,000	\$0	\$0	\$0	
Total:	\$0.00	\$44,399,106.00	\$0	\$0 \$0 \$44,399,106 \$0 \$0					

100%

0900 **Board of Education - Capital** WESTHILL HS EXPANSION/ADDITION **CPB403**

WESTHILL HS EXPANSION/ADDITION

Start Date:		% Complete:	
-------------	--	-------------	--

End Date:	Sta

atus Code Completed L **Current Quarter Comments:**

Project Manager: Domenick Tramontozzi

pending grant closure

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$197,055.01	\$197,055.01	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$650,000.00	\$650,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$16,601,000.00	\$16,601,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	(\$63,688.00)	(\$63,688)	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	(\$747,528.76)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	(\$3,363.19)	(\$3,363)	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	(\$89,560.68)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$137,748.88)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$974,838.32)	\$17,183,948.81	\$17,183,949	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$210,409.62	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$1,199.09	
FY 05/06	05/06 Bond Issue (\$59M)	\$6,359,605.71	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$9,565,430.57	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$76,754.18	
		\$16,213,399.17	

\$0.00

0900 Board of Education - Capital CPB404 ROGERS CODE/RENOVATION

\$0.00

ROGERS CODE/R	ENOVATION					
Start Date:	% Complete:					
End Date:	Status Code	Dept Recommend C	lose Out Pr	oject Manager:	Domenick Tramont	tozzi
Current Quarter	Comments:					
No Response						
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of

12/31/2017

(\$517.94)

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2003/2004	\$0.00	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0
FY 2008/2009	(\$182,383.74)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	(\$204.12)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$182,587.86)	\$690,000.00	\$690,000	\$0	\$0	\$0	\$0	\$0

\$0.00

(\$517.94)

Bonds Issue History

Projected Spending

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$109,843.38	
FY 05/06	05/06 Bond Issue (\$59M)	\$40,272.88	
FY 05/06	05/06 QZAB (\$1.337M)	\$470,000.00	
		\$620.116.26	

0900 Board of Education - Capital

CPB500 DISTRICT-WIDE INDOOR AIR QUALITY

Replace Exhaust Fans District Wide/Install Large Gym Fans SHS (300k), Media Center AC at Ripp (100k), SHS 3rd Floor HVAC Unit Retro Fit (200k) Cloonan Café AC (150k), Cooling cluster Sections in Various Schools (250k)

Start Date:	% Complete:	95%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as require	ed.					
	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$66,355.59	\$0.00	\$66 <i>,</i> 355.59	12/31/2017

Appropriat	ions Summary b	y Fiscal Year Funding Sources						
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2004/2005	\$0.00	\$844,000.00	\$844,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$150,000.00	\$150,000	\$0	\$0	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$150,000.00	\$90,000	\$0	\$60,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$600,000.00	\$600,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,020,541.00	\$2,020,541	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$550,000.00	\$550,000	\$0	\$0	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$6,364,541.00	\$6,179,541	\$0	\$185,000	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$844,000.00	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$13,331.00	
FY 05/06	05/06 Bond Issue (\$59M)	\$417,438.49	
FY 05/06	05/06 QZAB (\$1.337M)	\$104,000.00	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$958,888.61	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$48,736.63	
FY 09/10	09/10 \$4.425m Taxable RZEDB	\$64,580.00	BOF 8/4/14
FY 09/10	09/10 \$21.6m Taxable BAB	\$355,415.00	BOF 8/4/14
FY 11/12	11/12 \$45m Bond	\$702,610.27	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$2,270,541.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$400,000.00	BOF 07/09/2015 Repurposed on 5/11/17
		\$6,179,541.00	

0900Board of Education - CapitalCPB504BOE SAFETY AND SECURITY

Upgrade and replace doors and locks, district wide Roxbury (250k), Newfield (250k), Toquam (250k), Stillmeadow (250k), and Stark (250k) exterior doors. Cameras and seccurity equipment, district wide intercome upgrades at various schools (100k). Toquam lower playground, Roxbury and Davenport playground safety upgrade (300k). Review of SARA System District Wide Elementary.

Start Date: % Complete:	75%
-------------------------	-----

% Complete:	15%	
Status Code	In Progress	,

Project Manager: D

Domenick Tramontozzi

Current Quarter Comments:

End Date:

Toquam playground design nearing completion to be bid Mrch 2018.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$100,000.00	\$345,786.99	\$0.00	\$445,786.99	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2013/2014	\$0.00	\$1,015,000.00	\$0	\$0	\$0	\$0	\$0	\$1,015,000
FY 2014/2015	\$0.00	\$700,000.00	\$525,000	\$0	\$175,000	\$0	\$0	\$0
FY 2015/2016	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2016/2017	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$2,715,000.00	\$1,525,000	\$0	\$175,000	\$0	\$0	\$1,015,000

	······································		
Fiscal Year	Fund Name	Amount	Notes
FY 14/15	14/15 \$50m Bond	\$525,000.00	BOF 7/10/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$134,578.48	BOF 07/09/2015 Repurposed on 5/11/17
FY 16/17	16/17 \$45m Bond	\$865,421.52	BOF 07/14/2016 - \$45,000,000 Repurposed on 5/11/17
FY 17/18	17/18 \$25m Bond	\$350,000.00	BOF 06/08/2017
		\$1,875,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB639 DISTRICT-WIDE ELECTRICAL UPGRADES

Install generators: 1. Upgrade SHS Electrical Vault (100k) 2. Hart (135k) 3. KT Mjurphy (135k) 4. Roxbury (135k) 5. Stark (135k)

Start Date:	% Complete:	50%		
End Date:	Status Code	In Progress	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

work done as required.

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$50,000.00	\$100,000.00	\$37,238.99	\$187,238.99	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$350,000.00	\$350,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
Total:	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0

Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$62,894.03	
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$3,994.82	
FY 11/12	11/12 \$45m Bond	\$849,872.91	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$0.00	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$283,238.24	BOF 07/09/2015 Repurposed on 5/11/17
		\$1,200,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900Board of Education - CapitalCPB640ALTERNATIVES FOR SUCCESS

Make temporary rooms permanent at the old Vo-Ag building at WHS.

Start Date:	% Complete:	0		
End Date:	Status Code	Dept Recommend Close Out	Project Manager:	Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriat	tions Summary I	oy Fiscal Year			Funding	Sources		
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2005/2006	\$0.00	\$200,000.00	\$152,000	\$0	\$48,000	\$0	\$0	\$0
FY 2008/2009	(\$78,004.23)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
FY 2013/2014	(\$1,625.00)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$79,629.23)	\$200,000.00	\$152,000	\$0	\$48,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 05/06	05/06 Bond Issue (\$59M)	\$25,872.39	
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$48,123.38	
		\$73,995.77	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB690 NORTHEAST CODE RENOVATIONS

The EMG Building Needs Assessment total for Northeast from 2009-2015 was \$9,805,914

Start Date:	% Complete:	99%	

End Date:	Status Code	In Progress

Project Manager:

Domenick Tramontozzi

Current Quarter Comments: Project closeout in progress

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$15,000.00	\$22,144.83	\$0.00	\$0.00	\$37,144.83	12/31/2017

Appropriat	ions Summary b	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1996/1997	\$0.00	\$960,625.00	\$960,625	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$100,000.00	\$100,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$200,000.00	\$200,000	\$0	\$0	\$0	\$0	\$0
FY 2001/2002	\$0.00	\$1,650,000.00	\$1,650,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,200,000.00	\$1,200,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$50,000.00	\$50,000	\$0	\$0	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$250,000.00	\$250,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$3,000,000.00	\$2,250,000	\$0	\$750,000	\$0	\$0	\$0
Total:	\$0.00	\$8,410,625.00	\$7,660,625	\$0	\$750,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 00/00	Past Bond Issues	\$4,606,776.27	
FY 03/04	03/04 Bond Issue (\$39.2M)	\$434,055.58	
FY 05/06	05/06 Bond Issue (\$59M)	\$369,793.15	
FY 12/13	12/13 \$50m Bond	\$2,250,000.00	BOF 6/12/14 Repurposed on 5/11/17
		\$7,660,625.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900 Board of Education - Capital CPB691 TURN OF RIVER CODE WORK

			-				4
The	FMG Building	Needs I	Accessment	total for	TOR from	2009-2015	was \$11,375,910
THC.	LIVIO Dunung	NCCU37	1336331116116	total lol		2005 2015	was yrr, 57 5,510

Start Date: 6/4/2012 % Complete: 10%

End Date: 6/4/2012 Status Code In Progress

Project Manager:

: Jeff Pardo

Current Quarter Comments: No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$20,427.00	\$20,427.00	12/31/2017

Appropriations Summary by Fiscal Year				Funding Sources				
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 2007/2008	\$0.00	\$500,000.00	\$375,000	\$0	\$125,000	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$2,000,000.00	\$2,000,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$2,000,000.00	\$1,500,000	\$0	\$500,000	\$0	\$0	\$0
Total:	\$0.00	\$4,500,000.00	\$3,875,000	\$0	\$625,000	\$0	\$0	\$0

	•		
Fiscal Year	Fund Name	Amount	Notes
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$375,000.00	
FY 11/12	11/12 \$45m Bond	\$2,000,000.00	BOF 6/12/14 Repurposed on 5/11/17
FY 12/13	12/13 \$50m Bond	\$1,479,572.55	BOF 6/12/14 Repurposed on 5/11/17
FY 15/16	15/16 \$65m Bond	\$20,427.45	BOF 07/09/2015 Repurposed on 5/11/17
		\$3,875,000.00	

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

STFBO Short Term Financing - BOE - Capital

CPB803 DISTRICT-WIDE TECHNOLOGY INFRASTRUCTURE

Install electrical wiring & network cabling for computer technology, including fiber-optic "backbone", routers, links, switches, etc. for infrastructure support requirements.

Start Date:	7/1/2012 % Compl	ete: 85%		
End Date:	7/1/2012 Status Co	de In Progress	Project Manager:	Mike Pensiero

Current Quarter Comments:

No Response

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$342,650.27	\$342,650.27	12/31/2017

Appropriat	ions Summary I	oy Fiscal Year	Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1997/1998	\$0.00	\$160,000.00	\$160,000	\$0	\$0	\$0	\$0	\$0
FY 1998/1999	\$0.00	\$1,000,000.00	\$1,000,000	\$0	\$0	\$0	\$0	\$0
FY 1999/2000	\$0.00	\$300,000.00	\$300,000	\$0	\$0	\$0	\$0	\$0
FY 2000/2001	\$0.00	\$1,400,000.00	\$1,400,000	\$0	\$0	\$0	\$0	\$0
FY 2002/2003	\$0.00	\$1,300,000.00	\$1,300,000	\$0	\$0	\$0	\$0	\$0
FY 2003/2004	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2004/2005	\$0.00	\$500,000.00	\$500,000	\$0	\$0	\$0	\$0	\$0
FY 2005/2006	\$0.00	\$300,000.00	\$228,000	\$0	\$72,000	\$0	\$0	\$0
FY 2006/2007	\$0.00	\$100,000.00	\$80,000	\$0	\$20,000	\$0	\$0	\$0
FY 2007/2008	\$0.00	\$400,000.00	\$275,000	\$0	\$125,000	\$0	\$0	\$0
FY 2008/2009	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2009/2010	\$0.00	\$750,000.00	\$750,000	\$0	\$0	\$0	\$0	\$0
FY 2010/2011	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2011/2012	\$0.00	\$400,000.00	\$400,000	\$0	\$0	\$0	\$0	\$0
FY 2012/2013	\$0.00	\$648,830.00	\$648,830	\$0	\$0	\$0	\$0	\$0
FY 2014/2015	\$0.00	\$666,666.00	\$0	\$0	\$166,666	\$0	\$0	\$500,000
FY 2015/2016	\$0.00	\$250,000.00	\$0	\$0	\$0	\$0	\$0	\$250,000
FY 2016/2017	\$0.00	\$500,000.00	\$0	\$0	\$0	\$0	\$0	\$500,000
Total:	\$0.00	\$10,325,496.00	\$8,691,830	\$0	\$383,666	\$0	\$0	\$1,250,000

Bonds Issue	Bonds Issue History							
Fiscal Year	Fund Name	Amount	Notes					
FY 00/00	Past Bond Issues	\$4,553,885.66						
FY 03/04	03/04 Bond Issue (\$39.2M)	\$525,691.99						
FY 05/06	05/06 Bond Issue (\$59M)	\$672,375.63						
FY 06/07	06/07 Bond Issue (\$88M) Includes \$47M BAN	\$1,704,245.83						
FY 08/09	08/09 Bond Issue (\$40M City BAB)	\$186,800.89						
FY 11/12	11/12 \$45m Bond	\$400,000.00	BOF 6/12/14 Repurposed on 5/11/17					
FY 12/13	12/13 \$50m Bond	\$648,830.00	BOF 6/12/14 Repurposed on 5/11/17					
		\$8,691,830.00						

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900	Board of Education - Capital
CPB804	DISTRICT WIDE WPCA& DEEP/EPA COMPLIANCE FOR GREASE TRAPS AND UST MONITORING AND REPLA

Grease traps at 6 locations (500k). Design & construction work at the following locations: Rippowam, KT Murphy, Turn of River, Toquam, Newfield, Stamford High and Westhill. Northeast oil Tank (250k).

Start Date:	% Co	omplete:	25%					
End Date:	State	us Code In	Progress		Project Manager:	Domenick Tramontozzi		
Current Quarter Comments:								
Next school	Next school Rippowam has been bid and award is in progress. Design of 3 additional schools to begin soon.							
		-		-				

		(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
		1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Р	rojected Spending	\$0.00	\$100,000.00	\$259,688.46	\$0.00	\$359,688.46	12/31/2017

Bonds Issue History						
Fiscal Year	Fund Name	Amount	Notes			
FY 17/18	17/18 \$25m Bond	\$600,000.00	BOF 06/08/2017			
		\$600,000.00				

2nd Quarter Capital Projects Quarterly Report as of 12/31/2017

0900Board of Education - CapitalCPB942AUDITORIUM RENOVATIONS-GRANT FUNDED

Renovation to auditoriums throughout the school district.

Start Date:	% Complete:	100%	

End Date: Status Code Dept Recommend Close Out

Project Manager:

Domenick Tramontozzi

Current Quarter Comments:

	(1-90 Days)	(91-180 Days)	(6 to 18 Months)	(+18 Months)		
	1/1/18 - 3/31/18	4/1/18 - 6/30/18	7/1/18 - 6/30/19	7/1/19 Plus	Total	Free Balance as of
Projected Spending	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	12/31/2017

Appropriations Summary by Fiscal Year			Funding Sources					
Fiscal Year	Sunset/ Close Out	Appropriation	City Bonds	WPCA Bonds	State Grants	Federal Grant	State Loan	Other
FY 1999/2000	\$0.00	\$929,409.00	\$0	\$0	\$929,409	\$0	\$0	\$0
FY 2013/2014	(\$2,356.88)	\$0.00	\$0	\$0	\$0	\$0	\$0	\$0
Total:	(\$2,356.88)	\$929,409.00	\$0	\$0	\$929,409	\$0	\$0	\$0